

**DOCKET NO. 2009-293-E**

**UPDATE OF CONSTRUCTION PROGRESS  
AND REQUEST FOR UPDATES AND REVISIONS  
TO SCHEDULES**

**LATE-FILED HEARING EXHIBIT OF  
SOUTH CAROLINA ELECTRIC & GAS COMPANY**

**HEARING EXHIBIT NO. 11**

The original construction schedule for the Units included the grading of the site of the Cooling Towers with the grading of the remainder of the construction site for the Units. The Cooling Towers themselves are not required to be completed until the turbine for Unit 2 is constructed in the 2015 time period and circulating water is needed to condense steam used in its testing. As a result, the construction of the Cooling Towers is not an activity that is anticipated to be a critical path item under the current construction schedule. According to the construction schedule, the issuance of the Environment Impact Statement for the project and the issuance of the Corp of Engineers 404 permit for filling wetlands at the site of the Cooling Towers could be delayed by more than a year without creating a delay in critical path for completion of the Units.