



R. Taylor Speer

☎ (864) 751-7665

✉ tspeer@foxrothschild.com

Suite 1100
2 W. Washington Street
Greenville, SC 29601

December 4, 2023

Via electronic filing

The Honorable Jocelyn Boyd

PUBLIC SERVICE COMMISSION OF SOUTH CAROLINA

Re: Docket No. 2023-19-E | Quarterly Status Update on Lone Star Solar, LLC

Dear Ms. Boyd:

Pursuant to the Commission's *Order Granting "Like-Facility" Determination and Finding Of Not A "Major Utility Facility"*, issued in the above-referenced docket on June 23, 2023, Lone Star Solar, LLC (Lone Star) is pleased to provide the following update regarding the project to construct and interconnect the substation assets with the conductor segment.

The major milestones related to the construction of the conductor segment and their current status are listed below.

Milestones:	Status:
Utility Switchyard Mobilization	Initiated 7/10/23
Pad Turnover	Completed 9/22/23
Permitting	DHEC SWPPP Permit issued: 3/29/23 Major Modification Permit issued: 7/17/23
DESC Switchyard Construction Status	Construction in progress
Completion of DESC Switchyard	Expected 5/30/2024
Lone Star Substation Construction Status	Construction in progress
Completion of Lone Star Substation	Expected 5/30/2024

A Pennsylvania Limited Liability Partnership

California Nevada Colorado New Jersey Delaware New York District of Columbia North Carolina Florida Oklahoma Georgia Pennsylvania Illinois South Carolina Massachusetts Texas Minnesota Washington Missouri



Best regards,

A handwritten signature in blue ink, appearing to be "R. Taylor Speer", with a large, stylized "R" and a horizontal line extending to the right.

R. Taylor Speer

cc: **Via e-mail only**
All parties of record