




Nuclear Construction Update

June 26, 2013

| **Stephen A. Byrne** – Chief Operating Officer
| **Jeffrey B. Archie** – Chief Nuclear Officer


Generation Mix by Dispatch and Capacity

By Dispatch




	2012	2018	2019
Biomass	2%	2%	1%
Coal	48%	33%	24%
Gas	28%	28%	15%
Nuclear	19%	33%	56%
Hydro	3%	4%	4%

By Capacity



	2012	2018	2019
Biomass	1%	1%	1%
Coal	44%	35%	27%
Gas	30%	28%	28%
Nuclear	11%	22%	31%
Hydro	14%	14%	13%

New Nuclear Projected Costs (in billions)




Note: Reflects new nuclear projected costs as filed May 2013 in BLRA Quarterly Report; SCE&G 55% share

Total New Nuclear Staffing


<i>Group</i>	<i>Filled</i>
Management	4
NND	98
Operational Readiness	162
Training	50
Unit 1	31
SCANA IT	7
SCANA Insurance	1
<u>SCANA – Financial</u>	<u>11</u>
Total	364

Operator Training Programs Accredited




Consortium Changes

- Westinghouse Project Lead passed away
 - Experienced person acting
 - Search underway for successor
- CB&I acquired Shaw Feb 2013
 - Initial exposure to new team positive




Unit 2 In Service

- SCANA requested CB&I leadership:
 - To review the impact of Lake Charles
 - Provide module delivery dates in which they had complete confidence
- The preliminary review indicates the in-service:
 - For Unit 2 likely ranges from Q4 2017 – Q1 2018 (due to delay in submodules)
 - Unit 3 is expected to be similarly delayed
- While we do not have a specific date, we are confident this new range for Unit 2 is within the 18-month PSC allowed construction contingency



What is a Module?



CB&I Lake Charles Facility



Location: Lake Charles, Louisiana

(formerly Shaw Modular Solutions - SMS)

Size: 410,000 sq. ft, 120 acres

Production Space: 7 bays - 500' long

Width: Ranges from 70' to 110'

Indoor Height: Ranges from 40' to 70' tall, with the ability to assemble structures up to 50' high indoors

Weight: Capacity in excess of 100 tons

Storage: Indoor warehouse

Barge Access: 37' deep

Number of Employees: 800



Module Fabrication



Module Fabrication



Module Fabrication



Module Fabrication



Module Fabrication



Post Module Receipt at VCS



A CA20 sub-module being received at the VCS site



The sub-module is stored at the laydown area outside the MAB for initial inspection

Post Module Receipt at VCS



After inspection, the module is moved to the Cleaning Tent on site



In the Cleaning Tent, the sub-module is fitted with the latest revisions to the design and edges are prepared for welding

Post Module Receipt at VCS



Leaving the Cleaning Tent, the module is moved into the MAB for assembly with other CA20 sub-modules



This sub-module is being positioned inside the MAB for assembly with other CA20 sub-modules

Module Assembly Building



CA20 Being Assembled in MAB



CA20 Being Assembled in MAB




Assembled Modules at Sanmen Unit 1



Challenges to Production

- NRC expectations not met
- Management turnover
 - senior leadership weaknesses within facility
- Nuclear safety culture
 - chilled work environment letter from NRC
 - corporate senior leadership team (Shaw) not effective

NRC Interaction Timeline



NRC January 2011 Inspection

- NRC requested SMS to respond to the following:
 - programmatic and technical challenges previously identified and how they will be addressed
 - Date SMS plans to be in full production of modules
 - Expected date of first shipment of modules

SMS Response to NRC

- SMS communicated to NRC areas identified as challenges since initiation of fabrication in May 2010
- Commonality of issues was noted
- Issues noted considered feedback from Shaw Nuclear, SCANA and Southern

SMS Response to NRC

- SMS communicated to NRC an expectation to be in a high level of production of structural modules by June 2011
- SMS expected to ship the first structural sub-module the end of June 2011

CB&I Acquisition of Shaw

- Acquisition date: February 2013
- A number of senior leaders not retained
- Changed name from Shaw Modular Solutions (SMS) to CB&I Lake Charles

CB&I Senior Management Commitment

- Committed to addressing Lake Charles issues
- Committed to better alignment of project site team and Lake Charles
- Monitoring leadership / performance in Lake Charles
- Outscoping of work to other fab shops and to the project site
- Will take some time to effect sustainable change

SCE&G Insights

- SCE&G impression of new CB&I management team has so far been favorable
- We continue to monitor adherence to production goals
- Recent sub module delivery commitments have been met

Activities at the Site

- World's largest derrick (crane) in use
- Training on simulators
- Placed CV lower bowl
- Welding U2 CV rings
- Switchyard – energized
- Receiving CA-20 submodules
- Erecting cooling towers
- Assembling condensers
- Placed U3 mudmats and vapor barrier
- Poured U2 nuclear island and turbine building basemat
- Completed U2 turbine building lower level walls
- Placed U2 CR-10 module on nuclear island basemat
- Placed U2 CV bottom head
- Erecting U3 Basemat rebar cage



VCS 2 & 3 Aerial View



Unit 2 Nuclear Island (Pre 1st Nuclear Concrete Pour)



Unit 2 Nuclear Island (1st Nuclear Concrete Pour)




Video #1

SCE&G Completes First Nuclear Concrete Placement

March 2013:
Timelapse of 51.5 hrs of work
(1:47)

Placement of Unit 2 Module CR-10



Video #2

SCE&G Lifts
CR-10 Component
April 2013 Timelapse
(:16)

Unit 2 Nuclear Island

Post concrete pour and
placement of CR-10 module



Transport of CV Bottom Head



~950 tons with
rigging

Video #3

SCE&G Lifts
CVBH Component
May 2013 Timelapse
(:16)

Unit 2 Nuclear Island

Placement of the Containment
Vessel Bottom Head




Sanmen Unit 1 in China



**Containment
Vessel**

Containment Vessel



Unit 2 Containment Vessel Fabrication



Ring 1 with Penetrations



Ring 1 all 4 Courses



Ring 2

Ring 1

Assembly Pads

Unit 3 Nuclear Island

Upper Mudmat Installation



Unit 2 Turbine Building



Unit 2 Condenser Lower Shells



Unit 2 Condenser Upper Shells




04/17/2013

Unit 2 Cooling Tower



Cooling Tower 2A
South Side

Mechanical & Shroud
Installation



Switchyard



- Completed during 4th quarter of 2012
- Energized and tested during January of 2013

New Nuclear Transmission

- 259 circuit miles of 230 kV lines
- 3 major line segments
- In-service date 2017



New Nuclear Transmission

- VCS-Killian 230 kV Line – 95% complete.
- VCS-Lake Murray 230 #2 and Segment of the VCS2-St. George 230 #1 – 60% complete.
- The Remaining Segment of VCS-St. George 230 kV #1 and the VCS-St. George 230 kV #2 – Currently in Engineering and Design phase.



Control Room Simulator



Control Room Simulator



Control Room Simulator



Premier Technologies - Idaho

U2 Integrated Head Package Fit-up




Integrated Head Package Lift Rig



Doosan Manufacturing



Unit 2 Reactor Vessel Shipment



Unit 2 Closure Head Shipment



Unit 2A Steam Generator



Unit 2B Steam Generator

Reactor Vessel at Port of Charleston



Mangiarotti Manufacturing



Unit 2 Core Makeup Tank



Unit 3 PRHR Frame



Unit 2 Accumulator Tank



Unit 2 PRHR

Main Step-up Transformer



Main Stepup Transformer (1 Phase)

Toshiba, Keihin - Japan



Generator Rotor



Low Pressure "A" Turbine



**Low Pressure "B" Turbine
– Prep for Blade Assembly**

Deaerator Delivery



140 ft Long
18 ft Diameter
300 tons



Deaerator Transport – through Town of Bishopville



Links to Referenced Materials:

- Base Load Review Act: http://www.scstatehouse.gov/sess117_2007-2008/bills/431.htm
- Commission Order No. 2009-104(A): <http://dms.psc.sc.gov/pdf/orders/5E3440FB-FC31-8115-18C5057D060BF8EF.pdf>
- Commission Order No. 2010-12: <http://dms.psc.sc.gov/pdf/orders/6600E655-DB88-C849-33F254D73DE0232A.pdf>
- Commission Order No. 2011-345: <http://dms.psc.sc.gov/pdf/orders/FA669ED4-A4F3-6D8E-C2A260E22A92AFE5.pdf>
- Commission Order No. 2012-884: <http://dms.psc.sc.gov/pdf/orders/3BA3336C-155D-141F-1D7ADCA5C17C637A.pdf>
- Public Version of SCE&G's Quarterly Report for period ending Mar. 31, 2013 (filed May 13, 2013): <http://dms.psc.sc.gov/pdf/matters/3480DE86-155D-141F-1DBDC88E1282E716.pdf>
- Letter from NRC to Shaw Modular Systems (SMS) re: January 2011 inspection, dated Jan. 24, 2011: <http://pbadupws.nrc.gov/docs/ML1101/ML110190676.pdf>
- Response from SMS to NRC re: January 2011 inspection, dated Feb. 11, 2011: <http://pbadupws.nrc.gov/docs/ML1105/ML110550458.pdf>
- Letter from NRC to CB&I re: Chilled Work Environment, dated Apr. 18, 2013: <http://pbadupws.nrc.gov/docs/ML1309/ML13092A077.pdf>
- Response from CB&I to NRC re: Chilled Work Environment, dated May 17, 2013: <http://pbadupws.nrc.gov/docs/ML1314/ML13149A351.pdf>

Questions