

South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)

218978

RECEIVED

SEP 08 2009

Updated Milestone Description	Revised Completion Date	PSC SC MAIL / DMS Actual Completion Date
08-2Q-1 Approve Engineering, Procurement and Construction Agreement	5/23/2008	5/23/2008
08-2Q-2 Issue P.O.'s to nuclear component fabricators for Units 2 and 3 Containment Vessels	12/3/2008	12/3/2008
08-2Q-2 Contractor Issue PO to Passive Residual Heat Removal Heat Exchanger Fabricator - First Payment - Unit 2	8/31/2008	8/31/2008
08-2Q-2 Contractor Issue PO to Accumulator Tank Fabricator - Unit 2	7/31/2008	7/31/2008
08-2Q-2 Contractor Issue PO to Core Makeup Tank Fabricator - Units 2 & 3	9/30/2008	9/30/2008
08-2Q-2 Contractor Issue PO to Squib Valve Fabricator - Units 2 & 3	3/31/2009	3/31/2009
08-2Q-2 Contractor Issue PO to Steam Generator Fabricator - Units 2 & 3	6/30/2008	6/30/2008
08-2Q-2 Contractor Issue Long Lead Material PO to Reactor Coolant Pump Fabricator - Units 2 & 3	6/30/2008	6/30/2008
08-2Q-2 Contractor Issue PO to Pressurizer Fabricator - Units 2 & 3	8/31/2008	8/31/2008
08-2Q-2 Contractor Issue PO to Reactor Coolant Loop Pipe Fabricator - First Payment - Units 2 & 3	6/30/2008	6/30/2008
08-2Q-2 Reactor Vessel Internals - Issue Long Lead Material PO to Fabricator - Units 2 and 3	11/21/2008	11/21/2008

**South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)**

Updated Milestone Description	Revised Completion Date	Actual Completion Date
08-2Q-2 Contractor Issue Long Lead Material PO to Reactor Vessel Fabricator - Units 2 & 3	6/30/2008	6/30/2008
08-2Q-2 Contractor Issue PO to Integrated Head Package Fabricator - Units 2 & 3	7/31/2009	
08-2Q-2 Control Rod Drive Mechanism Issue PO for Long Lead Material to Fabricator - Units 2 and 3 - first payment	6/21/2008	6/21/2008
08-2Q-2 Issue P.O.'s to nuclear component fabricators for Nuclear Island structural CA20 Modules	7/31/2009	
08-3Q-1 Start Site Specific and balance of plant detailed design	9/11/2007	9/11/2007
08-3Q-2 Instrumentation & Control Simulator - Contractor Place Notice to Proceed - Units 2 & 3	10/31/2008	10/31/2008
08-3Q-3 Steam Generator - Issue Final PO to Fabricator for Units 2 and 3	6/30/2008	6/30/2008
08-3Q-3 Reactor Vessel Internals - Contractor Issue PO for Long Lead Material (Heavy Plate and Heavy Forgings) to Fabricator - Units 2 & 3	1/31/2010	
08-3Q-3 Contractor Issue Final PO to Reactor Vessel Fabricator - Units 2 & 3	9/30/2008	9/30/2008
08-3Q-4 Variable Frequency Drive Fabricator Issue Transformer PO - Units 2 & 3	4/30/2009	
08-4Q-1 Start clearing, grubbing and grading	1/26/2009	1/26/2009

South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)

Updated Milestone Description	Revised Completion Date	Actual Completion Date
08-4Q-2 Core Makeup Tank Fabricator Issue Long Lead Material PO - Units 2 & 3	10/31/2008	10/31/2008
08-4Q-2 Accumulator Tank Fabricator Issue Long Lead Material PO - Units 2 & 3	10/31/2008	10/31/2008
08-4Q-2 Pressurizer Fabricator Issue Long Lead Material PO - Units 2 & 3	10/31/2008	10/31/2008
08-4Q-2 Reactor Coolant Loop Pipe - Contractor Issue PO to Fabricator - Second Payment - Units 2 & 3	4/30/2009	
08-4Q-2 Integrated Head Package - Issue PO to Fabricator - Units 2 and 3 - second payment	7/31/2009	
08-4Q-2 Control Rod Drive Mechanisms - Contractor Issue PO for Long Lead Material to Fabricator - Units 2 & 3	6/30/2008	6/30/2008
08-4Q-2 Contractor Issue PO to Passive Residual Heat Removal Heat Exchanger Fabricator - Second Payment - Units 2 & 3	10/31/2008	10/31/2008
09-1Q-1 Start Parr Road intersection work.	2/13/2009	2/13/2009
09-1Q-2 Reactor Coolant Pump - Issue Final PO to Fabricator - Units 2 and 3	6/30/2008	6/30/2008
09-1Q-3 Integrated Heat Packages Fabricator Issue Long Lead Material PO - Units 2 & 3	10/31/2009	
09-1Q-4 Design Finalization Payment 3	1/31/2009	1/31/2009

South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)

Updated Milestone Description	Revised Completion Date	Actual Completion Date
09-2Q-1 Start site development	6/23/2009	6/23/2009
09-2Q-2 Contractor Issue PO to Turbine Generator Fabricator - Units 2 & 3	2/28/2009	2/17/2009
09-2Q-2 Contractor Issue PO to Main Transformers Fabricator - Units 2 & 3	9/30/2009	
09-2Q-3 Core Makeup Tank Fabricator Notice to Contractor Receipt of Long Lead Material - Units 2 & 3	11/30/2010	
09-2Q-4 Design Finalization Payment 4	4/30/2009	
09-3Q-1 Turbine Generator Fabricator Issue PO for Condenser Material - Unit 2	8/31/2009	
09-3Q-2 Reactor Coolant Pump Fabricator Issue Long Lead Material Lot 2 - Units 2 & 3	4/30/2009	
09-3Q-2 Passive Residual Heat Removal Heat Exchanger Fabricator Receipt of Long Lead Material - Units 2 & 3	5/31/2010	
09-3Q-3 Design Finalization Payment 5	7/31/2009	
09-4Q-1 Start erection of construction buildings, to include craft facilities for personnel, tools, equipment; first aid facilities; field offices for site management and support personnel; temporary warehouses; and construction hiring office.	10/9/2009	
09-4Q-2 Reactor Vessel Fabricator Notice to Contractor of Receipt of Flange Nozzle Shell Forging - Unit 2	7/31/2009	

**South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)**

Updated Milestone Description	Revised Completion Date	Actual Completion Date
09-4Q-3 Design Finalization Payment 6	10/31/2009	
09-4Q-4 Instrumentation and Control Simulator - Contractor Issue PO to Subcontractor for Radiation Monitor System - Units 2 & 3	12/31/2009	
10-1Q-1 Reactor Vessel Internals - Fabricator Start Fit and Welding of Core Shroud Assembly - Unit 2	6/30/2011	
10-1Q-2 Turbine Generator Fabricator Issue PO for Moisture Separator Reheater/Feedwater Heater Material - Unit 2	4/30/2010	
10-1Q-3 Reactor Coolant Loop Pipe Fabricator Acceptance of Raw Material - Unit 2	4/30/2010	
10-2Q-1 Reactor Vessel Internals - Fabricator Start Weld Neutron Shield Spacer Pads to Assembly - Unit 2	10/31/2011	
10-2Q-2 Control Rod Drive Mechanisms - Fabricator to Start Procurement of Long Lead Material - Unit 2	6/30/2009	
10-2Q-3 Contractor Notified that Pressurizer Fabricator Performed Cladding on Bottom Head - Unit 2	11/30/2010	
10-3Q-1 Start excavation and foundation work for the standard plant for Unit 2	3/15/2010	
10-3Q-2 Steam Generator Fabricator Notice to Contractor of Receipt of 2nd Steam Generator Tubesheet Forging - Unit 2	2/28/2010	
10-3Q-3 Reactor Vessel Fabricator Notice to Contractor of Outlet Nozzle Welding to Flange Nozzle Shell Completion - Unit 2	2/28/2010	

South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)

Updated Milestone Description	Revised Completion Date	Actual Completion Date
10-3Q-4 Turbine Generator Fabricator Notice to Contractor Condenser Fabrication Started - Unit 2	5/31/2010	
10-4Q-1 Complete preparations for receiving the first module on site for Unit 2.	8/18/2010	
10-4Q-2 Steam Generator Fabricator Notice to Contractor of Receipt of 1st Steam Generator Transition Cone Forging - Unit 2	4/30/2010	
10-4Q-3 Reactor Coolant Pump Fabricator Notice to Contractor of Manufacturing of Casing Completion - Unit 2	11/30/2010	
10-4Q-4 Reactor Coolant Loop Pipe Fabricator Notice to Contractor of Machining, Heat Treating & Non-Destructive Testing Completion - Unit 2	12/31/2010	
11-1Q-1 Core Makeup Tank Fabricator Notice to Contractor of Satisfactory Completion of Hydrotest - Unit 2	5/31/2011	
11-1Q-2 Polar Crane Fabricator Issue PO for Main Hoist Drum and Wire Rope - Units 2 & 3	2/28/2011	
11-2Q-1 Control Rod Drive Mechanisms - Fabricator to Start Procurement of Long Lead Material - Unit 3	6/30/2011	
11-2Q-2 Turbine Generator Fabricator Notice to Contractor Condenser Ready to Ship - Unit 2	10/31/2011	
11-3Q-1 Start placement of mud mat for Unit 2	7/14/2011	
11-3Q-2 Steam Generator Fabricator Notice to Contractor of Receipt of 1st Steam Generator Tubing - Unit 2	1/31/2011	

South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)

Updated Milestone Description	Revised Completion Date	Actual Completion Date
11-3Q-3 Pressurizer Fabricator Notice to Contractor of Welding of Upper and Intermediate Shells Completion - Unit 2	10/31/2010	
11-3Q-4 Reactor Vessel Fabricator Notice to Contractor of Closure Head Cladding Completion - Unit 3	2/28/2012	
11-4Q-1 Begin Unit 2 first nuclear concrete placement	10/3/2011	
11-4Q-2 Reactor Coolant Pump Fabricator Notice to Contractor of Stator Core Completion - Unit 2	9/30/2011	
11-4Q-3 Fabricator Start Fit and Welding of Core Shroud Assembly - Unit 2	6/30/2011	
11-4Q-4 Steam Generator Fabricator Notice to Contractor of Completion of 1st Steam Generator Tubing Installation - Unit 2	5/31/2011	
11-4Q-5 Reactor Coolant Loop Pipe - Shipment of Equipment to Site - Unit 2	12/31/2012	
11-4Q-6 Control Rod Drive Mechanism - Ship Remainder of Equipment (Latch Assembly & Rod Travel Housing) to Head Supplier - Unit 2	12/31/2011	
11-4Q-7 Pressurizer Fabricator Notice to Contractor of Welding of Upper and Intermediate Shells Completion - Unit 2	10/31/2010	
11-4Q-8 Steam Generator Fabricator Notice to Contractor of Completion of 2nd Steam Generator Tubing Installation - Unit 2	6/30/2011	

South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)

Updated Milestone Description	Revised Completion Date	Actual Completion Date
11-4Q-9 Design Finalization Payment 14	10/31/2011	
12-1Q-1 Set module CA04 for Unit 2	1/27/2012	
12-1Q-2 Passive Residual Heat Removal Heat Exchanger Fabricator Notice to Contractor of Final Post Weld Heat Treatment - Unit 2	6/30/2010	
12-1Q-3 Passive Residual Heat Removal Heat Exchanger Fabricator Notice to Contractor of Completion of Tubing - Unit 2	1/31/2011	
12-1Q-4 Polar Crane Fabricator Notice to Contractor of Girder Fabrication Completion - Unit 2	2/28/2012	
12-1Q-5 Turbine Generator Fabricator Notice to Contractor Condenser Ready to Ship - Unit 3	8/31/2013	
12-2Q-1 Set Containment Vessel ring #1 for Unit 2	4/3/2012	
12-2Q-2 Reactor Coolant Pump Fabricator Delivery of Casings to Port of Export - Unit 2	3/31/2012	
12-2Q-3 Reactor Coolant Pump Fabricator Notice to Contractor of Stator Core Completion - Unit 3	8/31/2013	
12-2Q-4 Reactor Vessel Fabricator Notice to Contractor of Receipt of Core Shell Forging - Unit 3	9/30/2012	
12-2Q-5 Contractor Notified that Pressurizer Fabricator Performed Cladding on Bottom Head - Unit 3	1/31/2013	

South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)

Updated Milestone Description	Revised Completion Date	Actual Completion Date
12-3Q-1 Set Nuclear Island structural module CA03 for Unit 2	8/30/2012	
12-3Q-2 Squib Valve Fabricator Notice to Contractor of Completion of Assembly and Test for Squib Valve Hardware - Unit 2	5/31/2012	
12-3Q-3 Accumulator Tank Fabricator Notice to Contractor of Satisfactory Completion of Hydrotest - Unit 3	12/31/2012	
12-3Q-4 Polar Crane Fabricator Notice to Contractor of Electric Panel Assembly Completion - Unit 2	7/31/2012	
12-4Q-1 Start containment large bore pipe supports for Unit 2	4/9/2012	
12-4Q-2 Integrated Head Package - Shipment of Equipment to Site - Unit 2	10/31/2012	
12-4Q-3 Reactor Coolant Pump Fabricator Notice to Contractor of Final Stator Assembly Completion - Unit 2	11/30/2012	
12-4Q-4 Steam Generator Fabricator Notice to Contractor of Completion of 2nd Steam Generator Tubing Installation - Unit 3	5/31/2013	
12-4Q-5 Steam Generator Fabricator Notice to Contractor of Satisfactory Completion of 1st Steam Generator Hydrotest - Unit 2	5/31/2012	
13-1Q-1 Start concrete fill of Nuclear Island structural modules CA01 and CA02 for Unit 2	2/26/2013	

South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)

Updated Milestone Description	Revised Completion Date	Actual Completion Date
13-1Q-2 Passive Residual Heat Removal Heat Exchanger - Delivery of Equipment to Port of Entry - Unit 2	4/30/2012	
13-1Q-3 Refueling Machine Fabricator Notice to Contractor of Satisfactory Completion of Factory Acceptance Test - Unit 2	2/28/2013	
13-1Q-4 Deliver Reactor Vessel Internals to Port of Export - Unit 2	7/31/2013	
13-2Q-1 Set Unit 2 Containment Vessel	4/17/2013	
13-2Q-2 Steam Generator - Contractor Acceptance of Equipment at Port of Entry - Unit 2	3/31/2013	
13-2Q-3 Turbine Generator Fabricator Notice to Contractor Turbine Generator Ready to Ship - Unit 2	4/30/2013	
13-2Q-4 Pressurizer Fabricator Notice to Contractor of Satisfactory Completion of Hydrotest - Unit 3	2/28/2014	
13-2Q-5 Polar Crane - Shipment of Equipment to Site - Unit 2	5/31/2013	
13-2Q-6 Receive Unit 2 Reactor Vessel on site from fabricator	5/20/2013	
13-3Q-1 Set Unit 2 Reactor Vessel	6/18/2013	
13-3Q-2 Steam Generator Fabricator Notice to Contractor of Completion of 2nd Channel Head to Tubesheet Assembly Welding - Unit 3	12/31/2013	

**South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)**

Updated Milestone Description	Revised Completion Date	Actual Completion Date
13-3Q-3 Reactor Coolant Pump Fabricator Notice to Contractor of Final Stator Assembly Completion - Unit 3	8/31/2014	
13-3Q-4 Reactor Coolant Pump - Shipment of Equipment to Site (2 Reactor Coolant Pumps) - Unit 2	9/30/2013	
13-3Q-5 Place first nuclear concrete for Unit 3	8/1/2013	
13-4Q-1 Set Unit 2 Steam Generator	9/9/2013	
13-4Q-2 Main Transformers Ready to Ship - Unit 2	9/30/2013	
13-4Q-3 Complete Unit 3 Steam Generator Hydrotest at fabricator*	2/28/2014	
13-4Q-4 Set Unit 2 Containment Vessel Bottom Head on basemat legs	11/21/2011	
14-1Q-1 Set Unit 2 Pressurizer Vessel	1/24/2014	
14-1Q-2 Reactor Coolant Pump Fabricator Notice to Contractor of Satisfactory Completion of Factory Acceptance Test - Unit 3	2/28/2015	
14-1Q-3 Deliver Reactor Vessel Internals to Port of Export - Unit 3	6/30/2015	

South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)

Updated Milestone Description	Revised Completion Date	Actual Completion Date
14-1Q-4 Main Transformers Fabricator Issue PO for Material - Unit 3	4/30/2014	
14-2Q-1 Complete welding of Unit 2 Passive Residual Heat Removal System piping	3/19/2014	
14-2Q-2 Steam Generator - Contractor Acceptance of Equipment at Port of Entry - Unit 3	4/30/2015	
14-2Q-3 Refueling Machine - Shipment of Equipment to Site - Unit 3	5/31/2014	
14-3Q-1 Set Unit 2 Polar Crane	4/3/2014	
14-3Q-2 Reactor Coolant Pumps - Shipment of Equipment to Site - Unit 3	6/30/2015	
14-3Q-3 Main Transformers Ready to Ship - Unit 3	9/30/2014	
14-4Q-1 Spent Fuel Storage Rack - Shipment of Last Rack Module - Unit 3	12/31/2014	
15-1Q-1 Start electrical cable pulling in Unit 2 Auxillary Building	12/26/2014	
15-1Q-2 Complete Unit 2 Reactor Coolant System cold hydro	8/3/2015	
15-2Q-1 Activate class 1E DC power in Unit 2 Auxiliary Building.	3/5/2015	

South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)

Updated Milestone Description	Revised Completion Date	Actual Completion Date
15-3Q-1 Complete Unit 2 hot functional test.	9/21/2015	
15-3Q-2 Install Unit 3 ring 3 for containment vessel	7/30/2015	
15-4Q-1 Load Unit 2 nuclear fuel	10/28/2015	
16-1Q-1 Unit 2 Substantial Completion	4/1/2016	
16-2Q-1 Set Unit 3 Reactor Vessel	10/1/2015	
16-3Q-1 Set Unit 3 Steam Generator #2	12/22/2015	
16-4Q-1 Set Unit 3 Pressurizer Vessel	5/16/2016	
17-1Q-1 Complete welding of Unit 3 Passive Residual Heat Removal System piping	6/20/2016	
17-2Q-1 Set Unit 3 polar crane	7/18/2016	
17-3Q-1 Start Unit 3 Shield Building roof slab rebar placement	1/16/2017	
17-4Q-1 Start Unit 3 Auxiliary Building electrical cable pulling	4/6/2017	

South Carolina Electric and Gas
Exhibit No. _____ (SAB-3)

Updated Milestone Description	Revised Completion Date	Actual Completion Date
18-1Q-1 Activate Unit 3 Auxiliary Building class 1E DC power	6/9/2017	
18-2Q-1 Complete Unit 3 Reactor Coolant System cold hydro	1/1/2018	
18-2Q-1 Complete Unit 3 hot functional test	2/15/2018	
18-3Q-1 Complete Unit 3 nuclear fuel load	7/31/2018	
18-4Q-1 Begin Unit 3 full power operation	10/31/2018	
19-1Q-1 Unit 3 Substantial Completion	1/1/2019	
*13-4Q-3 This Milestone was incorrect in the May 2009 filing due to a transposition error. It has been corrected to reflect the original BLRA Milestone.		