

Heather Shirley Smith Deputy General Counsel

Duke Energy 40 W. Broad Street Suite 690 Greenville, SC 29601

o: 864.370.5045 f: 864.370.5183 heather.smith@duke-energy.com

April 15, 2021

# VIA ELECTRONIC FILING

The Honorable Jocelyn G. Boyd Chief Clerk and Executive Director Public Service Commission of South Carolina 101 Executive Center Drive, Suite 100 Columbia, SC 29210

Re: Joint Petition of Duke Energy Carolinas, LLC and Duke Energy Progress, LLC to Establish a Consolidated Informational Docket for Review and Consideration of Grid Improvement Plans (NDI Opened Pursuant to Commission Order No. 2020-533) Docket No. ND-2020-28-E

Dear Ms. Boyd:

On August 12, 2020, by Order 2020-533 in Docket No. 2019-381-E, the Commission approved Duke Energy Carolinas, LLC's ("DEC") and Duke Energy Progress, LLC's ("DEP") (collectively, the "Companies") joint request to establish an informational docket for review and consideration of its Grid Improvement Plan ("GIP"). As a result of that order, on August 14, 2020, the Commission opened the above-referenced NDI docket.

On September 12, 2020, the Companies filed key GIP documents in this docket to provide any interested parties with background on the GIP. On December 2, 2020, the Companies held a Grid Improvement Plan virtual forum. During this forum, subject matter experts discussed 2019 program spending compared to target as submitted in the 2019 SC GIP Status Report and were available for additional questions.

The Companies hereby provide an update on progress on the GIP for the calendar year 2020. The attached 2020 GIP Status Report for DEC and DEP shows how the Companies are performing in terms of program costs and units as compared to its targets.

The Companies are proud of the continued progress made during 2020, despite challenges the pandemic presented. Investments in Self-Optimizing Grid and Targeted Undergrounding continue to prevent thousands of outages for customers in South Carolina. Through December 31, 2020, DEC has avoided 17.0 million customer minutes of interruption due to the operation of its self-healing networks. Through December 31, 2020, DEP has avoided 13.7 million customer minutes of interruption due to the operation of its self-healing networks. DEC completed projects in Greenville and Spartanburg counties and 4.89 miles in its Targeted Undergrounding program.

DEP completed projects in Darlington, Florence, Marion, Sumter and Williamsburg Counties and 2.95 miles in its Targeted Undergrounding program.

The Companies are planning another stakeholder meeting to occur on May 12, 2021 to share and discuss the 2020 results being filed today. The Companies will continue to inform stakeholders, the ORS and the Commission on developments in the Companies' GIPs.

Sincerely,

Heather snirley Smith

Heather Shirley Smith

## Attachments

cc via email w/ enclosure:

Counsel for Office of Regulatory Staff

Department of Consumer Affairs

Counsel for Sierra Club

Counsel for Walmart, Inc.

Counsel for SELC on behalf of SC NAACP, SCCCL & Upstate Forever

Counsel for Nucor Steel-South Carolina

Counsel for SCSBA and Cypress Creek Renewables

Counsel for SCEUC

Counsel for Vote Solar

Counsel for CMC Recycling

Hasala Dharmawardena

### South Carolina Grid Improvement Plan Report **Duke Energy Carolinas** Capital Expenditures 2019 and 2020

| Program                                       | Cumulative<br>Target | Units | Cumulative<br>Actuals | Units | Cumulative<br>Variance | Units   | Program Notes   | 2                      |
|---|----------------------|-------|-----------------------|-------|------------------------|---------|---|------------------------|
| 1 Self Optimizing Grid                        | 42,818,000           |       | 29,213,624            |       | (13,604,376)           |         |   | 7                      |
| Segmentation and Automation                   | 12,726,000           | 203   | 10,505,821            | 221   | (2,220,179)            | 18      | Program continues to execute at less than anticipated cost.   | ALLY FILED             |
| Modular Distrib Control Device POC            | 43,000               |       | 587                   |       | (42,413)               |         | Program continues to be delayed but anticipates work in 2021.   | Ţ                      |
| Capacity & Connectivity                       | 11,835,000           | 29    | 7,630,450             | 22.7  | (4,204,550)            | (6)     | Program executed less scope due to labor resources being diverted for storm efforts and solar   |                        |
| Substation Bank Capacity                      | 12,536,000           |       | 4,971,960             |       | (7,564,040)            |         | expansions.  Program continues to require less substation capacity work to support self-optimizing grid.  | Ü                      |
| Advanced DMS                                  | 5,678,000            |       | 6,104,806             |       | 426,806                |         | Program continues to execute as anticipated.  | ı<br>N                 |
| 2 Distribution Hardening & Resiliency - Flood | -                    |       | -                     |       | -                      |         |   | 2024                   |
| 3 Distribution Transformer Retrofit           | -                    |       | -                     |       | -                      |         |   | 9                      |
| 4 Integrated Volt/Var Control                 | 15,195,000           |       | 6,017,380             |       | (9,177,620)            |         | Program was delayed for additional planning and design, but significant work was completed include  |                        |
| Circuits                                      |                      | 107   |                       | 7     |                        | (100)   | Program was delayed for additional planning and design, but significant work was completed include<br>upgrading regulator controls and installing capacitor banks.  | din                    |
| Substations                                   |                      | 15    |                       | -     |                        | (15)    | Program was delayed for additional planning and design, but significant work completed on civil construction, control house panel installation and telecom installations.   | Q<br>A                 |
| 5 Transmission Hardening & Resiliency         | 15,790,000           |       | 9,625,518             |       | (6,164,482)            |         | Program largely focused on 44kV line rebuilds. Less scope executed due to timeline and complexity associated with land acquisition and permitting of rights-of-way.   | 4.25                   |
| 6 Transmission Bank Replacement               | 4,812,500            |       | 2,854,605             |       | (1,957,895)            |         | Program scope in 2020 reduced due to engineering and development resource constraints.  |                        |
| 7 Transmission System Intelligence            | 9,095,625            |       | 5,010,641             |       | (4,084,984)            |         | Program scope in 2020 reduced due to work being completed outside of the GIP program.   | S AN A                 |
| 8 Oil Breaker Replacement                     | 3,831,000            |       | 4,449,136             |       | 618,136                |         | Program continues to execute as anticipated.  | Ġ                      |
| 9 Targeted Undergrounding                     | 12,705,000           | 26    | 13,519,658            | 11.9  | 814,658                | (14)    | Unit cost continues to be greater than estimated resulting in fewer miles being executed.   | Ø                      |
| 10 Long Duration Interruptions                | 12,967,000           |       | 6,566,622             |       | (6,400,378)            |         | Some 2020 scope removed due to inability to obtain right-of-way. Anticipate recovery to plan 2021   | <sub>an</sub> प्<br>() |
| 11 Enterprise Communications                  | 14,986,548           |       | 18,653,034            |       | 3,666,486              |         | III EVEA.   | N.                     |
| Next Generation Cellular                      | 727,349              | 943   | 1,159,020             | 831   | 431,671                | (112)   | Program costs are greater than anticipated.   | E                      |
| Mission Critical Voice                        | 2,690,932            |       | 479,366               |       | (2,211,566)            |         | Program delayed for additional planning and design.   | <b>P</b>               |
| BizWAN  | 40,073               |       | 280,883               |       | 240,810                |         | 2020 program included more scope than anticipated to provide additional functionality.  | É                      |
| GridWAN                                       | 1,930,305            | 30    | 2,282,840             | 45    | 352,535                | 15      | 2020 program continued to execute ahead of schedule.  | 9                      |
| Mission Critical Transport                    | 6,172,857            | 30    | 10,605,440            | 66    | 4,432,583              | 36      | 2020 program continued to execute ahead of schedule.  | 6                      |
| Towers Shelters Power Support                 | 2,096,326            | 4     | 2,939,285             | 5     | 842,959                | 1       | 2020 program continued to execute ahead of schedule.  | Å.                     |
| Network Asset System Tools                    | 62,660               |       | 53,735                |       | (8,925)                |         | Project is executing as anticipated.  | 9                      |
| Vehicle Area Network                          | 1,266,046            | 2,979 | 852,464               | 806   | (413,582)              | (2,173) | Program continues to execute as anticipated.  Unit cost continues to be greater than estimated resulting in fewer miles being executed.  Some 2020 scope removed due to inability to obtain right-of-way. Anticipate recovery to pl. in 2021.  Program costs are greater than anticipated.  Program delayed for additional planning and design.  2020 program included more scope than anticipated to provide additional functionality.  2020 program continued to execute ahead of schedule.  2020 program continued to execute ahead of schedule.  2020 program continued to execute ahead of schedule.  Project is executing as anticipated.  Program contained less scope than anticipated.  Program is executing at less than anticipated cost.  Project continues to be delayed for additional scoping and design but anticipates work in 2021. | 6                      |
| 12 Distribution Automation                    | 11,112,000           |       | 16,484,166            |       | 5,372,166              |         |   | <del>ति</del>          |
| Hydraulic to Electric Recloser                | 7,772,000            | 118   | 5,851,855             | 121   | (1,920,145)            | 3       | Program is executing at less than anticipated cost.   | ਫ਼ੋ                    |
| System Intelligence & Monitoring              | 800,000              |       | 15,823                |       | (784,177)              |         | Project continues to be delayed for additional scoping and design but anticipates work in 2021.   | Ge                     |
| Fuse Replacement w/ Reclosers                 | 1,000,000            | 200   | 495,180               | 29    | (504,820)              | (171)   | Program delayed due to materials availability due to pandemic.  | Ċ                      |
| Underground System Automation                 | 1,540,000            |       | 10,121,308            |       | 8,581,308              |         | Program scope increased to include fiber network for switchgear relays for SCADA and self-healing capabilities.   | 9                      |
| 13 Enterprise Applications                    | 3,481,000            |       | 1,953,309             |       | (1,527,691)            |         | 2020 program contained less scope than anticipated.   | 4                      |
| 14 Integrated System Operations Planning      | 3,194,000            |       | 797,397               |       | (2,396,603)            |         | Program is executing at less than anticipated cost.   |                        |
| 15 DER Dispatch Enterprise Tool               | 1,386,000            |       | -                     |       | (1,386,000)            |         | Program delayed for additional planning and design and to ensure alignment with new ADN functionalities.  | ИS                     |
| 16 Power Electronics for Volt/Var             | 271,000              |       | -                     |       | (271,000)              |         | Program anticipated to start in 2021.   |                        |
| 17 Physical and Cyber Security - Transmission | 20,982,500           |       | 26,618,617            |       | 5,636,117              |         | Program continues to execute ahead of schedule.   |                        |
| 18 Physical and Cyber Security - Distribution | 5,399,887            |       | 1,522,247             |       | (3,877,640)            |         |   |                        |
| Device Entry Alert System                     | 187,098              |       | 54,376                |       | (132,722)              |         | Program removed from plan to prioritize work that provides more risk reduction.   |                        |
| Secure Access Device Management               | 740,049              |       | 689,707               |       | (50,342)               |         | Program is executing as anticipated.  |                        |
| Line Device Protection                        | 4,472,740            | 111   | 778,164               | 43    | (3,694,576)            | (68)    | 2020 program contained less scope than anticipated and will complete in 2021.   |                        |
| Distribution Total                            | 123,515,435          |       | 94,727,437            |       | (28,787,998)           |         |   | Ī                      |
| Transmission Total                            | 54,511,625           |       | 48,558,517            |       | (5,953,108)            |         |   |                        |

Notes:
1. The IVVC program installed 98 regulator controls. The Communications Mission Critical Transport program installed 40 miles of fiber and 26 microwave sites. The Tower Shelter Power Supplies program installed 5 tower/shelter sites and 18 power supply sites.
2. The GIP deferral does not include Energy Storage and Electric Vehicle scope that was included in the original Grid Improvement Plan.

South Carolina Grid Improvement Plan Report Duke Energy Progress Capital Expenditures 2019 and 2020

| Program                                       | Cumulative               | Units | Cumulative<br>Actuals    | Units | Cumulative<br>Variance   | Units | Program Notes  Program is executing ahead of schedule.  Program is executing ahead of schedule.  Program continues to require less substation capacity work to support self-optimizing grid.   |
|---|--------------------------|-------|--------------------------|-------|--------------------------|-------|--|
| 1 Self Optimizing Grid                        | Target<br>12,975,962     |       | 16,782,696               |       | 3,806,734                |       | )<br>  |
| Segmentation and Automation                   | 3,860,962                | 64    | 6,527,503                | 112   | 2,666,541                | 48    | Program is executing ahead of schedule.  |
| Capacity & Connectivity                       | 3,535,000                | 14    | 7,013,114                | 33.6  | 3,478,114                | 20    | Program is executing ahead of schedule.  |
| Substation Bank Capacity                      | 3,744,000                |       | 2,841                    |       | (3,741,159)              |       | Program continues to require less substation capacity work to support self-optimizing grid.  |
| Advanced DMS                                  | 1,836,000                |       | 3,239,239                |       | 1,403,239                |       | Program includes more scope than was in the plan and which provides additional functionality.  |
| Distribution Hardening & Resiliency - Flood   | -                        |       | -                        |       | -                        |       |  |
| 3 Distribution Transformer Retrofit           | 10,996,000               | 9,163 | 10,783,911               | 9,159 | (212,089)                | (4)   | Project is executing as anticipated.   |
| 4 Distributed System Demand Response          | 1,000,000                |       | -                        |       | (1,000,000)              |       | Program has not yet started, pending coordination with NC system.  |
| 5 Transmission Hardening & Resiliency         | 3,350,000                |       | 1,211,580                |       | (2,138,420)              |       | Several 2020 line rebuild projects were removed from scope.  |
| 6 Transmission Bank Replacement               | 1,437,500                |       | 682,626                  |       | (754,874)                |       | Program scope in 2020 reduced due to engineering and development resource  |
| 7 Transmission System Intelligence            | 2,314,375                |       | 1,873,934                |       | (440,441)                |       | Project is executing as anticipated.   |
| 8 Oil Breaker Replacement                     | 684,000                  |       | 5,615,951                |       | 4,931,951                |       | Program accelerated scope in 2020 to leverage resource availability and accelerate   |
| 9 Targeted Undergrounding                     | 3,795,000                | 9     | 5,562,547                | 4.3   | 1,767,547                | (5)   | Unit cost continues to be greater than estimated resulting in fewer miles being  |
| 10 Long Duration Interruptions                | 3,873,000                |       | 14,031,921               |       | 10,158,921               |       | Program includes more scope than was in the plan and which provides additional functionality.  Project is executing as anticipated.  Program has not yet started, pending coordination with NC system.  Several 2020 line rebuild projects were removed from scope.  Program scope in 2020 reduced due to engineering and development resource constraints.  Project is executing as anticipated.  Program accelerated scope in 2020 to leverage resource availability and accelerate reliability benefits.  Unit cost continues to be greater than estimated resulting in fewer miles being executed.  Program experienced challenging storm and flood conditions while also executing more scope than anticipated due to accelerating schedule to provide significant customer reliability improvements.  Program is executing at less than anticipated cost.  2020 program delayed for additional planning and design.  Program contained less scope than anticipated cost.  2020 program delayed for additional planning and design.  Program contained less scope than anticipated cost.  Program phase one complete, moving into phase two planning.  Program delayed due to materials availability due to pandemic.  Project continues to be delayed for additional scoping and design but anticipates work in 2020 program delayed due to materials availability due to pandemic.  Project scope was removed from the Grid Improvement Plan. |
| 11 Enterprise Communications                  | 10,359,669               |       | 5,163,494                |       | (5,196,175)              |       | G<br>G   |
| Next Generation Cellular                      | 340,002                  | 359   | 260,371                  | 484   | (79,631)                 | 125   | Program is executing at less than anticipated cost.  |
| Mission Critical Voice                        | 1,829,849                |       | 576,089                  |       | (1,253,760)              |       | 2020 program delayed for additional planning and design.   |
| BizWAN  | 46,748                   |       | 35,211                   |       | (11,537)                 |       | Program is executing as anticipated.   |
| GridWAN                                       | 2,627,437                | 16    | 1,280,884                | 31    | (1,346,553)              | 15    | Program continues to execute at less than anticipated cost.  |
| Mission Critical Transport                    | 2,994,583                | 17    | 1,808,262                | 18    | (1,186,321)              | 1     | 2020 program is executing at less than anticipated cost.   |
| Towers Shelters Power Support                 | 2,144,612                | 2     | 972,736                  | -     | (1,171,876)              | (2)   | Program contained less scope than anticipated.   |
| Network Asset System Tools                    | 44,878                   |       | 18,081                   |       | (26,797)                 |       | 2020 program delayed for additional planning and design.   |
| Vehicle Area Network                          | 331,560                  | 783   | 211,860                  | 240   | (119,700)                | (543) | Program phase one complete, moving into phase two planning.  |
| 12 Distribution Automation                    | 3,559,000                |       | 1,548,650                |       | (2,010,350)              |       | <u>2</u> -3  |
| Hydraulic to Electric Recloser                | 2,443,000                | 39    | 1,214,040                | 29    | (1,228,960)              | (10)  | Program delayed due to materials availability due to pandemic.   |
| System Intelligence & Monitoring              | 196,000                  |       | -                        |       | (196,000)                |       | Project continues to be delayed for additional scoping and design but anticipates work in 202  |
| Fuse Replacement w/ Reclosers                 | 460,000                  | 92    | 334,610                  | 35    | (125,390)                | (57)  | Program delayed due to materials availability due to pandemic.   |
| Underground System Automation                 | 460,000                  |       | -                        |       | (460,000)                |       | Project scope was removed from the Grid Improvement Plan.  |
| 13 Enterprise Applications                    | 1,283,200                |       | 559,784                  |       | (723,416)                |       | 2020 program contained less scope than anticipated.  |
| 14 Integrated System Operations Planning      | 955,000                  |       | 222,746                  |       | (732,254)                |       | Program is executing at less than anticipated cost.  |
| 15 DER Dispatch Enterprise Tool               | 414,000                  |       | •                        |       | (414,000)                |       | Program delayed for additional planning and design and to ensure alignment with new ADMS functionalities.  |
| 16 Power Electronics for Volt/Var             | 157,000                  |       | -                        |       | (157,000)                |       | Program anticipated to start in 2021.  |
| 17 Physical and Cyber Security - Transmission | 11,267,500               |       | 2,248,071                |       | (9,019,429)              |       | Program scope in 2020 reduced due to development constraints and other non-GIP reliability work taking precedence.   |
| 18 Physical and Cyber Security - Distribution | 1,659,576                |       | 918,796                  |       | (740,780)                |       |  |
| Device Entry Alert System                     | 67,051                   |       | 15,246                   |       | (51,805)                 |       | Program removed from plan to prioritize work that provides more risk reduction.  |
| Secure Access Device Management               | 256,512                  |       | 226,296                  |       | (30,216)                 |       | Program is executing as anticipated.   |
| Line Device Protection                        | 1,336,013                | 320   | 677,255                  | 262   | (658,758)                | (58)  | 2020 program contained less scope than anticipated and will complete in 2021.  |
| Distribution Total  Transmission Total        | 51,027,407<br>19,053,375 |       | 55,574,546<br>11,632,161 |       | 4,547,139<br>(7,421,214) |       |  |
| Total Grid Improvement Plan                   | 70,080,782               |       | 67,206,707               |       | (2,874,075)              |       |  |

Notes:
1. The Communications Mission Critical Transport program installed 13 miles of fiber and 5 microwave sites. The Tower Shelter Power Supplies program installed 2 power supply sites.
2. The GIP deferral does not include Energy Storage and Electric Vehicle scope that was included in the original Grid Improvement Plan.