STATE OF SOUTH CAROLINA South Carolina Electric & Gas Company – Update of Construction Progress and Request for Updates and Revisions to Schedules		- Update of) Jpdates and))))	BEFORE PUBLIC SERVIC OF SOUTH COVER S DOCKET NUMBER: 20	CE COMMIS I CAROLINA SHEET	0086469
(Please type or print) Submitted by: K. Chad Burgess		SC	Bar Number: <u>(</u>	59456	
Address:	SCANA Corp.	Te	lephone: 803-217-8141		
Addi ess.	1426 Main Street M	IC 130 Fa	x: <u>5</u>	803-217-7931	
	Columbia, SC 2920		ther:		
			nail: chad.burge	ess@scana.com	1 1 1 Alamanara
□ Emergency R □ Other:	DC		MATION (Chece of the control of the	n Commission's	s Agenda expeditiously
		Affidavit	Letter		Request
⊠ Electric		Amdavit	Memorandum		Request for Certification
☐ Electric/Gas		Answer	☐ Motion		Request for Investigation
☐ Electric/Telecommunications		Appellate Review	Objection		Resale Agreement
☐ Electric/Water		Application	Petition		Resale Amendment
☐ Electric/Water/Telecom.		Brief	Petition for Re	econsideration	Reservation Letter
Electric/Water/Sewer			_		□ Dogmonga
Gas		Certificate	Petition for Ru	-	Response Response to Discovery
Railroad		Comments		e to Show Cause	Return to Petition
Sewer		Complaint	Petition to Into		<u></u>
☐ Telecommunications		Consent Order		rvene Out of Time	Stipulation
☐ Transportation		Discovery	Prefiled Testin	mony	☐ Subpoena ☐ Tariff
☐ Water		Exhibit	Promotion		
☐ Water/Sewer		Expedited Consideration	Proposed Ord	er RI	EEETVED
Administrative Matter		Interconnection Agreement	Protest	are 1	
Other:		Interconnection Amendment		itidavit 4	HG 2 4 2009
		Late-Filed Exhibit	Report	DOG	PSC SC DKETING DEPT



August 21, 2009

VIA HAND DELIVERY

The Honorable Charles Terreni Chief Clerk/Administrator South Carolina Public Service Commission 101 Executive Center Drive (29210) Post Office Drawer 11649 Columbia, South Carolina 29211

RE: South Carolina Electric & Gas Company - Update of Construction

Progress and Request for Updates and Revisions to Schedules

Docket No. 2009-293-E

Dear Mr. Terreni:

Pursuant to a letter dated July 27, 2009, from the Docketing Department of the Public Service Commission of South Carolina transmitting the Notice of Filing and Hearing ("Notice") in the above-referenced matter, please find enclosed for filing affidavits and tearsheets from the newspapers of general circulation in the affected areas as proof of publication of the required Notice.

If you have any questions, please advise.

Very truly yours,

K. Chad Burgess

KCB/kms Enclosures

Shannon Bowyer Hudson, Esquire Scott Elliott, Esquire

(all via first class mail w/enclosures)

RECEIVED

406 2 + 2009

PSC SC DOCKETING DEPT STATE OF SOUTH CAROLINA)

COUNTY OF RICHLAND

AFFIDAVIT Docket No. 2009-293-E

PERSONALLY APPEARED before me, John R. Hendrix, who being first duly sworn, deposes and says that he is Manager of the Electric Pricing and Rate Administration Department for SCANA Services; that at his direction and under his supervision the Notice of Filing attached as Exhibit A and incorporated herein has been published in newspapers of general circulation applicable to the service area of South Carolina Electric & Gas Company on or before August 21, 2009.

SWORN TO before me

20th day of August 2009.

My Commission Expires: 9-13-2011

Exhibit A

PUBLIC SERVICE COMMISSION OF SOUTH CAROLINA

DOCKETING DEPARTMENT

NOTICE OF FILING AND HEARING

DOCKET NO. 2009-293-E

SOUTH CAROLINA ELECTRIC & GAS COMPANY – UPDATE OF CONSTRUCTION PROGRESS AND REQUEST FOR UPDATES AND REVISIONS TO SCHEDULES

In Order No. 2009-104(A), dated March 2, 2009, the Public Service Commission of South Carolina ("Commission") authorized South Carolina Electric & Gas Company ("SCE&G" or "Company") to construct and operate two 1,117 net megawatt nuclear facilities ("Units") to be located at the Virgil C. Summer Nuclear Station site near Jenkinsville, South Carolina.

In accordance with the Base Load Review Act, S.C. Code Ann. § 58-33-210 et seq., in Order No. 2009-104(A), the Commission approved a preliminary construction schedule setting forth the then-current milestones for construction of the Units and a schedule of the anticipated components of capital costs of the Units. In addition, the Commission ordered SCE&G to provide it with annual updates regarding the progress of the construction.

In compliance with the requirements of the Base Load Review Act, on May 15, 2009, SCE&G submitted its Quarterly Report for the period ending March 31, 2009 (the "March 2009 Quarterly Report"). The March 2009 Quarterly Report shows that the Units are being constructed in accordance with the construction schedules and cumulative cost forecasts, with contingencies, as approved in Order No. 2009-104(A) and provided updated construction and capital costs schedules for the project. On July 21, 2009, SCE&G filed its annual update with the Commission of the construction progress related to the Units and requested modifications to the previously approved construction and capital costs schedules for the project. SCE&G has requested, pursuant to S.C. Code Ann. §§ 58-33-270(E), that the Commission issue an order modifying the construction schedule and the capital costs schedule to reflect the updated schedules in the March 2009 Quarterly Report.

S.C. Code Ann. §§ 58-33-270(E) authorizes SCE&G to petition the Commission for modification of any of the schedules related to the construction of a base load generation facility. This statute provides that such requests shall be granted if the Commission finds that the changes are not the result of imprudence on the part of the SCE&G. The Company states that a) it and its contractors are presently on schedule to complete all future milestones within approved contingencies, b) that the changes to the schedules are being made to account for changes in timing and sequence of the construction activities for the Units, and c) that the changes do not alter the previously approved substantial completion dates for the Units or the overall cost of the project before escalation and allowance for funds used during construction.

A copy of the Company's filing may be obtained from the Commission at the address below. Additionally, the filing is available on the Commission's website at www.psc.sc.gov and is available from the corporate office of South Carolina Electric & Gas Company at 1426 Main Street, Columbia, South Carolina, 29201.

In order for testimony and evidence to be received from all interested parties, a public hearing will be held in the Commission's Hearing Room, Synergy Business Park, 101 Executive Center Dr., Columbia, South Carolina on Wednesday, November 4, 2009 at 10:30 a.m.

Docket No. 2009-293-E Notice of Filing and Hearing Page 2

Any person who wishes to participate in this matter, as a party of record with the right of cross-examination should file a Petition to Intervene in accordance with the Commission's Rules of Practice and Procedure on or before **September 17**, **2009**, and indicate the amount of time required for his presentation. Please include an email address for receipt of future Commission correspondence in the Petition to Intervene. *Please refer to Docket No. 2009-293-E*.

Any person who wishes to testify and present evidence at the hearing should notify the Docketing Department, in writing, at the address below; the South Carolina Office of Regulatory Staff, 1401 Main Street, Suite 900, Columbia, South Carolina 29201; and K. Chad Burgess, Assistant General Counsel, South Carolina Electric & Gas Company, 1426 Main Street, Mail Code 130, Columbia, South Carolina 29201, on or before **September 17, 2009**, and indicate the amount of time required for his presentation. *Please refer to Docket No. 2009-293-E*.

Any person who wishes to be notified of the hearing, but does not wish to present testimony or be a party of record, may do so by notifying the Docketing Department, in writing, at the address below on or before **September 17, 2009**. *Please refer to Docket No. 2009-293-E*.

PLEASE TAKE NOTICE: Any person who wishes to have his or her comments considered as part of the official record of the proceeding <u>MUST</u> present such comments, in person, to the Commission during the hearing.

Persons seeking information about the Commission's Rules of Practice and Procedure should contact the Commission in Columbia at 803-896-5100.

Public Service Commission of South Carolina Attn: Docketing Department Post Office Drawer 11649 Columbia, SC 29211

7/28/09 (Revised)

ഗ്ര



Aiken Standard

Aiken, South Carolina 29801

STATE OF SOUTH CAROLINA
COUNTY OF AIKEN

Personally appeared before me

APRIL HAMMOND

of the Aiken Standard, a seven day per week newspaper published in Aiken, South Carolina, and made oath in due form of law that the Advertisement of

SCANA MARKETING & ADVERTISING D

appeared in the Aiken Standard on the following dates, vis:

08/06/2009

SWORM and subscribed to before me

this/1)2th day of August, 2009

Notary Public

for the State of South Carolina

MY COMMISSION EXPIRES SEPTEMBER 29, 2016

PUBLIC SERVICE COMMISSION OF SOUTH CAROLINA DOCKETHIS DIPARTISENT MOTICE OF PLING AND HEATING DISKET NO. 2008-285-E

SOUTH CAROLINA ELECTRIC & GAS COMPANY UPDATE OF CONSTRUCTION PROGRESS AND REQUEST FOR UPDATES AND REVISIONS TO SCHEDULES

In Order No. 2009-104(A), dated March 2, 2009, the Public Service Commission of South Carolina ("Commission") authorized South Carolina Electric & Gas Company ("SCE&G" or "Company") to construct and operate two 1,117 net megawatt nuclear facilities ("Units") to be located at the Virgil C. Summer Nuclear Station site near Jenkinsville, South Carolina.

In accordance with the Base Load Review Act, S.C. Code Ann. § 58-33-210 et seq., in Order No. 2009-104(A), the Commission approved a preliminary construction schedule setting forth the then-current milestones for construction of the Units and a schedule of the anticipated components of capital costs of the Units. In addition, the Commission ordered SCE&G to provide it with annual updates regarding the progress of the construction.

In compliance with the requirements of the Base Load Review Act, on May 15, 2009, SCE&G submitted its Quarterly Report for the period ending March 31, 2009 (the "March 2009 Quarterly Report"). The March 2009 Quarterly Report shows that the Units are being constructed in accordance with the construction schedules and cumulative cost forecasts, with contingencies, as approved in Order No. 2009-104(A) and provided updated construction and capital costs schedules for the project. On July 21, 2009, SCE&G filed its annual update with the Commission of the construction progress related to the Units and requested modifications to the previously approved construction and capital costs schedules for the project. SCE&G has requested, pursuant to S.C. Code Ann. § 58-33-270(E), that the Commission issue an order modifying the construction schedule and the capital costs schedule to reflect the updated schedules in the March (2009 Quarterly Report.

S.C. Code Ann. §§ 58-33-270(E) author/fee SCEs.G to petition the Commission for modification of any of the schedules related to the construction of a base load generation facility. This statute provides that such requests shall be granted if the Commission finds that the changes are not the result of improved continue milestones within approved contingencies, b) that the changes to the schedules are being made to account for changes in thining and sequence of the construction activities for the Units, and c) that the changes do not alter the previously approved substantial completion dates for the Units of the overall cost of the project before escalation and allowance for funds used during construction.

A copy of the Company's filing may be obtained from the Commission at the address below. Additionally, the filing is available on the Commission's website at www.bec.sc.gov and is available from the corporate office of South Carolina Electric & Gas Company at 1426 Main Street, Columbia, South Carolina, 29201.

in order for testimony and evidence to be received from all interested parties, a public hearing will be held in the Commission's Hearing Room, Synergy Business Park, 101 Executive Center Dr., Columbia, South Carolina on Wednesday, November 4, 2009 at 10:30 a.m.

Docket No. 2009-293-E Notice of Filing and Hearing Page 2

Any person who wishes to participate in this matter, as a party of record with the right of cross-examination should file a Petition to intervene in accordance with the Commission's Rules of Practice and Procedure on or before September 17, 2009, and indicate the amount of time required for his presentation. Please include an email address for receipt of future Commission correspondence in the Petition to Intervene. Please refer to Doctor No. 2009-293-E.

Any person who wishes to testify and present evidence at the hearing should notify the Docketing Department, in writing, at the address below; the South Carolina Office of Regulatory Staff, 1401 Main Street, Suite 900, Columbia, South Carolina 29201; and K. Chad Burgess, Assistant General Counsel, South Carolina Electric & Gas Company, 1426 Main Street, Mail Code 130, Columbia, South Carolina 29201; on or before September 17, 2009, and indicate the amount of time required for his presentation. Please refer to Docket No. 2009-253-E.

Any person who wishes to be notified of the hearing, but does not wish to present testimony or be a party of record, may do so by notifying the Docketing Department, in writing, at the address below on or before September 17, 2009. Please refer to Docket No. 2009-293-E.

PLEASE TAKE NOTICE: Any person who wishes to have his or her comments considered as part of the official record of the proceeding MUST present such comments, in person, to the Commission during the hearing.

Persons seeking information about the Commission's Rules of Practice and Procedure should contact the Commission in Columbia at 803-896-5100.

Public Service Commission of South Carolina
Atth: Docksting Department
Post Office Drawer 11649
Columbia, SC 29211
7728/09 (Revised)

August 6, 2009

8.

IN CEIVED

THE ISLAND PACKET The Beaufort Gasette

STATE OF)	
SOUTH CAROLINA)	AFFIDAVIT
COUNTY OF BEAUFORT)	

Personally appeared before me a Notary Public, in and for State and County, aforesaid, Sara Johnson Borton who being duly sworn according to law, deposes and says that she is the Publisher and President of The Island Packet and The Beaufort Gazette, newspapers published Sunday through Saturday every week in Beaufort County, Scana Services, Notice of Filing and 2009-293-E, Hearing, Docket No. Carolina Electric & Gas Company - Update of Construction Progress and Request for Updates and Revisions to Schedules, of Island published in the issue(s) The Packet/The Beaufort Gazette on August 3, 2009.

Sara Johnson Borton,

Publisher and President
The Island Packet/The Be


Subscribed and sworn to before me this 3rd day of August 2009.

Melisoa Beerl

Notary Public for South Carolina

My Commission Expires December 28, 2016

The Island Packet | The Beaufort Gazette • 10 Buck Island Road | Bluffton, Phone: (843) 706-8100 | (877) 706-8100 | Advertising Fax: www.islandpacket.com | www.beaufortgazette.com | e-mail: newsroad



SC ELECTRIC & GAS CO/SCANA CORP MAIL CODE 63 ATTN: Vastine Taylor COLUMBIA SC 29218



AFFIDAVIT OF PUBLICATION

The Post and Courier

State of South Carolina County of Charleston

Personally appeared before me the undersigned advertising clerk of the above indicated newspaper published in the city of Charleston, county and state aforesaid, who, being duly sworn, says that the advertisement of

(copy attached)

appeared in the issues of said newspaper on the following day(s):

08/03/09 Mon PC 08/03/09 Mon CNW

at a cost of

\$454.71 113764

Account# Order#

143164

P.O. Number:

2009-293-E

Subscribed and sworn to before

A.D.

advertising clerk

NOTARY PUBLIC, SC

My commission expires

My Commission Expires 10/10/13

In Order No. 2009-104(A), dated March 2, 2009, the Public Service Commission of South Carolina Electric & Gas Company ("SCE&G" or "Company") to construct and operate two 1,117 neither megawart nuclear racilities ("Units") to be located at the Virgil C. Summer Nuclear Station site near Jenkinsville, South Carolina.

in accordance with the Base Load Review Act, S.C. Code Ann, § 58-33-210 et seq., in Order No. 2099-104(A), the Commission approved a preliminary construction schedule setting forth the then-current milestones for coestruction of the Units and a schedule of the anticipated components of capital costs of the Units, in addition, the Cemmission ordered SCE&6 under the With annual updates regarding the progress of the construction.

progress of the construction.

In compliance with the requirements of the Base Load Review Act, on May 15, 2009, SCE&G submitted its Quarterity Report for the period ending March 21, 2009 (the "March 2009 Quarterity Report"). The March 2009 Quarterity Report"). The March 2009 Quarterity Report"). The March 2009 Quarterity Report shows that the Units are being constructed in accordance with the construction schedules and curvaliative cost forecasts, with contingencies, as approved in Order No. 2009-104(A) and provided updated construction and capital costs schedules for the project, On July 21, 2009, SCE&G filed its annual update with the Commission of the construction and capital costs schedules for the project, SCE&G has requested, pursuant to Scode Ann. \$5.8-32-270(E), that the Commission issue an order modifying the construction schedule and the capital costs schedule to reflect the updated schedules in the March 2009 Quarterity Report.

In order for testimony and evidence to be received from all interested parties, a public hearing will be held in the Commission's Hearing Room, Synersy Business Park, 101 Executive Center Dr., Columbia, South Carolina on Wedinaeday, Movember

PLEASE TAKE MOTICE:
Any person who wishes to
have his or her comments
considered as part of the
official record of the proceeding MMET present
such comments, in person,
to the Commission during
the hearing.

Persons seeking informa-tion about the Commis-sion's Rules of Practice and Procedure should con-tact the Commission in Co-iumbia at 803-896-5100.

Public Service Commission of South Carolina Atm: Docketing Depart-Post Office Drawer 11649 Columbia, SC 29211 7/28/09 (Revised)

di) AD# 143164

In accordance with in accordance was made and base Load Review Act, S.C. Cade Ann. § 58-33-210 at seq., in Order No: 2009-104(A), the Commission approved a pre-liminary construction schedule setting forth the then-current milesto for construction of the Units and a schedule of the anticipated components of capital costs of the Units. In addition, the Commission ordered SCE&G to provide it with annual updates regard-ing the progress of the

construction.
In compliance with the requirements of the Base 1.0ad Review Action 15, 2009, SCERO submitted its Charterly Report or the period ending March 31, 2009 (the March 2009 Charterly Report). The March 2009 Charterly Report) The March 2009 Charterly Report hows that the Units are being constructed in accordance with the construction schedules and cumulative cost forecasts, with contingencies, as approved in casts, with contingent course, as approved in Order No. 2009-104(A) and provided updated construction and capital costs schedules for the project. On July 21, 2009, SCE&G filled its annual update with the Commission of the construction progress related to the Units and requested modifications previously approved construction and capital costs schedand capital costs screen-ules for the project. SCE&G has requested, pursuant to S.C. Code Ann. §§ 58-33-270(E), that the Commission issue an order modifying the construction sched-the and the contract costs. ule and the capital costs schedule to reflect the updated schedules in the March 2009 Quarterly

March 2009 Cidatery
Report.
S.C. Code Ann. §§ 5833-270(E) authorizes
SCE&G to petition the
Commission for modification of any of the schedules related to the construction of a base load generation facility. This statute provides that such requests shall be granted if the Commis-sion finds that the changes are not the result of imprudence on the part of the SCE&G. Y The Company states that a) it and its contractors are presently on sched-ule to complete all future milestones within approved contingencies, b) that the changes to the schedules are being made to account for ion changes in timing and sequence of the construction activities for the Units, and c) that the changes do not after the milestones within previously approved sub-stantial completion dates

near Jenkinsville, South Practice and Procedu or pelore September the amount of time required for his presenta-tion. Please include an arbail address for receipt of future Commission correspondence in the Petition to Intervene. Please refer to Docket No. 2009-293-E.

> lence at the hearing should notify the Docketdence ahould notify the Docketing Department, in writling, at the address
> below, the South Carolina Office of Regulatory
> Staff, 1401 Main Street,
> Sutte 1600, Columbia,
> Sputh Carolina, 29201;
> and ff. Chad Burgess,
> Assistant General Connset South Carolina Elecsel South Carolina Electrie & Gas Company, 1426 Main Street, Mail Any person who wishes to be notified of the hear-ing, but does not wish to present testimony or be a party of record, may do so by notifying the Dock-sting Department, in writ-ing, at the address below on or before September 17, 2009. Please refer to Docket No. 2009-293-E. PLEASE TAKE NOTICE: Any person who wishes to have his or her comments considered as part of the official record of the proceeding MUST present such comments, in person, to the Commission during the hear-

ing. Persons seeking information about the Commission's Rules of Practice and Procedure should contact the Commission's Columbia at mission in Columbia a 803-896-5100.

Public Service Commis sion of South, Carolina Attn: Docketing Department Post Office Drawe 11649 Columbia, SC 29211 7/28/09 (Revised)

THE STATE MEDIA CO., INC. Columbia, South Carolina Any person with wishes to testify and present evipublisher of

The State

Code 130, Columbia,)re me, Brian Nalepa, Advertising Operations South Carolina 29201. south Carolina 29201, on or before September and makes oath that the advertisement, 17, 2009, and indicate the amount of time required for his presentation. Please refer to ing — Docket No. 2009-293-E Update of Construction Docket No. 2009-293-E Agy person, who wishes

PUBLIC SERVICES SOUTH CAROLINA DEPARTMENT

NOTICE OF FILING AND HEARING

DOCKET NO. 2009-293-E SOUTH CAROLINA ELECTRIC & GAS COM-PANY - UPDATE OF CONSTRUCTION PROGRESS AND

- DAMDERO	
REQUEST	FOR
UPDATES AND	REVI-
SIONS TO SCHE	
In Order No.	
104(A), dated M	arch 2
2009, the Public	Sarvina
Commission of	
Carolina ("Comm	
authorized South	
na Electric & Gas	
pany ("SCE&G" or	
party") to constru	ct and
operate two 1,1	7 net
megawatt nuclear	facili-
ties ("Units") to be	locate
ed at the Virgil C	Sum
mer Nuclear Stati	on ella
THE PROPERTY OF THE	OII SRE

for the Units or the over-all spet of the project before escalation and escalation and allow during construction.
A sopy of the Company's

filing may be obtained from the Commission at olina Electric & Gas Company at 1426 Main Street, Columbia, South Carolina, 29201.

in order for testimony and evidence to be received from all interested parties, a public hear-ing will be held in the Commission's Hearing Commission's Hearing Room, Synergy Business Park, 101 Executive Center Dr., Columbia, South Carolina on Wadnesday, November 4, 2009 at 10:30 a.m. Any person who wishes to participate in this matter, as a party of record

ter, as a party of record with the right of cross-examination should file a Petition to Intervene in accordance with the Commission's Rules of

rom: me commission at the address below. Additionally, the filing is evailable on the Commission's website at e issue(s) of available from the corporate office of South Caroline. Extends to the corporate office of South Caroline.

August 6, 2009

Ale Memai

Notary Public

ion expires

"Errors- the liability of the publisher on account of errors in or omissions from any advertisement will in no way exceed the amount of the charge for the space occupied by the item in error, and then only for the first incorrect insertion."



State of South Carolina County of Orangeburg

Personally appeared before me,
Barbara Beach
Controller
of The Times And Democrat,
a division of Lee Publications, Inc.
A newspaper published at Orangeburg,
County of Orangeburg,
State of South Carolina.
Who declares that the attatched
Notice was published in said newspaper

August 3 2009

On the following dates:

SWORN TO AND SUBSCRIBED BEFORE ME

August 04 2009

NOTARY PUBLIC, S.C.

My commission Expires: February 14, 2015

PUBLIC SERVICE COMMISSION OF SHIPTH O

DOCKETING DEPARTME

NOTICE OF FILING AND HEADING

DOCKET NO. 2009-293-E

SOUTH CAROLINA ELECTRIC & GAS COMPANY - UPDATE OF CONSTRUCTION PROGRESS AND REQUEST FOR UPDATES AND REVISIONS TO SCHEDULES

In Order No. 2009-104(A), dated March 2, 2009, the Public Service Commission of South Garolina ("Commission") authorized South Carolina Electric & Gas Company ("SCE&G" or "Company") to construct and operate two 1,117 net megawatt nucleill facilities ("Units") to be located at the Virgil C. Summer Nuclear Station site near Jenkinsville, South Carolina.

in accordance with the Base Load Review Act, S.C. Code Ann. § 58-33-210 et asg. in Order No. 2009-104(A), the Commission approved a preliminary construction edited stating forth the then-current milestones for construction of the Units and a setfertible or the articipated components of capital costs of the Units. It addition, the Commission ordered SCE&G to provide it with annual updated regarding the progress of the construction.

In compliance with this requirements of the Base Load Review Act, on May 15, 2009 SCE&G submitted is Charterly Report for the period ending March 31, 2009 (the "fleeth 2009 Cuarterly Report"). The March 2009 Quarterly Report shows that the Units fire being censtructed is expenses as with the construction schedules and cumulative from the construction and capital coals achadules for the project. On July 21, 2009. SCE&G field its anneal under little the Commission of the construction progress planted to the Units and requisited most coaling to the previously approved on construction progress planted to the Units and requisited most coaling to the previously approved construction progress planted to the Units and requisited most coaling to the previously approved construction applies coals schedules for the project. SCE&G has requested, pursuant to SSI. Code Ann. § 55-33-270(E), that this Commission is the project the updated schedules in the Maych 2009 Cuarterly Report.

S.C. Code Ann. §§ 58-33-270(E) authorizes SCE&G to petition the Commission for modification of any of the schedules related to the construction of a base load generation the liby. This statute provides that such requests shall be granted if the Commission finds that the changes are not the result of imprudence on the part of the SCE&G. The Company states that a) it and its contractors are presently on schedule to commission factors related to contractors are presently on schedule to commission are being prade to account for changes in timing and sequence of the constants are being prade to account for changes in timing and sequence of the constants of the constants. The changes do not alter the previously appropriate substantial completion dates for the Units or the overall cost of the project building substantial completion dates for the Units or the overall cost of the project building business and allowance for funds used during construction.

A copy of the Company's filling may be obtained from the Commission at the additionally, the filling is available on the Commission's website at www.psc.sc.gov and is available from the corporate office of South Carolina Electric & Gas Company at 1426 Main Street, Columbia, South Carolina, 29201.

In order for testimony and evidence to be received from all interested parties; a public hearing will be held in the Commission's Hearing Room, Synergy Business Parts, 101 Executive Center Dr., Columbia, South Carolina on Wedgesday, November 4, 2009 a 10:30 a.m.

The state of the s

robit yens

Docket No. 2009-293-E Notice of Filing and Hearing

Any person who wishes to participate in this matter, as a party of record with the note of cross-examination should file a Petition to Infervene in accordance with the Commission's Rules of Practice and Procedure on or before September 17, 2009, and indicate the amount of time required for his presentation. Please include an email address for receipt of future Commission correspondence in the Petition to Infervene. Please refer to Doctor No. 2009-293-E.

Any person who wishes to testify and present evidence at the hearing should notify the Docketing Department, in writing, at the address below, the South Carolina Office of Pegulatory Staff, 1401 Main Street, Suite 900, Columbia, South Carolina 23/201; and K. Ched Burgees, Assistant General Counsel, South Carolina Electric & Gae Company: 1426 Main Street, Mail Code 130, Columbia, South Carolina 29/201, on or before September 17, 2009, and indicate the amount of time required for his presentation. Please refer to Docket No. 2009-293-E.

Any person who wishes to be notified of the hearing, but does not wish to present testimony or be a party of record, may do so by notifying the Docketing Department, in writing, at the address below on or before September 17, 2009. Please refer to Docket No. 2009-293-E.

PLEASE TAKE NOTICE: Any person who wishes to have his or her commerts considered as part of the official record of the proceeding MAST present such comments, in person, to the Commission during the hearing.

Persons seeking information about the Commission's Rules of Practice and Problems should contact the Commission in Columbia at 803-898-5100.

Public Service Commission of South Carolina Attr: Docksting Department Post Office Drawer 11649 Columbia, SC 29211

7/28/09 (Revised)