

**STATE OF SOUTH CAROLINA**

**Petition of South Carolina Electric & Gas Company for  
Updates and Revisions to Schedules Related to the  
Construction of a Nuclear Base Load Generation Facility  
at Jenkinsville, South Carolina**

*Affidavit - 237756  
237757*  
**BEFORE THE  
PUBLIC SERVICE COMMISSION  
OF SOUTH CAROLINA**

**COVER SHEET**

**DOCKET  
NUMBER: 2012 - 203**

SO. CAROLINA  
PUBLIC SERVICE  
COMMISSION

2012 JUL 13 PM 1:21

RECEIVED

(Please type or print)

**Submitted by:** K. Chad Burgess

**SC Bar Number:** 69456

**Address:** SCANA Corp.  
220 Operation Way MC C222  
Cayce, SC 29033

**Telephone:** 803-217-8141

**Fax:** 803-217-7810

**Other:** \_\_\_\_\_

**Email:** chad.burgess@scana.com

NOTE: The cover sheet and information contained herein neither replaces nor supplements the filing and service of pleadings or other papers as required by law. This form is required for use by the Public Service Commission of South Carolina for the purpose of docketing and must be filled out completely.

**DOCKETING INFORMATION** (Check all that apply)

☐ **Emergency Relief demanded in petition** ☐ **Request for item to be placed on Commission's Agenda expeditiously**

☐ **Other:** \_\_\_\_\_

INDUSTRY (Check one)	NATURE OF ACTION (Check all that apply)			
<input checked="" type="checkbox"/> Electric	<input checked="" type="checkbox"/> Affidavit	<input type="checkbox"/> Letter	<input type="checkbox"/> Request	
<input type="checkbox"/> Electric/Gas	<input type="checkbox"/> Agreement	<input type="checkbox"/> Memorandum	<input type="checkbox"/> Request for Certificatio	
<input type="checkbox"/> Electric/Telecommunications	<input type="checkbox"/> Answer	<input type="checkbox"/> Motion	<input type="checkbox"/> Request for Investigator	
<input type="checkbox"/> Electric/Water	<input type="checkbox"/> Appellate Review	<input type="checkbox"/> Objection	<input type="checkbox"/> Resale Agreement	
<input type="checkbox"/> Electric/Water/Telecom.	<input type="checkbox"/> Application	<input type="checkbox"/> Petition	<input type="checkbox"/> Resale Amendment	
<input type="checkbox"/> Electric/Water/Sewer	<input type="checkbox"/> Brief	<input type="checkbox"/> Petition for Reconsideration	<input type="checkbox"/> Reservation Letter	
<input type="checkbox"/> Gas	<input type="checkbox"/> Certificate	<input type="checkbox"/> Petition for Rulemaking	<input type="checkbox"/> Response	
<input type="checkbox"/> Railroad	<input type="checkbox"/> Comments	<input type="checkbox"/> Petition for Rule to Show Cause	<input type="checkbox"/> Response to Discovery	
<input type="checkbox"/> Sewer	<input type="checkbox"/> Complaint	<input type="checkbox"/> Petition to Intervene	<input type="checkbox"/> Return to Petition	
<input type="checkbox"/> Telecommunications	<input type="checkbox"/> Consent Order	<input type="checkbox"/> Petition to Intervene Out of Time	<input type="checkbox"/> Stipulation	
<input type="checkbox"/> Transportation	<input type="checkbox"/> Discovery	<input type="checkbox"/> Prefiled Testimony	<input type="checkbox"/> Subpoena	
<input type="checkbox"/> Water	<input type="checkbox"/> Exhibit	<input type="checkbox"/> Promotion	<input type="checkbox"/> Tariff	
<input type="checkbox"/> Water/Sewer	<input type="checkbox"/> Expedited Consideration	<input type="checkbox"/> Proposed Order	<input type="checkbox"/> Other:	
<input type="checkbox"/> Administrative Matter	<input type="checkbox"/> Interconnection Agreement	<input type="checkbox"/> Protest		
<input type="checkbox"/> Other:	<input type="checkbox"/> Interconnection Amendment	<input checked="" type="checkbox"/> Publisher's Affidavit		
	<input type="checkbox"/> Late-Filed Exhibit	<input type="checkbox"/> Report		



K. Chad Burgess  
Associate General Counsel

*chad.burgess@scana.com*

July 13, 2012

**VIA HAND DELIVERY**

The Honorable Jocelyn G. Boyd  
Chief Clerk/Administrator  
**Public Service Commission of South Carolina**  
101 Executive Center Drive  
Columbia, South Carolina 29210

RE: Petition of South Carolina Electric & Gas Company for Updates and Revisions to  
Schedules Related to the Construction of a Nuclear Base Load Generation Facility  
at Jenkinsville, South Carolina  
Docket No. 2012-203-E

Dear Ms. Boyd:

By letter dated May 29, 2012, the Clerk's Office of the Public Service Commission of South Carolina transmitted the Revised Notice of Filing and Hearing ("Notice") in the above-referenced docket to South Carolina Electric & Gas Company ("SCE&G") and instructed SCE&G to publish the Notice in newspapers of general circulation in the affected areas by July 15, 2012, and provide proof of publication on or before July 24, 2012. In compliance with the instructions of the Clerk's Office contained within the May 29 letter, please find enclosed for filing affidavits and tearsheets from the newspapers of general circulation in the affected areas as proof of publication of the required Notice.

Also in the May 29, 2012 letter, the Clerk's Office instructed SCE&G to furnish the Notice by U.S. Mail or by electronic mail to those customers who have agreed to receive notices by electronic mail on or before July 15, 2012 and to provide certification on or before July 24, 2012. In compliance with the instructions of the Clerk's Office, please find enclosed for filing an affidavit as proof that the required Notice was timely furnished to customers.

Please acknowledge your receipt of these documents by file stamping the extra copy of this letter and returning it to us via our courier.

(Continued . . .)

The Honorable Jocelyn G. Boyd

July 13, 2012

Page 2

---

By copy of this letter, we are providing counsel for the parties of record with a copy of the enclosed documents.

If you have any questions, please advise.

Very truly yours,

A handwritten signature in black ink, appearing to read "K. Chad Burgess", with a long, sweeping horizontal line extending to the right.

K. Chad Burgess

KCB/kms

Enclosures

cc: Jeffrey M. Nelson, Esquire  
Courtney Dare Edwards, Esquire  
Shannon Bowyer Hudson, Esquire  
John Flitter  
Scott Elliott, Esquire  
Robert Guild, Esquire  
(via U.S. First Class Mail w/enclosures)

**BEFORE**  
**THE PUBLIC SERVICE COMMISSION OF**  
**SOUTH CAROLINA**  
**DOCKET NO. 2012-203-E**

IN RE:

Petition of South Carolina Electric & Gas	)	
Company for Updates and Revisions	)	
to Schedules Related to the Construction	)	
of a Nuclear Base Load Generation Facility	)	<b>CERTIFICATE</b>
at Jenkinsville, South Carolina	)	<b>OF SERVICE</b>
_____	)	

This is to certify that I have caused to be served this day one (1) copy of the  
**Affidavits and Publisher's Affidavits for South Carolina Electric & Gas Company** to  
the persons named below via U.S. First Class Mail:

Robert Guild, Esquire  
314 Pall Mall  
Columbia, SC 29201


Shannon Bowyer Hudson, Esquire  
Office of Regulatory Staff  
1401 Main Street, Suite 900  
Columbia, SC 29201

Courtney Dare Edwards, Esquire  
Office of Regulatory Staff  
1401 Main Street, Suite 900  
Columbia, SC 29201

Jeffrey N. Nelson, Esquire  
Office of Regulatory Staff  
1401 Main Street, Suite 900  
Columbia, SC 29201

John W. Flitter  
Office of Regulatory Staff  
1401 Main Street, Suite 900  
Columbia, SC 29201

Scott Elliott, Esquire  
Elliott & Elliott  
1508 Lady Street  
Columbia, SC 29201

  
Karen M. Scruggs

Columbia, South Carolina

This 13<sup>th</sup> day of July 2012

**BEFORE**  
**THE PUBLIC SERVICE COMMISSION**  
**OF SOUTH CAROLINA**  
**DOCKET NO. 2012-203-E**


**IN RE:**

Petition of South Carolina Electric & Gas  
Company for Updates and Revisions to  
Schedules Related to the Construction of a  
Nuclear Base Load Generation Facility at  
Jenkinsville, South Carolina


**AFFIDAVIT**

PERSONALLY APPEARED before me, John R. Hendrix, who being first duly sworn, deposes and says that he is Manager of the Electric Pricing and Rate Administration Department for SCANA Services; that at his direction and under his supervision the Revised Notice of Filing and Hearing attached hereto as Exhibit A and incorporated herein ("Notice") has been furnished either by U.S. Mail or electronically to customers who have agreed to receive the Notice electronically, to all applicable customers of South Carolina Electric & Gas Company on or before July 15, 2012.

FURTHER AFFIANT SAYETH NOT.

  
John R. Hendrix

Sworn to and subscribed before me  
this 9th day of July, 2012

  
Notary Public for South Carolina  
My Commission Expires: 7-25-2021

**PUBLIC SERVICE COMMISSION  
OF SOUTH CAROLINA**

**CLERK'S OFFICE**

**REVISED NOTICE OF FILING AND HEARING**

**DOCKET NO. 2012-203-E**

**SOUTH CAROLINA ELECTRIC & GAS COMPANY – PETITION OF SOUTH  
CAROLINA ELECTRIC & GAS COMPANY FOR UPDATES AND REVISIONS TO  
SCHEDULES RELATED TO THE CONSTRUCTION OF A NUCLEAR BASE LOAD  
GENERATION FACILITY AT JENKINSVILLE, SOUTH CAROLINA**

In Order No. 2009-104(A), dated March 2, 2009, the Public Service Commission of South Carolina ("Commission") authorized South Carolina Electric & Gas Company ("SCE&G" or "Company") to construct and operate two 1,117 net megawatt nuclear facilities ("Units") to be located at the Virgil C. Summer Nuclear Station site near Jenkinsville, South Carolina. In accordance with the Base Load Review Act, S.C. Code Ann. § 58-33-210 *et seq.*, in Order No. 2009-104(A), the Commission approved an estimated capital cost for the Units of \$4.5 billion in 2007 dollars. In Order No. 2010-12, in Docket No. 2009-293-E, the Commission approved SCE&G's request to, among other things, approve an updated schedule of capital costs for the project. The updated capital cost schedule did not alter the total estimated capital cost for the Units of \$4.5 billion in 2007 dollars but changed the forecasted timing of cash flow.

In Order No. 2011-345, the Commission approved an updated capital cost schedule for the units which also removed all projected contingency costs as required by the decision of the South Carolina Supreme Court in South Carolina Energy Users Comm. v. South Carolina Pub. Serv. Comm'n, 388 S.C. 486, 697 S.E.2d 587 (2010).

On May 15, 2012, SCE&G filed a petition with the Commission, pursuant to S.C. Code Ann. § 58-33-270(E), seeking an order approving an updated construction schedule and capital cost schedule for the Units. The updated construction schedule revises the construction plan for the Units based on the issuance of the combined operating license for the Units by the Nuclear Regulatory Commission in early 2012, not mid-2011 as originally anticipated and substantial completion dates of the Units of March 15, 2017 and May 15, 2018. It also incorporates approximately \$283.0 million in capital costs that have been incurred or have been identified since the issuance of Order No. 2011-345. This petition replaced a petition filed on February 29, 2012 which SCE&G withdrew by letter dated May 8, 2012.

The capital cost estimate for which the Company seeks Commission approval in this proceeding is currently \$4.6 billion in 2007 dollars. In its filing, the Company states that it may seek to update its capital cost estimates during the pendency of these proceedings if additional cost items are identified or if cash flow schedules are updated.

S.C. Code Ann. § 58-33-270(E) authorizes SCE&G to petition the Commission for modification of any of the schedules related to the construction of a base load generation facility. This statute provides that such requests shall be granted if, after a hearing, the Commission finds that the changes are not the result of imprudence on the part of SCE&G. The Company states that the changes

**BEFORE**  
**THE PUBLIC SERVICE COMMISSION**  
**OF SOUTH CAROLINA**  
**DOCKET NO. 2012-203-E**


**IN RE:**

Petition of South Carolina Electric & Gas  
Company for Updates and Revisions to  
Schedules Related to the Construction of a  
Nuclear Base Load Generation Facility at  
Jenkinsville, South Carolina


**AFFIDAVIT**

PERSONALLY APPEARED before me, John R. Hendrix, who being first duly sworn, deposes and says that he is Manager of the Electric Pricing and Rate Administration Department for SCANA Services; that at his direction and under his supervision the Revised Notice of Filing and Hearing attached hereto as Exhibit A and incorporated herein ("Notice") has been caused to be published in newspapers of general circulation applicable to the service area of South Carolina Electric & Gas Company on or before July 15, 2012.

FURTHER AFFIANT SAYETH NOT.

  
\_\_\_\_\_  
John R. Hendrix

Sworn to and subscribed before me  
this 9th day of July, 2012

  
\_\_\_\_\_  
Notary Public for South Carolina  
My Commission Expires: 7-25-2011



SCANA SERVICES PUBLIC AFFAIRS  
100 SCANA PARKWAY (MC-B227)  
CAYCE SC 29033

## AFFIDAVIT OF PUBLICATION

**Aiken Standard**

**The North Augusta Star**

State of South Carolina

County of Aiken

Personally appeared before me APRIL HAMMOND of the Aiken Standard, a seven day per week newspaper published in Aiken, South Carolina, and made oath in due form of law that the advertisement of

(copy attached)

appeared in the issues of said newspaper on the following day(s):

06/04/12 Mon AS  
06/04/12 Mon ASW

at a cost of \$587.42  
Account# 300769  
Order# 770760  
P.O. Number:

SWORN and subscribed to before  
me today, 06/04/2012

advertising clerk

Notary Public  
For the State of South Carolina

MY COMMISSION EXPIRES SEPTEMBER 29, 2016

### PUBLIC SERVICE COMMISSION OF SOUTH CAROLINA

#### CLERK'S OFFICE

#### REVISED NOTICE OF FILING AND HEARING

DOCKET NO. 2012-203-E

#### SOUTH CAROLINA ELECTRIC & GAS COMPANY - PETITION OF SOUTH CAROLINA ELECTRIC & GAS COMPANY FOR UPDATES AND REVISIONS TO SCHEDULES RELATED TO THE CONSTRUCTION OF A NUCLEAR BASE LOAD GENERATION FACILITY AT JENKINSVILLE, SOUTH CAROLINA

In Order No. 2009-104(A), dated March 2, 2009, the Public Service Commission of South Carolina ("Commission") authorized South Carolina Electric & Gas Company ("SCE&G" or "Company") to construct and operate two 1,117 net megawatt nuclear facilities ("Units") to be located at the Virgil C. Summer Nuclear Station site near Jenkinsville, South Carolina. In accordance with the Base Load Review Act, S.C. Code Ann. § 58-33-210 et seq., in Order No. 2009-104(A), the Commission approved an estimated capital cost for the Units of \$4.5 billion in 2007 dollars. In Order No. 2010-12, in Docket No. 2009-293-E, the Commission approved SCE&G's request to, among other things, approve an updated schedule of capital costs for the project. The updated capital cost schedule did not alter the total estimated capital cost for the Units of \$4.5 billion in 2007 dollars but changed the forecasted timing of cash flow.

In Order No. 2011-345, the Commission approved an updated capital cost schedule for the units which also removed all projected contingency costs as required by the decision of the South Carolina Supreme Court in South Carolina Energy Users Comm. v. South Carolina Pub. Serv. Comm'n, 388 S.C. 486, 697 S.E.2d 587 (2010).

On May 15, 2012, SCE&G filed a petition with the Commission, pursuant to S.C. Code Ann. § 58-33-270(E), seeking an order approving an updated construction schedule and capital cost schedule for the Units. The updated construction schedule revises the construction plan for the Units based on the issuance of the combined operating license for the Units by the Nuclear Regulatory Commission in early 2012, not mid-2011 as originally anticipated and substantial completion dates of the Units of March 15, 2017 and May 15, 2018. It also incorporates approximately \$283.0 million in capital costs that have been incurred or have been identified since the issuance of Order No. 2011-345. This petition replaced a petition filed on February 29, 2012 which SCE&G withdrew by letter dated May 8, 2012.

The capital cost estimate for which the Company seeks Commission approval in this proceeding is currently \$4.6 billion in 2007 dollars. In its filing, the Company states that it may seek to update its capital cost estimates during the pendency of these proceedings if additional cost items are identified or if cash flow schedules are updated.

S.C. Code Ann. § 58-33-270(E) authorizes SCE&G to petition the Commission for modification of any of the schedules related to the construction of a base load generation facility. This statute provides that such requests shall be granted if, after a hearing, the Commission finds that the changes are not the result of imprudence on the part of SCE&G. The Company states that the changes to the schedules are the result of normal and prudent revisions, changes and refinements in the construction program for the project.

In addition to providing an Updated Construction Schedule in the instant Petition, SCE&G also provided Updated Costs Forecasts. Some of the updated costs include the following: EPC Contract Costs; Cyber Security Costs; Waste Water Piping Costs; Health Care Costs; Owners Costs; and Transmission Costs. Detailed descriptions of these costs are outlined in the Company's Petition.

A copy of the Company's filing may be obtained from the Commission at the address below. Additionally, the filing is available on the Commission's website at [www.psc.sc.gov](http://www.psc.sc.gov) and is available from the corporate office of South Carolina Electric & Gas Company at 220 Operation Way, Mail Code C222, Cayce, South Carolina, 29033.

In order for testimony and evidence to be received from all interested parties, a public hearing will be held in the Commission's Hearing Room, Synergy Business Park, 101 Executive Center Drive, Columbia, South Carolina 29210 on **Thursday, September 6, 2012, at 10:30 am.**

Any person who wishes to participate in this matter, as a party of record with the right of cross-examination should file a Petition to Intervene in accordance with the Commission's Rules of Practice and Procedure on or before **July 24, 2012**, and indicate the amount of time required for his presentation. Please include an email address for receipt of future Commission correspondence in the Petition to Intervene. **Please refer to Docket No. 2012-203-E.**

Any person who wishes to testify and present evidence at the hearing should notify the Clerk's Office, in writing, at the address below; the South Carolina Office of Regulatory Staff, 1401 Main Street, Suite 900, Columbia, South Carolina 29201; and K. Chad Burgess, Associate General Counsel, South Carolina Electric & Gas Company, 220 Operation Way, Mail Code C222, Cayce, South Carolina 29033, on or before **July 24, 2012**, and indicate the amount of time required for their presentation. **Please refer to Docket No. 2012-203-E.**

Any person who wishes to be notified of the hearing, but does not wish to present testimony or be a party of record, may do so by notifying the Clerk's Office, in writing, at the address below on or before **July 24, 2012. Please refer to Docket No. 2012-203-E.**

**PLEASE TAKE NOTICE** Any person who wishes to have his or her comments considered as part of the official record of the proceeding **MUST** present such comments, in person, to the Commission during the hearing.

Persons seeking information about the Commission's Rules of Practice and Procedure should contact the Commission in Columbia at 803-896-5100.


Public Service Commission of South Carolina  
Attn: Clerk's Office  
Post Office Drawer 11649  
Columbia, SC 29211

June 4, 2012

**THE ISLAND PACKET**  
**The Beaufort Gazette**


**STATE OF** )  
**SOUTH CAROLINA** ) **AFFIDAVIT**  
**COUNTY OF BEAUFORT** )

Personally appeared before me a Notary Public, in and for State and County, aforesaid, Sara Johnson Borton who being duly sworn according to law, deposes and says that she is the Publisher and President of *The Island Packet and The Beaufort Gazette*, newspapers published Sunday through Saturday every week in Beaufort County, State of South Carolina, **PUBLIC SERVICE COMMISSION OF SOUTH CAROLINA CLERK'S OFFICE REVISED NOTICE OF FILING AND HEARING DOCKET NO. 2012-203-E South Carolina electric & gas company**, as published in the issue(s) of *The Island Packet/The Beaufort Gazette* on June 4, 2012.



Sara Johnson Borton,  
Publisher and President  
The Island Packet/The Beaufort Gazette

**Subscribed and sworn to before  
me this 5<sup>th</sup> day of June 2012**

  
Suzi S. Reed

**Notary Public for South Carolina  
My Commission Expires on February 2, 2019**

## DOCKET NUMBER: 08-1679

**South Carolina Electric & Gas Company, a subsidiary of South Carolina Electric & Gas Company for Updates and Revisions to Schedules Related to the Construction of a Nuclear Base Load Generation Facility at Jenkinsville, South Carolina**

In Order No. 2009-104(A), dated March 2, 2009, the Public Service Commission of South Carolina ("Commission") authorized South Carolina Electric & Gas Company ("SCE&G" or "Company") to construct and operate two 1,117 net megawatt nuclear facilities ("Units") to be located at the Virgil C. Summer Nuclear Station site near Jenkinsville, South Carolina. In accordance with the Basic Law, Act, S.C. Code Ann. § 58-33-210, the Commission, by Order No. 2009-219, authorized an estimated cost of \$4.5 billion for the Units. In Order No. 2007-104, dated March 2, 2007, the Commission, by Order No. 2010-12, authorized SCE&G to request to approve an updated schedule of capital costs for the project. The updated capital cost schedule did not alter the total estimated capital cost for the Units of \$4.5 billion in 2007 dollars but changed the forecasted timing of cash flow.

**United States v. South Carolina Pub. Serv. Comm'n**, 388 S.C. 488, 697 S.E.2d 587 (2010).

On May 15, 2012, SCE&G filed a petition with the Commission, pursuant to S.C. Code Ann. § 58-33-270(E), seeking an order approving an updated construction schedule and capital cost schedule for the Units. The updated construction schedule revises the construction plan for the Units to reflect the issuance of the combined operating license for the Units by the Nuclear Regulatory Commission in early 2012, not mid-2011 as originally anticipated and substantial completion dates of the Units of March 15, 2017 and May 15, 2018. It also incorporates approximately \$283.0 million in capital costs that have been incurred or have been identified since the issuance of Order No. 2011-345. This petition replaced a petition filed on February 29, 2012 which SCE&G withdrew by letter dated May 8, 2012.

The capital cost estimate for which the Company seeks Commission approval in this proceeding is currently \$4.6 billion in 2007 dollars. In its filing, the Company states that it may seek to update its capital cost estimates during the pendency of these proceedings if additional cost items are identified or if cash flow schedules are updated.

S.C. Code Ann. §  
58-33-270(E) authorizes  
SCE&G to petition the  
Commission for

modification of any of the schedules related to the construction of a base load generation facility. This statute provides that such requests shall be granted if, after hearing, the Commission finds that the changes are not the result of imprudence on the part of SCE&G. The Commission states that the changes to the schedules are the result of normal and prudent revision of changes and refinements in the construction program for the project.

DN2012-203-E  
Revised Notice of Filing  
& Hearing  
Page 2

In addition to providing an Updated Construction Schedule in the instant Petition, SCE&G also provided Updated Cost Forecasts. Some of the updated costs include the following: Eff Contract Costs; Cyb Security Costs; Was Water Piping Cost Month Care Cost; Owners Cost; and Transmission Cost. Detailed descriptions of these costs are outlined in the Company Petition.

A copy of the Company filing may be obtained from the Commission at the address below. Additionally, the filing is available on the Commission's website [www.psc.sc.gov](http://www.psc.sc.gov) and available from the corporate office of South Carolina Electric & Gas Company at 26 Operation Way, ME C222, Cayce, South Carolina, 29033.

In order for testimony and evidence to be received from interested parties, a public hearing will be held in the Commissioner's Hearing Room, Syner Business Park, 10 Executive Center Drive, Columbia, South Carolina 29210 on **Thursday, September 6, 2012, 10:30 am.**

Any person who wishes to participate in the hearing, as a party, must file a Petition with the right of cross-examination should file a Petition to Intervene in accordance with the Commission's Rules of Practice and Procedure on or before the date of the hearing and indicate the issues to be raised in the presentation. It must include an email address for receipt of future Commission correspondence in the Petition to Intervene. Please refer to Docket No. 2012-203.

Any person who wishes to testify and present evidence at the hearing should notify the Clerk's Office, In writing, at the address below; the South Carolina Office of Regulatory Staff, 1401 Main Street, Suite 900, Columbia, South Carolina 29201; and K. Chad Mess, Associate General Counsel, 500 Carolina Electric & Gas Company, 2200 Open Way, Mail Code C-12, Cayce, South Carolina 29033, on or before May 24, 2012, and indicate the amount of time needed for their presentation. Please refer to Case No. 2012-0000.

Any person who wishes to be a part of the hearing process must first file a written statement of testimony or be a party of record, and do so by notifying the Clerk's Office, in writing, at the address below on or before July 24, 2012. Please refer to Docket No. 2012-203-E.

**PLEASE TAKE NOTICE:** Any person who wishes to have his or her comments considered as part of the official record of the proceedings, must present such comments in person, to the Commission during the hearing.

Persons seeking information about the Commission's Rules of Practice and Procedure should contact the Commission in Columbia at 803-896-5100.

Public Service  
Commission of  
South Carolina  
Attor. Clerk's Office  
Post Office Drawer 11649  
Columbia, SC 29211

SCANA Services Public Affairs  
100 SCANA Parkway (MC-B227)  
Cayce SC 290333712

# AFFIDAVIT OF PUBLICATION

## The Post and Courier

State of South Carolina  
County of Charleston

Personally appeared before me the undersigned advertising clerk of the above indicated newspaper published in the city of Charleston, county and state aforesaid, who, being duly sworn, says that the advertisement of

(copy attached)

appeared in the issues of said newspaper on the following day(s):

06/01/12 Fri PC  
06/01/12 Fri CNW

at a cost of \$543.54  
Account# 104002  
Order# 769861  
P.O. Number:

Subscribed and sworn to before  
me this 4<sup>th</sup> day  
of June  
A.D. 2012

NOTARY PUBLIC, SC  
My commission expires



On June 1, 2012, the undersigned, advertising clerk of the above indicated newspaper, states that the advertisement of the schedules are the result of normal and prudent revisions, changes and refinements in the construction program for the project.

In addition to providing an Updated Construction Schedule in the Instant Petition, SCE&G also provided Updated Costs Forecasts. Some of the updated costs include the following: EPC Contract Costs; Cyber Security Costs; Waste Water Piping Costs; Health Care Costs; Owners Costs; and Transmission Costs. Detailed descriptions of these costs are outlined in the Company's Petition.

A copy of the Company's filing may be obtained from the Commission at the address below. Additionally, the filing is available on the Commission's website at www.psc.sc.gov and is available from the corporate office of South Carolina Electric & Gas Company at 220 Operation Way, Mail Code C222, Cayce, South Carolina, 29033.

In order for testimony and evidence to be received from all interested parties, a public hearing will be held in the Commission's Hearing Room, Synergy Business Park, 101 Executive Center Drive, Columbia, South Carolina 29210 on Thursday, September 6, 2012, at 10:30 am.

Any person who wishes to participate in this matter, as a party of record with the right of cross-examination should file a Petition to Intervene in accordance with the Commission's Rules of Practice and Procedure on or before July 24, 2012, and indicate the amount of time required for his presentation. Please include an email address for receipt of future Commission correspondence in the Petition to Intervene. Please refer to Docket No. 2012-203-E.

Any person who wishes to testify and present evidence at the hearing should file a Petition to Intervene in accordance with the Commission's Rules of Practice and Procedure on or before July 24, 2012, and indicate the amount of time required for their presentation. Please refer to Docket No. 2012-203-E.

Any person who wishes to be notified of the hearing, but does not wish to present testimony or be a party of record, may do so by notifying the Clerk's Office, in writing, at the address below on or before July 24, 2012. Please refer to Docket No. 2012-203-E.

**PLEASE TAKE NOTICE:** Any person who wishes to have his or her comments considered as part of the official record of the proceeding MUST present such comments, in person, to the Commission during the hearing.

Persons seeking information about the Commission's Rules of Practice and Procedure should contact the Commission in Columbia at 803-896-5100.

Public Service Commission of  
South Carolina  
Attn: Clerk's Office  
Post Office Drawer 11649  
Columbia, SC 29211  
ADS

PUBLIC SERVICE  
COMMISSION OF  
SOUTH CAROLINA

CLERK'S OFFICE

REVISED NOTICE OF  
PUBLIC HEARING

DOCKET NO.  
2012-203-E

**SOUTH CAROLINA ELECTRIC & GAS COMPANY - PETITION OF SOUTH CAROLINA ELECTRIC & GAS COMPANY FOR UPDATES AND REVISIONS TO SCHEDULES RELATED TO THE CONSTRUCTION OF A BASE LOAD GENERATION FACILITY AT JENKINSVILLE, SOUTH CAROLINA**

In Order No. 2009-104(A), dated March 2, 2009, the Public Service Commission of South Carolina ("Commission") authorized South Carolina Electric & Gas Company ("SCE&G" or "Company") to construct and operate two (2) 1,117 megawatt nuclear facilities ("Units") to be located at the Virgil C. Summer Nuclear Station site near Jenkinsville, South Carolina. In accordance with the Base Load Review Act, S.C. Code Ann. § 58-33-210 et seq., in Order No. 2009-104(A), the Commission approved an estimated capital cost for the Units of \$4.5 billion in 2007 dollars. In Order No. 2010-12, in Docket No. 2009-293-E, the Commission approved SCE&G's request to, among other things, approve an updated schedule of capital costs for the project. The updated capital cost schedule did not alter the total estimated capital cost for the Units of \$4.5 billion in 2007 dollars but changed the forecasted timing of cash flow.

In Order No. 2011-345, the Commission approved an updated capital cost schedule for the units which also removed all projected contingency costs as required by the decision of the South Carolina Supreme Court in South Carolina Energy Users Comm. v. South Carolina Pub. Serv. Comm'n, 388 S.C. 466, 697 S.E.2d 567 (2010).

On May 15, 2012, SCE&G filed a petition with the Commission, pursuant to S.C. Code Ann. § 58-33-270(E), seeking an order approving an updated construction schedule and capital cost schedule for the Units. The updated construction schedule revises the construction plan for the Units based on the issuance of the combined operating license for the Units by the Nuclear Regulatory Commission in early 2012, not mid-2011 as originally anticipated and substantial completion dates of the Units of March 18, 2017 and May 15, 2018. It also incorporates approximately \$283.0 million in capital costs that have been incurred or have been identified since the issuance of Order No. 2011-345. This petition replaced a petition filed on February 29, 2012 which SCE&G withdrew by letter dated May 8, 2012.

The capital cost estimate for which the Company seeks Commission approval in this proceeding is currently \$4.6 billion in 2007 dollars. In its filing, the Company states that it may seek to update its capital cost estimates during the pendency of these proceedings if additional cost items are identified or if cash flow schedules are updated.

S.C. Code Ann. § 58-33-270(E) authorizes SCE&G to petition the Commission for modification of any of the schedules related to the construction of a base load generation facility. This statute provides that such requests shall be granted if, after a hearing, the Commission finds that the change is in the public interest.

THE STATE ME  
Columbia, Sou  
publishe

The

STATE OF SOUTH CAROLINA  
COUNTY OF RICHLAND

Personally appeared before me, Emily Fe  
of THE STATE, and makes oath that the ad

Revised Notice of Filing and Hearing – Docket

was inserted in THE STATE, a daily newspa  
the City of Columbia, State and County afore

June 1, 2012

Emily Hernandez

Subscribed and sworn to before me

on this day June 5, 2012

Evelyn F. Harrison

My commission expires  
March 10, 2013

"Errors- the liabi  
or omissions from  
the amount of the  
error, and then on

PUBLIC SERVICE COMMISSION OF SOUTH CAROLINA  
CLERK'S OFFICE

## REVISED NOTICE OF FILING AND HEARING

DOCKET NO. 2012-203-E

SOUTH CAROLINA ELECTRIC & GAS COMPANY - PETITION OF SOUTH CAROLINA ELECTRIC & GAS COMPANY FOR UPDATES AND REVISIONS TO SCHEDULES RELATED TO THE CONSTRUCTION OF A NUCLEAR BASE LOAD GENERATION FACILITY AT JENKINSVILLE, SOUTH CAROLINA

In Order No. 2009-104(A), dated March 2, 2009, the Public Service Commission of South Carolina ("Commission") authorized South Carolina Electric & Gas Company ("SCE&G" or "Company") to construct and operate two 1,117 net megawatt nuclear facilities ("Units") to be located at the Virgil C. Summer Nuclear Station site near Jenkinsville, South Carolina. In accordance with the Base Load Review Act, S.C. Code Ann. § 58-33-210 et seq., in Order No. 2009-104(A), the Commission approved an estimated capital cost for the Units of \$4.5 billion in 2007 dollars. In Order No. 2010-12, in Docket No. 2009-293-E, the Commission approved SCE&G's request to, among other things, approve an updated schedule of capital costs for the project. The updated capital cost schedule did not alter the total estimated capital cost for the Units of \$4.5 billion in 2007 dollars but changed the forecasted timing of cash flow.

In Order No. 2011-345, the Commission approved an updated capital cost schedule for the units which also removed all projected contingency costs as required by the decision of the South Carolina Supreme Court in South Carolina Energy Users Comm. v. South Carolina Pub. Serv. Comm'n, 389 S.C. 486, 697 S.E.2d 587 (2010).

On May 15, 2012, SCE&G filed a petition with the Commission, pursuant to S.C. Code Ann. § 58-33-270(E), seeking an order approving an updated construction schedule and capital cost schedule for the Units. The updated construction schedule revises the construction plan for the Units based on the issuance of the combined operating license for the Units by the Nuclear Regulatory Commission in early 2012, not mid-2011 as originally anticipated and substantial completion dates of the Units of March 15, 2017 and May 15, 2018. It also incorporates approximately \$283.0 million in capital costs that have been incurred or have been identified since the issuance of Order No. 2011-345. This petition replaced a petition filed on February 29, 2012 which SCE&G withdrew by letter dated May 8, 2012.

The capital cost estimate for which the Company seeks Commission approval in this proceeding is currently \$4.6 billion in 2007 dollars. In its filing, the Company states that it may seek to update its capital cost estimates during the pendency of these proceedings if additional cost items are identified or if cash flow schedules are updated.

S.C. Code Ann. § 58-33-270(E) authorizes SCE&G to petition the Commission for modification of any of the schedules related to the construction of a base load generation facility. This statute provides that such requests shall be granted if, after a hearing, the Commission finds that the changes are not the result of imprudence on the part of SCE&G. The Company states that the changes to the schedules are the result of normal and prudent revisions, changes and refinements in the construction program for the project. In addition to providing an Updated Construction Schedule in the instant Petition, SCE&G also provided Updated Costs Forecasts. Some of the updated costs include the following: EPG Contract Costs; Cyber Security Costs; Waste Water Piping Costs; Health Care Costs; Owners Costs; and Transmission Costs. Detailed descriptions of these costs are outlined in the Company's Petition.

A copy of the Company's filing may be obtained from the Commission at the address below. Additionally, the filing is available on the Commission's website at [www.psc.sc.gov](http://www.psc.sc.gov) and is available from the corporate office of South Carolina Electric & Gas Company at 220 Operation Way, Mail Code C222, Cayce, South Carolina 29033.

In order for testimony and evidence to be received from all interested parties, a public hearing will be held in the Commission's Hearing Room, Synergy Business Park, 101 Executive Center Drive, Columbia, South Carolina 29210 on Thursday, September 6, 2012, at 10:30 am.

Any person who wishes to participate in this matter, as a party of record with the right of cross-examination should file a Petition to Intervene in accordance with the Commission's Rules of Practice and Procedure on or before July 24, 2012, and indicate the amount of time required for his presentation. Please include an email address for receipt of future Commission correspondence in the Petition to Intervene. Please refer to Docket No. 2012-203-E.

Any person who wishes to testify and present evidence at the hearing should notify the Clerk's Office, in writing, at the address below: the South Carolina Office of Regulatory Staff, 1401 Main Street, Suite 900, Columbia, South Carolina 29201; and K. Chad Burgess, Associate General Counsel, South Carolina Electric & Gas Company, 220 Operation Way, Mail Code C222, Cayce, South Carolina 29033, on or before July 24, 2012; and indicate the amount of time required for their presentation. Please refer to Docket No. 2012-203-E.

Any person who wishes to be notified of the hearing, but does not wish to present testimony or be a party of record, may do so by notifying the Clerk's Office, in writing, at the address below on or before July 24, 2012. Please refer to Docket No. 2012-203-E.

**PLEASE TAKE NOTICE:** Any person who wishes to have his or her comments considered as part of the official record of the proceeding MUST present such comments, in person, to the Commission during the hearing. Persons seeking information about the Commission's Rules of Practice and Procedure should contact the Commission in Columbia at 803-896-5100.

Public Service Commission of South Carolina  
Attn: Clerk's Office


Post Office Drawer 11649  
Columbia, SC 29211

State of South Carolina  
County of Orangeburg

Personally appeared before me,  
**Barbara Beach**  
Controller

of **The Times And Democrat**,  
a division of Lee Publications, Inc.  
A newspaper published at Orangeburg,  
County of Orangeburg,  
State of South Carolina.  
Who declares that the attached  
Notice was published in said newspaper  
On the following dates:

June 01 2012



**SWORN TO AND SUBSCRIBED  
BEFORE ME**

June 01 2012



**NOTARY PUBLIC, S.C.**

My commission Expires: February 14, 2015

**PUBLIC SERVICE COMMISSION OF  
SOUTH CAROLINA**

**CLERK'S OFFICE**

**REVISED NOTICE OF FILING AND  
HEARING**

**DOCKET NO. 2012-203-E**

**SOUTH CAROLINA ELECTRIC & GAS  
COMPANY - PETITION OF SOUTH  
CAROLINA ELECTRIC & GAS COMPANY  
FOR UPDATES AND REVISIONS TO  
SCHEDULES RELATED TO THE  
CONSTRUCTION OF A NUCLEAR BASE  
LOAD GENERATION FACILITY AT  
JENKINSVILLE, SOUTH CAROLINA**

In Order No. 2009-104(A), dated March 2, 2009, the Public Service Commission of South Carolina ("Commission") authorized South Carolina Electric & Gas Company ("SCE&G" or "Company") to construct and operate two 1,117 net megawatt nuclear facilities ("Units") to be located at the Virgil C. Summer Nuclear Station site near Jenkinsville, South Carolina. In accordance with the Base Load Review Act, S.C. Code Ann. § 58-33-210 et seq., in Order No. 2009-104(A), the Commission approved an estimated capital cost for the Units of \$4.5 billion in 2007 dollars. In Order No. 2010-12, in Docket No. 2009-293-E, the Commission approved SCE&G's request to, among other things, approve an updated schedule of capital costs for the project. The updated capital cost schedule did not alter the total estimated capital cost for the Units of \$4.5 billion in 2007 dollars but changed the forecasted timing of cash flow.

In Order No. 2011-345, the Commission approved an updated capital cost schedule for the units which also removed all projected contingency costs as required by the decision of the South Carolina Supreme Court in *South Carolina Energy Users Comm. v. South Carolina Pub. Serv. Comm.*, 389 S.C. 486, 667 S.E.2d 587 (2010).

On May 15, 2012, SCE&G filed a petition with the Commission, pursuant to S.C. Code Ann. § 58-33-270(E), seeking an order approving an updated construction schedule and capital cost schedule for the Units. The updated construction schedule revises the construction plan for the Units based on the issuance of the combined operating license for the Units by the Nuclear Regulatory Commission in early 2012, not mid-2011 as originally anticipated, and substantial completion dates of the Units of March 15, 2017 and May 15, 2018. It also incorporates approximately \$283.0 million in capital costs that have been incurred or have been identified since the issuance of Order No. 2011-345. This petition replaces the petition filed on February 13, 2012 which SCE&G withdrew by letter dated May 8, 2012.

The capital cost estimate for which the Company seeks Commission approval in this proceeding is currently \$4.6 billion in 2007 dollars. In its filing, the Company states that it may seek to update its capital cost estimates during the pendency of these proceedings if additional cost items are identified or if cash flow schedules are updated.

S.C. Code Ann. § 58-33-270(E) authorizes SCE&G to petition the Commission for modification of any of the schedules related to the construction of a base load generation facility. This statute provides that such requests shall be granted if, after a hearing, the Commission finds that the change are in the best interest of the public.