

BEFORE
THE PUBLIC SERVICE COMMISSION OF
SOUTH CAROLINA

DOCKET NO. 2018-319-E

In the Matter of:)	
)	DIRECT TESTIMONY OF
Application of Duke Energy Carolinas, LLC)	NILS J. DIAZ, PhD
for Adjustments in Electric Rate Schedules and)	FOR DUKE ENERGY
Tariffs)	CAROLINAS, LLC

I. INTRODUCTION

1 **Q. PLEASE STATE YOUR NAME AND BUSINESS ADDRESS.**

2 A. My name is Nils J. Diaz and my business address is 3414 West Gables Ct.,
3 Tampa, Florida, 33609.

4 **Q. BY WHOM ARE YOU EMPLOYED AND IN WHAT CAPACITY?**

5 A. I am employed by The ND2 Group, LLC (“ND2”), as its Managing Director.
6 ND2 is a policy advising and consulting group with a strong focus on nuclear
7 energy matters. ND2 presently provides expert advice for clients in the areas
8 of nuclear power licensing and deployment, high-level radioactive waste
9 disposal, processing and storage issues, and advanced security systems.

10 **Q. PLEASE SUMMARIZE YOUR EDUCATION, PROFESSIONAL**
11 **QUALIFICATIONS, AND OTHER INDUSTRY EXPERIENCE AND**
12 **AFFILIATIONS.**

13 A. I hold a Bachelor of Science Degree in Mechanical Engineering from the
14 University of Villanova, Havana, and MS and PhD degrees in Nuclear
15 Engineering Sciences from the University of Florida. I presently conduct
16 policy advising and consulting for the U.S. government, foreign governments,
17 and industry. I hold board memberships in private institutions and the position
18 of Professor Emeritus of Nuclear Sciences at the University of Florida. I
19 served as a Commissioner on Florida’s Energy and Climate Commission from
20 2008 to 2010, recently chaired the ASME Presidential Task Force on
21 Response to Japan Nuclear Power Plant Events, and chaired two major
22 reviews of the Safety Culture and Quality Assurance Program for the Hanford

1 Waste Treatment Plant. I previously served as the Chairman of the United
2 States Nuclear Regulatory Commission (“NRC”) from 2003 to 2006 and as
3 Commissioner from 1996 to 2006. Prior to my appointment to the NRC, I was
4 the Director of the Innovative Nuclear Power and Propulsion Institute for the
5 Ballistic Missile Defense Organization of the U.S. Department of Defense
6 from 1985 to 1996. I have testified as an expert witness to the U.S. Senate and
7 House of Representatives on multiple occasions over the last thirty years.
8 Additional details on my background and experience are provided in my
9 summary resume, which is attached as Exhibit NJD-1.

10 **Q. DOES YOUR TESTIMONY INCLUDE ANY EXHIBITS?**

11 A. Yes, I have included three exhibits:

12 Exhibit NJD-1 – Summary Resume of Nils J. Diaz, PhD;

13 Exhibit NJD-2 – Expected New Nuclear Power Plant Applications (2008); and

14 Exhibit NJD-3 – U.S. NRC: COL Applications Received through June 15,
15 2017.

16 **Q. HAVE YOU EVER TESTIFIED BEFORE THIS COMMISSION?**

17 A. No.

18 **Q. WHAT IS THE PURPOSE OF YOUR TESTIMONY?**

19 A. The purpose of my testimony is to review the reasonableness and prudence of
20 the strategy and efforts of Duke Energy Carolinas, LLC (“DE Carolinas” or
21 the “Company”) to obtain a combined license (“COL”) for the William States
22 Lee III Nuclear Station Units 1 and 2 (the “Lee Nuclear Project”).

1 **Q. PLEASE DESCRIBE YOUR PERTINENT EXPERIENCE FOR**
2 **REVIEWING DE CAROLINAS' APPROACH TO THE LICENSING**
3 **OF THE LEE NUCLEAR PROJECT.**

4 A. From my tenure as an NRC Commissioner starting in 1996, I have been
5 evaluating licensing issues and applications submitted to the NRC,
6 specifically issues related to the new licensing process under 10 CFR Part 52
7 whereby utilities are issued a COL before construction on the plant begins. I
8 reviewed Westinghouse's Advanced Passive ("AP") safety designs, beginning
9 with the AP600. The AP600 was the first of its kind, a standardized passive
10 safety reactor. Its final Design Certification was issued in March 2000. I am
11 thoroughly familiar with the Westinghouse AP1000 new nuclear plant design,
12 reviewing Westinghouse's applications and the NRC staff safety reviews for a
13 period of ten years, including the AP600 reviews. I was directly involved in its
14 Design Certification process and signed its first Final Design Approval
15 (Revision 15) in March 2006. The AP1000 Design Certification is referenced
16 by DE Carolinas in its COL Application ("COLA"). Furthermore, I am
17 cognizant of the 10 CFR Part 52 licensing process, as used by DE Carolinas to
18 obtain the COL for the Lee Nuclear Project. In addition to my direct
19 experience with the AP1000 design and NRC processes, I also participated in
20 Florida Power & Light's ("FP&L") applications to the Florida Public Service
21 Commission ("FPSC") to obtain necessary approvals for the development of
22 two AP1000 reactors at FP&L's Turkey Point site ("Turkey Point Units 6 and
23 7"). I began working with FP&L to assemble the need determination in 2007

1 for the FPSC and continued contributing to FP&L's annual nuclear cost
2 recovery proceedings until 2015. During my nine years working with FP&L, I
3 provided expert testimony and testified before the FPSC annually, covering
4 issues related to FP&L's licensing requirements, submittals to the NRC and
5 other agencies, the overall environment for licensing new nuclear power
6 plants and power upgrades, and specific issues impacting the pursuit of the
7 COL for Turkey Point Units 6 & 7. I reviewed the reasonableness and
8 prudence of the management strategy and activities, as well as the associated
9 costs.

10 **Q. HOW IS THE REMAINDER OF YOUR TESTIMONY ORGANIZED?**

11 A. The remainder of my testimony is organized as follows:

12 II. THE 1990'S: STEPPING STONES TO NEW REACTOR
13 DEVELOPMENT AND LICENSING

14 III. 2000-2010: CONFLUENCE OF CONTRIBUTING FACTORS TO
15 NEW NUCLEAR POWER DEVELOPMENT

16 IV. ANALYSIS OF DE CAROLINAS' DECISION TO PURSUE A COL
17 FOR LEE NUCLEAR PROJECT

18 V. OBSTACLES TO LICENSING THE LEE NUCLEAR PROJECT ON
19 SCHEDULE

20 VI. REVIEW OF DE CAROLINAS COL AND PROJECT-RELATED
21 DECISIONS AND COSTS

22 VII. CONCLUSIONS

1 **II. THE 1990'S: STEPPING STONES TO NEW REACTOR**
2 **DEVELOPMENT AND LICENSING**

3 **Q. WHAT WERE THE FACTORS THAT CONVERGED TO SLOW**
4 **DOWN THE CONTINUING DEVELOPMENT OF NUCLEAR**
5 **ELECTRICITY GENERATION IN THE UNITED STATES BY THE**
6 **EARLY 1990S?**

7 A. By the early 1990s, the road to new nuclear power development had been
8 hindered by a combination of negative factors, commencing with the financial
9 and market disruptions from the “oil embargos,” the Three Mile Island
10 accident in 1979, and the convergence of high construction costs, double digit
11 inflation and interest rates, decreasing load demand, significant construction
12 delays, regulatory uncertainty, and relatively poor economic performance of
13 the operating nuclear plants.

14 **Q. WHAT FACTORS CHANGED TO IMPROVE THE DEVELOPMENT**
15 **OF NUCLEAR POWER?**

16 A. Several factors were improving by the early 1990s, starting with an effort by
17 the NRC to establish a more predictable and less onerous licensing process for
18 nuclear power plants and followed by improvements in nuclear plant
19 performance and economics, more advanced nuclear technology, and
20 increased financial stability and sustained economic growth for the nation.
21 The NRC produced in 1989 its first major change in new reactor licensing by
22 promulgating the 10 CFR Part 52 Rule (“Part 52”), which was focused on
23 decreasing financial risk and standardizing the design and construction of

1 nuclear power plants. The Part 52 rule was then codified in Section 185(b) of
2 the Atomic Energy Act (AEA) by the Energy Policy Act of 1992 (“EPAC-
3 92”). The EPAC-92 was promulgated by the United States Congress to
4 establish a more effective framework for the development of nuclear power,
5 anchored in standardized, safer, more reliable nuclear reactors, implementing
6 strategies to minimize financial and regulatory risk. The resulting strategies
7 included: 1) licensing decisions are to be finalized before major construction
8 begins; 2) utilities would order their plants after regulatory/financial risks are
9 mitigated by satisfactory completion of the new licensing process; 3)
10 standardized, safer reactor designs are to be encouraged; and 4) limited site
11 work could begin when warranted by effective project management.

12 **Q. WHAT IS PART 52, AND HOW WAS IT SUPPOSED TO**
13 **CONTRIBUTE TO REGULATORY LICENSING EFFECTIVENESS**
14 **AND PREDICTABILITY?**

15 A. Part 52 – LICENSES, CERTIFICATIONS, AND APPROVALS FOR
16 NUCLEAR POWER PLANTS is a newer reactor licensing process that can
17 be substituted for the licensing process specified in Part 50 – DOMESTIC
18 LICENSING OF PRODUCTION AND UTILIZATION FACILITIES. In other
19 words, Part 50 continues to be the main regulation for nuclear reactors, but
20 issues specifically dealing with the licensing of new reactors can be treated
21 under Part 52. Part 52 shifts the burden and uncertainty of NRC licensing to
22 the front end of the development process. Part 52 is a powerful addition to
23 nuclear power plant regulations that authorizes construction and conditional

operation after a comprehensive review, in order to resolve many of the scheduling problems and financial risks encountered with the Part 50 licensing process. On the other hand, under the old Part 50 reactor licensing, the applicant would not be issued an operating license until after the nuclear plant is constructed and certified to comply with assurance of protection of public health and safety. The most beneficial use of Part 52 is when two of its major components are used together: the Design Certification and the COL. The most important component of Part 52 is the COL because it is the only license that allows plant construction and operation. The Part 52 COL allows early resolution of safety and environmental issues before the plant is constructed. When the COL is paired with a certified design, the reactor safety issues resolved by the design certification rulemaking process are not reconsidered during the COL review and are, therefore, not subject to adjudication during the COL licensing process. Moreover, the Part 52 licensing process allows for full public participation, so that the issues associated with the design and site can be resolved before construction begins.

III. 2000-2010: CONFLUENCE OF CONTRIBUTING FACTORS TO NEW NUCLEAR POWER DEVELOPMENT

Q. WHAT WERE THE FACTORS INFLUENCING NUCLEAR POWER DEVELOPMENT FROM 2000 TO THE ENACTMENT OF THE 2005 ENERGY POLICY ACT?

A. The operating nuclear industry had turned the corner by the turn of the century, with capacity factors of about 90 percent and low production costs.

1 The nuclear vendors were proposing Generation III+ reactors that exhibit
2 additional inherent safety and simplicity in construction and operation, with
3 Westinghouse applying in 1996 for design certification of its AP600 passive
4 safety features reactor and then introducing the upgraded AP1000 in 2002.
5 The NRC regulatory framework was more stable and dependable, reactor
6 licensing risk appeared to be reduced by the addition of Part 52, and overall
7 regulatory risk was decreasing. The environmental issues were favoring
8 nuclear power due to its environmentally benign footprint, near zero carbon
9 emissions, and effective carbon abatement. Supplies of uranium were well
10 established, diverse, and economical. The security issues raised by the
11 9/11/2001 terrorist attacks were well resolved by the NRC and the nuclear
12 power industry. Environmental considerations and the 2005 Clean Air rules
13 resulted in increased scrutiny and challenges to the continued dominance of
14 coal as the primary electricity producer. Increasing dependence on natural gas
15 was being questioned for its increasing price and especially for price volatility.
16 The electrical industry was emphasizing diversity and reliability for new base-
17 load capacity additions that would be strong contributors to long-term
18 electrical and gas price stabilization. Nuclear power appeared to fit the need,
19 and the political establishment responded with the Energy Policy Act of 2005
20 ("EPAC-05"), which contained a series of incentives for nuclear power
21 development.

1 **Q. HOW DID THE NUCLEAR POWER INDUSTRY RESPOND TO THE**
2 **CONFLUENCE OF FACTORS FAVORING DEVELOPMENT?**

3 A. The nuclear power industry responded by applying for new reactor licenses,
4 proposing the subsequent construction / operation of many new units, and
5 submitting the first new nuclear plant applications in three decades. Utilities
6 began working on license applications in 2005, mostly for Part 52 licensing,
7 with docketing at the NRC beginning in 2007. Five applications were
8 docketed in 2007, including DE Carolinas' application for the Lee Nuclear
9 Project. The industry accelerated planned nuclear development in 2008, with
10 an additional nineteen units applying for COLs, as shown on Exhibit NJD-2,
11 U.S. NRC: Expected New Nuclear Power Plant Applications (September 4,
12 2008). By the end of calendar year 2009, twenty companies had submitted
13 applications for thirty-one new nuclear units. Also, most of the operating
14 nuclear units in the country applied for twenty-year license extensions and
15 committed to substantial power upgrade investments. It is apparent that
16 utilities with significant nuclear power plant electrical generation experience
17 had studied the marketplace, technology, and regulatory framework and
18 decided that adding base-load nuclear power was in the best interest of their
19 customers. The majority of companies considering new nuclear are in the
20 Eastern Seaboard, where load demand projections, nuclear experience, and
21 economics were favorable to nuclear power expansion.

1 **Q. DID THE FAVORABLE ENERGY SCENARIO AND NUCLEAR**
2 **EXPANSION CONTINUE THROUGH THE END OF THE DECADE**
3 **AND BEYOND?**

4 A. No. There were multiple emerging energy, economic, and political factors that
5 impacted the nascent nuclear expansion. The so-called “Great Recession”
6 started in late 2007 and technically ended in June 2009. However, its impact
7 on the nation’s economics and energy development continued. One of the
8 major impacts of the Great Recession was the downturn of natural gas demand
9 and prices, which later coupled with the significant increase in the availability
10 of natural gas due to the introduction of hydraulic fracturing methods,
11 resulting in historically cheap and less volatile natural gas prices. Natural gas
12 prices had peaked in August 2005 at over \$18 per thousand cubic feet
13 (“Mcf”). Prices stood at \$14.76 per Mcf in June 2008 and were down to \$2.75
14 per Mcf in August 2009. Furthermore, the price has hovered in the range of \$3
15 to \$5 for the last seven years. The overall impact on the nation, especially on
16 the electricity generation market, has been dramatic. The extreme volatility of
17 natural gas prices had been a serious economic concern during the 2000-2010
18 decade, and concerns linger. However, the reality of much lower priced
19 natural gas, often predicted to remain below \$5 per Mcf for a couple of
20 decades, became a principal force in the electricity marketplace. Also, it
21 should be remarked that the issue of carbon regulatory uncertainty, especially
22 the potential for carbon tax, cap and trade, and other forms of regulating CO₂
23 that have been under consideration for years, has affected energy cost

1 projections. Nuclear power has been expecting to benefit from any form of
2 carbon regulation or taxation, but none has materialized. Moreover, the energy
3 scenario changed in a very short period of time. With natural gas prices down
4 and fluctuating within a reasonable range and production up about 50 percent
5 due to advanced hydraulic fracturing, natural gas became the fuel of choice
6 over coal. In addition, wind and solar power continued to make inroads as
7 sustainable electrical energy choices. The need for increased national security,
8 energy independence, and environmental stewardship contributed to the so-
9 called "American Energy Renaissance." By 2010 and beyond, the abundance
10 of cheap natural gas, aided by the surge of wind and solar power, was a
11 dominant force in the electricity marketplace. New nuclear power
12 development slowed when confronted with those issues and matters particular
13 to nuclear power deployment, especially the long time required for licensing
14 and construction. However, utilities with the strongest cases for nuclear power
15 deployment continued to pursue plant licensing to ensure the option for base-
16 load generation capacity, other than gas, was available when needed.

17 **Q. HOW DID THE NUCLEAR POWER INDUSTRY REACT TO THE**
18 **NEW ELECTRICITY MARKETPLACE EMERGING IN THE U.S.?**

19 A. The reaction of the nuclear industry, as shown in Exhibit NJD-3, U.S. NRC:
20 COL Applications Received through June 15, 2017, was mixed. Two primary
21 paths were chosen by the nuclear utilities that had applied for a license to the
22 U.S. NRC. Fourteen applicants decided to stop / suspend their license
23 applications, and fourteen applicants continued the effort to obtain a license

1 and conduct those activities necessary to preserve the option to build and
2 operate a nuclear power plant. The fourteen applicants suspending their COL
3 applications included merchant plants, which primarily existed in uncertain
4 and volatile electrical markets, some with COLAs referencing very complex
5 reactor designs without Design Certifications (the European Nuclear Reactor,
6 EPR). The fourteen applicants continuing to pursue the COL were in stable
7 electrical marketplaces with significant, dependable loads. The first two COL
8 recipients, Georgia Power and South Carolina Electric and Gas (“SCE&G”),
9 started nuclear construction for two units each immediately after receiving
10 their licenses, on 2/09/2012 and 3/30/2012, respectively, and right after the
11 AP1000 Design Certification Amendment was issued in December 2011.
12 Another six applicants have received a COL, with FP&L receiving the final
13 pending COL for Turkey Point Units 6 & 7 in April 2018. A total of ten
14 nuclear units maintain active COLs. Four nuclear units received COLs and
15 subsequently terminated their licenses. While the V.C. Summer COLs remain
16 active, construction has been cancelled for the two V.C. Summer AP1000
17 units. The strategy employed by the eight utilities (fourteen units) that pursued
18 the COLs and the capability to construct / operate nuclear power plants within
19 the framework established by Part 52 has been called the “value option.” A
20 COL, obtained after a long and exhaustive review process, is very valuable.
21 Its value is based on the fact that securing a license to construct / operate a
22 nuclear power plant enables the utility to select the time for construction that
23 is most beneficial to consumers without incurring the large expenditures

1 required for construction. The value intrinsic to the COL and the project
2 development effort, including the importance of a site licensed for large power
3 generation, is preserved for when the marketplace and financial conditions are
4 favorable to exercise the option.

5 **IV. ANALYSIS OF DE CAROLINAS' DECISION TO PURSUE A COL**
6 **FOR LEE NUCLEAR PROJECT**

7 **Q. WHAT WERE THE NUCLEAR MARKETPLACE CONDITIONS**
8 **SPECIFICALLY FAVORING PURSUING A COL BY DE CAROLINAS?**

9 A. At the time of DE Carolinas' application, the nuclear industry was
10 experiencing a renewal due to a number of factors, including regulatory
11 stability, safer and simpler reactor designs, projected increased energy
12 demand, high cost and high variability of natural gas prices, economic
13 incentives from EPAC-05, and a renewed focus on reducing carbon emissions.
14 Fuel diversification was important to utilities as a risk reduction strategy, as
15 was the long-term predictability of nuclear costs. As extensively discussed in
16 the previous section, there were multiple factors that made nuclear power a
17 viable and economic option to DE Carolinas when the company decided to
18 pursue new nuclear. Foremost, the selected Part 52 licensing process decreases
19 the risk by enabling the deferment of major investments until after issuance of
20 a COL. In simple terms, DE Carolinas did not have to make major
21 investments for nuclear power plant construction until they had a COL from
22 the NRC. The Lee Nuclear Project was being developed following well-
23 established management strategies to minimize financial risk to its customers.

1 **Q. WHAT SPECIFIC REGULATORY FACTORS CONTRIBUTED TO**
2 **THE DE CAROLINAS DECISION TO PURSUE A COL?**

3 A. By mid-2005, the NRC had done extensive work to be able to docket
4 applications for a COL under Part 52. The NRC-published schedule for a COL
5 license review was forty-two months. A timeframe of forty-eight months was
6 considered very probable. The NRC was quickly expanding its staff to support
7 the expected new applications and most of the supporting regulatory
8 framework had been or was being updated. The best approach to using the
9 new Part 52 licensing process and its risk-reducing features is to reference a
10 Standard Design Certification in a COL. This approach became available in
11 January 2006, when the NRC's Design Certification for Westinghouse's
12 AP1000 reactor was issued by rulemaking. The establishment of the AP1000
13 Design Certification provided the needed regulatory anchor to the COL,
14 enabling the full utilization of Part 52 reactor licensing. Also, the enacted
15 EPAC-05 included loan guarantees and production tax credits for a few new
16 nuclear plants.

17 **Q. WHAT INITIAL DECISIONS WERE MADE AND WHAT ACTIVITIES**
18 **WERE CONDUCTED BY DE CAROLINAS REGARDING THE**
19 **LICENSING OF THE LEE NUCLEAR PROJECT?**

20 A. DE Carolinas decided to pursue the preparation of a COLA in 2005 and
21 submitted it to the NRC on December 13, 2007. The application referenced
22 Revision 16 of the AP1000's Design Control Document ("DCD") of 2007. DE
23 Carolinas' COLA was found by the NRC staff to be suitable for review and

1 docketed on February 25, 2008. DE Carolinas established a project
2 management organization to actively pursue the COL and to conduct those
3 activities necessary to maintain its viability.

4 In order to ensure full disclosure of its activities and plans, and to
5 address their cost recovery needs, DE Carolinas applied to the Public Service
6 Commission of South Carolina ("PSCSC") for approval of its decision to
7 incur pre-construction costs. The PSCSC, after its requisite extensive review
8 of DE Carolinas' proposed licensing plan for the Lee Nuclear Project and with
9 due consideration of the benefits to South Carolina customers, issued two
10 orders approving pre-construction cost recovery as established in its June 9,
11 2008 *Order Approving Application of Duke Energy Carolinas' Decision to*
12 *Incur Nuclear Generation Pre-Construction Costs* and its July 1, 2011 *Order*
13 *Approving Amended Project Development Application and Settlement*
14 *Agreement*. DE Carolinas was issued a COL for the construction and operation
15 of the Lee Nuclear Project on December 19, 2016.

16 **Q. WAS DE CAROLINAS' DECISION TO START THE COLA EARLY**
17 **REASONABLE?**

18 A. Yes. It was well known to DE Carolinas that Part 52, although the best
19 licensing pathway available, was untested. Furthermore, long lead times have
20 been often associated with nuclear plant licensing. Many other utilities were
21 going to pursue COLs, and the number of COLAs under review was expected
22 to grow quickly. These uncertainties could hamper the development of a
23 nuclear project. Therefore, it was important to begin the licensing process

1 early enough to accommodate potential delays in order to exercise the license
2 when it was most beneficial to DE Carolinas customers.

3 **V. OBSTACLES TO LICENSING THE LEE NUCLEAR PROJECT**

4 **ON SCHEDULE**

5 **Q. WHAT WAS THE EXPECTED TIMEFRAME FOR AN APPLICANT**
6 **TO RECEIVE A COL WHEN DE CAROLINAS FILED ITS COLA?**

7 A. The NRC schedule called for an estimated forty-two months from docketing
8 to license, consistent with their schedule for the Design Certification.
9 However, it was expected in 2007 that forty-eight months was more probable
10 due to the large number of applications being docketed.

11 **Q. WHAT HAS BEEN THE ACTUAL EXPERIENCE OF UTILITIES**
12 **THAT HAVE OBTAINED A COL?**

13 A. The eight utilities pursuing fourteen COLs were divided into two groups for
14 the COLA reviews: Georgia Power (Vogtle plant) and SCE&G (Summer
15 plant) as lead plants and all the other applicants in a subsequent group.
16 Georgia Power and SCE&G had expressed their commitment to commence
17 construction right after issuance of the COL and were given preferential
18 review, as decided by the NRC Commissioners. The licenses for Summer and
19 Vogtle were issued in four years, essentially as scheduled. The other ten COLs
20 issued averaged 8.6 years from docketing to licensing. The Lee Nuclear
21 Project license was issued in nine years, slightly above the average. It appears
22 that all these utilities endured licensing delays from similar causes.

1 **Q. WHAT WERE THE SPECIFIC ISSUES THAT IMPACTED THE**
2 **TIMING FOR THE ISSUANCE OF THE LEE NUCLEAR PROJECT**
3 **COL?**

4 **A.** Two types of issues impacted timing of the issuance of the Lee Nuclear
5 Project COL: Issues directly related to NRC management of the licensing
6 review and issues related to DE Carolinas' improvements to the COLA from
7 voluntary and quasi-voluntary actions.

8 The individual impact of the issues discussed is difficult to quantify;
9 however, it is indisputable that each one of them and the aggregate resulted in
10 the licensing process taking significantly longer than originally anticipated for
11 the Lee Nuclear Project and other projects. The delay attributed directly to
12 issues dependent on the NRC management of the licensing review and issues
13 related to DE Carolinas improvements to the COLA are discussed below. It is
14 also important to note that the NRC must devote its attention to arising safety
15 issues for the operating nuclear plants, nuclear facilities, facilities under
16 construction, and other licensees prior to resolving new licensing issues. NRC
17 staff attention from 2010 to 2014 was frequently diverted from new reactor
18 licensing to other pressing safety-related matters. For example, the attention
19 that had to be devoted to the construction of the four AP1000 units at the
20 Vogtle and Summer sites, as ordered by the NRC Commission, reduced the
21 number of reviewers available for the Lee Nuclear Project licensing and
22 resulted in delays for DE Carolinas and the other applicants.

1 **A. Delays Related to the Yucca Mountain Licensing Review**

2 **Q. PLEASE EXPLAIN THE IMPACT OF THE YUCCA MOUNTAIN**
3 **LICENSING REVIEW.**

4 **A.** The Yucca Mountain licensing review took critical NRC staff away from
5 reactor licensing issues in the areas of seismic, geology, site characterization,
6 and environmental reviews. Since 2010, the review of the Yucca Mountain
7 licensing application has been stopped and then restarted, with complex legal
8 and budgeting issues complicating progress. Instabilities in the NRC's staffing
9 assignments occurred. Specifically, environmental, geologic and seismic
10 experts were diverted to these efforts, which lasted about four years. On
11 October 16, 2014, the NRC issued the very important Volume 3 of the Yucca
12 Mountain Safety Evaluation Report ("SER"), concluding that the design met
13 applicable performance objectives for safety following permanent closure of
14 the repository. On December 18, 2014, the staff issued Volume 4
15 (Administrative and Programmatic Requirements) of the SER, and on January
16 29, 2015, the staff issued the final parts of the review, Volume 2 (Repository
17 Safety Before Permit Closure) and Volume 5 (Proposed Conditions and
18 License Specifications), which completed the SER. Completion of these
19 reports allowed for the resumption of more standard review schedules after
20 2014. The Staff resource instability while the Yucca Mountain SER was being
21 prepared contributed to the delay in reactor licensing reviews.

B. Delays Related to the Waste Confidence Rule

Q. PLEASE PROVIDE MORE DETAILS ABOUT THE NRC'S WASTE CONFIDENCE RULE.

A. Between 1979 and 2010, the NRC established that spent nuclear fuel would be safely stored in a manner protecting public health and safety, the environment, and the common defense and security after the reactor's licensed life through a periodic generic determination of the issue, commonly known as the Waste Confidence Rule. The Waste Confidence Rule relied on confidence that the U.S. government will eventually establish a suitable repository for spent fuel. On December 23, 2010, the NRC published its most recently revised Waste Confidence Rule. This rule reaffirmed and amended the NRC's generic determinations regarding the environmental impacts of spent nuclear fuel storage at or away from reactor sites after the expiration of reactor operating licenses. In June 2012, the U.S. Court of Appeals for the D.C. Circuit vacated and remanded the NRC's Waste Confidence Rule. The Court held that the NRC must perform additional environmental reviews associated with the rule. The NRC suspended the issuance of new reactor licenses and license extensions that were reliant on this generic determination; however, the NRC continued the review of pending applications. Finally, the NRC issued the final Continued Storage of Spent Nuclear Fuel rule on August 26, 2014, significantly changing the considerations about the safety of continued storage of spent nuclear fuel to be independent of a national spent fuel repository. The ruling, made effective after publication in the Federal Register on September

1 19, 2014, effectively resolved the issues on the storage of spent fuel and ended
2 the power reactor licensing suspension. The new Continued Storage of Spent
3 Nuclear Fuel Rule adopts the findings from the new NRC generic
4 environmental impact statement; it establishes that spent nuclear fuel can be
5 safely managed in dry casks for the short-term (up to 60 years), the long-term
6 (another 100 years), and for indefinite time frames. The new rule does not
7 rely on the availability of a repository for the safe storage of spent fuel. The
8 two-year suspension of licensing provided another uncertainty and delay at a
9 time when the DE Carolinas COL review was advancing.

10 **C. Delays Related to the Fukushima Dai-ichi Accident**

11 **Q. PLEASE PROVIDE MORE DETAIL ABOUT THE FUKUSHIMA DAI-**
12 **ICHI ACCIDENT.**

13 **A.** On March 11, 2011, the Great East Japan Earthquake and subsequent tsunami
14 caused major loss of life and destruction of property in Japan. In addition, the
15 tsunami led to a series of flooding events that disrupted the electrical power
16 and equipment necessary to cool the reactors in three of the units in the
17 Fukushima Dai-ichi nuclear power plant. The lack of cooling capability, not
18 restored in time, resulted in the core meltdown and radioactivity releases from
19 units 1, 2, and 3 of the Fukushima plant. The global nuclear sector responded
20 immediately to this event with a reexamination of nuclear power plants
21 protection from large external events, especially from flooding.

1 **Q. WHAT WAS THE NRC’S RESPONSE TO THE FUKUSHIMA DAI-**
2 **ICHI ACCIDENT?**

3 A. The U.S. NRC responded immediately by assembling the Near-Term Task
4 Force (NTTF) to complete a Review of Insights from the Fukushima Dai-Ichi
5 Accident. The Task Force issued an insightful and far-reaching 2011 report on
6 “Recommendations for Enhancing Reactor Safety in the 21st Century”, which
7 mostly addressed issues pertinent to operating nuclear power plants. The
8 NRC, from the beginning of this new analysis of extreme external events,
9 concluded that the AP1000 passive-safety reactor selected for the Lee Nuclear
10 Project has significant and inherent safety enhancements that address many of
11 the Fukushima-related safety issues. AP1000 reactors only required review
12 and potential improvements in a few well-defined safety areas. The NRC has
13 stated that “all of the current COL and design certification applicants are
14 addressing new seismic and flooding requirements adequately in the context
15 of updated NRC guidance.”

16 **Q. WHAT WAS THE IMPACT OF THE FUKUSHIMA DAI-ICHI**
17 **ACCIDENT ON THE LEE NUCLEAR PROJECT?**

18 A. The NRC’s extensive regulatory review and requirements after the Fukushima
19 Dai-ichi accident disrupted the NRC license review sequencing and added a
20 few important issues to be considered in DE Carolinas’ COLA. As necessary
21 and required for a safety agency, the NRC was ensuring that all issues
22 potentially related to the Fukushima accident and external events in general
23 were thoroughly reviewed, and operating plants were clearly the priority.

1 Delays in new reactor licensing were inevitable. The actions specifically
2 required by the NRC for the Lee Nuclear Project, in accordance with the
3 Fukushima Near-Term Task Force recommendations, were dealt with during
4 the COLA review and incorporated into the license conditions, including: 1)
5 specific actions associated with the agency's post-Fukushima requirements for
6 mitigation strategies and spent fuel instrumentation; and 2) a pre-startup
7 schedule for post-Fukushima aspects of the new reactors' emergency
8 preparedness and procedures. These additions and the review of the operating
9 fleet also contributed to the delay of the issuance of the Lee COL.

10 **D. The Delay Related to Seismic Source Characterization**

11 **Q. PLEASE EXPLAIN THE NEW SEISMIC SOURCE**
12 **CHARACTERIZATION.**

13 A. By 2009, the NRC was actively reviewing the seismic models for the Central
14 and Eastern United States ("CEUS") Seismic Source Characterization for
15 Nuclear Facilities based on the known facts that ground motion effects could
16 be better characterized than in earlier NRC rules. After determining the best
17 methods to use, probabilistic assessments were incorporated into the models.
18 The NRC defined the CEUS project as follows: "The objective of the CEUS
19 SSC Project is to develop a new seismic source model for the CEUS using a
20 Senior Seismic Hazard Analysis Committee (SSHAC) Level 3 assessment
21 process. The goal of the SSHAC process is to represent the center, body, and
22 range of technically defensible interpretations of the available data, models,

1 and methods. Input to a probabilistic seismic hazard analysis (PSHA) consists
2 of both seismic source characterization and ground motion characterization.”

3 **Q. WHAT IMPACT DID THE NEW SEISMIC SOURCE**
4 **CHARACTERIZATION HAVE ON THE LICENSING OF THE LEE**
5 **NUCLEAR PROJECT?**

6 A. The new NUREG-2115 “Central and Eastern United States Seismic Source
7 Characterization for Nuclear Facilities” was published in January 2012 and
8 was incorporated into the DE Carolinas’ license application for the Lee
9 Nuclear Project. It was another new issue to address in DE Carolinas’ COLA,
10 and licensing delays were incurred.

11 **Q. WHAT COMMON IMPACT DID THE YUCCA MOUNTAIN**
12 **LICENSING REVIEW, THE REMANDED WASTE CONFIDENCE**
13 **RULE, THE FUKUSHIMA DAI-ICHI ACCIDENT, AND THE CEUS**
14 **SEISMIC SOURCE HAVE ON THE LEE NUCLEAR PROJECT?**

15 A. Besides the above-described individual impacts from each one of these
16 occurrences, there is a significant cumulative and not well-quantified effect on
17 all the pending new reactor licenses. The NRC staffing and contractors work
18 was more affected in a common area: environmental, siting, geologic and
19 seismic reviews. Substitutions of experienced NRC staff or contractors
20 assigned to a project were not conducive to efficient reviews when
21 considering the sequencing and coordination of the licensing review steps
22 necessary to arrive at Final Safety Evaluation Reviews (FSERs), Final
23 Environmental Impact Statements, Final Safety Analysis Reports (FSARs),

1 Advisory Committee on Reactor Safeguards (ACRS) reviews with No Open
2 Items, and, finally, to the conduct of hearings and NRC Commission
3 Approval.

4 **E. Delays Related to Changes in Design Certification and Reference Plant**

5 **Q. PLEASE EXPLAIN THE IMPACT OF THE AP1000 DESIGN**
6 **CERTIFICATION AMENDMENT ON DE CAROLINAS' COLA**
7 **REVIEW.**

8 A. When DE Carolinas' COLA was docketed in 2008, it referenced the latest
9 DCD for the AP1000 Design Certification, Revision 16 ("Rev 16"). In
10 December 2011, about four years after DE Carolinas' COLA submittal,
11 Westinghouse obtained approval for the "final" upgrade of its design
12 certification, docketed as Revision 19 ("Rev 19") to the DCD. It was
13 suggested by the NRC that utilities referencing Rev 16 could benefit by
14 changing its COLA to reference Rev 19 of the AP1000 DCD; the Design-
15 Centered Review Approach group would be able to maintain a common DCD
16 for their applications review. DE Carolinas changed its COLA to reference
17 Rev 19 of the AP1000 by submitting Revision 4 of the COLA on 7/29/2011. It
18 should be remarked that the COLA must also describe the Inspections, Tests,
19 Analyses, and Acceptance Criteria ("ITAAC") that are necessary to ensure
20 that the plant has been properly constructed and will operate safely. When the
21 application references a standard design certification, the applicant must
22 perform the ITAAC for the certified design and the site-specific design
23 features. Any changes must be reflected in the ITAACs. The change to DCD

1 Rev 19 required modification of DE Carolinas' COLA, including ITAACs,
2 necessitating subsequent adjustments, NRC questions, and NRC interactions.
3 The challenges with the design certification amendment and the external
4 factors discussed above occurred generally between 2010 and 2015, which
5 was the most critical period for advancing the NRC's review of the Lee COL
6 application, and directly resulted in the delay of the NRC's issuance of the
7 Lee COL.

8 **F. DE Carolinas' Improvements to the COLA**

9 **Q. PLEASE PROVIDE SOME ADDITIONAL DETAIL ABOUT DE**
10 **CAROLINAS' DECISION TO CHANGE THE LOCATION OF THE**
11 **REACTOR.**

12 A. DE Carolinas determined that the Lee nuclear reactor would be better
13 anchored at a different location than the one initially selected for the COLA.
14 My review of the Company's decision to change the location of the reactor
15 indicates that this decision was a cost-effective change that would result in
16 improved reactor building stability and more economic construction.
17 However, a change to the COLA was necessary. Any COLA change requires
18 preparation, review, and additional time.

19 **Q. WHAT WERE THE BENEFITS OF THIS DECISION?**

20 A. The benefits of this decision are first found in the NRC staff review of the Part
21 100 - Reactor Site Criteria, minimizing challenges by the staff and promoting
22 efficiencies in the review. Also, it is significantly beneficial for the
23 determination of the reactor site excavation, concrete foundation, and

1 placement of other buildings. It would pay off in the cost of the plant
2 construction.

3 **Q. WHAT ARE YOUR CONCLUSIONS WITH RESPECT TO DE**
4 **CAROLINAS' DECISION?**

5 A. It was reasonable and prudent for the reasons discussed above.

6 **Q. PLEASE EXPLAIN DE CAROLINAS' DECISION WITH RESPECT**
7 **TO ADDING A MAKE-UP POND.**

8 A. DE Carolinas' decision to add a make-up pond for cooling water to the Lee
9 Nuclear Project was based on the limited amount of water in the Ninety-Nine
10 Islands Reservoir, the main cooling water source for the plant. The limitation
11 was made evident during the drought of 2007-2008. The make-up pond, not a
12 safety-related system, was deemed appropriate to maintain the plant's rated
13 power and avoid interfering with the operations of dams and the water
14 supplies of adjacent communities.

15 **Q. WHAT ARE YOUR CONCLUSIONS WITH RESPECT TO DE**
16 **CAROLINAS' DECISION?**

17 A. It was a reasonable and prudent decision considering the circumstances
18 established by the above-discussed issues emphasizing availability of water
19 for plant cooling, dams, and town consumption during droughts.

20 **Q. PLEASE PROVIDE SOME ADDITIONAL DETAIL ABOUT DE**
21 **CAROLINAS' DECISION TO CHANGE THE COOLING TOWERS.**

22 A. In December 2011, DE Carolinas decided to submit an amendment to the
23 COLA revising the cooling tower design for the Lee Nuclear Project. After an

1 optimization study and alignment of the design to the Summer units' cooling
2 towers, DE Carolinas changed the cooling water supply to the Component
3 Cooling Water System ("CCWS") design from three to two cooling towers per
4 unit to improve the basins, site flooding resistance, as well as to improve the
5 overall reliability of the CCWS. These changes were responsive to an NRC
6 Request for Additional Information ("RAI").

7 **Q. WHAT ARE YOUR CONCLUSIONS WITH RESPECT TO DE**
8 **CAROLINAS' DECISION TO CHANGE THE COOLING TOWERS?**

9 A. It was a reasonable and prudent decision to improve the project design, the
10 site characterization, as well as to provide appropriate response to the NRC in
11 the post-Fukushima flooding concerns arena.

12 **G. Overcoming the Challenges of Part 52**

13 **Q. WHAT EFFECT DID THE USE OF PART 52 HAVE ON THE LEE**
14 **NUCLEAR PROJECT?**

15 A. The use of Part 52 licensing has proven to be difficult for DE Carolinas and
16 the other applicants seeking a COL referencing a Design Certification. It has
17 also proven difficult at the construction stage, as evidenced by the projects at
18 Vogtle and Summer. Moving from Part 50 to Part 52 introduced many new
19 processes and strict control for departures from the Design Certification.
20 Conformance with the DCD of the certified design and the COL finality
21 requires meeting codes and standards prior to issuance, among other rigid
22 processes. Changes have been controlled by conservative NRC Staff
23 interpretations on some DCD documents that were not well defined.

1 Specifically, all design-related information in the so-called Tier 1 of the DCD
2 is well-controlled since it is established by rulemaking and can only be
3 changed by rulemaking. However, the design-related information contained in
4 Tier 2 of the DCD, which supports the Tier 1 information, is approved but not
5 certified by rulemaking. Changes to and departures from Tier 2 are strictly
6 governed by Appendix D to Part 52, Section VIII. Furthermore, a part of Tier
7 2, designated as Tier 2*, is treated separately and was supposed to provide
8 flexibility to applicants to make changes by using license amendments. In this
9 way, changes to important design methodologies and improvements in
10 technology could be accommodated but would be subject to review. At the
11 beginning, three or four such areas of improvements were believed to be in the
12 scope of Tier 2* design-related information. Eventually, twenty-four such
13 areas were designated AP1000 Tier 2*. Change processes have been therefore
14 cumbersome and time consuming, adding to the licensing delays. I believe
15 that the licensing process established by Part 52 is the best option for licensing
16 a nuclear power plant, but it needs improvements for better implementation
17 while maintaining the public health and safety, protecting the environment,
18 and the common defense and security. Moreover, implementation of Part 52
19 has been difficult for the lead plants, especially with regard to the completion
20 of the detailed design. This issue is one of the most important to resolve for
21 new nuclear plants in the US and abroad.

1 **Q. PLEASE PROVIDE AN EXPLANATION OF DE CAROLINAS'**
2 **MANAGEMENT OF RAIS AND GENERIC DESIGN CERTIFICATION**
3 **ISSUES.**

4 A. It is common to encounter a significant amount of additional and often
5 unexpected work when responding to RAIs from the NRC. For the Lee
6 Nuclear Project COLA review, this process was more arduous because the
7 implementation of Part 52 was still developing and other issues, such as the
8 Waste Confidence Rule and the Fukushima Daiichi accident, required the
9 attention of the NRC Commission and Staff. Also, there were errors and
10 changes to the AP1000 DCD and ongoing refinement or changes to seismic
11 and geologic, instrumentation and control, control room, and emergency
12 planning, as well as other emerging issues. AP1000 generic issues were being
13 resolved after the Design Certification, and these standardization and finality
14 reviews and changes took additional time. The changeover from Rev 16 to
15 Rev 19 was not complicated, but it also took additional time, as did the
16 seismic re-analysis resulting from NUREG-2115.

17 **Q. PLEASE CITE ANOTHER SPECIFIC ISSUE WITH THE AP1000 DCD**
18 **THAT IMPACTED THE DE CAROLINAS COL ISSUANCE.**

19 A. Late in its review of DE Carolinas' COLA, in September 2014, the NRC
20 notified the Lee Nuclear Project reference plant (Levy Nuclear Plant) of
21 design errors in Westinghouse's DCD Rev 19. These errors tripped the
22 thresholds established in Interim Staff Guidance ("ISG-11"), which clarifies
23 the NRC staff's position regarding the finalization of licensing basis

1 information for COL applicants. The above-referenced issues included
2 handling of combustible gas controls, main control room (“MCR”) heat-up,
3 habitability, dose responses and condensate return. This ISG-11 issue involved
4 all COL applicants in the Design Review Group, and it took a year to receive
5 clarification from the NRC to address how COL applicants could best resolve
6 generic errors in certified designs. The complexity of the issues and the
7 constraints from “design finality” required a major effort by Lee Nuclear
8 Project licensing management to address and eventually endorse the reference
9 plant’s gas control, habitability, flux doubling, MCR dose, and condensate
10 return responses to the NRC. The effort was completed in February 2016,
11 some seventeen months after the issue was identified.

12 **Q. HOW EXTENSIVE AN EFFORT WAS REQUIRED FOR DE**
13 **CAROLINAS TO RESPOND TO RAIS REGARDING THE LEE**
14 **NUCLEAR PROJECT?**

15 A. As discussed above, the effort was extensive, continuous, and time-
16 consuming.

17 **Q. WHAT ARE YOUR CONCLUSIONS WITH RESPECT TO DE**
18 **CAROLINAS’ MANAGEMENT OF THESE ISSUES?**

19 A. DE Carolinas’ management of these issues was reasonable and prudent. DE
20 Carolinas’ approach was consistent with effective practices to respond to NRC
21 inquiries as needed for the NRC to complete its review.

1 **Q. WERE THERE OTHER ISSUES THAT MAY HAVE CONTRIBUTED**
2 **TO THE TIME REQUIRED TO OBTAIN A COL FOR THE LEE**
3 **NUCLEAR PROJECT?**

4 A. I am certain that the issues discussed above are a representative sample of the
5 many challenges encountered by DE Carolinas in the resolution of issues
6 required to obtain a COL from the NRC. Other issues, whose impact are not
7 well characterized, occurred during the NRC review process in the period
8 under consideration, to include turnover at the Commission level and senior
9 NRC staff. Also, other agencies have corresponding or specific
10 responsibilities with respect to plans for nuclear plant construction. For
11 instance, the U.S. Army Corps of Engineers (USACE), the U.S.
12 Environmental Protection Agency (EPA), the U.S. Forest Service, the South
13 Carolina Department of Health and Environmental Control, and other local
14 agencies had their own set of permit issues. In summary, it would be
15 demanding to license a power reactor under normal circumstances. The period
16 2008-2016 was not normal, as explained in detail above. Consequently, the
17 issuance of the Lee Nuclear Project COL was delayed well beyond original
18 expectations.

19 **Q. COULD THE WASTE CONFIDENCE RULE, FUKUSHIMA, CEUS,**
20 **WESTINGHOUSE DESIGN CHANGES, AND PART 52 ISSUES HAVE**
21 **BEEN PREDICTED BEFOREHAND TO DELAY THE RECEIPT OF**
22 **THE LICENSE BY FOUR TO FIVE YEARS?**

23 A. No.

VI. REVIEW OF DE CAROLINAS COL AND PROJECT-RELATED DECISIONS AND COSTS

Q. HAVE YOU REVIEWED THE COST BREAKDOWN FOR THE COL AND PROJECT-RELATED COSTS THAT DE CAROLINAS IS SEEKING APPROVAL TO RECOVER?

A. Yes. I have reviewed summary information provided by DE Carolinas for different time periods of the project, including filings for cost recovery with the North Carolina Utilities Commission and the PSCSC. It is my understanding that DE Carolinas is seeking to recover approximately \$518 million for the entire licensing project, which includes \$270 million for project expenses and \$248 million for AFUDC. FP&L has reported expenditures to the FPSC of \$267 million for the site selection and pre-construction (exclusive of financing charges) as of December 31, 2017. The \$270 million for site and pre-construction costs, including COL maintenance costs, incurred by DE Carolinas in this case compares well to the amount of cost incurred by FP&L for similar work conducted for Turkey Point Units 6 and 7.

Q. WHAT WOULD HAVE BEEN THE DISADVANTAGES OF SUSPENDING EFFORTS TO LICENSE THE LEE NUCLEAR PROJECT AND RESTARTING THIS EFFORT AT A SUBSEQUENT TIME?

A. The disadvantages include the difficulty and cost related to suspending the COLA, the effort and cost of re-starting it when potentially facing changes to the overall regulatory framework, and losing a dedicated expert management

1 and staff group at the NRC cognizant of the Lee Nuclear Project. Moreover,
2 the main disadvantage would be not having a readily-executable license to
3 construct and operate the Lee Nuclear Project at the time most favorable for
4 DE Carolinas customers.

5 **Q. WHAT IS THE VALUE TO DE CAROLINAS OF HAVING A COL FOR**
6 **THE LEE NUCLEAR PROJECT?**

7 A. The value of DE Carolinas' COL includes its intrinsic importance in the
8 capability of deploying a nuclear power plant when most beneficial for a
9 licensed life of forty years, with the possibility of additional license renewals.
10 The COL is a readily available asset for DE Carolinas. It includes a very
11 valuable, environmentally-screened tract of land and cooling water, quite
12 suitable for large power generation.

13 **Q. PLEASE PROVIDE SOME ADDITIONAL DETAILS ABOUT WHY**
14 **THE LEE NUCLEAR PROJECT REMAINS VALUABLE.**

15 A. The value of the Lee Nuclear Project derives primarily from two substantive
16 assets: the Lee COL issued by the NRC and the availability of an
17 environmentally suitable site, with the requirements for large power
18 generation, already studied and approved.

19 **Q. WHY DOES THE LEE COL REMAIN A VALUABLE ASSET?**

20 A. The Lee COL enables DE Carolinas to build two AP1000 units on the Lee
21 Nuclear Project site if DE Carolinas chooses to do so. As I explain in more
22 detail above, the value of a COL for the construction and operation of an
23 advanced passive safety nuclear power reactor lies in its durability, finality,

1 and capability to be executed when the licensee determines it is in the best
2 interest of its customers.

3 **Q. PLEASE PROVIDE SOME ADDITIONAL DETAIL ABOUT HOW**
4 **PART 52 LIMITS REGULATORY CHANGES TO THE LEE COL.**

5 A. The finality of the COL is strictly established by 10 C.F.R. § 52.98, especially
6 at § 52.98 (a): “After issuance of a combined license, the Commission may
7 not modify, add, or delete any term or condition of the combined license, the
8 design of the facility, the inspections, tests, analyses, and acceptance criteria
9 contained in the license which are not derived from a referenced standard
10 design certification or manufacturing license, except in accordance with the
11 provisions of § 52.103 or § 50.109 of this chapter, as applicable.” Moreover,
12 the issues that are resolved in a standard design certification ruling are also
13 subjected to a very strict change process, and the NRC can only modify a
14 certified design under very limited circumstances, such as if the NRC finds
15 that the design does not meet the applicable regulations in effect at the time of
16 the Design Certification, or if it is necessary to modify the design to assure
17 adequate protection of the public health and safety, as established in 10 C.F.R.
18 § 52.63. Even if the Design Certification changes or expires, DE Carolinas
19 can select to construct and operate the Lee Nuclear Project as licensed as of
20 December 19, 2016, including specified license conditions and accepted
21 recommendations. The capability to construct and operate as licensed is a key
22 feature and advantage of the finality rules of 10 C.F.R. Part 52. In this regard,
23 it is notable that the Tennessee Valley Authority (“TVA”) received a 1973

1 construction permit under 10 C.F.R. Part 50 for Watts Bar Unit 2, stopped
2 construction in 1985, and reinitiated construction in 2007 under an extended
3 construction permit. The NRC issued TVA a 10 C.F.R. Part 50 operating
4 license for Watts Bar Unit 2 in 2015, and Watts Bar Unit 2 is currently in
5 service. The Lee COL, which was issued pursuant to 10 C.F.R. Part 52,
6 provides greater certainty with respect to the finality and capabilities of the
7 license than was afforded to TVA under its 10 C.F.R. Part 50 construction
8 permit.

9 **Q. WHAT ARE THE BENEFITS OF HAVING THE LEE NUCLEAR**
10 **PROJECT AS AN ENVIRONMENTALLY-SCREENED SITE?**

11 A. The value of the Lee Nuclear Project as an environmentally-screened site is
12 that the site has been rigorously examined and determined to be suitable to
13 sustain a nuclear power plant. This determination includes the site's geology /
14 hydrology / seismology / meteorology characteristics, population density and
15 nearby man-made infrastructures, access roads and land improvements, and
16 the valuable cooling water in compliance with national and regional use
17 requirements. These determinations are supported by the record of decisions
18 compiled over a decade of work.

19 **Q. HOW DO THESE FACTORS MAKE THE LEE NUCLEAR PROJECT**
20 **VALUABLE?**

21 A. Having completed the significant technical effort that was required to
22 characterize the site and obtain many of the regulatory approvals that are
23 required to build and operate a nuclear power plant on the site, DE Carolinas

1 now has the option to execute the Lee Nuclear Project if and when the time is
2 right. This factor makes the Lee Nuclear Project an asset of considerable
3 value to DE Carolinas' customers.

4 **Q. WHAT ARE THE ADVANTAGES OF THE LICENSING-FIRST**
5 **APPROACH TAKEN BY DE CAROLINAS?**

6 A. The advantages of the licensing-first approach taken by DE Carolinas rest on
7 the capability for DE Carolinas' management to review the costs and risks of
8 the Lee Nuclear Project as the design develops to ensure the viability of
9 initiating nuclear construction, while proceeding at a pace where DE
10 Carolinas could benefit from the lessons learned of other utilities also
11 pursuing new nuclear generation. More importantly, DE Carolinas customers
12 will have the advantage of having a license that will reduce significantly the
13 lead time necessary to build and construct a future nuclear unit if there is a
14 decision to go forward with the construction of a nuclear facility in the future.

15 **Q. WAS THE SELECTION OF THE AP1000 DESIGN REASONABLE,**
16 **WHEN CONSIDERING THE PROBLEMS ULTIMATELY**
17 **ENCOUNTERED WITH THE LICENSING AND THE**
18 **CONSTRUCTION OF AP1000 REACTORS?**

19 A. Yes. The AP1000 design was and I believe continues to be the best reactor
20 technology available, with the most advanced safety features and potential for
21 economic deployment. Most of the proximate causes of rising cost and
22 construction delays associated with new nuclear builds in the United States
23 are attributable to the thirty-year hiatus in U.S. nuclear construction, not the

1 novelty of the AP1000 design. The significant problems with the Vogtle and
2 Summer units are construction problems, beginning with the lack of extensive
3 detailed design prior to and after construction startup, the introduction of
4 modular construction, the construction management organization, the
5 scheduling, the labor force, the supply chain, and changes thereto. These
6 issues would be addressed prior to a decision to construct and operate by any
7 of the utilities holding COLs that have not yet undertaken construction. DE
8 Carolinas customers have been protected from potential cost overruns and
9 delays from moving first in a restarted industry like new nuclear construction.
10 However, by having a COL, DE Carolinas is still in a position to pursue new
11 nuclear if and when it becomes appropriate to do so for its customers.

12 **Q. WHAT IS THE NEAR-TERM IMPACT OF THE WESTINGHOUSE**
13 **BANKRUPTCY, DISCONTINUATION OF CONSTRUCTION WORK,**
14 **AND THE FINANCIAL ISSUES WITH THE SOUTH CAROLINA AND**
15 **GEORGIA POWER PLANTS?**

16 A. The impact of the above issues during most of 2017 were disruptive for the
17 South Carolina and Georgia plants' construction, as well as increasing
18 uncertainty and risk for other near-term nuclear plant construction. With
19 Westinghouse's bankruptcy and its exiting the construction business, it
20 became critical to re-evaluate project execution strategies for new nuclear and
21 how engineering, procurement and construction would be undertaken to
22 adhere to a reliable cost and schedule.

1 The construction of the South Carolina (SCE&G and Santee Cooper)
2 nuclear power plant stopped shortly after the Westinghouse announcements.
3 In July 2017, SCE&G and Santee Cooper announced that they would abandon
4 the V.C. Summer Units 2 and 3 project. In December 2017, SCE&G applied to
5 the NRC to suspend the COL licenses for VC Summer Units 2 & 3.

6 On the other hand, with many difficulties, the construction of the
7 Vogtle Nuclear Power Plant (“NPP”) is continuing with support from the
8 federal government and approval in December 2017 by the Georgia Public
9 Service Commission. The Vogtle NPP will receive federal production tax
10 credits after it achieves commercial operation. Furthermore, a conditional
11 commitment for additional loan guarantees from the Department of Energy
12 would add \$3.7 Billion to the companies supporting the construction: \$1.67
13 Billion for Georgia Power, \$1.6 Billion for Oglethorpe Power Corp., and \$415
14 Million for the Municipal Electric Authority of Georgia for the construction of
15 the two reactors. Construction has continued at Vogtle, with over 6,000
16 workers presently at the plant, with completion expected for Vogtle Units 3
17 and 4 by 2021 and 2022 respectively.

18 In the international arena, Westinghouse’s AP1000 nuclear reactors in
19 China are achieving significant milestones. Sanmen Unit 1 was connected to
20 the electrical grid on June 30, 2018, and entered commercial operation on
21 September 21, 2018. In addition, Sanmen Unit 2 was connected to the grid in
22 August and is expected to enter commercial operation before the end of 2018.
23 The other two AP1000 units in Haijiang are also achieving operational

1 milestones, with Haijang 1 already connected to the grid and expected to be in
2 commercial operation by December 2018. Haijang 2 is expected to be in
3 commercial operation before mid-year 2019.

4 It is important to note that the acquisition of Westinghouse by
5 Brookfield Business Partners LP's has been finalized and Westinghouse has
6 exited bankruptcy. These developments are very important news for existing
7 Westinghouse customers and their nuclear businesses, as Westinghouse is still
8 the largest provider of nuclear services in the world.

9 Furthermore, the U.S. Department of Energy is strongly supporting the
10 sale of six nuclear units by Westinghouse to India, and federal efforts continue
11 to support the important role of nuclear power for the USA security, stability,
12 contribution to amelioration of carbon releases, and long-time economics.

13 **Q. WHAT MUST DE CAROLINAS DO TO MAINTAIN THE COL**
14 **FOLLOWING ITS ISSUANCE?**

15 A. DE Carolinas must conduct those activities necessary to ensure the issued
16 COL continues to be protective of the safety and health of the public, the
17 environment, and the common defense and security in a manner consistent
18 with NRC regulations. The COL is valid for forty years from the date the
19 Commission finds the acceptance criteria were met under 10 CFR §
20 52.103(g). Presently, the COL can be renewed for an additional twenty years,
21 following a well-established process. The maintenance efforts and costs are
22 minimal until the decision to proceed with the construction is made.
23 Additional revisions and costs could be incurred if the NRC determines that a

1 safety issue needs to be reviewed and incorporated into the license, but these
2 costs would not expected to be significant since they would likely be covered
3 under a Design Certification Amendment.

4 **VII. CONCLUSIONS**

5 **Q. BASED ON YOUR REVIEW OF THE LEE COLA PROCESS,**
6 **INCLUDING DELAYS, AND WITH CONSIDERATION OF ALL**
7 **IMPORTANT FACTORS AFFECTING THE REVIEW SCHEDULE,**
8 **WERE THE DE CAROLINAS DECISIONS AND ACTIONS**
9 **REASONABLE?**

10 **A.** Yes. Based on my experience, a review of DE Carolinas' decisions and actions
11 leads me to conclude that the stepwise approach to licensing and managing the
12 project for the Lee Nuclear Project, and its decision to extend their target
13 operation dates, are reasonable and consistent with industry best practices.
14 Decisions were made to conduct necessary activities and to defer others, in
15 accordance with the primary decision to obtain a license. For example, DE
16 Carolinas made conscious decisions to defer certain long-lead procurement
17 decisions and did not enter into an Engineering, Procurement, and
18 Construction contract for the project. By choosing to reserve these
19 expenditures until a later time, DE Carolinas showed sound risk management
20 and will be able to make these decisions with the appropriate information in
21 the future. It has preserved the option for future nuclear generation for its
22 customers, with a license that can be exercised when the energy and economic
23 conditions are favorable for base-loaded nuclear electricity generation.

1 **Q. PLEASE PROVIDE YOUR OVERALL CONCLUSION OF THE**
2 **PROJECT COSTS INCURRED FOR THE LEE NUCLEAR PROJECT.**

3 A. I find that the project costs incurred for the Lee Nuclear Project are reasonable
4 and prudent. The elevated AFUDC costs are due to the protracted proceedings
5 to obtain the COL license; the multiple causes for the delay are well justified
6 in the preceding discussions. I believe that DE Carolinas took technically and
7 financially sound steps to enable the licensing and project activities for the
8 Lee Nuclear Project.

9 **Q. DOES THIS CONCLUDE YOUR PRE-FILED DIRECT TESTIMONY?**

10 A. Yes.

Exhibit NJD-1

Summary Resume of Nils J. Diaz, PhD

Dr. Nils J. Diaz is the Managing Director of The ND2 Group, an expert and policy advisor group with a strong focus on the national and international nuclear power development and deployment arena, and the Chief Strategic Officer of Blue Castle Holdings, Inc., an energy development corporation. He served as Commissioner, Florida Energy and Climate Commission, October 2008-October 2010.

Nils Diaz is a past Chairman of the U.S. Nuclear Regulatory Commission (NRC). Dr. Diaz was designated Chairman of the NRC by President Bush on April 1, 2003 and he served as such until his retirement from government service on June 30, 2006. As Chairman of the NRC, Dr. Diaz served as the principal executive officer of and the official spokesman for the NRC, and was responsible for the initiation and ultimate execution of the Agency's budget, and Congressional and international relations. Dr. Diaz was a Commissioner of the U.S. NRC for two consecutive 5-year Senate – confirmed appointments, including his years as Chairman of the Commission, beginning in 1996. As a member of the Commission, Dr. Diaz had responsibility for setting policy and rulemaking direction for the broad and diverse activities within the Commission's charter, including nuclear power reactors and nuclear fuel facilities, medical and industrial uses of radioisotopes, disposition of high-level and other radioactive wastes.

Prior to his appointment to the NRC, Dr. Diaz was the Director (1985-1996) of a national consortium for advanced nuclear power and propulsion (INSPI) for the Ballistic Missile Defense Organization (BMDO), Department of Defense, and Professor of Nuclear Engineering Sciences at the University of Florida (1969-1996). As a Director for BMDO, he exercised prime contractor management and Lead Scientist responsibilities for a diverse group of industries (including Aerojet, Boeing, Pratt & Whitney, Hughes Electronics, Rocketdyne and SRI), several national laboratories (including Los Alamos NL, Sandia NL, and Lawrence Livermore NL) and seven major universities, under contracts with the Department of Defense, the Defense Nuclear Agency, the Department of Energy and NASA. Dr. Diaz spent the majority of his academic service at the University of Florida, and was made Full Professor and Director in 1979. He holds multiple patents with the University of Florida and presently holds the rank of Professor Emeritus at the University of Florida. In 2005, he was awarded the University of Florida Distinguished Alumnus Award.

Dr. Diaz has held senior positions at several national advisory boards, and consulted for the U.S. Government, other governments, and major nuclear vendors and architect/engineers. He has owned or co-owned eight small corporations serving nuclear power and advanced information technology areas, and spent six years at nuclear utilities and reactor vendors resolving major technical and management performance issues.

Dr. Diaz is internationally recognized for his broad expertise and contributions to nuclear sciences, reactor systems and fuels, to the regulation of nuclear facilities and radioactive materials, to the development of nuclear policy and deployment infrastructure. He has worked extensively in nuclear policy development in both the national and international arena, including interacting and contributing to major nuclear deployment policy, forums and decision-making efforts focusing on energy infrastructure development. From 1969 to 1996, and from 2006 to 2017, Dr. Diaz held senior positions at several national advisory boards, and consulted for the U.S. Government, other governments, and major nuclear vendors and architect/engineers on civilian nuclear energy deployment.

Dr. Diaz holds a Ph.D. and M.S. in Nuclear Engineering Sciences from the University of Florida, and a B.S. Degree in Mechanical Engineering from the University of Villanova, Havana. He was licensed as a Senior Reactor Operator by the NRC and has formal training and practice in health physics, radiological sciences and nuclear medicine. He is a Fellow of the American Nuclear Society, the American Society of Mechanical Engineers, and the American Association for the Advancement of Sciences. He recently chaired the ASME Presidential Task Force in response to the Fukushima accidents. He has been recognized worldwide for his statesmanship on nuclear affairs, including chairing the G8Nuclear Summit in Russia and leading the US Delegation to the International Atomic Energy Agency General Conference in 2005. He has received many national and international awards, including the Henry DeWolf Smyth 2008 Nuclear Statesman Award, awarded by the Nuclear Energy Institute, representing the nuclear industry, and by the American Nuclear Society. Dr. Diaz has been elected a Member of the Hispanic Hall of Fame and recognized as one of the top 50 Hispanics in Sciences and Engineering, and was named the National Hispanic Scientist of the Year for 2009.

October 2018

Expected New Nuclear Power Plant Applications Updated September 4, 2008						
Company*	Date of Application	Design	Date Accepted	Site Under Consideration	State	Existing Operating Plant
Calendar Year (CY) 2007 Applications						
NRG Energy (52-012/013)	09/20/2007	ABWR	11/29/2007	South Texas Project (2 units)	TX	Y
NuStart Energy (52-014/015)	10/30/2007	AP1000	01/18/2008	Bellefonte (2 units)	AL	N
UNISTAR (52-016)	07/13/2007 (Envir.) 03/13/2008 (Safety)	EPR	01/25/2008	Calvert Cliffs (1 unit)	MD	Y
Dominion (52-017)	11/27/2007	ESBWR	01/28/2008	North Anna (1 unit)	VA	Y
Duke (52-018/019)	12/13/2007	AP1000	02/25/2008	William Lee Nuclear Station (2 units)	SC	N
2007 TOTAL NUMBER OF APPLICATIONS = 5 TOTAL NUMBER OF UNITS = 8						
Calendar Year (CY) 2008 Applications						
Progress Energy (52-022/023)	02/19/2008	AP1000	04/17/2008	Harris (2 units)	NC	Y
NuStart Energy (52-024)	02/27/2008	ESBWR	04/17/2008	Grand Gulf (1 unit)	MS	Y
Southern Nuclear Operating Co. (52-025/026)	03/31/2008	AP1000	05/30/2008	Vogtle (2 units)	GA	Y
South Carolina Electric & Gas (52-027/028)	03/31/2008	AP1000	07/31/2008	Summer (2 units)	SC	Y
AmerenUE (750)	07/24/2008	EPR		Callaway (1 unit)	MO	Y
Progress Energy (756)	07/30/2008	AP1000		Levy County (2 units)	FL	N
Exelon (761)	09/03/2008	ESBWR		Victoria County (2 units)	TX	N
Entergy (745)		ESBWR		River Bend (1 unit)	LA	Y
PPL Generation (762)		EPR		Bell Bend (1 unit)	PA	Y
UNISTAR (759)		EPR		Nine Mile Point (1 unit)	NY	Y
Luminant Power (754)		USAPWR		Comanche Peak (2 units)	TX	Y
Detroit Edison (757)		ESBWR		Fermi (1 unit)	MI	Y
Alternate Energy Holdings (765)		EPR		Bruneau (1 unit)	ID	N
2008 TOTAL NUMBER OF APPLICATIONS = 13 TOTAL NUMBER OF UNITS = 19						
Calendar Year (CY) 2009 Applications						
Florida Power and Light (763)		AP1000		Turkey Point (2 units)	FL	Y
Amarillo Power (752)		EPR		Vicinity of Amarillo (2 units)	TX	UNK
2009 TOTAL NUMBER OF APPLICATIONS = 2 TOTAL NUMBER OF UNITS = 4						
Calendar Year (CY) 2010 Applications						
Blue Castle Project		TBD		Utah	UT	N
Unannounced		TBD		TBD	TBD	UNK
Unannounced		TBD		TBD	TBD	UNK
2010 TOTAL NUMBER OF APPLICATIONS = 2 TOTAL NUMBER OF UNITS = 4						
2007 – 2010 Total Number of Applications = 23 Total Number of Units = 34						

*Project Numbers/Docket Numbers

Yellow – Acceptance Review Ongoing

Blue – Accepted/Docketed

U.S. NRC: COL Applications Received through April 25, 2018

Proposed New Reactor(s)	Design	Applicant	Status
Bell Bend Nuclear Power Plant	U.S. EPR	PPL Bell Bend, LLC	Withdrawn
Bellefonte Nuclear Station, Units 3 and 4	AP1000	Tennessee Valley Authority (TVA)	Withdrawn
Callaway Plant, Unit 2	U.S. EPR	AmerenUE	Withdrawn
Calvert Cliffs, Unit 3	U.S. EPR	Calvert Cliffs 3 Nuclear Project, LLC and UniStar Nuclear Operating Services, LLC	Withdrawn
Comanche Peak, Units 3 and 4	US-APWR	Luminant Generation Company, LLC (Luminant)	Suspended
Fermi, Unit 3	ESBWR	Detroit Edison Company	Issued
Grand Gulf, Unit 3	ESBWR	Entergy Operations, Inc. (EOI)	Withdrawn
Levy Nuclear Plant, Units 1 and 2	AP1000	Duke Energy Florida, LLC (DEF)	Issued
Nine Mile Point, Unit 3	U.S. EPR	Nine Mile Point 3 Nuclear Project, LLC and UniStar Nuclear Operating Services, LLC (UniStar)	Withdrawn
North Anna, Unit 3	ESBWR	Dominion Virginia Power (Dominion)	Issued
River Bend Station, Unit 3	ESBWR	Entergy Operations, Inc. (EOI)	Withdrawn
Shearon Harris, Units 2 and 3	AP1000	Progress Energy Carolinas, Inc. (PEC)	Suspended
South Texas Project, Units 3 and 4	ABWR	Nuclear Innovation North America, LLC (NINA)	Issued
Turkey Point, Units 6 and 7	AP1000	Florida Power and Light Company (FPL)	Issued
Victoria County Station, Units 1 and 2	ESBWR	Exelon Nuclear Texas Holdings, LLC (Exelon)	Withdrawn

U.S. NRC: COL Applications Received through April 25, 2018

Proposed New Reactor(s)	Design	Applicant	Status
Virgil C. Summer, Units 2 and 3	AP1000	South Carolina Electric & Gas (SCE&G)	Issued
Vogtle, Units 3 and 4	AP1000	Southern Nuclear Operating Company (SNC)	Issued
William States Lee III, Units 1 and 2	AP1000	Duke Energy	Issued

Page Last Reviewed/Updated Wednesday, April 25, 2018