

October 28, 2008

Charles L.A. Terreni Chief Clerk and Administrator South Carolina Public Service Commission Post Office Drawer 11649 Columbia, South Carolina 29211

Re: Carolina Power & Light Company d/b/a Progress Energy Carolinas, Inc.

Power Plant Performance Report

Docket No. 2006-224-E

Dear Mr. Terreni:

Enclosed is the Power Plant Performance Report for Carolina Power & Light Company d/b/a Progress Energy Carolinas, Inc. for the month of September 2008.

Sincerely,

Lew S. authory (ly dha) Len S. Anthony

General Counsel

Progress Energy Carolinas, Inc.

LSA/dhs

Enclosures

45612

c:

John Flitter (ORS)

The following units had no off-line outages during the month of September:

Brunswick Unit 1 Harris Unit 1 Mayo Unit 1 Roxboro Unit 2

Full Forced Outage

- A. <u>Duration:</u> The unit was taken out of service at 15:03 on August 30, and was returned to service at 3:49 on September 4, a duration of 108 hours and 46 minutes. The unit was offline for 75 hours and 49 minutes during the month of September.
- B. Cause: Power/Load Unbalance PLU Circuit Relay Actuation
- C. <u>Explanation</u>: After extensive investigation, the most probable cause of the Power/Load Unbalance was a short onto the Generator's Current Monitoring Circuit during post-modification testing. The short appears to have occurred while a Transmission technician was removing a test plug from the circuit.
- D. <u>Corrective Action:</u> Develop Transmission Department standards for test blocks. Strengthen the procedural interface agreement between the nuclear plant and the Transmission Department with increased focus on risk assessment and oversight of work activities. Train appropriate personnel on the revised procedures, interface agreement, and test block standards.

Full Scheduled Outage

- A. <u>Duration:</u> The unit was taken out of service at 0:23 on September 26, and remained offline through the end of the month. The unit was offline for 119 hours and 37 minutes during the month of September.
- B. Cause: Scheduled Refueling Outage
- C. <u>Explanation:</u> The unit was taken out of service for a scheduled refueling outage. In addition to refueling, required maintenance and inspections are being carried out during this outage.
- D. Corrective Action: Planed outage activities were in progress at the end of September.

Full Scheduled Outage

- A. <u>Duration:</u> The unit was taken out of service at 23:57 on September 10, and was returned to service at 6:02 on September 15, a duration of 102 hours and 5 minutes.
- B. Cause: Inspection of Flue Gas Desulfurization System
- C. <u>Explanation:</u> The unit was taken offline to conduct inspections of the flue gas desulfurization system components.
- D. <u>Corrective Action:</u> Upon completion of the flue gas desulfurization system inspections, the unit was returned to service.

Full Scheduled Outage

- A. <u>Duration:</u> The unit was taken out of service at 22:48 on September 19, and was returned to service at 19:00 on September 21, a duration of 44 hours and 12 minutes.
- B. Cause: Inspection of Flue Gas Desulfurization System
- C. <u>Explanation:</u> The unit was taken offline to conduct inspections of the flue gas desulfurization system components.
- D. <u>Corrective Action:</u> Upon completion of the flue gas desulfurization system inspections, the unit was returned to service.

	Month of September 2008		Twelve Month	See Notes*	
MDC	938	MW	938	MW	1
Period Hours	720	HOURS	8,784	HOURS	
Net Generation	689,112	MWH	7,262,921	MWH	2
Capacity Factor	102.04	%	88.15	%	
Equivalent Availability	100.00	%	86.84	%	
Output Factor	102.04	%	100.67	%	
Heat Rate	10,413	BTU/KWH	10,381	BTU/KWH	
	MWH 	% of Possible	MWH	% of Possible	
Full Scheduled	0	0.00	1,025,140	12.44	3
Partial Scheduled	0	0.00	59,350	0.72	4
Full Forced	0	0.00	0	0.00	5
Partial Forced	0	0.00	30,027	0.36	6
Economic Dispatch	0	0.00	31	0.00	7
Possible MWH	675,360		8,239,392		8

^{*} See 'Notes for Nuclear Units' filed with the January 2008 report.

^{**} Gross of Power Agency

	Month of September 2008		Twelve Month	See Notes*	
MDC	937	MW	937	MW	1
Period Hours	720	HOURS	8,784	HOURS	
Net Generation	566,245	MWH	8,045,176	MWH	2
Capacity Factor	83.93	%	97.75	%	
Equivalent Availability	85.33	%	97.29	%	
Output Factor	93.81	%	99.46	%	
Heat Rate	10,725	BTU/KWH	10,589	BTU/KWH	
	MWH 	% of Possible	MWH 	% of Possible	
Full Scheduled	0	0.00	0	0.00	3
Partial Scheduled	287	0.04	26,752	0.33	4
Full Forced	71,041	10.53	142,049	1.73	5
Partial Forced	37,068	5.49	83,701	1.02	6
Economic Dispatch	0	0.00	0	0.00	7
Possible MWH	674,640		8,230,608		8

^{*} See 'Notes for Nuclear Units' filed with the January 2008 report.

^{**} Gross of Power Agency

	Month of September 2008		Twelve Month	See Notes*	
MDC	900	MW	900	MW	1
Period Hours	720	HOURS	8,784	HOURS	
Net Generation	656,281	MWH	7,258,963	MWH	2
Capacity Factor	101.28	%	91.82	%	
Equivalent Availability	100.00	%	90.62	%	
Output Factor	101.28	%	100.80	%	
Heat Rate	10,856	BTU/KWH	10,804	BTU/KWH	
	MWH 	% of Possible	MWH	% of Possible	
Full Scheduled	0	0.00	480,210	6.07	3
Partial Scheduled	0	0.00	8,129	0.10	4
Full Forced	0	0.00	224,235	2.84	5
Partial Forced	0	0.00	61,264	0.77	6
Economic Dispatch	0	0.00	0	0.00	7
Possible MWH	648,000		7,905,600		8

^{*} See 'Notes for Nuclear Units' filed with the January 2008 report.

^{**} Gross of Power Agency

Progress En	ergy Carolinas
Run Date	10/14/2008

BASE LOAD POWER PLANT PERFORMANCE REPORT Robinson 2

Page 4

	Month of September 2008		Twelve Month	See Notes*	
MDC	710	MW	710	MW	1
Period Hours	720	HOURS	8,784	HOURS	
Net Generation	423,082	MWH	6,422,549	MWH	2
Capacity Factor	82.76	%	102.98	%	
Equivalent Availability	81.48	%	98.32	%	
Output Factor	99.25	%	104.40	%	
Heat Rate	11,029	BTU/KWH	10,713	BTU/KWH	
	MWH 	% of Possible	MWH 	% of Possible	
Full Scheduled	84,928	16.61	84,928	1.36	3
Partial Scheduled	9,720	1.90	19,571	0.31	4
Full Forced	0	0.00	0	0.00	5
Partial Forced	0	0.00	213	0.00	6
Economic Dispatch	0	0.00	0	0.00	7
Possible MWH	511,200		6,236,640		8

^{*} See 'Notes for Nuclear Units' filed with the January 2008 report.

	Month of September 2008		Twelve Month	Twelve Month Summary		
MDC	742	MW	742	MW	1	
Period Hours	720	HOURS	8,784	HOURS		
Net Generation	343,147	MWH	4,307,993	MWH	2	
Capacity Factor	64.23	%	66.10	%		
Equivalent Availability	100.00	%	96.97	%		
Output Factor	64.23	%	67.26	%		
Heat Rate	10,733	BTU/KWH	10,614	BTU/KWH		
	MWH 	% of Possible	MWH 	% of Possible		
Full Scheduled	0	0.00	36,976	0.57	3	
Partial Scheduled	0	0.00	81,162	1.25	4	
Full Forced	0	0.00	32,908	0.51	5	
Partial Forced	0	0.00	46,263	0.71	6	
Economic Dispatch	191,093	35.77	2,010,218	30.85	7	
Possible MWH	534,240		6,515,532		8	

^{*} See 'Notes for Fossil Units' filed with the January 2008 report.

^{**} Gross of Power Agency

	Month of September 2008		Twelve Month	Twelve Month Summary		
MDC	671	MW	663	MW	1	
Period Hours	720	HOURS	8,784	HOURS		
Net Generation	405,391	MWH	4,950,707	MWH	2	
Capacity Factor	83.91	%	85.01	%		
Equivalent Availability	99.60	%	95.80	%		
Output Factor	83.91	%	88.69	%		
Heat Rate	9,038	BTU/KWH	9,165	BTU/KWH		
	MWH	% of Possible	MWH 	% of Possible		
Full Scheduled	0	0.00	103,121	1.77	3	
Partial Scheduled	0	0.00	12,499	0.21	4	
Full Forced	0	0.00	113,276	1.95	5	
Partial Forced	1,909	0.40	18,090	0.31	6	
Economic Dispatch	75,820	15.69	625,682	10.74	7	
Possible MWH	483,120		5,823,792		8	

^{*} See 'Notes for Fossil Units' filed with the January 2008 report.

Progress En	ergy Carolinas
Run Date	10/14/2008

BASE LOAD POWER PLANT PERFORMANCE REPORT Roxboro 3

Page 7

	Month of September 2008		Twelve Month	See Notes*	
MDC	705	MW	705	MW	1
Period Hours	720	HOURS	8,784	HOURS	
Net Generation	271,333	MWH	4,122,258	MWH	2
Capacity Factor	53.45	%	66.57	%	
Equivalent Availability	80.94	%	89.60	%	
Output Factor	62.28	%	71.37	%	
Heat Rate	11,709	BTU/KWH	11,252	BTU/KWH	
	MWH 	% of Possible	MWH 	% of Possible	
Full Scheduled	71,969	14.18	415,104	6.70	3
Partial Scheduled	3,077	0.61	99,297	1.60	4
Full Forced	0	0.00	1,645	0.03	5
Partial Forced	21,703	4.28	128,116	2.07	6
Economic Dispatch	139,518	27.49	1,426,300	23.03	7
Possible MWH	507,600		6,192,720		8

^{*} See 'Notes for Fossil Units' filed with the January 2008 report.

	Month of September 2008		Twelve Month	Twelve Month Summary		
MDC	698	MW	698	MW	1	
Period Hours	720	HOURS	8,784	HOURS		
Net Generation	278,949	MWH	3,695,231	MWH	2	
Capacity Factor	55.51	%	60.27	%		
Equivalent Availability	87.81	%	83.21	%		
Output Factor	67.41	%	71.59	%		
Heat Rate	10,488	BTU/KWH	10,544	BTU/KWH		
	MWH 	% of Possible	MWH 	% of Possible		
Full Scheduled	30,852	6.14	826,571	13.48	3	
Partial Scheduled	13,524	2.69	117,848	1.92	4	
Full Forced	0	0.00	21,813	0.36	5	
Partial Forced	16,889	3.36	63,267	1.03	6	
Economic Dispatch	162,347	32.30	1,404,231	22.90	7	
Possible MWH	502,560		6,131,232		8	

^{*} See 'Notes for Fossil Units' filed with the January 2008 report.

^{**} Gross of Power Agency

Plant	Unit	Current MW Rating	January 2007 - December 2007	September 2008	January 2008 - September 2008
Asheville	1	191	63.64	69.84	77.20
Asheville	2	185	73.17	50.99	63.31
Cape Fear	5	144	78.67	44.83	68.63
Cape Fear	6	172	72.38	57.03	60.21
Lee	1	74	62.15	39.12	64.95
Lee	2	77	62.47	36.85	49.83
Lee	3	248	66.38	58.46	43.07
Mayo	1	742	72.10	64.23	63.67
Robinson	1	176	74.63	68.73	66.15
Roxboro	1	369	78.01	73.67	80.48
Roxboro	2	671	80.06	83.91	81.82
Roxboro	3	705	74.37	53.45	64.56
Roxboro	4	698	62.40	55.51	69.69
Sutton	1	93	56.26	28.30	50.42
Sutton	2	102	63.19	34.46	60.35
Sutton	3	403	55.53	47.32	60.88
Weatherspoon	1	48	53.86	27.58	46.76
Weatherspoon	2	49	55.68	27.47	44.20
Weatherspoon	3	76	68.70	33.73	61.91
Fossil System Total		5,223	69.82	59.24	66.66
Brunswick	1	938	95.92	102.04	83.48
Brunswick	2	937	86.99	83.93	96.71
Harris	1	900	93.90	101.28	97.59
Robinson Nuclear	2	710	92.26	82.76	102.04
Nuclear System Total		3,485	92.25	93.05	94.46
Total System		8,708	78.79	72.77	77.78

Amended SC Fuel Rule Related to Nuclear Operations

There shall be a rebuttable presumption that an electrical utility made every reasonable effort to minimize cost associated with the operation of its nuclear generation system if the utility achieved a net capacity factor of \geq 92.5% during the 12 month period under review. For the test period April 1, 2008 through September 30, 2008, actual period to date performance is summarized below:

Period to Date: April 1, 2008 to September 30, 2008

Nuclear System Capacity Factor Calculation (Based on net generation)

A Nuclear system actual generation for SCPSC test period	A =	14,322,579 MWH
B. Total number of hours during SCPSC test period	B =	4,392 hours
C. Nuclear system MDC during SCPSC test period (see page 2)	C =	3,485 MW
D. Reasonable nuclear system reductions (see page 2)	D=	1,151,906 MWH
A. SC Fuel Case nuclear system capacity factor: [(A + D) / (B	+ C)]	* 100 = 101.1%

NOTE:

If Line Item E > 92.5%, presumption of utility's minimum cost of operation. If Line Item E < 92.5%, utility has burden of proof of reasonable operations.

Amended SC Fuel Rule Nuclear System Capacity Factor Calculation Reasonable Nuclear System Reductions

Period to Date: April 1, 2008 to September 30, 2008

Nuclear Unit Name and Designation	BNP Unit # 1	BNP Unit # 2	HNP Unit # 1	RNP Unit # 2	Nuclear System
Unit MDC	938 MW	937 MW	900 MW	710 MW	3,485 MW
Reasonable refueling otuage time (MWH)	644,015	0	0	84,928	
Reasonable maintenance, repair, and equipment replacement outage time (MWH)	436	111,259	229,188	213	
Reasonable coast down power reductions (MWH)	0	0	0	9,720	
Reasonable power ascension power reductions (MWH)	30,893	19,898	0	0	
Prudent NRC required testing outages (MWH)	3,866	11,345	0	0	
SCPSC identified outages not directly under utility control (MWH)	0	0	0	0	
Acts of Nature reductions (MWH)	0	6,145	0	0	
Reasonable nuclear reduction due to low system load (MWH)	0	0	0	0	
Unit total excluded MWH	679,210	148,647	229,188	94,861	
Total reasonable outage time exclusions [carry to Page 1, Line D]					1,151,906