

February 26, 2008

Charles L.A. Terreni Chief Clerk and Administrator South Carolina Public Service Commission Post Office Drawer 11649 Columbia, South Carolina 29211

Re:

Carolina Power & Light Company d/b/a Progress Energy Carolinas, Inc.

Power Plant Performance Report (January 2008)

Docket No. 2006-224-E

Dear Mr. Terreni:

Enclosed are an original and one copy of the Power Plant Performance Report for Carolina Power & Light Company d/b/a Progress Energy Carolinas, Inc. for the month of January 2008.

Sincerely,

Len S. Anthony (by dha)

Deputy General Counsel - Carolinas

LSA/dhs Enclosures 45612

c: John Flitter (ORS)

The following units had no off-line outages during the month of January:

Brunswick Unit 1

Brunswick Unit 2

Harris Unit 1

Robinson Unit 2

Roxboro Unit 2

Roxboro Unit 3

Roxboro Unit 4

Mayo Unit 1

	Month of	January 2008	Twelve Month	Summary	See Notes*
MDC	938	MW	938	MW	1
Period Hours	744	HOURS	8,760	HOURS	
Net Generation	713,800	MWH	7,877,885	MWH	2
Capacity Factor	102.28	%	95.87	%	
Equivalent Availability	99.72	%	93.53	%	
Output Factor	102.28	%	101.31	%	
Heat Rate	10,294	BTU/KWH	10,355	BTU/KWH	
	MWH 	% of Possible	MWH 	% of Possible	
Full Scheduled	0	0.00	326,159	3.97	3
Partial Scheduled	1,925	0.28	51,926	0.63	4
Full Forced	0	0.00	114,389	1.39	5
Partial Forced	0	0.00	39,441	0.48	6
Economic Dispatch	0	0.00	0	0.00	7
Possible MWH	697,872		8,216,880		8

<sup>\*</sup> See 'Notes for Nuclear Units' filed with the January 2008 report.

<sup>\*\*</sup> Gross of Power Agency

Progress Ene	ergy Carolinas
Run Date	2/20/2008

# BASE LOAD POWER PLANT PERFORMANCE REPORT Brunswick 2 \*\*

	Month of C	January 2008 	Twelve Month	Summary	See Notes*
MDC	937	MW	937	MW	1
Period Hours	744	HOURS	8,760	HOURS	
Net Generation	705,183	MWH	7,147,710	MWH	2
Capacity Factor	101.16	%	87.08	%	
Equivalent Availability	99.40	%	86.36	%	
Output Factor	101.16	%	99.72	%	
Heat Rate	10,445	BTU/KWH	10,557	BTU/KWH	
	MWH 	% of Possible	MWH 	% of Possible	
Full Scheduled	0	0.00	281,042,990	3,423.96	3
Partial Scheduled	4,197	0.60	79,241	0.97	4
Full Forced	0	0.00	0	0.00	5
Partial Forced	0	0.00	4,886	0.06	6
Economic Dispatch	0	0.00	0	0.00	7
Possible MWH	697,128		8,208,120		8

<sup>\*</sup> See 'Notes for Nuclear Units' filed with the January 2008 report.

<sup>\*\*</sup> Gross of Power Agency

	Month of	January 2008	Twelve Month	Summary	See Notes*
MDC	900	MW	900	MW	1
Period Hours	744	HOURS	8,760	HOURS	
Net Generation	692,158	MWH	7,403,437	MWH	2
Capacity Factor	103.37	%	93.90	%	
Equivalent Availability	100.00	%	92.94	%	
Output Factor	103.37	%	100.60	%	
Heat Rate	10,636	BTU/KWH	10,841	BTU/KWH	
	MWH 	% of Possible	MWH 	% of Possible	
Full Scheduled	0	0.00	523,410	6.64	3
Partial Scheduled	0	0.00	7,901	0.10	4
Full Forced	0	0.00	1,320	0.02	5
Partial Forced	0	0.00	66,157	0.84	6
Economic Dispatch	0	0.00	0	0.00	7
Possible MWH	669,600		7,884,000		8

<sup>\*</sup> See 'Notes for Nuclear Units' filed with the January 2008 report.

<sup>\*\*</sup> Gross of Power Agency

Progress Ene	ergy Carolinas
Run Date	2/20/2008

# BASE LOAD POWER PLANT PERFORMANCE REPORT Robinson 2

	Month of J	January 2008 	Twelve Month	Summary	See Notes*
MDC	710	MW	710	MW	1
Period Hours	744	HOURS	8,760	HOURS	
Net Generation	564,514	MWH	5,742,305	MWH	2
Capacity Factor	106.87	%	92.33	%	
Equivalent Availability	100.00	%	88.58	%	
Output Factor	106.87	%	103.35	%	
Heat Rate	10,499	BTU/KWH	10,801	BTU/KWH	
	MWH 	% of Possible	MWH 	% of Possible	
Full Scheduled	0	0.00	628,586	10.11	3
Partial Scheduled	0	0.00	16,784	0.27	4
Full Forced	0	0.00	34,707	0.56	5
Partial Forced	0	0.00	24,164	0.39	6
Economic Dispatch	0	0.00	9,775	0.16	7
Possible MWH	528,240		6,219,600		8

<sup>\*</sup> See 'Notes for Nuclear Units' filed with the January 2008 report.

	Month of J	lanuary 2008	Twelve Month	Summary	See Notes* 
MDC	741	MW	741	MW	1
Period Hours	744	HOURS	8,760	HOURS	
Net Generation	428,878	MWH	4,749,039	MWH	2
Capacity Factor	77.79	%	73.16	%	
Equivalent Availability	99.59	%	91.99	%	
Output Factor	77.79	%	77.73	%	
Heat Rate	10,334	BTU/KWH	10,344	BTU/KWH	
	MWH 	% of Possible	MWH 	% of Possible	
Full Scheduled	0	0.00	346,022	5.33	3
Partial Scheduled	0	0.00	95,886	1.48	4
Full Forced	0	0.00	35,457	0.55	5
Partial Forced	2,280	0.41	42,268	0.65	6
Economic Dispatch	120,146	21.79	1,222,488	18.83	7
Possible MWH	551,304		6,491,160		8

<sup>\*</sup> See 'Notes for Fossil Units' filed with the January 2008 report.

<sup>\*\*</sup> Gross of Power Agency

Progress Ene	ergy Carolinas
Run Date	2/20/2008

# BASE LOAD POWER PLANT PERFORMANCE REPORT Roxboro 2

	Month of J	lanuary 2008 	Twelve Month	Summary 	See Notes*
MDC	639	MW	639	MW	1
Period Hours	744	HOURS	8,760	HOURS	
Net Generation	471,304	MWH	4,649,822	MWH	2
Capacity Factor	99.14	%	83.07	%	
Equivalent Availability	100.00	%	86.68	%	
Output Factor	99.14	%	93.08	%	
Heat Rate	9,150	BTU/KWH	9,153	BTU/KWH	
	MWH 	% of Possible	MWH 	% of Possible	
Full Scheduled	0	0.00	546,419	9.76	3
Partial Scheduled	0	0.00	127,592	2.28	4
Full Forced	0	0.00	55,881	1.00	5
Partial Forced	0	0.00	15,654	0.28	6
Economic Dispatch	4,112	0.86	218,981	3.91	7
Possible MWH	475,416		5,597,640		8

<sup>\*</sup> See 'Notes for Fossil Units' filed with the January 2008 report.

Progress Ene	rgy Carolinas
Run Date	2/20/2008

# BASE LOAD POWER PLANT PERFORMANCE REPORT Roxboro 3

	Month of	January 2008	Twelve Month	Summary	See Notes* 
MDC	705	MW	705	MW	1
Period Hours	744	HOURS	8,760	HOURS	
Net Generation	398,373	MWH	4,597,588	MWH	2
Capacity Factor	75.95	%	74.45	%	
Equivalent Availability	96.15	%	93.73	%	
Output Factor	75.95	%	77.36	%	
Heat Rate	10,955	BTU/KWH	11,115	BTU/KWH	
	MWH 	% of Possible	MWH 	% of Possible	
Full Scheduled	0	0.00	104,552	1.69	3
Partial Scheduled	15,252	2.91	81,538	1.32	4
Full Forced	0	0.00	102,613	1.66	5
Partial Forced	4,940	0.94	98,266	1.59	6
Economic Dispatch	105,955	20.20	1,191,243	19.29	7
Possible MWH	524,520		6,175,800		8

<sup>\*</sup> See 'Notes for Fossil Units' filed with the January 2008 report.

	Month of J	anuary 2008	Twelve Month	Summary	See Notes*
MDC	698	MW	698	MW	1
Period Hours	744	HOURS	8,760	HOURS	
Net Generation	408,174	MWH	3,887,281	MWH	2
Capacity Factor	78.60	%	63.58	%	
Equivalent Availability	100.00	%	84.50	%	
Output Factor	78.60	%	73.37	%	
Heat Rate	10,544	BTU/KWH	10,535	BTU/KWH	
	MWH 	% of Possible	MWH 	% of Possible	
Full Scheduled	0	0.00	804,294	13.15	3
Partial Scheduled	0	0.00	120,696	1.97	4
Full Forced	0	0.00	0	0.00	5
Partial Forced	0	0.00	22,887	0.37	6
Economic Dispatch	111,138	21.40	1,277,051	20.89	7
Possible MWH	519,312		6,114,480		8

<sup>\*</sup> See 'Notes for Fossil Units' filed with the January 2008 report.

<sup>\*\*</sup> Gross of Power Agency

#### NOTES FOR FOSSIL UNITS

- 1. Maximum Dependable Capacity (MDC) in MW: The gross electrical output measured at the output terminals of the turbine generator, during the most restrictive seasonal conditions, minus the normal station service loads.
- 2. MWH Generated in the Period: The gross electrical output measured at the output terminals of the turbine generator, minus the normal station service loads, during the gross hours of the reporting period.
- 3. MWH Not Generated Due to Full Scheduled Outages: Calculated by multiplying the full scheduled outage hours (breaker to breaker as reported to NERC) by the MDC rating. This assumes that the unit would be in demand at the time of the outage. However, if the system load was such that the total output of the unit would not be required (due to economic dispatch), the actual MWH not generated due to the outage would be less.
- 4. MWH Not Generated Due to Partial Scheduled Outages: Calculated by multiplying the partial scheduled outage hours by the MW derating (as reported to NERC). Also included is an estimate of the MWH not generated while reducing power to take the unit off line for a full scheduled outage and the MWH not generated while bringing the unit back to power after the outage (Ramp Time). However, if the system load was such that the total output of the unit would not have been required, the actual MWH not generated due to the outage would be less.
- 5. MWH Not Generated Due to Full Forced Outages: Calculated by multiplying the full forced outage hours (breaker to breaker as reported to NERC) by the MDC rating. This assumes that the unit would be in demand at the time of the outage. However, if the system load was such that the total output of the unit would not have been required (due to economic dispatch), the actual MWH not generated due to the outage would be less.

- 6. MWH Not Generated Due to Partial Forced Outages: Calculated by multiplying the partial forced outage hours by the MW derating (as reported to NERC). Included is an estimate of the MWH not generated while reducing power to take the unit off line for a full forced outage and the MWH not generated while bringing the unit back to power after the outage (Ramp Time). However, if the system load was such that the total output of the unit would not have been required, the actual MWH not generated due to the outage would be less.
- 7. MWH Not Generated Due to Economic Dispatch: Included is an estimate of the MWH not generated due to the unit not being in demand on a System Dispatch basis. System dispatch takes into consideration the reliability and stability of the system as well as economic dispatch since consideration must be given to the mix of generation on line at any one point in time. Also included are estimates of the MWH not generated due to plant conditions (not defined by NERC), which occur from time to time such as: high backpressure, silica in boiler water, phosphate water treatment carryover, instrumentation calibration, and equipment testing.
- 8. Total MWH Possible in Period: Calculated by multiplying MDC by hours in period.

#### NOTES FOR NUCLEAR UNITS

- Maximum Dependable Capacity (MDC) in MW: The gross electrical output measured at the output terminals of the turbine generator, during the most restrictive seasonal conditions, minus the normal station service loads.
- MWH Generated in the Period: The gross electrical output measured at the output terminals of the turbine generator, minus the normal station service loads, during the gross hours of the reporting period.
- 3. MWH Not Generated Due to Full Scheduled Outages: Calculated by multiplying the full scheduled outage hours (breaker to breaker as reported to NERC) by the MDC rating. This assumes that the unit would be in demand at the time of the outage. However, if the system load was such that the total output of the unit would not have been required, the actual MWH not generated due to the outage would be less.
- 4. MWH Not Generated Due to Partial Scheduled Outages: Calculated by multiplying the partial scheduled outage hours by the MW derating (as reported to NERC). Also included is an estimate of the MWH not generated while reducing power to take the unit off line for a full scheduled outage and the MWH not generated while bringing the unit back to power after the outage (Ramp Time). However, if the system load was such that the total output of the unit would not have been required, the actual MWH not generated due to the outage would be less.
- 5. MWH Not Generated Due to Full Forced Outages: Calculated by multiplying the full forced outage hours (breaker to breaker as reported to NERC) by the MDC rating. This assumes that the unit would be in demand at the time of the outage.

- 6. MWH Not Generated Due to Partial Forced Outages: Calculated by multiplying the partial forced outage hours by the MW derating (as reported to NERC). Included is an estimate of the MWH not generated while reducing power to take the unit off line for a full forced outage and the MWH not generated while bringing the unit back to power after the outage (Ramp Time). Also included are estimated of the MWH not generated due to plant conditions (not defined by NERC) which occur from time to time such as: preconditioning of fuel, excessive cooling water temperature, and off-peak equipment testing required by the NRC. However, if the system load was such that the total output of the unit would not have been required, the actual MWH not generated due to the outage would be less.
- 7. MWH Not Generated Due to Economic Dispatch: Included is an estimate of the MWH not generated due to the unit not being fully in demand based on system load conditions. Also included is the MWH not generated on the nuclear plants due to fuel limitations in the cores or the fuel being "stretched" to meet refueling outages.
- 8. Total MWH Possible in Period: Calculated by multiplying MDC by hours in period.

Plant	Unit	Current MW Rating	January 2007 - December 2007	January 2008	January 2008 - January 2008	
A ala avilla	4	_	00.04	•	-	
Asheville	1	197	63.64	83.18	83.18	
Asheville	2	186	73.17	85.32	85.32	
Cape Fear	5	144	78.67	83.09	83.09	
Cape Fear	6	173	72.38	71.34	71.34	
Lee	1	77 	62.15	67.22	67.22	
Lee	2	77	62.47	61.18	61.18	
Lee	3	252	66.38	0.70	0.70	
Mayo	1	741	72.10	77.79	77.79	
Robinson	1	180	74.63	73.02	73.02	
Roxboro	1	383	78.01	75.29	75.29	
Roxboro	2	639	80.06	99.14	99.14	
Roxboro	3	705	74.37	75.95	75.95	
Roxboro	4	698	62.40	78.60	78.60	
Sutton	1	97	56.26	57.21	57.21	
Sutton	2	106	63.19	69.62	69.62	
Sutton	3	403	55.53	86.06	86.06	
Weatherspoon	1	49	53.86	55.98	55.98	
Weatherspoon	2	49	55.68	48.72	48.72	
Weatherspoon	3	79	68.70	80.15	80.15	
Fossil System Total		5,235	69.82	75.85	75.85	
Brunswick	1	938	95.92	102.28	102.28	
Brunswick	2	937	86.99	101.16	101.16	
Harris	1	900	93.90	103.37	103.37	
Robinson Nuclear	2	710	92.26	106.87	106.87	
Nuclear System Total		3,485	92.25	103.19	103.19	
Total System		8,720	78.79	86.78	86.78	

### Amended SC Fuel Rule Related to Nuclear Operations

There shall be a rebuttable presumption that an electrical utility made every reasonable effort to minimize cost associated with the operation of its nuclear generation system if the utility achieved a net capacity factor of  $\geq$  92.5% during the 12 month period under review. For the test period April 1, 2007 through January 31, 2008, actual period to date performance is summarized below:

Period to Date: April 1, 2007 to January 31, 2008

### Nuclear System Capacity Factor Calculation (Based on net generation)

A Nuclear system actual generation for SCPSC test period	A = 2	23,755,716 MWH
B. Total number of hours during SCPSC test period	B =	7,345 hours
C. Nuclear system MDC during SCPSC test period (see page 2)	C =	3,485 MW
D. Reasonable nuclear system reductions (see page 2)	D=	2,255,645 MWH
1 CCF 1C 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		# 100 101 <i>(</i> 0/

A. SC Fuel Case nuclear system capacity factor: [(A + D) / (B + C)] \* 100 = 101.6%

#### NOTE:

If Line Item E > 92.5%, presumption of utility's minimum cost of operation. If Line Item E < 92.5%, utility has burden of proof of reasonable operations.

### Amended SC Fuel Rule Nuclear System Capacity Factor Calculation Reasonable Nuclear System Reductions

Period to Date: April 1, 2007 to January 31, 2008

Nuclear Unit Name and Designation		BNP Unit # 2	HNP Unit # 1	RNP Unit # 2	Nuclear System
Unit MDC	938 MW	937 MW	900 MW	710 MW	3,485 MW
Reasonable refueling otuage time (MWH)	0	392,521	480,210	628,587	
Reasonable maintenance, repair, and equipment replacement outage time (MWH)		20,139	75,776	34,707	
Reasonable coast down power reductions (MWH)		0	0	6,195	
Reasonable power ascension power reductions (MWH)		32,350	0	22,063	
Prudent NRC required testing outages (MWH)		18,455	456	0	
SCPSC identified outages not directly under utility control (MWH)		0	0	0	
Acts of Nature reductions (MWH)		0	0	14,196	
Reasonable nuclear reduction due to low system load (MWH)		0	0	0	
Unit total excluded MWH	529,990	463,465	556,442	705,748	
Total reasonable outage time exclusions [carry to Page 1, Line D]					2,255,645