



Timika Shafeek-Horton
Deputy General Counsel

550 South Tryon Street
Charlotte, NC 28202

Mailing Address:
DEC45A / P.O. Box 1321
Charlotte, NC 28201

o: 704-382-6373
f: 980.373.8534

Timika.Shafeek-Horton@duke-energy.com

August 1, 2013

VIA ELECTRONIC FILING

The Honorable Jocelyn G. Boyd
Chief Clerk / Administrator
Public Service Commission of South Carolina
101 Executive Center Drive, Suite 100
Columbia, South Carolina 29211

**RE: Amended Project Development Application of Duke Energy Carolinas, LLC for
Approval of Decision to Incur Nuclear Generation Pre-Construction Costs
PSCSC Docket No. 2011-20-E**

Dear Mrs. Boyd:

Attached is the report of activities and expenditures for Lee Nuclear Station for the period ending June 30, 2013.

If you have any questions, please let me know.

Respectfully submitted,

A handwritten signature in blue ink that reads 'Timika Shafeek-Horton'.

Timika Shafeek-Horton

TSH/bml
Enclosure

cc: Shannon B. Hudson, Esquire
Courtney D. Edwards, Esquire
Parties of Record

**BEFORE
THE PUBLIC SERVICE COMMISSION OF
SOUTH CAROLINA
DOCKET NO. 2011-20-E**

**In the Matter of)
)
Amended Project Development)
Application of Duke Energy Carolinas, LLC)
for Approval of Decision to Incur Nuclear)
Generation Pre-Construction Costs)
)**

**Duke Energy Carolinas, LLC's Report
of Lee Nuclear Station Activities and Expenditures
Pursuant to Section II, Paragraph 4 of the Settlement Agreement
January 1, 2011- June 30, 2013**

**SCPSC Report Preconstruction Costs for Lee Nuclear Station Project Development
Activities January 1, 2011- June 30, 2013**

Task Description	01/01/2011- 03/31/2013	04/01/2013- 06/30/2013	01/01/2011- 06/30/2013	Project Totals to Date
COLA Preparation	\$0	\$0	\$0	\$27,426,317
NRC Review & Hearing Fees	\$33,726,016	\$3,591,126	\$37,317,142	\$91,011,285
Land and Right-of-way Purchases	\$1,174,141	\$21,491	\$1,195,632	\$44,261,504
Pre-construction and Site Preparation	\$19,437,616	\$690,178	\$20,127,794	\$41,632,222
Supply Chain, Construction Planning, and Detailed Engineering	\$21,100,565	\$3,584,092	\$24,684,657	\$46,914,504
Operational Planning	\$2,556,590	\$260,443	\$2,817,033	\$4,368,639
AFUDC	\$47,516,262	\$6,606,008	\$54,122,270	\$93,091,311
Total	\$125,511,189	\$14,753,338	\$140,264,527	\$348,705,783

The activities included in each category are as follows:

COLA Preparation – includes Duke labor, expenses and contract support for preparation of the Combined Construction and Operating License (COL) Application tendered to the Nuclear Regulatory Commission (NRC) on 12/13/07. The NRC determined the application was suitable for review and docketed the application on 02/25/08.

NRC Review and Hearing Fees – includes the cost of the NRC review fees, Duke labor and expenses, contract labor and legal support required to support the NRC review of the Lee Nuclear Station COL application, and preparation for the Advisory Committee on Reactor Safeguards Subcommittee Hearing. Category also includes interactions with South Carolina Department of Health and Environmental Control (SCDHEC) and the US Army Corps of (USACE), as required to move the environmental permit applications forward.

Land and Right-of-Way Purchases – includes the purchase of land required for the Lee site and rail right-of-ways. Category also includes cost of purchasing additional land for a supplemental cooling pond in event of severe drought as well as costs for surveying the selected transmission right-of-way.

Pre-construction and Site Preparation – includes site activities to prepare the site for construction. Site preparation activities included: dewatering and cleanup of the excavated area, site remediation activities required to identify and properly dispose of hazardous wastes, and costs associated with the demolition and removal of unusable structures. Necessary maintenance of existing rail bed and required Make-up Pond B spillway repair were completed. Engineering of offsite infrastructure for potable water, sewer, and rail spur; and, geotechnical evaluations (needed for engineering) have been completed. Engineering for bringing communications to the site is also included in this category. Other activities such as: and engineering of necessary traffic improvements are also being completed. Ongoing and continuing activities include: site security, utilities and miscellaneous site maintenance.

Supply Chain, Construction Planning and Engineering – includes activities associated with working with the supplier to negotiate an Engineering, Procurement and Construction (EPC) agreement. Negotiations in 2008 did not result in an executed contract. Conceptual site specific engineering and construction planning activities necessary to develop a complete project definition are included in this category. Continuing construction planning activities serve to further develop construction plans and keep the construction plans in line with latest engineering. Detailed site specific engineering began in January, 2011, and continues through 2013. Commercial building design activities started in June 2012.

Operational Planning – includes activities associated with operator and plant staff training, including costs associated with the Knowledge and Abilities Catalog, required for operator license examinations for AP1000 plants, and the standardization of the nomenclature in the Westinghouse Master Equipment List (MEL). Continuing activities include: supporting operations program development, such as Quality Assurance (QA) Program, and the review of approximately 500 procedures. The training materials, operational programs, and operating procedures are all being developed in concert with other AP1000 utilities within the APOG framework. The *Operational Planning* category also includes generation of administrative procedures that must be in place upon receipt of COL from NRC.

Dated this 1st day of August, 2013.

Respectfully submitted,

DUKE ENERGY CAROLINAS, LLC



Timika Shafeek-Horton, Deputy General Counsel

Charles A. Castle, Associate General Counsel

Duke Energy Corporation

550 South Tryon Street, DEC 45A

Charlotte, North Carolina 28202

(704) 382-6373 TSH

(704) 382-4499 CAC

Timika.Shafeek-horton@duke-energy.com

Alex.Castle@duke-energy.com

Frank Ellerbe, III

Bonnie D. Shealy

Robinson, McFadden, & Moore, P.C.

P.O. Box 944

Columbia, South Carolina 29202

Telephone: (803) 779-8900

Fellerbe@robinsonlaw.com

bshealy@robinsonlaw.com