

POSTED
DW4000

DIRECT TESTIMONY OF

ABNEY A. (SKIP) SMITH, JR.

ON BEHALF OF

SOUTH CAROLINA ELECTRIC & GAS COMPANY

DOCKET NO. 2000-0170-E

RECEIVED
APR 10 2000

Q. PLEASE STATE YOUR NAME AND BUSINESS ADDRESS.

A. My name is Abney A. (Skip) Smith, Jr.; my business address is 111 Research Drive,
Columbia, SC 29203

Q. BY WHOM ARE YOU EMPLOYED AND IN WHAT CAPACITY?

A. I am employed by South Carolina Electric and Gas Company (SCE&G and the
“Company”) and serve as Project Manager for the Urquhart Re-powering Project.

**Q. DESCRIBE YOUR EDUCATIONAL BACKGROUND AND BUSINESS
EXPERIENCE.**

A. I received a bachelor of science degree from the United States Military Academy at
West Point and a Bachelor of Science degree in civil/structural engineering from The
University of South Carolina. I also completed the Public Utility Executive Program
at the University of Michigan School of Business. I began my career with SCE&G in
1973 on the V.C. Summer Nuclear Station construction project working in the
Quality Assurance Department and overseeing the quality of construction and startup
of the plant. I was assigned as Manager, Quality Control for Nuclear Operations for
approximately two years and subsequently assigned to coordinate our Company’s
productivity program. I later returned to Summer Station as Manager,

1 Administration and Facilities. I completed the senior reactor operator certification
2 program and worked in the Summer Station outage management group during a
3 refueling outage. I was next assigned to manage the Cope Power Plant Project, and
4 subsequently, managed the Power Block group and the Cogen South project with
5 WESTVACO. I was reassigned to manage the Company's Transit and Fleet
6 organizations for a year and reassigned to the Urquhart Re-powering Project in the
7 spring of 1999.

8 **Q. WHAT IS THE PURPOSE OF YOUR TESTIMONY?**

9 A. The purpose of my testimony is to provide a general description of the proposed
10 Urquhart Re-powering Project; describe the arrangements entered into by SCE&G
11 and Duke-Fluor Daniel (D/FD) with respect to the engineer, procure, construct (EPC)
12 contract; and provide information regarding the cost of the proposed facility.

13 **Q. PLEASE DESCRIBE THE PROPOSED URQUHART RE-POWERING**
14 **PROJECT WHICH SCE&G PLANS TO BUILD.**

15 A. SCE&G plans to install two new combustion turbine-generators at our Urquhart
16 Station in Beech Island, Aiken County. See my Exhibit No. ____ (AAS-1) for
17 location of project. These turbine-generators will be General Electric 7FA turbine-
18 generators rated at approximately 150 MW each. Two of the existing Urquhart steam
19 turbine-generators, with a capacity of approximately 75 MW each, will be re-powered
20 by steam produced in two new heat recovery steam generators using the exhaust
21 energy from the two new combustion turbines. An inlet chiller for the combustion
22 turbines will be installed to provide an additional 41 MW capacity during the summer

1 peaking months. The total combined-cycle capacity for these units will be
2 approximately 491 MW.

3 Energy from the new heat recovery steam generator will also be used to provide
4 feedwater heating for the existing Urquhart Unit #3. This feedwater heating
5 capability will not increase the generation capacity for Unit #3 which is
6 approximately 100 MW, but will increase the generation efficiency. The existing
7 coal-fired boilers for Units 1 & 2 will be shut down. Unit #3's coal-fired boiler will
8 continue to operate. The combined-cycle units will be capable of firing natural gas or
9 distillate (No. 2) fuel oil, with natural gas being the primary fuel. The Urquhart
10 Station currently consists of three coal-fired boilers for Units 1, 2 and 3.

11 Also located at the Urquhart site are four simple cycle combustion turbines (CT
12 4, 5, 6 and 7) capable of firing natural gas and distillate (No. 2) fuel oil, with natural
13 gas being the primary fuel. The fuel oil for these four combustion turbines will
14 continue to be stored in an existing fuel oil tank.

15 Each gas turbine will include an advanced firing temperature, combustion turbine
16 air compressor section, gas combustion system with dry low NOx combustors, power
17 turbine, water injection for NOx control when firing distillate oil, and a 60-hertz
18 (Hz), 18-kilovolt (kV) generator. Each gas turbine is designed to produce
19 approximately 150 MW of net electrical power. The turbine is the heart of a
20 combined-cycle power system.

1 **A. PLEASE PROVIDE THE COMMISSION WITH A GENERAL**
2 **DESCRIPTION OF HOW THE PRODUCTION SYSTEM WILL WORK.**

3 First, air is filtered and compressed in a multiple-stage axial flow compressor.
4 Compressed air and fuel (natural gas or fuel oil) are mixed and combusted in the
5 turbine chamber. Exhaust gas from the combustion chamber is expanded through a
6 multi-stage power turbine that drives both the air compressor and electric power
7 generator. Exhaust gas exiting the power turbine at approximately 1100 degrees F is
8 ducted to an unfired boiler commonly known as a heat recovery steam generator
9 where steam is produced to generate additional electricity in a steam turbine-
10 generator. The combustion turbines are designed to operate in the dry low-NOx
11 mode at loads from about 50% up to base load rating.

12 During the higher ambient temperature conditions, an inlet air chiller will cool the
13 air moving through the inlet filter and compressor of each combustion turbine. This
14 cooling of the inlet air causes the inlet air to be more dense, results in a higher mass
15 flow through the gas turbine and increases the power output of both combustion
16 turbine-generators by a total of 41 MW. An environmentally friendly refrigerant is
17 circulated through the combustion turbine inlet chiller coils and cools 3,200,000 lb/hr
18 of inlet air for each combustion turbine.

19 Unfired, horizontal, natural circulation, single pressure heat recovery steam
20 generator (HRSG) systems will extract heat from the exhaust of each gas turbine.
21 Exhaust gas entering the HRSG at approximately 1100 degrees F will be cooled to
22 approximately 300 degrees F by the time it leaves the HRSG exhaust stack. The heat
23 recovered is used in the combined-cycle plant for steam generation and feedwater

1 heating. Each HRSG will include a high-pressure superheater, high pressure
2 evaporator, high pressure economizer, reheat section to reheat partially expanded
3 steam, and a high pressure feedwater heater that will serve as part of the feedwater
4 heating for Unit 3.

5 The Urquhart Station Re-powering Project will include two existing reheat,
6 condensing steam turbines designed for variable pressure operation. The high-
7 pressure portion of the steam turbine receives high-pressure, super-heated steam from
8 the HRSGs and exhausts to the reheat section of the HRSGs. The steam from the
9 reheat section of the HRSGs is supplied to the intermediate-pressure section of the
10 turbine that expands to the low-pressure section. Each steam turbine is designed to
11 produce approximately 75 MW of electrical power without additional fuel
12 consumption.

13 The Urquhart Station project will use combined-cycle power generation
14 technology to maximize generation efficiency and minimize fuel use. The thermal
15 efficiency for this technology is typically in the 50% range, as compared to the
16 typical utility steam electric power plant of approximately 35% and the typical gas
17 turbine simple-cycle plant of approximately 36%.

18 The existing "once-through" cooling systems for Units 1 and 2 will be used to
19 handle the cooling demands for the re-powered steam turbines. The existing cooling
20 capacity is sufficient to meet the re-powered steam turbines' cooling requirements.
21 The cooling needs of the new combustion turbine-generators will be vented to the
22 atmosphere with the use of a closed cooling system.

1 Pipeline quality natural gas will be delivered to the plant boundary at a pressure
2 sufficient for use in the combustion turbine generators. Distillate fuel oil will be
3 delivered at the plant site by tanker trucks and stored in two new storage tanks with a
4 capacity of 1,200,000 gallons each.

5 The plant control system will be comprised of existing and new Westinghouse
6 WDPF Distributed Control System (DCS). GE Mark VI turbine controls will be
7 installed on the new combustion turbine-generators and existing steam turbine
8 generators. This latest technology control system will give the combined-cycle units
9 excellent operating flexibility.

10 My Exhibit No. _____ (AAS-2) shows the general arrangement of the equipment
11 on the site.

12 **Q. BY WHAT PROCESS DID THE COMPANY ENTER INTO A CONTRACT**
13 **ARRANGEMENT WITH DUKE/FLUOR DANIEL FOR AN ENGINEER,**
14 **PROCURE, CONSTRUCT CONTRACT?**

15 A. The Urquhart Re-powering Project will be constructed by Duke/Fluor Daniel under
16 an EPC (Engineer, Procure, Construct), lump sum contract. Project construction is
17 scheduled to begin in September, 2000, with Substantial Completion of the units
18 achieved by June 1, 2002. Commercial Operation of the units is planned for June,
19 2002. Performance testing and final contract completion should be achieved by the
20 fall of 2002.

21 Subsequent to the Company's decision to self-build its next increment of
22 generation, the Fossil/Hydro Generation Group initiated additional engineering
23 studies that included discussions with several combustion turbine-generator suppliers

1 to gather the latest data on technical specifications, costs and availability for these
2 machines. These equipment suppliers informed us that the frame 7 size combustion
3 turbine-generators that we preferred would not be available to support our summer,
4 2002 schedule for having this additional 300 MW of peaking capacity available.
5 These suppliers informed us that the combustion turbine-generator market had
6 strengthened considerably during the last two years and that the demand for these
7 machines was anticipated to accelerate for the next five years.

8 We contacted three architect-engineer (A-E) firms with which we had previously
9 done business and inquired about their ability to find us these combustion turbine-
10 generators, and complete an EPC project for us that would give us this 300 MW of
11 peaking capacity by June 1, 2002. Only D/FD responded favorably. The Company
12 has had excellent prior experience with D/FD as an EPC contractor for the Cope
13 Power Plant Project. We subsequently signed a memorandum of understanding with
14 D/FD to purchase the two GE Frame 7FA combustion turbine-generators and to
15 negotiate an EPC, lump sum contract for building the project via an "open book"
16 Jointly Developed Phased Pricing approach (JDPP). D/FD signed a memorandum of
17 understanding with GE to lock-in the combustion turbine-generators to support our
18 June 1, 2002 completion schedule.

19 The JDPP approach utilized an "open book" relationship during the definition and
20 development phase of the project. As the design evolved, SCE&G was an integral
21 part of the definition of the plant, including such items as redundancies, equipment
22 selection, arrangements and operating philosophies. As D/FD developed the cost
23 estimate associated with the jointly developed design, SCE&G was involved in

1 reviewing and accepting the costs, unit rates, productivity factors, contingency
2 approach and escalation developed by D/FD. When this information had been
3 developed and integrated into the project cost estimate, a target price was established
4 and became a basis for establishing a final EPC contract lump sum price, at which
5 time the “book” was closed.

6 The JDPP approach involved SCE&G and D/FD agreeing on a list of major
7 equipment to be bid and the subsequent agreement on the technical requirements,
8 supplier, fixed pricing and terms and conditions for this equipment. The major
9 equipment for the Urquhart project includes the following equipment and suppliers:
10 combustion turbine-generators (GE), heat recovery steam generators
11 (Nooter/Eriksen), main step-up transformers (ABB), distributed control system
12 (Westinghouse), demineralized water system (water and power). This equipment
13 represents approximately 43% of the EPC contract lump sum price.

14 **Q. DISCUSS THE MAJOR COMPONENTS OF THE CONTRACT BETWEEN**
15 **DUKE-FLUOR DANIEL AND SCE&G.**

16 A. The engineer, procure, construct (EPC) contract is a comprehensive document setting
17 forth in detail the requirements and criteria for the design, procurement, construction,
18 operator training, testing and commissioning of the combined-cycle facility. It
19 defines the risks for each party, the responsibilities of each party, the terms of
20 payment, warranties, guarantees and the remedies for failure to perform. The two
21 parties to the Contract are SCE&G and D/FD. D/FD is a general Partnership formed
22 in accordance with the laws of North Carolina, and whose general partners are Duke
23 Project Services, Inc. and Fluor Daniel Illinois, Inc. D/FD’s overall performance and

1 financial stability are guaranteed by the respective parent companies, Duke Capital
2 Corporation and Fluor Corporation.

3 There are several major components of the Contract. The first is that the Contract
4 is an EPC contract based on a lump sum price that includes escalation. This Contract
5 provides single point responsibility. D/FD is responsible for the engineering, the
6 purchasing of all equipment and materials, construction, performance testing and
7 commissioning.

8 The second key point is that the contract lump sum price includes fixed pricing
9 for the major equipment based on technical specifications and equipment suppliers
10 reviewed and approved by SCE&G, and based on competitive bids. The major
11 equipment includes the combustion turbine-generators, heat recovery steam
12 generators, main step-up transformers, demineralized water system and DCS. This
13 major equipment pricing represents approximately 43% of the contract cost.

14 The third key component of the Contract pertains to warranties and guarantees.
15 The Contract provides a single point responsibility for comprehensive material and
16 workmanship warranty and a comprehensive equipment and system performance
17 guarantee. The performance guarantees and applicable liquidated damages are as
18 follows:

19 *Net Unit Output of turbine-generator @ \$640 for each kw below the
20 performance guarantee (trade-off allowed between units within 1% cap)

21 *Net Unit Heat Rate of turbine-generator @ \$20,400 for each btu/kWh (LHV)
22 above the performance guarantee (trade-off same as above)

1 *HP steam flow of HRSG @ \$200/pphp/unit below the performance
2 guarantee.

3 *HP steam pressure drop @ \$5800/psi/unit above performance guarantee.

4 *HP steam system delta temperature @\$41,800/degrees F above the
5 performance guarantee.

6 *HP steam temperature @ \$41,800/degree F/unit below the performance
7 guarantee.

8 *Gas side pressure drop @ \$271,000/inch of water/unit greater than the
9 performance guarantee.

10 *Reheat pressure drop @ \$21,000/psi/unit greater than the performance
11 guarantee.

12 *Reheat steam temperature @ \$34,400/degree F/unit less than the
13 performance guarantee.

14 *Hot reheat system delta temperature @\$34,400/degree F/unit above the
15 performance guarantee.

16 *Unit 3 feedwater preheater outlet temperature @\$75,000/degree F/unit below
17 the performance guarantee.

18 *Unit 3 feedwater preheater outlet delta temperature @\$75,000/degree F
19 above the performance guarantee.

20 *Unit 3 feedwater system pressure drop @ \$2,000/psi above the performance
21 guarantee.

22 *Unit turndown capability

23 *Unit reliability run for 48 hours.

1 *Air Emissions per guaranteed values of each combustion turbine.

2 *Noise emissions per guaranteed values of the applicable major equipment.

3 *Substantial Completion by June 1, 2002. Liquidated damages for the
4 combustion turbine generators are as follows: \$20,000/day for 1-30 days;
5 \$25,000/day for 31-60 days; \$30,000/day for over 60 days. Substantial
6 completion is achieved when:

7 (1) The output of each unit, consisting of one CTG, one HRSG and one
8 Steam Turbine is equal to or greater than 95% of the guaranteed unit
9 output;

10 (2) The heat rate of each unit is less than or equal to 105% of the
11 guaranteed heat rate;

12 (3) The emissions guarantees are satisfied;

13 (4) The noise guarantee for the CTGs is satisfied; and

14 (5) The unit has completed a 48 hour reliability run while meeting
15 performance criteria (1)-(4).

16 The fourth key element of the contract is that the project scope is defined in detail
17 as follows:

18 *D/FD is to provide engineering and design, furnish and expedite materials
19 and equipment, construct the facility, install equipment, train operating
20 personnel, commission and performance test the units.

21 *There are specific requirements for the organization and staffing of the
22 project, and for the job progress reporting.

1 *The technical requirements for the project are defined through the
2 description of the design and performance criteria for the plant systems. The
3 quality of design is governed by reference to industry codes and standards and
4 by the specification of design criteria.

5 *SCE&G is given specific rights to have an active input into the design, to
6 review and approve engineering documents, and to participate in the quality
7 review program.

8 The fifth key aspect of the contract relates to the commercial terms and conditions
9 and may be summarized as follows:

10 *The Contract General Terms and Conditions are defined in detail.

11 *Each party's responsibilities and rights under the Contract are spelled out in
12 detail.

13 *D/FD is required to carry insurance to protect their work and workers.

14 *Payment is based upon a monthly payment schedule derived from a
15 predicted cash flow and milestone schedule. If SCE&G is dissatisfied with
16 the progress of the project and D/FD does not satisfactorily respond to
17 requests for improvement, SCE&G can withhold payment(s) until D/FD gives
18 a satisfactory response.

19 *The change order procedure set forth in the Contract insures tight control of
20 changes and provides a procedure for pricing changes on a lump sum basis
21 before any work is done. If the change cannot be priced accurately up front,
22 then the method of cost accounting is described to provide SCE&G with a
23 clear understanding of the cost of the change.

1 **Q. WHAT DOES SCE&G ESTIMATE THE TOTAL PRICE OF THE PROJECT**
2 **TO BE?**

3 A. The total price of the plant is \$256,035,641. This price includes the following:

4 (1) an EPC contract price with D/FD of \$189,477,000

5 (2) a project management cost of \$38,550,000, which includes costs for project
6 development and management, operations overview and training, permitting,
7 existing steam turbine and other associated equipment upgrades, spare parts,
8 South Carolina Pipeline work for a new metering and regulation station and
9 gas line re-routing on the plant site and contingency. Also included are the
10 dollars that we estimate for the inlet air chiller. We are presently working
11 with D/FD on the proposal evaluation for this equipment that will give us an
12 additional 41 MW's during our summer peaking load.

13 (3) \$5,037,400 for the new substation and transmission upgrade

14 (4) \$22,971,251 for AFUDC.

15 This total project will give us a facility with reliable and efficient capacity just under
16 600 MW at a reasonable cost.


17 **Q. HOW WILL SCE&G MANAGE IMPLEMENTATION OF THE DUKE-**
18 **FLUOR DANIEL CONTRACT?**

19 A. SCE&G, through its Fossil/Hydro Operations Group, will oversee the technical
20 and commercial aspects of the project. The organization will consist of a project
21 manager and engineering, operations, purchasing, contract administration, financial
22 and project management personnel. The project team will work in Columbia and at
23 the Urquhart Station, and oversee all aspects of the EPC Contract.

1 **R. DOES THIS CONCLUDE YOUR TESTIMONY?**


2 A. Yes, it does.

SCE&G Generation




GENERAL NOTES

1. FOR NOTES AND REFERENCES, SEE DOC. 1-CV-0-81, PL-01.



PLANT NORTH

DUKE/FLUOR DANIEL		SOUTH CAROLINA ELECTRIC & GAS CO. URONAHM STATION REPOWERING SITE PLAN SHEET 2	
1. PROJECT: SOUTH CAROLINA ELECTRIC & GAS CO. URONAHM STATION REPOWERING		2. SHEET: SITE PLAN SHEET 2	
3. SCALE: 1" = 100'		4. DATE: 10/1/88	
5. DRAWN BY: J. L. DUKES		6. CHECKED BY: J. L. DUKES	
7. APPROVED BY: J. L. DUKES		8. REVISIONS:	
9. PROJECT NO. 591000-1		10. DRAWING NO. 02-B	



GENERAL NOTES:

1. DIMENSIONS OF EXISTING FACILITIES IS BASED ON FIELD SURVEY PREPARED BY WILLIAM W. & SONS, INC. IN 1974 AND ON SCALE DRAWING NO. D-10724, REV. 11 DATED 8-1-78.
2. EXISTING UNDERGROUND UTILITIES AND STRUCTURES HAVE NOT BEEN SURVEYED AND MAY NOT BE SHOWN.
3. DIMENSIONS OF NEW FACILITIES ARE BASED ON FIELD SURVEY PREPARED BY WILLIAM W. & SONS, INC. IN 1974 AND ON SCALE DRAWING NO. D-10724, REV. 11 DATED 8-1-78.
4. ELEVATIONS SHOWN ARE REFERENCED TO THE EXISTING INTERSECTION OF E.L. 140.0 AND E.L. 140.0. ALL ELEVATIONS ARE REFERENCED TO THIS SAME DATUM.

DUKE/FLUOR DANIEL		SOUTH CAROLINA ELECTRIC & GAS CO.	
REVISIONS		URQUHART STATION REPOWERING	
SHEET 1		ARSEN COUNTY, SC	
DATE		1978	
BY		J. C. JONES	
CHECKED		J. C. JONES	
APPROVED		J. C. JONES	
SCALE		AS SHOWN	
PROJECT NO.		591300-1-CV-01	
SHEET NO.		1 OF 1	

POSTED
DW 4-10-00

DIRECT TESTIMONY OF

JOHN W. PRESTON, JR.

ON BEHALF OF

SOUTH CAROLINA ELECTRIC & GAS COMPANY

DOCKET NO. 2000-0170-E

FILED
APR 10 2000
FBI - COLUMBIA

Q. PLEASE STATE YOUR NAME AND BUSINESS ADDRESS.

A. My name is John W. Preston, Jr. and my business address is 6248 Bush River Road, Columbia, South Carolina.

Q. BY WHOM ARE YOU EMPLOYED AND IN WHAT CAPACITY?

A. I am employed by SCANA Services, Inc. and am a Senior Engineer in the Corporate Environmental Services Department and serve as Section Head of the Generation Support Group.

Q. WOULD YOU PLEASE SUMMARIZE YOUR EDUCATIONAL BACKGROUND AND EXPERIENCE?

A. I graduated from the University of South Carolina with a Bachelor of Science degree in Chemical Engineering and a Master of Science degree in Engineering. I hold a Professional Engineer's license to practice engineering in South Carolina. I have worked in the environmental field for twenty-seven (27) years, nineteen of those with SCE&G. I am a research advisor to the Electric Power Research Institute, the Chairman of the Air Subcommittee of the South Carolina Chamber of Commerce Technical Committee, a Board member of the Carolinas Air Pollution Control Association, a member of the Central Midlands Clean Cities Coalition Planning Committee, a member of the Department of Health &

1 Environmental Control (DHEC) Clean Air Partnership, and a member of DHEC's
2 Small Business Assistance Compliance Advisory Panel.

3 **Q. WHAT IS THE PURPOSE OF YOUR TESTIMONY?**

4 A. The purpose of my testimony is to discuss aspects of the Urquhart Repowering
5 project which relate to environmental matters. I will describe the environmental
6 advantages of the project, the permitting process, and the status of the acquisition
7 of the required permits.

8 **Q. PLEASE DESCRIBE THE ENVIRONMENTAL ADVANTAGES TO THE**
9 **PROPOSED URQUHART PROJECT.**

10 A. The first advantage is site utilization. SCE&G has operated three coal-fired
11 boilers at this site for over 45 years. An existing site such as Urquhart is
12 preferable over a "greenfield" site (new, undeveloped site) from the
13 environmental perspective because a history of industrial activity has already been
14 established.

15 The second advantage is a significant reduction in nitrous oxides, sulfur
16 dioxide, and particulate matter emissions as a result of retiring two coal-fired
17 boilers and replacing them with units fired by natural gas and #2 fuel oil. Aiken
18 County, as well as the Augusta, Georgia area, are fast growing areas. It is
19 projected that the ambient air quality in these areas will exceed the standard for
20 ozone when the EPA's new ambient ozone standard becomes law. The reduction
21 of nitrous oxides from the Re-powering project could reduce the risk of exceeding
22 this new ozone standard in these areas. The reduction in sulfur dioxide and
23 particulate matter should also have a positive effect on the surrounding air quality.

1 A complete application, including an air quality analysis, a secondary impacts
2 analysis, and a Class I Area impact review, have been submitted to DHEC's
3 Bureau of Air Quality.

4 A complete air quality analysis has been performed for the new combustion
5 turbines as well as the impact of retiring the existing #1 and #2 boilers. Air
6 quality impact determinations demonstrate that operation of this modified facility
7 in conjunction with other emission sources will be in full compliance with the
8 National Ambient Air Quality Standards (NAAQS). The air permit application
9 demonstrates that the proposed changes of the Re-powering project will be in full
10 compliance with applicable state and federal air pollution control requirements
11 based on the worst case scenario of #2 fuel oil firing. Since the project proposes a
12 change in fuel from coal to natural gas and #2 fuel oil, significant reductions in
13 nitrous oxides, sulfur dioxide, and particulate matter emissions will result. For
14 example, the nitrous oxides will be reduced from 200 to 300 parts per million
15 when burning coal to 9 parts per million when burning natural gas.

16 A secondary impacts analysis and a Class I Area impact review were
17 conducted to evaluate potential impacts on soil, vegetation, visibility, and
18 potential associated economic growth. No areas of concern were identified.
19 Impacts to Class I Areas that exhibit pristine air quality are not anticipated from
20 this project, since the nearest Class I Areas are over 200 kilometers (125 miles)
21 from Urquhart Station. The amount of coal stored on site also will be reduced.

22 The impact of wastewater discharges on the Savannah River will modestly
23 improve in that the amount of water used within the new facility will be reduced

1 because of fewer wash-downs, fewer floor drains, reduced coal pile runoff, etc.
2 The largest volume of water usage at Urquhart Station is the once-through cooling
3 water that condenses the existing steam flow. This water usage will continue as
4 part of the combined cycle mode. The cooling water discharge to the Savannah
5 River will remain the same as it has in past years of Unit #1 and #2 boiler
6 operation. The thermal impact on the Savannah River is minimal since the
7 maximum volume (all three units) of the cooling water discharge is only seven
8 per cent of the volume of the river at low-flow conditions.

9 **Q. DISCUSS BRIEFLY THE ENVIRONMENTAL PERMITTING PROCESS**
10 **AT THE URQUHART SITE.**

11 A. In addition to the review process which is underway here before the Commission,
12 the Company must make application to and receive approval from other
13 regulatory agencies at the federal, state, and local levels. The construction and
14 operation of the facility and its environmental impact on all media (air, water, and
15 land) will be evaluated by primarily the South Carolina DHEC. An application
16 for a DHEC Bureau of Air Quality permit has been filed, and construction cannot
17 begin without the approval of the project through the issuance of the Air permit.
18 This permit application will also be reviewed by the United States Environmental
19 Protection Agency Region IV in Atlanta.
20 The project will require construction permits for wastewater treatment facilities
21 and stormwater collection and treatment facilities. A construction stormwater
22 discharge permit and a modification to the existing Urquhart NPDES permit to
23 cover wastewater and stormwater discharges may be required. Applications for

1 construction permits and discharge permits for the wastewater facilities will be
2 submitted when design drawings are available. The construction of the overall
3 project can begin without the wastewater permits; however, construction of the
4 wastewater treatment facility itself cannot begin without the wastewater permit.

5 There are no wetlands involved with the construction project at the Urquhart plant
6 site. The landfill operation will be impacted in a positive manner since there is
7 little or no ash disposal when burning natural gas or #2 fuel oil as compared to
8 burning coal which generates a significant amount of ash.

9 **Q. WHAT IS THE STATUS OF THE ACQUISITION OF EACH REQUIRED**
10 **PERMIT?**

11 A. The permit application for DHEC's Bureau of Air Quality permit was submitted
12 in December, 1999. The Agency requested additional information, and
13 Duke/Fluor Daniel compiled the information and sent it to SCE&G on March
14 20, 2000. SCE&G submitted this information to DHEC on March 23. The air
15 permit is expected to be issued by August, 2000.

16 The preliminary engineering report (PER) for the wastewater treatment facilities
17 and the stormwater discharge is being reviewed internally by SCE&G personnel
18 and is expected to be submitted to DHEC by the end of April. As part of the
19 review of the PER, a determination will be made regarding the modification
20 status of the NPDES water discharge permit. A permit to construct the
21 wastewater facilities and to allow the stormwater discharge is expected to be
22 issued by August, 2000.

23

1 **Q. DOES THIS CONCLUDE YOUR TESTIMONY?**

2 A. Yes, it does.

POSTED
DW 4-18-00

DIRECT TESTIMONY OF

CHARLES A. WHITE

ON BEHALF OF

SOUTH CAROLINA ELECTRIC & GAS

DOCKET NO. 2000-0170-E

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23

Q. PLEASE STATE YOUR NAME AND BUSINESS ADDRESS.

A. My name is Charles A. White; my business address is 1426 Main Street, Columbia, South Carolina.

Q. BY WHOM ARE YOU EMPLOYED AND IN WHAT CAPACITY?

A. I am employed by South Carolina Electric and Gas Company (SCE&G or "the company") and serve as General Manager, Transmission Planning and System Control.

Q. PLEASE BRIEFLY DESCRIBE YOUR EDUCATIONAL BACKGROUND AND BUSINESS EXPERIENCE.

A. I graduated from the University of South Carolina with a Bachelor's degree in Electrical Engineering and a Master's degree in Business Administration. I am a registered Professional Engineer, a member of the Institute of Electrical & Electronics Engineers, and have held the chairmanship of various IEEE technical committees.

1 I began working for South Carolina Electric & Gas Company in 1966
2 and during my career I've held positions in Overhead and
3 Underground Distribution and Transmission; Metering; Material
4 Standards and Product Testing; Transmission, Substation and
5 Distribution Engineering.

6 **Q. WHAT IS THE PURPOSE OF YOUR TESTIMONY?**

7 A. In connection with the Urquhart Re-powering Project, my testimony is
8 to discuss the need and necessity for the associated new 230 kV
9 transmission facilities. The Urquhart Re-powering Project will require
10 two new 230 kV transmission lines originating at SCE&G's Urquhart
11 Station and connecting to the existing grid at Urquhart Junction. See
12 Exhibit No. ____ (CAW-1). These two transmission lines will
13 connect to the existing Graniteville to Savannah River Site 230 kV
14 transmission line which passes through Urquhart Junction. These two
15 new transmission lines will be constructed with 1272 KCM (thousand
16 circular mills) ACSR (Aluminum Conductor Steel Reinforced) and
17 will be approximately 6.3 miles in length. Transmission tower design
18 and usage of existing right-of-way will be as indicated in Exhibit No.
19 ____ (CAW-2).

20 **Q. WHAT CRITERIA DO YOU USE TO DETERMINE WHEN**
21 **NEW TRANSMISSION OR SUBSTATION FACILITIES ARE**
22 **NEEDED?**

1 **A.** Our company subscribes to the guidelines established by the North
2 American Electric Reliability Council (NERC), the Southeastern
3 Electric Reliability Council (SERC), and SCE&G's Long Term
4 Planning Criteria. All of these criteria can be briefly summarized as:
5 the SCE&G Transmission System must be designed such that during
6 any of the following contingencies, only short-time overloads, low
7 voltages, and local loss of load will occur. After appropriate switching
8 and re-dispatching, all non-radial loads can again be served with
9 reasonable voltages, and all facilities can again operate within
10 acceptable limits. These contingencies are:

- 11 1. Loss of any generator with normal or delayed clearing.
- 12 2. Loss of any transmission circuit operating at a voltage level of
13 115 kV or above with normal or delayed clearing.
- 14 3. Loss of any transmission transformer with normal or delayed
15 clearing.
- 16 4. Loss of any electrical bus and associated facilities operating at
17 a voltage level of 115 kV or above with normal clearing.
- 18 5. Loss of entire generating capacity in any one plant with normal
19 clearing.
- 20 6. Loss of all circuits on a common structure with normal
21 clearing.
- 22 7. Loss of any generating unit simultaneously with the loss of a
23 single transmission line with normal clearing.

- 1 8. Loss of all components associated with a breaker failure.
- 2 9. Loss of any generator, transmission circuit, or transmission
- 3 transformer, followed by manual system adjustments, followed
- 4 by the loss of another generator, transmission circuit, or
- 5 transmission transformer.

6 **Q. WHY ARE THE NEW TRANSMISSION FACILITIES**

7 **NEEDED?**

8 **A.** Previous testimony has already addressed the issue of the need for

9 additional generating capacity. These two transmission lines are

10 needed to connect the two new 150 MW gas-fired turbines associated

11 with the Urquhart Re-powering Project into the SCE&G power grid to

12 assure system reliability and to satisfy growing power requirements.

13 The new generating capacity and associated transmission lines provide

14 added support to the western area of SCE&G's service area.

15 **Q. WERE OTHER ALTERNATIVES CONSIDERED IN ORDER**

16 **TO CONNECT THESE TURBINES TO THE EXISTING GRID?**

17 **A.** Yes, we considered increasing the capability of the existing 115 kV

18 transmission lines that originate at Urquhart Station to accommodate

19 the additional generating capability. We determined that this

20 alternative required rebuilding portions of four 115 kV transmission

21 lines originating at Urquhart Station. These four rebuilds total 86

22 miles and would have a substantially higher cost than the

23 recommended proposal of connection.

1 **Q. PLEASE DESCRIBE THE ACTUAL ROUTES FOR THE**
2 **PROPOSED TRANSMISSION LINES WITH REGARD TO**
3 **ENVIRONMENTAL EFFECTS.**

4 A. The proposed 230 kV transmission lines will be located within the
5 same right-of-way with four existing 115 kV transmission lines.
6 Constructing the proposed 230 kV transmission lines on existing
7 cleared right-of-way minimizes any environmental effects.

8 **Q. WAS ADDITIONAL RIGHTS-OF-WAY REQUIRED?**

9 A. No additional right-of-way is needed because the proposed
10 transmission lines will be constructed on an existing 325' wide right-
11 of-way.

12 **Q. WAS ANY STUDY MADE CONCERNING THE**
13 **ENVIRONMENTAL EFFECTS OF THESE NEW**
14 **TRANSMISSION FACILITIES?**

15 A. Yes, a study was conducted by General Engineering, A Division of
16 General Engineering Laboratories, Inc., of Charleston SC. The study
17 was completed March 15, 2000. The final assessment was included in
18 the Application submitted to the Public Service Commission.

19 **Q. WHAT WERE THE CONCLUSIONS OF THIS ASSESSMENT?**

20 A. The proposed transmission lines will have no significant effects on
21 land use, vegetation, wildlife, or threatened and endangered species.
22 The assessment identified jurisdictional wetlands, designated
23 floodplains and floodways in the existing cleared 325' right-of-way.

1 Appropriate measures, such as placement of structures on elevated
2 slopes and ridges above the bottom adjacent drainage features will
3 limit construction activities in these areas. No wetlands will be
4 affected by the construction of these transmission lines.

5 The positive effects of increased reliability of electrical power
6 and using an existing cleared right-of-way in lieu of undeveloped and
7 undisturbed land will compensate for minimal visual effects of slightly
8 taller towers and temporary effects associated with construction of the
9 proposed transmission lines.

10 **Q. WAS AN ARCHAEOLOGICAL STUDY CONDUCTED?**


11 A. A review by General Engineering of the records at South Carolina
12 Institute of Archaeology and Anthropology (SCIAA) found no known
13 or recorded archaeological sites in the transmission line corridor.

14 **Q. WHAT IS THE ESTIMATED COSTS OF THESE ASSOCIATED**
15 **TRANSMISSION LINES AND THE SUBSTATION?**


16 A. The two 230kV transmission lines will cost approximately \$3,087,400
17 and the substation at Urquhart Station will cost approximately
18 \$1,950,000. See Exhibit No. _____(CAW-3) for the substation layout.
19 The total estimated cost of these associated transmission lines and the
20 substation is \$5,037,400.

21 **Q. DOES THIS CONCLUDE YOUR TESTIMONY?**


22 A. Yes



URQUHART-URQUHART JCT. 230KV FOLDIN
LOCATION MAP




EXISTING



PROPOSED

URQUHART-URQUHART JCT. 230KV FOLDIN
R/W CORRIDOR



URQUHART 230KV SUB (2217)