
(minor seepage, problem locating decanting pipe) Dam Safety Report Decmeber 1998 1995 1996 1997 1998 Decmeber 1997 **December 1997** (seeps since 1964, high Dam Safety hazard, minor slide) Dam Safety Report Report (seeps, erosion, adequate Dam Safety Report December 1996 maintenance) November 1994 Dam Safety Dam Safety Report 1994 Dam Safety Report 1993 1989 | 1990 | 1991 | 1993 | December 1992 Decmeber 1992 Dam Safety Report Dam Safety Report Dam Safety Report 1991 Dam Safety Report **November 1990** September 1989 Dam Safety Dam Safety Report 1989 Dam Safety Report 1988 1986 1987 1988 December 1987 Dam Safety Dam Safety Report Report 1987 Dam Safety Report 1986 Dam Safety Report 1985 1985 November 1984 November 1984 North Carolina events Federal/Other events Dam Safety Dam Safety Report 1982 1983 1984 Dam Safety Report 1983 | | | | August 1982 Dam Safety Report 1982 Dam Safety Report Dam Safety Report 1981 1981 Dam Safety Report 1980 1976 1977 1978 1979 1980 November 1979 Dam Safety Report 1967 NC Dam Safety Act made applicable 1976 Dam Safety Report 1978 Dam Safety Report **1977** Dam Safety Report 1977 Weatherspoon Cape Fear Robinson **Asheville** Roxboro HF Lee Sutton Mayo

**Duke Energy Progress CCR Timeline** 

Page 1 of 2



### **M**emorandum



Duke Energy, CCP Closure Engineering

Date: March 22, 2017

To: Mehdi Maibodi

From: Toby Tuttle

Reviewed by: Charlie Smith

Subject: Closure Options Evaluation

Mayo Station

Roxboro, Person County, North Carolina

Duke Energy Progress, (Duke Energy) has reviewed the draft *Closure Options Evaluation* for the ash basin located at Duke Energy's Mayo Station (facility or site), located at 10660 Boston Road, near Roxboro, Person County, North Carolina, prepared by AECOM dated December 22, 2015 with a revised Closure Options Evaluation Worksheet dated February 19, 2016. The draft *Closure Options Evaluation* involved developing ash basin closure strategies and evaluating these options relative to one another. A conceptual-level design for each closure option was developed to provide required inputs to enable this comparison. The evaluation criteria and process defined in the December 2015 draft *Evaluation* were used to rank the closure options and the selected option was advanced to permit-level design.

Since completion of the draft *Closure Options Evaluation*, additional groundwater modeling data and other information has become available. In lieu of revising and finalizing the daft *Evaluation* in its entirety, Duke Energy has reviewed and revised the scoring matrix to include results of groundwater modeling and other information since developed to evaluate potential changes to the proposed closure program. This memorandum presents a summary draft *Evaluation* including an overview of the closure options evaluated, the revised Scoring Table, a discussion of any significant changes in the draft *Evaluation* and Scoring Table included herein, and identifies the most favorable option based on the outcome of the review.

### **CLOSURE OPTIONS**

For the Mayo Station, AECOM in conjunction with Duke Energy developed the following five conceptual closure options for evaluation:

- Option 1: Hybrid Closure
- Option 2: Closure-In-Place
- Option 3A: Closure-By-Removal #1(Existing On-Site Landfill)
- Option 3B: Closure-By-Removal #2 (Existing & New On-Site Landfills)
- Option 4: Closure-By-Removal #3 (Off-Site Third Party Landfill)

Option 1 consists of excavating ash materials from the proposed Closure-by-Removal Areas depicted on Figures B1-1 and B1-2 attached to the draft *Evaluation* and the subsequent placement of these ash materials within the proposed consolidated Hybrid Ash Closure Area.

Following these excavation and placement activities, the Hybrid Ash Closure Area will be capped with an infiltration barrier/cap system meeting the requirements of the Federal CCR Rule and CAMA.

Option 2 consists of leaving the ash material within the Ash Basin, which will be capped with an infiltration barrier/cap system meeting the requirements of the Federal CCR Rule and CAMA.

Option 3A consists of the excavating all ash materials from the proposed Closure-by-Removal Area, and placing these ash materials in a new phase of liner within the Existing On-Site Landfill as depicted in Figure B3 attached to the draft *Evaluation*. This 30-acre phase of the existing landfill will be capped with an infiltration barrier/cap system meeting the requirements of the Federal CCR Rule and CAMA.

Option 3B consists of excavating ash materials from the proposed Closure-by-Removal Area, placing 3 million CY of those ash materials in a new 16-acre phase of liner within the Existing On-Site Landfill, as shown in Figure B3. Once the new Industrial Landfill is permitted and constructed, another 2.5M CY of excavated ash materials from the proposed Closure-by-Removal Area can subsequently be placed within the new Industrial Landfill (which would have a 33-acre footprint). The new phase of the existing landfill and the new Industrial Landfill will be capped with an infiltration barrier/cap system meeting the requirements of the Federal CCR Rule and CAMA.

Option 4 consists of excavating the entire Ash Basin and the disposal of the ash material in an existing, off-site, Class III lined landfill system, assumed to be a 100-mile round trip from Mayo Station.

A more detailed overview of each closure option is presented in the draft *Evaluation*. Also included in the daft Evaluation and not reproduced herein are estimated quantities of ash and soil materials associated with each closure option, figures detailing each option, order of magnitude comparative costs for each option, and other additional information developed to support the comparisons.

### **EVALUATION MATRIX**

Duke Energy has prepared a scoring matrix to provide consistent evaluation of closure options for each of their various site locations. This scoring evaluation tool is attached and considers the following primary criteria:

- Environmental Protection and Impacts
- Cost
- Schedule
- Regional Factors
- Constructability

Different weights assigned to each criteria. Detailed application of each of these criteria to the selected closure options is presented in the draft *Evaluation*. This includes discussion about project design, permitting, and implementation schedule for the options.

**Appendix** 

### **Evaluation Criteria and Results**

The scoring matrix provided in the attached table, scores each option on a scale of 0 (least favorable) to 10 (most favorable) for each of the specified criteria. The scores for each option are then summed based on specified criterion weighting, resulting in an overall weighted score for each option. The results of the scoring evaluation for the Mayo closure options are summarized in the following table:

Criterion			Option		
Criterion	1	2	3A	3B	4
Environmental Protection and Impacts	2.7	2.7	2.6	2.6	2.4
Cost	2.6	2.8	2.7	2.5	0.7
Schedule	1.0	1.5	0.2	0.0	0.2
Regional Factors	1.4	1.4	1.1	1.0	0.2
Constructability	0.2	0.4	0.3	0.3	0.4
Total Score	7.9	8.8	6.9	6.4	3.8

### **CLOSING**

With the changes to the environmental scoring, all of the options final scores rose evenly and did not affect the original ranking order of the options. Based on an evaluation of the criteria established by Duke Energy (environmental protection/impacts, cost, schedule, regional factors and constructability), Option 2, Closure-in-Place, is identified as the most favorable option.

# **DRAFT**

Site Name: Mayo Plant Date: 3/08/17

### Ash Basin Closure - Master Programmatic Document **Draft Scoring for Evaluation of Closure Options** Closure Options Evaluation Worksheet

**Duke Energy** 

= Option-Specific User Input = Calculated Value

Placeholder values have been entered in "User Input" cells to prevent division by zero error text in calculated score cells.

Description

Revision G May 5, 2016

. Effectivel Principals f

J Criteria: All closure options must comply with the following threshold criteria based on Duke Energy Guiding i for Ash Basin Closure	Option	
e continued geotechnical stability meeting appropriate safety factors under applicable loading conditions	1	Hybrid Closure
e flow capacity and erosion resistance during design storm and flooding conditions	2	Closure in Place
rely mitigate groundwater impacts (in conjunction with GW remediation where present)	3A	3A Cosure By Removal: Existing On-site Landfill
v with applicable state and federal regulations (e.g. North Carolina Coal Ash Management Act)	38	Closure By Removal: Existing and New On-site Landfills
	4	Closure By Remoyal: Third Part Off-site Landfill

ons Summary table above for completeness
ı the Optio
be listed in
ia should
eshold criter
t meet thr
that did no
ote: Options t
Not

Environmental Protection and Impacts	Weight:	30%				User Input		>	Value that Scores	Value that Scores		Calculated	Calculated or User Selected Score	cted Score		Criterion	<b>Contribution to</b>
Criterion	Scoring System	Required Input	Units	Option 1	Option 2	Option 3A	Option 3B	Option 4	10	0	Option 1	Option 2	Option 3A	Option 3B	Option 4	Weight	Total Score
Modeled surface water impact	Refer to EM Sub-Scoring Sheet			This Area I	Not Used For In	erpretation of I	Environmental N	This Area Not Used For Interpretation of Environmental Modeling Results			6	6	6	6	6	21%	6.3%
Modeled off-site impact	Refer to EM Sub-Scoring Sheet			This Area I	Not Used For Int	erpretation of I	Environmental N	This Area Not Used For Interpretation of Environmental Modeling Results			10	10	10	10	10	43%	12.9%
Groundwater impact beyond the waste boundary	Refer to EM Sub-Scoring Sheet			This Area I	Not Used For In	erpretation of I	Environmental N	This Area Not Used For Interpretation of Environmental Modeling Results			7.5	7.5	8	8	8	21%	6.3%
Air emissions off-site (based on miles driven )	Interpolation. Min value scores 10. Max value scores 0.	Truck miles driven	Miles	0	0	2	2	100	0	100	10	10	10	10	0	2%	1.5%
Air emissions on-site (based on gallons of fuel consumed) from closure implementation	Interpolation. Min value scores 10. Max value scores 0.	Gallons of fuel consumed	Gallons	2520000	1652000	6413000	6415000	6413000	1652000	6415000	8	10	0	0	0	2%	1.5%
Avoidance of greenfield disturbance	Interpolation. Min value scores 10. Max value scores 0.	Disturbed acres of greenfield	Acres	4.5	30	30	49	70	4.5	70	10	9	9	m	0	2%	1.5%
Weighted Totals (Contribution to Total Score)											2.7	2.7	2.6	2.6	2.4		
				ı	ı	ı	ı	ı	ı	I	ı	ı	ı	ı	I		
Cost	Weight:	35%				User Input	:		Scores	Value that Scores		Calculated	Calculated or User Selected Score	cted Score		_	Contribution to
Criterion	Scoring System	Required Input	Onits	Option 1	Option 2	Option 3A	Option 3B	Option 4	10	0	Option 1	Option 2	Option 3A	Option 3B	Option 4	Weight	Total Score
Closure Cost	Interpolation. Min value	Closure Cost	USD	\$72,000,000	\$36,000,000	\$123,000,000	\$139,000,000	\$621,311,000	\$ 36,000,000.00	\$ 621,311,000.00	9.4	10.0	8.5	8.2	0.0	%08	28.0%
Operation, Maintenance and Monitoring Cost	scores 10. Max value scores 0.	OM&M Cost	USD	\$4,200,000	\$4,200,000	\$2,900,000	\$3,100,000	\$1,100,000	\$ 1,100,000.00	\$ 4,200,000.00	0.0	0.0	4.2	3.5	10.0	20%	7.0%
Weighted Totals (Contribution to Total Score)											2.6	2.8	2.7	2.5	0.7		
Schedule	Weight:	15%				User Input		^	Value that Scores	Value that Scores		Calculated	<b>Calculated or User Selected Score</b>	cted Score		Criterion	<b>Contribution to</b>
Criterion	Scoring System	Required Input	Units	Option 1	Option 2	Option 3A	Option 3B	Option 4	10	0	Option 1	Option 2	Option 3A	Option 3B	Option 4	Weight	Total Score
Initiation Time	Interpolation. Min value	Time to move first ash	Months	36	30	36	42	36	30	42	5	10	5	0	5	30%	4.5%
Construction Duration	scores 10. Max value scores 0.	Estimated durations	Months	09	48	84	84	84	48	84	7	10	0	0	0	%02	10.5%
Weighted Totals (Contribution to Total Score)											1.0	1.5	0.2	0.0	0.2		

# **DRAFT**

Site Name: Mayo Plant Date: 3/08/17

Draft Scoring for Evaluation of Closure Options Closure Options Evaluation Worksheet Ash Basin Closure - Master Programmatic Document Duke Energy

1 = Option-Specific User Input 1 = Calculated Value

Placeholder values have been entered in "User Input" cells to prevent division by zero error text in calculated score cells.

Revision G May 5, 2016

Regional Factors	Weight:	15%				User Input			Value that Scores	Value that Scores Value that Scores	ı	Calculated	Calculated or User Selected Score	ted Score	ı	Criterion	Contribution to
Criterion	Scoring System	Required Input	Units	Option 1	Option 2	Option 3A	Option 3B	Option 4	10	0	Option 1	Option 2	Option 3A	Option 3B	Option 4	Weight	Total Score
Plan or potential for beneficial reuse of site	Subjective				Not	Not Used For Subjective Scoring	ctive Scoring				0	0	0	0	0	2%	%8.0
Imported soil needs	Interpolation. Min value scores 0. Soil Imported		C	0	252000	370000	463000	0	0	463000	10	5	2	0	10	2%	0.8%
Seneficial reuse of CCR	Interpolation. Max value scores 0. Fraction Used		None	0.1	0.1	0	0	0	0.1	0	10	10	0	0	0	15%	2.3%
Sransportation impact (based on miles driven)	Interpolation. Min value scores 10. Max value scores 0. Miles Driven		Miles	0	0	2	2	100	0	100	10	10	10	10	0	92%	9.8%
Noise impact due to on-site activity (based on proximity of neighbors to on-site work areas)	Subjective 0 to 10: 10 is the least noise; 0 is the most noise.										7	10	0	0	0	2%	%80
View impact (based on final height of storage facility	Subjective 0 to 10; 10 is the least visual;				Not	Not Used For Subjective Scoring	ctive scoring				-	a	o	u	Ç	л %	%2.0
Weighted Totals (Contribution to Total Score)	מוז נוב ווספר אוזממוי										1.4	1.4	1.1	1.0	0.2	86	
											۱				I		
Constructability	Weight: Scoring System	5% Required Input	Unite	Ontion 1	Ontion 2	Ontion 3A	Ontion 3B	Ontion 4	Value that scores	Value that scores	Ontion 1	Calculated of Ontion 2	Calculated or User Selected Score	ted Score	Ontion 4		
Consider stormwater management, geotechnical,	Subjective 0 to 10: 10 is the least commplicated;				Not	Not Used For Subjective Scoring	tive Scoring		;		ď			n n	٢	700%	С
Weighted Totals (Contribution to Total Score)											0.2	0.4	0.3	0.3	6.0	2004	
Total Score For Each Option (On a Scale of 0 to 10)											7.9	8.8	6.9	6.4	3.8	ı	

### DRAFT REPORT



January 8, 2016

Mr. Ken Karably ABSAT Closure Engineering Manager Duke Energy 526 South Church Street Charlotte, North Carolina 28202

RE: Closure Options Evaluation Summary Report (Draft Rev 0)
Ash Basin Closure Plan Development
Duke Energy – Roxboro Steam Station
Person County, North Carolina
Amec Foster Wheeler Project No. 7810-15-0347

Dear Mr. Karably:

Amec Foster Wheeler Environment & Infrastructure, Inc. (Amec Foster Wheeler) is pleased to submit this Draft Closure Options Evaluation Summary Report Revision 0 (Summary Report) for the Ash Basin Closure Plan Development Project at the Duke Energy Roxboro Steam Station in Person County, North Carolina.

On December 31, 2015, the North Carolina Department of Environmental Quality (NCDEQ) issued "Draft Proposed Impoundment Classifications" under the Coal Ash Management Act (CAMA) for the Roxboro ash basins as follows:

- Roxboro East Ash Basin Intermediate Risk Classification which requires completion of the closure plan by 12/31/17 and completion of closure by 12/31/24. For this classification, the CCR materials and contaminated soil would have to be removed and disposed of within a landfill.
- Roxboro West Ash Basin Low Risk Classification which requires completion of the closure plan by 12/31/18 and completion of closure by 12/31/2029. For this classification, the CCR materials can be closed in place with an engineered cap system.

In accordance with CAMA, the NCDEQ is required to make available within 30 days a written declaration that includes the findings of fact that document and support the initial draft classifications. Duke Energy is currently in the process of confirming the classifications with the NCDEQ and has requested Amec Foster Wheeler to hold on further review of closure options for the East Ash Basin pending confirmation. We were further directed to complete the draft closure options evaluation for the West Ash Basin which is covered by this draft report.

Fax (919) 381-9901

January 8. 2016

### REPORT ORGANIZATION

This Summary Report presents the results for evaluation of closure options for the Roxboro West Ash Basin and the Roxboro East Ash Basin, respectively, under separate sections. As previously noted, the evaluation of closure options for the East Ash Basin is currently on hold pending confirmation of risk classification with NCDEQ. We have retained descriptive information for the East Ash Basin for reference purposes in this report. The report sections are organized as follows:

### **Roxboro West Ash Basin**

- Ash Basin Description
- FGD Pond Description
- 2014 Amec Foster Wheeler Landfill Siting Study Overview
- Surface Water Considerations
- Groundwater Considerations
- Environmental Considerations
- Ash Inventory Analysis
- Closure Options Description
- Closure Options Opinion of Probable Cost
- Closure Options Project Schedule Duration
- Closure Options Evaluation Workbook

### Roxboro East Ash Basin (reference information only)

- Ash Basin Description
- East Ash Basin Landfill Storage Capacity Overview
- Surface Water Considerations
- Groundwater Considerations
- Environmental Considerations
- Ash Inventory Analysis
- Closure Options Description (on hold)
- Closure Options Opinion of Probable Cost (on hold)
- Closure Options Project Schedule Duration (on hold)
- Closure Options Evaluation Workbook (on hold)

### **ROXBORO WEST ASH BASIN**

### **West Ash Basin Description**

The West Ash Basin Main Dam was constructed in 1973 by Brown & Root across Sargents Creek, which is a tributary to Hyco Lake. The dam is an earth fill embankment with a central low permeability earth core, and a maximum structural height of about 70 feet. In 1986, the dam was raised by 13 feet to the current crest Elevation 470 feet, and the normal pool level is at Elevation 463 feet. The 1986 modifications also included construction of new containment dikes (Ash Basin Dikes No. 1, 2, 3, and 4) and outlet channels. The modifications provided additional storage capacity and changed the internal circulation to increase ash retention/settling time.

January 8. 2016

The West Ash Basin Dike No. 1 is constructed of rock fill excavated from the nearby outlet channel. The embankment design includes a sand filter blanket on the upstream slope below a layer of rock fill. The crest of the embankment is at Elevation 473 feet and the maximum structural height is approximately 50 feet.

Two discharge outlet structures for the West Ash Basin are located at the West Ash Basin Dike No. 1. Discharge from the West Ash Basin is released into the excavated outlet channel and then flows to Hyco Lake.

From review of available descriptive information, the pond surface area is estimated at around 240 acres, and the contributing drainage area is estimated at 345 acres.

The West Ash Basin Main Dam has a High Hazard classification under the regulations of the North Carolina Department of Environmental Quality (NC DEQ), Land Quality Section, Dam Safety Program.

### Flue Gas Desulfurization (FGD) Pond Description

The Flue Gas Desulfurization (FGD) Ponds, which are next to the West Ash Basin Main Dam, were constructed on ash deposits within the West Ash Basin area.

Construction of the FGD West Settling Pond and FGD Flush Pond was completed during 2008. Problems with the liner performance led to the shut-down of the ponds and to modifications of the liner design for these ponds. The final construction work was completed in 2011. The FGD East Pond was later constructed because of the problems at the other two ponds.

The FGD West Settling Pond and portions of the FGD Flush Pond containment dikes are constructed of compacted fly ash material. The FGD East Settling Pond dike and portions of the FGD Flush Pond dikes are constructed of compacted soil. The FGD Pond dikes have topsoil on them and are vegetated with grass for erosion protection on the exterior slopes. A liner system is provided on the interior slopes and bottom of each pond area consisting of a geosynthetic clay liner (GCL), and a surface liner of 60-mil-thick, linear-low-density polyethylene (LLDPE). The top of the dike is at Elevation 500 feet (East Settling Pond), and Elevation 506 feet (West Settling and Flush Ponds).

Emergency spillways for each pond cross the dike crests. The FGD Flush Pond emergency spillway at Elevation 503.5 feet releases water into the FGD West Settling Pond, and the FGD West Settling Pond emergency spillway at Elevation 503.0 feet releases water into the FGD East Settling Pond. The emergency spillway for the FGD East Settling Pond is set at Elevation 497.5 feet, and releases water down the exterior dike slope along a concrete revetment onto a riprap energy dissipation blanket. All emergency spillways are shown on design details as being constructed of a 6-inch concrete revetment overlain by the 60-mil, textured LLDPE and underlain by compacted clay. The concrete revetment is a cellular membrane with concrete fill.

Internal drainage features within the FGD East Settling Pond and FGD West Settling Pond consist floating skimmers with "flexible" 24-inch-diameter, high-density polyethylene (HDPE) pipes that connect to 24-inch-diameter HDPE pipes penetrating the dikes. Flow is transferred by the internal drainage features to the bio-reactor wastewater treatment facility located next to the FGD Pond area.

January 8. 2016

### 2015 Amec Foster Wheeler Landfill Siting Study Overview

On March 25, 2015, Amec Foster Wheeler submitted a report to Duke Energy that includes a high-level evaluation of potential off-site landfill locations within 25 miles of the Roxboro Station. The report also evaluated a proposed on-site landfill site on the west side of the West Ash Basin. The assumed capacity of the proposed landfill was based on ash material volume within the West Ash Basin including the FGD Pond dike estimated at 11,420,000 cubic yards (cy;increased by 10% for Volume Uncertainty Factor).

The criteria used for evaluation of the minimum areas required for landfill options is as follows:

- The landfill will be shaped as a rectangle with a ratio of 2 (length) to 1 (width).
- The maximum developed height of the landfill will be 100 feet.
- The maximum slope will be 3.5 horizontal to 1 vertical.
- A 300-foot buffer will be added to the perimeter of the landfill to account for property boundary offsets.
- Borrow area will be required for a 2-foot-thick cover, 2-foot-thick liner, and 2-foot-thick contingency.
- The maximum depth for borrow will be 10 feet.
- The maximum slope of the borrow area will be 3 horizontal to 1 vertical.
- A 100-foot buffer will be added to the perimeter of the borrow area.

Based on these criteria, the minimum area required for development of an off-site landfill is estimated at 246 acres including 173 acres for the landfill and 73 acres for borrow area. The estimate includes provisions for the buffer area consistent with the criteria. The estimated landfill "footprint" is 103 acres.

The minimum area required for development of an on-site landfill is estimated at 213 acres including 151 acres for the landfill and 62 acres for borrow area. The estimate includes provisions for the buffer area consistent with the criteria. The estimated landfill "footprint" is 86 acres.

The report evaluated five locations for an off-site landfill ranging in distance from 4.0 miles to 14.5 miles from the Roxboro Station. The estimated haul route distance ranged from 7.27 miles to 22.94 miles.

Order-of-magnitude cost estimates were developed for the landfill options, including property acquisition, design, permitting, construction, ash excavation, hauling, placement, and maintenance. For the off-site landfill options, the estimated cost ranged from \$155.7 million to \$215.5 million. For the on-site landfill option considered, the estimated cost was \$137.3 million.

This study report will be considered in developing and evaluating closure options for the West Ash Basin.

### **Surface Water Considerations**

Hyco Lake is immediately downstream from the toe of the West Ash Basin Main Dam. The Normal Water Level (NWL) for Hyco Lake is controlled by the primary spillway and is reported to be at

January 8. 2016

Elevation 410 feet. The 100-year frequency flood stage for Hyco Lake is reported to be at Elevation 413 feet.

The discharge outlet channel for the West Ash Basin begins on the downstream side of West Ash Basin Dike No. 1 and discharges into Hyco Lake for a total developed length of about 2,700 feet. The width of the excavated portion of the discharge channel varies from 20 feet to 85 feet, and the bottom of the channel is at Elevation 445 feet. The water level in the discharge outlet channel is controlled by a weir structure currently set with a crest level at Elevation 446 feet. Water is ponded on the downstream side of Dike No. 1 as a result of the discharge channel water level control. Survey information obtained on January 22, 2015, indicated that the water surface on the downstream side of Dike No. 1 was at Elevation 446.1 feet.

The West Ash Basin water level is currently controlled by the discharge outlet structures, with the NWL reported at Elevation 463 feet. Survey information obtained on January 22, 2015, indicated that the water surface in the remaining ponded area near Dike No. 1 was at Elevation 462.1 feet.

The West Ash Basin is located within the original natural drainage basin formed by Sargents Creek. The original direction of flow was from Dike No. 1 to the Main Dam and Hyco Lake. From review of available project information, the low point for original grade varies from about Elevation 420 feet at Dike No. 1 to about Elevation 390 feet at the Main Dam.

The West Ash Basin currently receives storm water runoff and landfill leachate flow from the East Ash Basin through culvert pipes located under Dunaway Road.

### **Groundwater Considerations**

For the West Ash Basin, the SynTerra Comprehensive Site Assessment Report (CSA Report) indicates that saturated ash was encountered at depths ranging from approximately 3 to 7 feet below ground surface (bgs). This corresponds to elevations ranging from 462.84 feet to 464.34 feet. As previously noted, recent survey information indicated that the water surface elevation in the remaining ponded area was at Elevation 462.1 feet.

### **Environmental Considerations**

### SynTerra Comprehensive Site Assessment (CSA) Report Conclusions

The CSA Report Executive Summary includes the following conclusions:

- No imminent hazard to human health or the environment was identified as a result of groundwater migration from the ash basins.
- Recent groundwater assessment results were consistent with previous results from historical and routine compliance boundary monitoring well data.
- Based on empirical data, no off-site impact to private or public water supply wells was evident.

January 8. 2016

### Review of Environmental Evaluation Criteria

The criteria used for environmental evaluation of closure options is reviewed as follows:

- 1. Estimated time to achieve compliance with groundwater standards: For Closure by Removal Options, it is assumed that compliance will be achieved at completion of removal for the ash deposits and contaminated residual soil material. For Close in Place/Hybrid Options, it is assumed that compliance may require additional time after completion of closure construction activities for implementation of groundwater remediation corrective actions and/or natural attenuation. The requirements for groundwater corrective action will be confirmed by the groundwater SynTerra Corrective Action Plan which is scheduled to be completed by February 29, 2016. The project schedule duration will be used as the basis for evaluation.
- 2. Residual groundwater-related risk: (e.g. source removed, source remains above groundwater, source remains below groundwater, conduits remain below ash pond) For Closure by Removal Options, removal of ash material and contaminated residual soil will effectively eliminate the residual groundwater related risk. For Close in Place/Hybrid Options, ash material could remain in place below groundwater level and continue to be a potential source of contamination.
- 3. Proximity to riverbank or shoreline: Ash material is currently stored in close proximity to Hyco Lake at the WAB Main Dam. In addition, the existing discharge outlet channel carries flow from the WAB to Hyco Lake. For Closure by Removal Options, the WAB Main Dam will be breached and ash material will no longer be stored in close proximity to Hyco Lake. For Close in Place/Hybrid Options, ash material will continue to be stored within the WAB but will be capped with an engineered cover system.
- 4. Proximity to public drinking water intakes: Based on review of EPA data base, there are no known public water supply systems and intakes located on Hyco Lake or in the vicinity of the Roxboro ash basins. The Hyco River is a tributary stream to the Dan River and is located within the Roanoke River Basin. The closest downstream public water supply intake is believed to be located on the Dan River in South Boston, Virginia. From review of available information, this criteria is not considered to be applicable for evaluation of closure options.
- 5. Proximity to downgradient public potable water supply well: Public water supply wells were identified by the receptor survey in the CSA Report including a well located at the dry wall plant about 785 feet east of the compliance boundary and two wells located at an elementary school about 2,700 feet west and upgradient from the compliance boundary. For Close in Place/Hybrid Options, ash material will likely remain in place below groundwater level at the site but should not have potential for impacting upgradient public water supply wells.
- 6. Proximity to private water supply wells: Inventories of of private water supplies wells were compiled as indicated by the CSA Report. Water supply wells are located within 0.5 miles of the site; however these wells are reported to be located upgradient from the Roxboro ash basins. For Close in Place/Hybrid Options, ash material would likely remain in place below groundwater level at the site but would not have potential for impacting upgradient private water supply wells.

January 8. 2016

- 7. Proximity to flora, fauna and human receptors: The CSA Report indicates that exposure media for human receptors and ecological receptors includes potentially impacted groundwater, seeps, surface water, soil and sediments. Potential human receptors, current and future, include recreational users and construction/industrial workers and residents. For Closure by Removal Options, ash material would be removed to effectively eliminate the potential exposure media. For Close in Place/Hybrid Options, ash material would remain in place but would be capped with an engineered cover system to effectively contain the exposure media; however, the potential for exposure to impacted groundwater and seeps would remain for ash material that continues to be stored below groundwater level.
- 8. Restoration of habitat, streams or wetlands: For Closure by Removal Options, site drainage would generally be restored to the condition prior to impoundment of the WAB. For Close in Place/Hybrid Closure Options, restoration of habitat would be provided to the extent of ash removal. For WAB Option 5, the existing ash deposits would be graded and capped with an engineered cover system which represents the minimum potential restoration of habitat.
- 9. Air emissions off-site: Evaluated based on estimated total miles driven for off-site hauling operations. For Closure by Removal Options with on-site landfill and Hybrid Closure Options, ash hauling and related earthwork operations would be entirely on Duke Energy property (all on-site). Ash hauling would be primarily on off-site public roads for the WAB Closure by Removal Option 2 (with off-site landfill).
- 10. Air emissions on-site: Evaluated based on estimated total miles driven for on-site hauling operations. For Closure by Removal Options with on-site landfill and Hybrid Closure Options, ash hauling and related earthwork operations will be entirely on Duke Energy property (all on-site). Ash hauling would be primarily on off-site public roads for the WAB Closure by Removal Option 2 (with off-site landfill).
- 11. Avoidance of greenfield disturbance: This criteria will be evaluated based on the estimated area for potential greenfield disturbance associated with the closure option.

### **Ash Inventory Analysis**

The estimates for ash material in storage for the West Ash Basin were obtained from the Amec Foster Wheeler Calculation, Roxboro Steam Station, Estimate of Coal Combustion Residuals (CCR) Quantity, Revision 2A, dated March 23, 2015.

The estimated quantity of ash material within the West Ash Basin including the FGD Pond dikes is reported as follows:

- Estimated Volume 10,382,000 cubic yards
- Estimated Moist Weight 12,458,400 tons (based on unit weight of 1.2 tons/cy)

### **Closure Options Description**

The proposed closure options were initially identified and reviewed with Duke Energy during a project review meeting on October 21, 2015. The proposed closure options were then reviewed in more detail during a meeting at the Roxboro Station on November 12, 2015.

January 8. 2016

The proposed closure options covered by this evaluation are identified in Table 1(WAB) – West Ash Basin Closure Options Summary.

Based on conceptual design review, the estimated quantities used for cost estimating are summarized in Table 2(WAB) – West Ash Basin Closure Options Estimated Quantities.

Additional tables were prepared for each closure option under consideration that include the supporting information necessary for option evaluation as follows: Description, Details, Environmental Protection and Impacts, Cost, Schedule, Regional Factors, Constructability, Advantages and Disadvantages. These tables document the details and supporting information for the options that is incorporated in the Closure Options Evaluation Workbook.

The closure options considered for evaluation and tables with supporting information are as follows:

- WAB Closure Option 1 Closure by Removal Option (with On-site Landfill): The supporting information for evaluation of this option is summarized in Table 3(WAB).
- WAB Closure Option 2 Closure by Removal Option (with Off-site Landfill): The supporting information for evaluation of this option is summarized in Table 4(WAB).
- WAB Closure Option 3 Closure by Removal Option (with East Ash Basin Landfill): The supporting information for evaluation of this option is summarized in Table 5(WAB).
- WAB Closure Option 4 Close in Place Hybrid Closure Option: The supporting information for evaluation of this option are summarized in Table 6(WAB).
- WAB Closure Option 5 Hybrid Closure Option (with Minimum Excavation/Relocation of Ash): The supporting information for evaluation of this option is summarized in Table 7(WAB).
- WAB Closure Option 6 Hybrid Closure Option (Combination of Close in Place and Landfill): The supporting information for evaluation of this option is summarized in Table 8(WAB).
- WAB Closure Option A (Not Evaluated) Hybrid Closure Option (with New Landfill Located within WAB):\_This closure option assumes all ash material will be removed from the limits of the WAB and permanently disposed in a new landfill within the WAB. During review of closure options on November 12, 2015, Duke Energy directed that this option should not be considered for further evaluation. This direction was given because the Hyco Lake NWL elevation would make it practically impossible to consider placement of a lined landfill area within the West Ash Basin. This closure option is considered to not meet threshold criteria for further evaluation.

### **Closure Options Drawings**

Drawings developed to support closure option evaluation are listed as follows:

- Drawing WAB0.1 (General) WAB Assumed Existing Grade
- Drawing WAB0.2 (General) WAB Assumed Original Grade
- Drawing WAB1.1 2015 Amec Foster Wheeler Landfill Siting Study, On-Site Landfill Option (Figure 7)

January 8. 2016

- Drawing WAB2.1 2015 Amec Foster Wheeler Landfill Siting Study, Landfill Site Study Overview (Figure 1)
- Drawing WAB2.2 2015 Amec Foster Wheeler Landfill Siting Study, Person County Option 1 (Figure 2)
- Drawing WAB3.1 2015 Amec Foster Wheeler Landfill Siting Study, On-Site Landfill Option (Figure 7)
- Drawing WAB4.1 WAB Closure Option 4 Concept Plan
- Drawing WAB4.2 WAB Closure Option 4 Concept Profiles (Sheet 1 of 2)
- Drawing WAB4.3 WAB Closure Option 4 Concept Profiles (Sheet 2 of 2)
- Drawing WAB5.1 WAB Closure Option 5 Concept Plan
- Drawing WAB6.1 WAB Closure Option 6 Concept Plan

### **Closure Options Opinion of Probable Costs**

An Opinion of Probable Cost was developed for each closure option under consideration for evaluation in the Workbook. The cost estimates were generally based on contractor pricing and historical cost data from similar projects. We have also reviewed and incorporated unit costs from from options evaluation for other Amec Foster Wheeler ash basin closure projects.

The opinion of probable cost for the closure options evaluated is summarized as follows:

Closure Option	Option Description	Total Estimated Cost	Est Post Closure Maint & Monitoring Cost
WAB Option 1	Closure by Removal (with On-site Landfill)	\$160,498,038	\$6,126,000
WAB Option 2	Closure by Removal (with Off-site Landfill)	\$267,468,222	\$6,993,000
WAB Option 3	Closure by Removal (with EAB Phases 7-9 Landfill)	\$169,180,628	\$6,126,000
WAB Option 4	Close in Place Hybrid Option (CAP Concept)	\$95,420,450	\$5,667,000
WAB Option 5	Close in Place Hybrid Option (Minimum Excavation)	\$79,191,749	\$11,226,000
WAB Option 6	Close in Place Hybrid Option (Combination of Close in Place and Landfill)	\$157,553,126	\$9,498,000

### **Closure Options Project Schedule Duration**

A preliminary assessment of project schedule duration is included in the attached Table 3(WAB) – Table 8(WAB). As part of the schedule assessment, we have performed an analysis of the potential schedule duration for hauling operations associated with each option as indicated by the Schedule Analysis Attachments. The schedule analysis supports the reported estimates for onsite and off-site mileage for hauling operations, number of trucks in the hauling fleet, and potential fuel consumed. It should be noted that Duke Energy provided direction that the maximum volume

January 8. 2016

of material hauled off-site should be limited to around 1 million cubic yards/year. Duke also advised that the maximum estimated volume hauled per truckload should be around 17 cubic yards/truck.

The opinion of potential schedule duration for the closure options evaluated is summarized as follows:

Option	Description	Estimated Duration (Months)	Estimated Duration (Years)	Est Time to Start Ash Removal (Months)
WAB Option				
1	Closure by Removal (with On-site Landfill)	142	11.8	52
WAB Option				
2	Closure by Removal (with Off-site Landfill)	228	19.0	75
WAB Option	Closure by Removal (with EAB Phases 7-9			
3	Landfill)	142	11.8	52
WAB Option				
4	Close in Place Hybrid Option (CAP Concept)	92	7.7	21
WAB Option	Close in Place Hybrid Option (Minimum			
5	Excavation)	98	8.1	21
WAB Option	Close in Place Hybrid Option (Combination of			
6	Close in Place and Landfill)	105	8.7	40

### **Closure Options Evaluation Workbook**

The Closure Options Evaluation Workbook was developed as a semi-quantitative tool for evaluating the closure options. The tool calculates scores based on a scoring system created using a weighted set of established evaluation categories and criteria. The scoring criteria and weighting system was developed with input from Duke Management with categories and criteria as follows:

- 1. Environmental Protection and Impacts 30%
  - a. Time to achieve compliance with groundwater standards at compliance boundary
  - Residual groundwater-related risk (e.g., source removed, source remains above groundwater, source remains below groundwater, conduits remain below ash pond)
  - c. Proximity to riverbank or shoreline
  - d. Proximity to public drinking water intakes
  - e. Proximity to nearest downgradient potable water well
  - f. Proximity to flora, fauna and human receptors
  - g. Restoration of habitat, streams or wetlands
  - h. Air emissions off-site (based on miles driven) from closure implementation
  - i. Air emissions on-site (based on miles driver) from closure implementation

January 8. 2016

- j. Avoidance of greenfield disturbance
- 2. Cost 35%
  - a. Capital costs
  - b. Long-term operations, maintenance, and monitoring costs
- 3. Schedule 15%
  - a. Initiation time (to begin ash removal or closure activities)
  - b. Construction duration
- 4. Regional Factors 15%
  - a. Planned or potential for beneficial reuse of site
  - b. Imported soil needs
  - c. CCR beneficial reuse
  - d. Transportation impact (based on miles driven)
  - e. Noise impact due to on-site activity (based on proximity of neighbors)
  - f. Visual impact (based on final height of storage facility, land uses within the view of the developed feature)
- 5. Constructability 5%
  - Subjective and relative comparison of options to one another considering, and not limited to, factors such as dewatering, geotechnical stability, and stormwater management

The information used for inputs into the Workbook for comparison and scoring was developed and documented in the WAB Tables previously identified and attached to this report. The West Ash Basin Closure Evaluation Workbook is also included as an attachment.

January 8. 2016

### **ROXBORO EAST ASH BASIN**

As directed by Duke Energy, evaluation of the closure options for the East Ash Basin are on hold pending confirmation of the risk classification. We have included reference information originally prepared to support the evaluation.

### **East Ash Basin Description**

The East Ash Basin Dam was originally constructed between 1964 and 1965, with a maximum height of about 50 feet. In 1973, the dam was raised 20 feet to its present configuration. The East Ash Basin became inactive following construction of the West Ash Basin around 1986. The East Ash Basin Dam was not included in the Roxboro Phase 2 Reconstitution of Designs investigations and report. The East Ash Basin Dam has a Low Hazard classification under the regulations of the NC DEQ, Land Quality Section, Dam Safety Program.

Beginning about 1988, the East Ash Basin was used as an unlined ash landfill area with the conversion of the plant to dry fly ash handling. About 2001, Phases 1 through 3 of the lined ash monofill area were permitted, which are partially on the unlined fill area. Phases 4 and 5 of the lined monofill area were permitted in 2010, and Phase 6 was permitted in 2013, which is the first phase design with a double liner system and leak detection layer.

### East Ash Basin Landfill Area Storage Capacity Overview

### **Existing Permitted Phases 1-6**

On August 28, 2015, Amec Foster Wheeler submitted a report to Duke Energy presenting the results for the 2014–2015 Landfill Capacity Study for the East Ash Basin Landfill Area. The results for this study are summarized as follows:

- The calculated airspace utilization factor is 2,106 pounds per cubic yard (lb/cy; 1.053 tons/cy).
- The remaining capacity for the currently permitted Phases 1 through 6 landfill was reported to be approximately 1,687,775 cy. This represents the remaining volume of airspace less the 2-foot final cover volume.
- The disposal rate for placement of ash material within the landfill area is estimated in the range of 44,079 to 45,833 tons/month (528,948 to 549,996 tons/year).
- For the utilization factor noted, the estimated annual disposal volume would be in the range of 502,325 to 522,313 cy/year.
- The remaining service life for currently permitted Phases 1 through 6 was estimated in the range of 3.2 to 3.4 years from the April 1, 2015, review date.

### Proposed Vertical Expansion of Phases 1-6

On October 23, 2015, Amec Foster Wheeler a preliminary assessment of the potential storage capacity and service life for a vertical expansion of permitted Phases 1 through 6. The vertical expansion is expected to result in a net increase in storage capacity of 1,964,000 cy and result in

January 8. 2016

3.7 years of additional storage life. This assessment used the landfill airspace utilization factor of 1.05 and disposal rate of 523,810 cy/year.

### Proposed Landfill Expansion Phases 7-9

On October 23, 2015, Amec Foster Wheeler provided a preliminary assessment of the potential storage capacity and service life for the proposed expansion of the landfill area with Phases 7 through 9. The Phases 7 through 9 expansion is expected to result in a net increase in storage capacity of 14,000,000 cy and result in 53.5 years of additional storage life. This assessment used the landfill airspace utilization factor of 1.05 and disposal rate of 523,810 cy/year.

As part of this preliminary assessment, the expected time for engineering and design, permitting, and construction required to start filling for the proposed Phase 7 was estimated at about 4.4 years. The expected time required to implement Phases 8 and 9 is expected to be 2.4 years and 2.2 years, respectively.

(This information should be updated for for closure options evaluation based on more recent landfill expansion planning.)

### Summary of Landfill Storage Capacity Estimates

Based on the available information previously discussed, the estimated storage capacity and storage life for completion of permitted Phases 1 through 6 and proposed expansion options is summarized in the following table:

Description	Estimated Storage Capacity (cy)	Estimated Storage Life (years)*
Permitted Phases 1-6 Remaining Capacity	1,688,000	3.2
Phases 1-6 Vertical Expansion	1,964,000	3.7
Phase 7 Expansion	6,000,000	11.5
Phase 8 Expansion	8,000,000	15.3
Phase 9 Expansion	14,000,000	26.7
Total	31,652,000	60.4

<sup>\*</sup>As previously noted, the estimated storage life is assumed to be from the report date of 4/1/15.

(This information should be updated for for closure options evaluation based on more recent landfill expansion planning.)

January 8. 2016

### **Surface Water Considerations**

Hyco Lake is immediately downstream from the toe of the East Ash Basin Dam. The NWL for Hyco Lake is controlled by the primary spillway and is reported to be at Elevation 410 feet. The 100-year frequency flood stage for Hyco Lake is reported to be at Elevation 413 feet.

The original discharge outlet channel for the East Ash Basin begins on the east side of the West Ash Basin, which discharged into Hyco Lake. A pool of standing water is currently on the east side of the current landfill area with the water level at Elevation 467.0 feet (from survey data on May 17, 2014). A review of available design drawingsshows the crest for the original discharge channel control structure at Elevation 464.5 feet. At the time of this report, Amec Foster Wheeler could not determine why the observed water level is higher than the design crest elevation.

The West Ash Basin currently receives storm water runoff and landfill leachate flow from the East Ash Basin through culvert pipes located under Dunaway Road.

### **Groundwater Considerations**

For the East Ash Basin, the CSA Report indicates that saturated ash was encountered at depths ranging from 3 to 10 feet bgs. This corresponds to elevations ranging from 467.05 to 468.27 feet.

### **Environmental Considerations**

The CSA Report Executive Summary includes the following conclusions:

- No imminent hazard to human health or the environment was identified as a result of groundwater migration from the ash basins.
- Recent groundwater assessment results were consistent with previous results from historical and routine compliance boundary monitoring well data.
- Based on empirical data, no off-site impact to private or public water supply wells was evident.

### **Ash Inventory Analysis**

The estimates for ash material in storage for the West Ash Basin were obtained from the Amec Foster Wheeler Calculation, Roxboro Steam Station, Estimate of Coal Combustion Residuals (CCR) Quantity, Revision 2A, dated March 23, 2015.

The estimated quantity of ash material within the East Ash Basin is reported in the following table:

January 8. 2016

Description	Estimated CCR Volume (cy)	Estimated Moist Unit Weight (ton/cy)	Estimated Moist Weight (tons)
East Ash Basin (original sluiced ash fill)	5,370,000	1.2	6,444,000
"Ash Stack" on East Ash Basin	427,000	1.2	512,400
Lined Monofill	5,154,000	1.2	6,184,800
Unlined Monofill and Subgrade Fill	6,363,000	1.2	7,635,600
TOTAL	17,314,000		20,776,800

### **Closure Options Description**

The proposed closure options were initially identified and reviewed with Duke Energy during a project review meeting on October 21, 2015. The proposed closure options were then reviewed in more detail during a meeting at the Roxboro Station on November 12, 2015. The proposed closure options identified for evaluation are listed in Table 1(EAB) – East Ash Basin Closure Options Summary. Consistent with the direction provided by Duke Energy, we have placed further evaluation of these closure options on hold.

January 8. 2016

### **CLOSING**

We appreciate the opportunity to provide services for this project. Please do not hesitate to call the Project Manager (Scott Auger) at 919-768-6236 (office) if you have any questions or comments concerning this submittal.

Sincerely,

Amec Foster Wheeler Environment & Infrastructure, Inc.

Scott Auger, PE Project Manager Ken Daly, PE Principal Engineer

Nick Parks, PE Closure Plan Lead Engineer

cc: Distribution to be confirmed by Duke Energy (w/a)

Attachments:

### West Ash Basin (WAB) Attachments

- WAB Tables
- WAB Drawings
- WAB Cost Estimates
- WAB Schedule Analysis
- WAB Closure Options Evaluation Workbook

### East Ash Basin (EAB) Attachments

• Table 1(EAB) – East Ash Basin Closure Options Summary (evaluation on hold)

Roxboro Closure Options Evaluation Duke Energy Amec Foster Wheeler Project No. 7810150347 ATTACHMENTS

West Ash Basin (WAB) Attachments

Roxboro Closure Options Evaluation Duke Energy Amec Foster Wheeler Project No. 7810150347 ATTACHMENTS

• WAB Tables

### Amec Foster Wheeler Table 1(WAB) – Closure Option Summary (Identification of Options) Feasibility Analyses - Ash Basin Closure Conceptual Design Roxboro Steam Station West Ash Basin (WAB)

Option	Description
Closure by     Removal Option     (with On-site     Landfill)	This closure option assumes all ash material will be removed from within the limits of the WAB and permanently disposed of within a new on-site permitted and lined landfill area located on west side of the discharge channel.
Closure by     Removal Option     (with Off-site     Landfill)	This closure option assumes all ash material will be removed from within the limits of the WAB and permanently disposed of within a new off-site permitted and lined landfill area. The 2015 Amec Foster Wheeler Landfill Siting Study results will be used as a basis for the requirements for providing an off-site landfill to accommodate the ash material within the WAB.
3. Closure by Removal Option (with East Ash Pond Phases 7-9 Landfill)	This closure option assumes all ash material will be removed from within the limits of the WAB and permanently disposed of in the proposed East Ash Basin Landfill area Phases 7-9.
4. Close in Place Hybrid Option (Partial Removal and Capping)	For this Hybrid Closure Option, ash material is assumed to be consolidated on the northwest side of the pond area in the vicinity of the FGD pond features. The consolidated ash fill will be closed by placement of an engineered cover system. Site drainage will be provided by a constructed/stabilized channel that runs the length of the pond area and discharges into Hyco Lake through a breach in the main dam. For this closure option, WAP Dike No. 1 is assumed to remain in place for diversion of stormwater through the existing discharge outlet channel.
5. Close in Place Hybrid Option (With minimum excavation and relocation of ash)	This closure option represents the approach of minimizing the excavation and relocation of ash material within the WAB. For this option, the existing ash deposits will be graded in the direction of Dike No. 1. Site drainage will be provided by lowering the crest of Dike No. 1 to about Elevation 447 feet. It should be noted that the water level downstream from Dike No. 1 is currently controlled by the weir structure at about Elevation 446 feet. This option will result in requiring a significantly larger surface area for closure with an engineered cover system. For this option, the FGD Pond and Bio-reactor Facilities could possibly remain in service throughout the closure plan implementation.
Hybrid Closure     Option     (Combination of	This option assumes that closure will be accomplished by a combination of Hybrid In-Place Closure and Landfill options. For concept evaluation purposes, we have assumed ash material will be removed from the east side

### Amec Foster Wheeler Table 1(WAB) – Closure Option Summary (Identification of Options) Feasibility Analyses - Ash Basin Closure Conceptual Design Roxboro Steam Station West Ash Basin (WAB)

Option	Description
Close In Place and Landfill)	of the WAB to form a stable drainage channel flowing in the direction of the Main Dam (similar to Option 4). The ash material removed will then be relocated to the EAB landfill Phases 7-9. For this option, the FGD Pond and Bio-reactor Facilities could possibly remain in service. All remaining ash fill areas will be closed with an engineered cover system.
A. Hybrid Closure Option (with New Landfill Located with WAB)  NOT EVALUATED	This closure option assumes all ash material will be removed from within the limits of the WAB and permanently disposed of in a new landfill placed within the WAB. During review of closure options November 12, 2015, Duke Energy provided direction that this option should not be considered for further evaluation. This direction was provided in consideration that the Hyco Lake NWL elevation would make it practically impossible to consider placement of a lined landfill area within the West Ash Basin. This closure option is considered to not meet threshold criteria for further evaluation.

ELECTRONICALLY FILED - 2019 March 4 5:26 PM - SCPSC - Docket # 2018-318-E - Page 29 of 152

							(Moist Weight)		(Moist Weight)		(Moist Weight)				Lan	Landfill	
Option	Description	Existing Ash Disposal Area (Acres)	Existing Ash In Place Disposal Area Closure Area (Acres) (Acres)	Estimated Closure Area Soil Cover (CY)	Estimated Residual Soil Closure Area Removal Area Soil Cover (Acres) Note (CY) 4	Ash Removed/ Hauled (CY)	Ash Removed/ Hauled (Tons) Note 1	Residual Soil Residual Soil Removed Removed (CY) Note 2 (Tons) Note 3	Residual Soil Removed (Tons) Note 3	Total Ash & Soil Removed/ Hauled (CY)	Total Ash & Soil Removed/Hauled (tons)	Est Average Total Haul Distance (Miles)	Est Soil Fill Grading Cut Required (CY) to Fill (CY)	Property t Acquistion (Acres)	Landfill Development Area (Acres)	Lined Landfill Area (Acres)	Estimated Landfill Soil Cover (CY) Note 4
WAB Option 1	WAB Option 1 Closure by Removal (with On-site Landfill)	186	0	0	186	10,382,000	0 12,458,400	300,080	450,120	10,682,080	12,908,520	-			213	98	277,493
WAB Option 2	Closure by Removal (with Off-site Landfill)	186	0	0	186	10,382,000	0 12,458,400	300,080	450,120	10,682,080	12,908,520	15		400	250	103	332,347
WAB Option 3	Closure by Removal (with EAB Phases 7-9 Landfill)	186	0	0	186	10,382,000	0 12,458,400	300,080	450,120	10,682,080	12,908,520	1.2		0	213	98	277,493
WAB Option 4	Close in Place Hybrid Option (CAP Concept)	186	22	248,453	109	5,140,645	5 6,168,774	175,853	263,780	5,316,498	6,432,554	0.5	534,519				0
WAB Option 5	Close in Place Hybrid Option (Minimum excavation)	186	186	600,160	0		0	0	0	0	0	7.0	1,314,364	46			0
WAB Option 6	Close in Place Hybrid Option (Combination of Closue in Place and Landfill)	186	77	248,453	109	5,140,645	5 6,168,774	175,853	263,780	5,316,498	6,432,554	1.1	534,519	0	106	43	138,109

Table 2(WAB) - Quantity Summary
Roxboro Ash Basin Closure Project
Ash Basin Closure Options Evaluation
Duke Energy - Roxboro Station
Roxboro West Ash Basin
Prepared By: Scott Auger
Draft Rev 0 (1-8-16)

332,347

277,493

277,493

600,160

0.50

DVR Option 6) =

782,972

Total Estimated Soil Fill (CY)

Assume Moist Unit Weight for ash removed/hauled at 1.2 Tons/CY.
 Assume Residual Soil removed based on 1 foot average depth.
 Assume Moist Unit Weight for residual soil removed/hauled at 1.5 Tons/CY.
 Estimate Closure Area and Landfill Cover Soil at 2 foot depth

Subject	Description
2.3,000	2 000 i pilo i
Description	This closure option assumes all ash material will be removed from within the limits of the WAB and permanently disposed of within a new on-site permitted and lined landfill area located on west side of the discharge channel.  Reference Drawings  Drawing WAB0.1 – (General) WAB Assumed Existing Grade Drawing WAB0.2 – (General) WAB Assumed Original Grade Drawing WAB1.1 – 2015 Amec Foster Wheeler Landfill Siting Study, On-Site Landfill Option (Figure 7)
Dotoilo	1. It is assumed that the ECD pand and Rio reactor facilities will be decommissioned
Details	<ol> <li>It is assumed that the FGD pond and Bio-reactor facilities will be decommissioned and removed prior to implementation of the proposed closure option. The scope and cost for removal of these facilities is not included with evaluation of this option.</li> <li>It is also assumed that storm water inflow will be diverted away from WAB by providing a new discharge outlet for the EAB. The scope and cost for EAB storm water diversion is not included with evaluation of this option.</li> <li>Dewatering will initially be required for removal of standing water within the WAB. It is anticipated that dewatering will continue to be necessary throughout the excavation and removal of ash material, removal of contaminated soil, and site restoration. The estimated volume of water to be initially removed is around 162 million gallons.</li> <li>Ash material will be excavated from the WAP and disposed of in a new permitted landfill located on the west side of the existing discharge outlet channel. The estimated volume of ash material to be removed and disposed of within the new landfill is around 10,382,000 cy.</li> <li>Contaminated residual soil will be removed to an assumed minimum depth of 1 foot and disposed of within the landfill. The estimated volume of soil to be excavated and disposed of for this option is around 300,080 cy.</li> <li>The estimated scope, cost and other requirements for development of the on-site landfill will be based on the 2015 Amec Foster Wheeler Landfill Siting Study. For this option, the estimated "footprint" for the lined landfill area will be 86 acres. The total developed area for the landfill including buffers and borrow area development</li> </ol>
	is estimated at 213 acres. It is assumed that no new property acquisition will be required for this option.
	7. The haul distance between the WAB and the proposed new landfill site is estimated to be about 1 mile.
	8. The base liner system (bottom to top) is assumed to consist of Geosynthetic Clay Layer (GCL), 60-mil HDPE Geomembrane, Geocomposite Drainage Layer and 2-foot Protective Cover.
	<ol> <li>The final cover system (bottom to top) is assumed to consist of a 40-mil double sided textured LLDPE Geomembrane, Geocomposite Drainage Layer, 18-inch final cover soil, and 6-inch vegetative soil cover layer.</li> </ol>

Subject	Description
	<ol> <li>It is assumed that a bridge or embankment with a culvert will be required for crossing the existing outlet channel. The cost for providing the crossing is included with evaluation of this option.</li> <li>A comprehensive post-closure site drainage plan will be developed and implemented. It is assumed that site drainage will essentially be restored consistent with site drainage conditions prior to impoundment.</li> <li>The WAB Main Dam will be breached as required for jurisdictional decommissioning under NCDEQ Dam Safety and to provide post-closure site drainage. It should be noted that the WAB will be partially flooded after breaching the dam. (Hyco Lake NWL is at Elev 410' and 100 year flood level at Elev 413')</li> <li>The WAB Dike No. 1 will be breached as required for jurisdictional decommissioning under NCDEQ Dam Safety and to provide post-closure site drainage. (Note that water level is currently controlled by weir structure with existing crest at Elevation 446'.)</li> <li>The existing discharge outlet channel will be drained and ash material removed for the limits of the channel. For estimating purposes, the ash removal cleanup is assumed to include the impoundment area downstream from Dike No. 1 (estimated at 39 acres) and the surface area of the discharge channel (estimated at 6.4 acres. The ash cleanup is estimated based on removal of at least 1 foot of material over the entire area (85,855 cy). The existing structures are also assumed to be removed for closure.</li> <li>Permanent surface stabilization measures will be provided for all WAB areas affected by the implementation of this option. The permanent stabilization is expected to primarily consist of seeding and mulching over an estimated area of about 186 acres.</li> <li>The requirements for groundwater monitoring and remediation are not known at the time of this evaluation. The requirements are expected to be confirmed after completion of the SynTerra Groundwater Corrective Action Plan (CAP) Part 2.</li> </ol>
Environmental Protection and Impacts	<ol> <li>Estimated time to achieve compliance with groundwater standards: For Closure by Removal Options, it is assumed that compliance will be achieved at completion of removal for the ash deposits and contaminated residual soil material.</li> <li>Residual groundwater-related risk: (e.g. source removed, source remains above groundwater, source remains below groundwater, conduits remain below ash pond) For Closure by Removal Options, removal of ash material and contaminated residual soil will effectively eliminate the groundwater related risk.</li> <li>Proximity to riverbank or shoreline: Ash material is currently stored in close proximity to Hyco Lake at the WAB Main Dam. In addition, the existing discharge outlet channel carries flow from the WAB to Hyco Lake. For Closure by Removal Options, the WAB Main Dam will be breached and ash material will no longer be stored in close proximity to Hyco Lake.</li> <li>Proximity to public drinking water intakes: Based on review of EPA data base, there are no known public water supply systems and intakes located on Hyco Lake or in the vicinity of the Roxboro ash basins. The Hyco River is a tributary stream to the Dan River and is located within the Roanoke River Basin. The closest downstream public water supply intake is believed to be located on the Dan River in South</li> </ol>

Subject	Description
	Boston, Virginia. From review of available information, this criteria is not considered to be applicable for evaluation of closure options.  5. Proximity to downgradient public potable water supply well: Public water supply wells were identified by the receptor survey in the CSA Report including a well located at the dry wall plant about 785 feet east of the compliance boundary and two wells located at an elementary school about 2,700 feet west and upgradient from the compliance boundary. For Closure by Removal Options, there would be no potential impact on upgradient public water supply wells.  6. Proximity to private water supply wells: Inventories of of private water supplies wells were compiled as indicated by the CSA Report. Water supply wells are located within 0.5 miles of the site; however these wells are reported to be located upgradient from the Roxboro ash basins. For Closure by Removal Options, there is no potential impact on upgradient private water supply wells.  7. Proximity to flora, fauna and human receptors: The CSA Report indicates that exposure media for human receptors and ecological receptors includes potentially impacted groundwater, seeps, surface water, soil and sediments. Potential human receptors, current and future, include recreational users and construction/industrial workers and residents. For Closure by Removal Options, ash material would be removed to effectively eliminate the potential exposure media.  8. Restoration of habitat, streams or wetlands: For Closure by Removal Options, site drainage would generally be restored to the condition prior to impoundment of the WAB.  9. Air emissions off-site: Evaluated based on estimated total miles driven for off-site hauling operations. For this closure option, ash hauling and related earthwork operations would be entirely on Duke Energy property (no off-site hauling).  10. Air emissions on-site: Evaluated based on estimated total miles driven for on-site hauling operations. For this option, ash hauling and related earthwork operations
Cost	Total Estimated Cost: \$160,498,038
	Long Term O&M/Monitoring Cost: \$6,126,000 (for 30 years)
	Avoided Cost: The cost for future maintenance and monitoring of the WAB will be avoided; however, maintenance and monitoring of the new on-site landfill area will be required.

### Table 3(WAB) – WAB Option 1 Closure by Removal Option (with On-site Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

### Schedule

### **Estimated Project Schedule Duration**

The estimated duration for the expected critical path activities is shown in the table below. Based on this schedule analysis, the estimated project duration for this option would be about 11.8 years.

Activity	Activity Description	Est Activity Duration (Months)	Cum Activity Duration (Months)	Cum Activity Duration (Years)
<u>1.0</u>	<u>Landfill</u>			
1.1	Preliminary Engineering	8	8	0.7
1.2	Property Acquisition	0	8	0.7
1.3	Field Investigation - Finish concurrent with Activity 1.1	3	8	0.7
1.4	Permitting	12	20	1.7
1.5	Construction Documents - Finish concurrent with Activity 1.4	6	20	1.7
1.6	Bidding - Start after Activity 1.5	3	23	1.9
1.7	Landfill Construction (86 acres) - Start after Activity 1.4	29	49	4.1
1.8	Landfill PTO	3	52	4.3
<u>2.0</u>	Closure Implementation (assumed critical path)	-		_
2.1	Ash and Contaminated Soil Excavation/Hauling	66	118	9.8
2.2	Site Restoration	24	142	11.8
	Estimated Project Duration		142	11.8

### Initial Time to Begin Ash Removal

For this option, it is assumed that ash removal will not start until completion of the landfill, estimated to be 4.3 years after project start date.

### Likelihood of Meeting Regulatory Deadlines

For this review, we have assumed that the closure plan will be completed by 6/1/16 consistent with the current project schedule direction from Duke Energy.

CAMA High Hazard – Required date for completion of closure is 12/31/19
 (about 3.6 years from 6/1/16). It does not appear feasible to meet the regulatory deadline with an estimated project schedule duration of 11.8 years.

Subject	Description
	<ul> <li>CAMA Intermediate Hazard - Required date for completion of closure is 12/31/24 (about 7.6 years from 6/1/16). It does not appear feasible meeting the regulatory deadline with an estimated project duration of 12 years;</li> <li>CAMA Low Hazard - Required date for completion of closure is 12/31/29 (about 12.6 years from 6/1/16). It does appear feasible to meet the regulatory deadline with an estimated project duration of 11.8 years.</li> </ul>
Regional Factors	<ol> <li>Beneficial reuse of ash is assumed to continue consistent with current operations.</li> <li>Transportation impact (based on miles driven): No off-site impact assumed from vehicle operations.</li> <li>Noise impact due to on-site activity (based on proximity of neighbors): On-site noise impact only.</li> <li>Visual impact (based on final height of storage facility, land uses within view from the watershed): FGD Pond features to be removed from view. New landfill will be visible from Hyco Lake.</li> </ol>
Advantages	<ol> <li>Complete removal of all ash in the basin and placement within lined landfill.</li> <li>No long term environmental monitoring or maintenance required for WAB after ash removal.</li> <li>Less miles driven and potentially less air quality impacts than off-site landfill.</li> <li>Does not reduce capacity or impact operations for the EAB Landfill.</li> <li>WAB restored to original condition prior to impoundment for ash disposal.</li> <li>No property acquisition required.</li> <li>No impact on other property owners.</li> <li>Operation and maintenance remains within the control of the Roxboro Station.</li> </ol>
Disadvantages	<ol> <li>Plans for developing a retention basin in the same area as the proposed on-site landfill.</li> <li>Potential cost and uncertainty for permitting new landfill.</li> <li>Transmission line corridor and substation in vicinity.</li> <li>Added cost for construction and maintenance of bridge or embankment with culvert for crossing the discharge channel.</li> <li>Logistics of hauling large quantities of ash material over multi-years schedule.</li> <li>WAB would be partially inundated after breaching the Main Dam.</li> </ol>

Subject	Description
Description	This closure option assumes all ash material will be removed from within the limits of the WAB and permanently disposed of within a new off-site permitted and lined landfill area. The 2015 Amec Foster Wheeler Landfill Siting Study results will be used as a basis for the requirements for providing an off-site landfill to accommodate the ash material within the WAB.  Reference Drawings  Drawing WAB0.1 – (General) WAB Assumed Existing Grade Drawing WAB0.2 – (General) WAB Assumed Original Grade Drawing WAB2.1 – 2015 Amec Foster Wheeler Landfill Siting Study, Landfill Site Study Overview (Figure 1) Drawing WAB2.2 - 2015 Amec Foster Wheeler Landfill Siting Study, Person County – Option 1 (Figure 2)
Details	The scope and requirements for ash removal and site restoration will generally be
	<ul> <li>consistent with the details included with Option 1.</li> <li>The estimated volume of ash material to be removed and disposed of within the new landfill is around 10,382,000 cy.</li> <li>Contaminated residual soil will be removed to an assumed minimum depth of 1 foot and disposed of within the landfill. The estimated volume of soil to be excavated and disposed of for this option is around 300,080 cy.</li> <li>The estimated scope, cost and other requirements for development of the off-site landfill will be based on the 2015 Amec Foster Wheeler Landfill Siting Study. The off-site landfill location will be represented by Option 1 as shown on Landfill Site Study Overview, Figures 1 and 2. The estimated "footprint" for the lined landfill area will be 103 acres. The total developed area for the landfill including buffers and borrow area development is estimated at 250 acres. It is assumed that property acquisition will be required for at least 400 acres.</li> <li>The haul distance between the WAB and the proposed new landfill site is estimated to be about 15 miles.</li> <li>The base liner and final cover system are assumed to be consistent with description provided for Option 1.</li> </ul>
Environmental Protection and Impacts	<ol> <li>Estimated time to achieve compliance with groundwater standards: For Closure by Removal Options, it is assumed that compliance will be achieved at completion of removal for the ash deposits and contaminated residual soil material.</li> <li>Residual groundwater-related risk: (e.g. source removed, source remains above groundwater, source remains below groundwater, conduits remain below ash pond) For Closure by Removal Options, removal of ash material and contaminated residual soil will effectively eliminate the residual groundwater related risk.</li> <li>Proximity to riverbank or shoreline: Ash material is currently stored in close proximity to Hyco Lake at the WAB Main Dam. In addition, the existing discharge</li> </ol>

Subject	Description
	outlet channel carries flow from the WAB to Hyco Lake. For Closure by Removal Options, the WAB Main Darn will be breached and ash material will no longer be stored in close proximity to Hyco Lake.  4. Proximity to public drinking water intakes: Based on review of EPA data base, there are no known public water supply systems and intakes located on Hyco Lake or in the vicinity of the Roxboro ash basins. The Hyco River is a tributary stream to the Dan River and is located within the Roanoke River Basin. The closest downstream public water supply intake is believed to be located on the Dan River in South Boston, Virginia. Based on the available information, this criteria should not be considered to be applicable for evaluation of closure options.  5. Proximity to downgradient public potable water supply well: Public water supply wells were identified by the receptor survey in the CSA Report including a well located at the dry wall plant about 785 feet east of the compliance boundary and two wells located at an elementary school about 2,700 feet west and upgradient from the compliance boundary. For Closure by Removal Options, there would be no potential impact on upgradient public water supply wells.  6. Proximity to private water supply wells: Inventories of of private water supplies wells were compiled as indicated by the CSA Report. Water supply wells are located within 0.5 miles of the site; however these wells are reported to be located upgradient from the Roxboro ash basins. For Closure by Removal Options, there would be no potential impact on upgradient public water supply wells.  7. Proximity to flora, fauna and human receptors: The CSA Report indicates that exposure media for human receptors and ecological receptors includes potentially impacted groundwater, seeps, surface water, soil and sediments. Potential human receptors, current and future, include recreational users and construction/industrial workers and residents. For Closure by Removal Options, site drainage would generally be restored to the condi
Cost	Total Estimated Cost: \$267,468,222

### Table 4(WAB) - WAB Option 2 Closure by Removal Option (with Off-site Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station **Duke Energy**

Subject	Description				
	Long Term O&M/Monitoring Cost: \$6,993,000 (for 30 years)				
	Avoided Cost: The cost for future maintenance and monitoring of the WAB will be avoided; however, maintenance and monitoring of the new on-site landfill area will be required.				

### Table 4(WAB) – WAB Option 2 Closure by Removal Option (with Off-site Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

### Schedule

### **Estimated Project Schedule Duration**

The estimated duration for the expected critical path activities is shown in the table below. Based on this schedule analysis, the estimated project duration for this option would be about 19 years. As requested by Duke Energy, the assumed maximum haul rate for off-site landfill disposal operations is around 1 million cubic yards/year.

Activity	Activity Description	Est Activity Duration (Months)	Cum Duration (Months)	Cum Duration (Years)
<u>1.0</u>	Landfill			
1.1	Preliminary Engineering	8	8	0.7
1.2	Property Acquisition	12	20	1.7
1.3	Field Investigation	3	23	1.9
1.4	Permitting	12	35	2.9
1.5	Construction Documents - Finish concurrent with Activity 1.4	6	35	2.9
1.6	Bidding	3	38	3.2
1.7	Landfill Construction (103 acres)	34	72	6.0
1.8	Landfill PTO	3	75	6.3
2.0	Closure Implementation (assumed critical path)		_	
2.1	Ash and Contaminated Soil Excavation/Hauling (assuming maximum haul rate of around 1 million cy/year per Duke direction)	128	204	17.0
2.2	Site Restoration	24	228	19.0
	Estimated Project Duration		228	19.0

### Initial Time to Begin Ash Removal

For this option, it is assumed that ash removal will not start until completion of the landfill, estimated to be 6.3 years after project start date.

### Likelihood of Meeting Regulatory Deadlines

For this review, we have assumed that the closure plan will be completed by 6/1/16 consistent with the current project schedule direction from Duke Energy.

CAMA High Hazard – Required date for completion of closure is 12/31/19
 (about 3.6 years from 6/1/16). It does not appear feasible to meet the regulatory deadline with an estimated project schedule duration of 19 years.

### Table 4(WAB) – WAB Option 2 Closure by Removal Option (with Off-site Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description			
	<ul> <li>CAMA Intermediate Hazard - Required date for completion of closure is 12/31/24 (about 7.6 years from 6/1/16). It does not appear feasible meeting the regulatory deadline with an estimated project duration of 19 years;</li> <li>CAMA Low Hazard - Required date for completion of closure is 12/31/29 (about 12.6 years from 6/1/16). It does appear feasible to meet the regulatory deadline with an estimated project duration of 19 years.</li> </ul>			
Regional Factors	<ol> <li>Beneficial reuse of ash is assumed to continue consistent with current operations.</li> <li>Transportation impact (based on miles driven): Significant off-site impact from vehicle operations.</li> <li>Noise impact due to on-site activity (based on proximity of neighbors): On-site noise impact only with exception of frequent heavy vehicle operations over public roads.</li> <li>Visual impact (based on final height of storage facility, land uses within view from the watershed): FGD Pond features to be removed from view. New landfill will likely be visible to public.</li> </ol>			
Advantages	<ol> <li>Complete removal of all ash in the basin and placement within lined landfill.</li> <li>No long term environmental monitoring or maintenance required for WAB after ash removal.</li> <li>Does not reduce capacity or impact operations for the EAB Landfill.</li> <li>WAB restored to original condition prior to impoundment for ash disposal.</li> </ol>			
Disadvantages	<ol> <li>Cost and uncertainty for permitting new landfill.</li> <li>Cost and uncertainty over obtaining suitable property for development of new offsite landfill.</li> <li>Impact on public from vehicle operations including noise, traffic congestion, and increased risk for vehicle accidents.</li> <li>Damage to public roads and bridges from hauling operations</li> <li>Logistics of hauling large quantities of ash material over multi-years schedule.</li> <li>WAB would be partially inundated after breaching the Main Dam.</li> </ol>			

## Table 5(WAB) – WAB Option 3 Closure by Removal Option (with East Ash Pond Phases 7-9 Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description
Description	This closure option assumes all ash material will be removed from within the limits of the WAB and permanently disposed of in the proposed East Ash Basin Landfill area Phases 7-9.  Reference Drawings  Drawing WAB0.1 – (General) WAB Assumed Existing Grade Drawing WAB0.2 – (General) WAB Assumed Original Grade Drawing WAB3.1 – 2015 Amec Foster Wheeler Landfill Siting Study, On-Site Landfill Option (Figure 7)
Details	<ol> <li>The scope and requirements for ash removal and site restoration will generally be consistent with the details included with Option 1.</li> <li>The estimated volume of ash material to be removed and disposed of within the new landfill is around 10,382,000 cy.</li> <li>Contaminated residual soil will be removed to an assumed minimum depth of 1 foot and disposed of within the landfill. The estimated volume of soil to be excavated and disposed of for this option is around 300,080 cy.</li> <li>The estimated scope, cost and other requirements for development of the on-site landfill will be based on the 2015 Amec Foster Wheeler Landfill Siting Study. It is assumed that a portion of the proposed landfill development for EAB Landfill Phases 7-9 would be utilized for disposal of ash material excavated for the WAB closure. For this option, the estimated "footprint" for the lined landfill area will be 86 acres. The total developed area for the landfill including buffers and borrow area development is estimated at 213 acres. It is assumed that no new property acquisition will be required for this option.</li> <li>The haul distance between the WAB and the proposed new landfill site is estimated to be about 1.2 miles.</li> <li>The base liner and final cover system are assumed to be consistent with description provided for Option 1</li> </ol>
Environmental Protection and Impacts	<ol> <li>Estimated time to achieve compliance with groundwater standards: For Closure by Removal Options, it is assumed that compliance will be achieved at completion of removal for the ash deposits and contaminated residual soil material.</li> <li>Residual groundwater-related risk: (e.g. source removed, source remains above groundwater, source remains below groundwater, conduits remain below ash pond) For Closure by Removal Options, removal of ash material and contaminated residual soil will effectively eliminate the groundwater related risk.</li> <li>Proximity to riverbank or shoreline: Ash material is currently stored in close proximity to Hyco Lake at the WAB Main Dam. In addition, the existing discharge outlet channel carries flow from the WAB to Hyco Lake. For Closure by Removal Options, the WAB Main Dam will be breached and ash material will no longer be stored in close proximity to Hyco Lake.</li> </ol>

### Table 5(WAB) – WAB Option 3 Closure by Removal Option (with East Ash Pond Phases 7-9 Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description
Subject	<ol> <li>Proximity to public drinking water intakes: Based on review of EPA data base, there are no known public water supply systems and intakes located on Hyco Lake or in the vicinity of the Roxboro ash basins. The Hyco River is a tributary stream to the Dan River and is located within the Roanoke River Basin. The closest downstream public water supply intake is believed to be located on the Dan River in South Boston, Virginia. From review available information, this criteria is not considered to be applicable for evaluation of closure options.</li> <li>Proximity to downgradient public potable water supply well: Public water supply wells were identified by the receptor survey in the CSA Report including a well located at the dry wall plant about 785 feet east of the compliance boundary and two wells located at an elementary school about 2,700 feet west and upgradient from the compliance boundary. For Closure by Removal Options, there would be no potential impact on upgradient public water supply wells.</li> <li>Proximity to private water supply wells: Inventories of of private water supplies wells were compiled as indicated by the CSA Report. Water supply wells are located within 0.5 miles of the site; however these wells are reported to be located upgradient from the Roxboro ash basins. For Closure by Removal Options, there is no potential impact on upgradient private water supply wells.</li> <li>Proximity to flora, fauna and human receptors: The CSA Report indicates that exposure media for human receptors and ecological receptors includes potentially impacted groundwater, seeps, surface water, soil and sediments. Potential human receptors, current and future, include recreational users and construction/industrial workers and residents. For Closure by Removal Options, ash material would be</li> </ol>
Cost	<ul> <li>removed to effectively eliminate the potential exposure media.</li> <li>Restoration of habitat, streams or wetlands: For Closure by Removal Options, site drainage would generally be restored to the condition prior to impoundment of the WAB.</li> <li>Air emissions off-site: Evaluated based on estimated total miles driven for off-site hauling operations. For this closure option, ash hauling and related earthwork operations would be entirely on Duke Energy property (no off-site hauling).</li> <li>Air emissions on-site: Evaluated based on estimated total miles driven for on-site hauling operations. For this option, ash hauling and related earthwork operations will be entirely on Duke Energy property. The estimated average vehicle travel distance for hauling operations is around 1.2 miles (one way). The total estimated miles driven for on-site hauling operations is 1,520,179 miles.</li> <li>Avoidance of greenfield disturbance: The estimated area for potential greenfield disturbance associated with the closure option is around 213 acres.</li> <li>Total Estimated Cost: \$169,180,628</li> <li>Long Term O&amp;M/Monitoring Cost: \$6,126,000 (for 30 years)</li> <li>Avoided Cost: The cost for future maintenance and monitoring of the WAB will be avoided; however, maintenance and monitoring of the new off-site landfill area will be required.</li> </ul>

### Table 5(WAB) – WAB Option 3 Closure by Removal Option (with East Ash Pond Phases 7-9 Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

### Schedule

### **Estimated Project Schedule Duration**

The estimated duration for the expected critical path activities is shown in the table below. Based on this schedule analysis, the estimated project duration for this option would be about 11.8 years.

Activity	Activity Description	Est Activity Duration (Months)	Cum Duration (Months)	Cum Duration (Years)
<u>1.0</u>	<u>Landfill</u>			
1.1	Preliminary Engineering	8	8	0.7
1.2	Property Acquisition	0	8	0.7
1.3	Field Investigation - Finish concurrent with Activity 1.1	3	8	0.7
1.4	Permitting	12	20	1.7
1.5	Construction Documents - Finish concurrent with Activity 1.4	6	20	1.7
1.6	Bidding - Start after Activity 1.5	3	23	1.9
1.7	Landfill Construction (86 acres) - Start after Activity 1.4	29	49	4.1
1.8	Landfill PTO	3	52	4.3
<u>2.0</u>	Closure Implementation (assumed critical path)	_	_	ı
2.1	Ash and Contaminated Soil Excavation/Hauling	66	118	9.8
2.2	Site Restoration	24	142	11.8
	Estimated Project Duration		142	11.8

### Initial Time to Begin Ash Removal

For this option, it is assumed that ash removal will not start until completion of the landfill, estimated to be 4.3 years after project start date.

### Likelihood of Meeting Regulatory Deadlines

For this review, we have assumed that the closure plan will be completed by 6/1/16 consistent with the current project schedule direction from Duke Energy.

CAMA High Hazard – Required date for completion of closure is 12/31/19
 (about 3.6 years from 6/1/16). It does not appear feasible to meet the regulatory deadline with an estimated project schedule duration of 11.8 years.

## Table 5(WAB) – WAB Option 3 Closure by Removal Option (with East Ash Pond Phases 7-9 Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description			
	<ul> <li>CAMA Intermediate Hazard - Required date for completion of closure is 12/31/24 (about 7.6 years from 6/1/16). It does not appear feasible meeting the regulatory deadline with an estimated project duration of 11.8 years;</li> <li>CAMA Low Hazard - Required date for completion of closure is 12/31/29 (about 12.6 years from 6/1/16). It does appear feasible to meet the regulatory deadline with an estimated project duration of 11.8 years.</li> </ul>			
Regional Factors	<ol> <li>Beneficial reuse of ash is assumed to continue consistent with current operations.</li> <li>Transportation impact (based on miles driven): No off-site impact assumed from vehicle operations.</li> <li>Noise impact due to on-site activity (based on proximity of neighbors): On-site</li> </ol>			
	noise impact only.  4. Visual impact (based on final height of storage facility, land uses within view from the watershed): FGD Pond features to be removed from view. New landfill will be visible from Hyco Lake.			
Advantages	<ol> <li>Complete removal of all ash in the basin and placement within lined landfill.</li> <li>No long term environmental monitoring or maintenance required for WAB after ash removal.</li> <li>Less miles driven and potentially less air quality impacts than off-site landfill.</li> <li>WAB restored to original condition prior to impoundment for ash disposal.</li> <li>No property acquisition required.</li> <li>No impact on other property owners.</li> <li>Operation and maintenance remains within the control of the Roxboro Station.</li> </ol>			
Disadvantages	<ol> <li>Could reduce future capacity and impact operations for the EAB landfill.</li> <li>Potential cost and uncertainty for permitting new landfill.</li> <li>Logistics of hauling large quantities of ash material over multi-years schedule.</li> <li>WAB would be partially inundated after breaching the Main Dam.</li> </ol>			

## Table 6(WAB) – WAB Option 4 Close in Place Hybrid Option (Concept provided for CAP Review) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description					
Description	For this Hybrid Closure Option, ash material is assumed to be consolidated on the northwest side of the pond area in the vicinity of the FGD pond features. The consolidated ash fill will be closed by placement of an engineered cover system. Site drainage will be provided by a constructed/stabilized channel that runs the length of the pond area and discharges into Hyco Lake through a breach in the main dam. For this closure option, WAP Dike No. 1 is assumed to remain in place for diversion of stormwater through the existing discharge outlet channel.					
	Reference Drawings					
	<ul> <li>Drawing WAB0.1 – (General) WAB Assumed Existing Grade</li> <li>Drawing WAB0.2 – (General) WAB Assumed Original Grade</li> <li>Drawing WAB4.1 – WAB Closure Option 4 Concept Plan</li> <li>Drawing WAB4.2 – WAB Closure Option 4 Concept Profiles (Sheet 1 of 2)</li> <li>Drawing WAB4.3 – WAB Closure Option 4 Concept Profiles (Sheet 2 of 2)</li> </ul>					
Details	<ol> <li>It is assumed that the FGD pond and Bio-reactor facilities will be decommissioned and removed prior to implementation of the proposed closure option. The scope and cost for removal of these facilities is not included with evaluation of this option.</li> <li>It is also assumed that storm water inflow will be diverted away from WAB by providing a new discharge outlet for the EAB. The scope and cost for EAB storm water diversion is not included with evaluation of this option.</li> <li>Dewatering will initially be required for removal of standing water within the WAB. It is anticipated that dewatering will continue to be necessary throughout the excavation and removal of ash material, removal of contaminated soil, and site restoration. The estimated volume of water to be initially removed is around 162 million gallons.</li> <li>Ash material will be excavated from the WAP and placed in a stabilized stack in the vicinity of the FGD Pond features. The estimated volume of ash material to be removed and placed in the stabilized stack is around 5,140,645 cy. The slopes for the ash stack are assumed to be 4:1.</li> <li>A stabilized drainage channel will be constructed that runs the length of the pond and sloped in the direction from Dike No. 1 to the Main Dam. The invert at the lower end of the discharge channel will be set above Hyco Lake NWL Elev. 410' to avoid potential for standing water under NWL conditions. Based on the conceptual design, placement of about 534,519 cy of fill material will be required to construct the proposed drainage channel at the intended grade elevation. Further engineering review will be required to determine if ash material could be utilized for the channel fill.</li> <li>The channel will be subject to periodic flooding for Hyco Lake water level condition above NWL. The estimated water level for the 100 year flood condition is at Elev. 413'. Consideration should be given to channel stabilization possibly with riprap material as needed for flow and periodic flo</li></ol>					

## Table 6(WAB) – WAB Option 4 Close in Place Hybrid Option (Concept provided for CAP Review) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description				
	feet on each side of the channel invert (50' width). The placement depth for the riprap is assumed to be 2 feet.  7. The cover system for the ash stack area (bottom to top) is assumed to consist of a 40-mil double sided textured LLDPE Geomembrane, Geocomposite Drainage Layer, 18-inch final cover soil, and 6-inch vegetative soil cover layer. The approximate surface area for the cover system is around 77 acres.  8. A system for collection and treatment of internal drainage will be provided along the toe of the ash stack.  9. Contaminated residual soil will be removed to an assumed minimum depth of 1 foot. The estimated area for removal of contaminated soil is 109 acres and the volume of contaminated soil removed is around 175,853 cy.  10. The WAB Main Dam will be breached as required for jurisdictional decommissioning under NCDEQ Dam Safety and to provide post-closure site drainage. It should be noted that the WAB will be partially flooded after breaching the dam. (Hyco Lake NWL is at Elev 410' and 100 year flood level at Elev 413')  11. The WAB Dike No. 1 will not be breached for this option. Dike No. 1 will remain in place to divert upstream stormwater runoff to the existing discharge outlet channel. (Note that water level is currently controlled by weir structure with existing crest at Elevation 446'.)  12. The existing discharge outlet channel will be drained and ash material removed for the limits of the channel. For estimating purposes, the ash removal cleanup is assumed to include the impoundment area downstream from Dike No. 1 (estimated at 39 acres) and the surface area of the discharge channel (estimated at 6.4 acres. The ash cleanup is estimated based on removal of at least 1 foot of material over the entire area (85,855 cy). The existing structures are also assumed to be removed for closure.  13. Permanent surface stabilization measures will be provided for all WAB areas affected by the implementation of this option. The permanent stabilization is expected to primarily consist of seeding and mulching				
Environmental Protection and Impacts	<ol> <li>Estimated time to achieve compliance with groundwater standards: For Close in Place/Hybrid Options, it is assumed that compliance may require additional time after completion of closure construction activities for implementation of groundwater remediation corrective actions and/or natural attenuation. The requirements for groundwater corrective action will be confirmed by the groundwater SynTerra Corrective Action Plan which is scheduled to be completed by February 29, 2016.</li> <li>Residual groundwater-related risk: (e.g. source removed, source remains above groundwater, source remains below groundwater, conduits remain below ash pond) For this closure option, ash material will remain in place below groundwater level and continue to be a potential source of contamination.</li> </ol>				

### Table 6(WAB) – WAB Option 4 Close in Place Hybrid Option (Concept provided for CAP Review) **Summary of Information for Option Evaluation** Ash Basin Closure Options Evaluation

	Roxboro Station  Duke Energy
Subject	Description

- 3. Proximity to riverbank or shoreline: Ash material is currently stored in close proximity to Hyco Lake at the WAB Main Dam. In addition, the existing discharge outlet channel carries flow from the WAB to Hyco Lake. For Closure by Removal Options, the WAB Main Dam will be breached and ash material will no longer be stored in close proximity to Hyco Lake. For this closure option, ash material will continue to be stored within the WAB but will be capped with an engineered cover system.
- 4. Proximity to public drinking water intakes: Based on review of EPA data base, there are no known public water supply systems and intakes located on Hyco Lake or in the vicinity of the Roxboro ash basins. The Hyco River is a tributary stream to the Dan River and is located within the Roanoke River Basin. The closest downstream public water supply intake is believed to be located on the Dan River in South Boston, Virginia. From review of available information, this criteria is not considered applicable for evaluation of closure options.
- 5. Proximity to downgradient public potable water supply well: Public water supply wells were identified by the receptor survey in the CSA Report including a well located at the dry wall plant about 785 feet east of the compliance boundary and two wells located at an elementary school about 2,700 feet west and upgradient from the compliance boundary. For this closure option, ash material will remain in place below groundwater level at the site but is not expected to have potential for impacting upgradient public water supply wells.
- 6. Proximity to private water supply wells: Inventories of of private water supplies wells were compiled as indicated by the CSA Report. Water supply wells are located within 0.5 miles of the site; however these wells are reported to be located upgradient from the Roxboro ash basins. For this closure option, ash material will remain in place below groundwater level at the site but is not expected to have potential for impacting upgradient private water supply wells.
- 7. Proximity to flora, fauna and human receptors: The CSA Report indicates that exposure media for human receptors and ecological receptors includes potentially impacted groundwater, seeps, surface water, soil and sediments. Potential human receptors, current and future, include recreational users and construction/industrial workers and residents. For this closure option, ash material will remain in place but would be capped with an engineered cover system to effectively contain the exposure media; however, the potential for exposure to impacted groundwater and seeps would remain for ash material that continues to be stored below groundwater level.
- 8. Restoration of habitat, streams or wetlands: For Closure by Removal Options, site drainage would generally be restored to the condition prior to impoundment of the WAB. For this closure option, restoration of habitat would be provided to the extent of ash removal. The estimated area to be restored with this closure option is 109 acres.

### Table 6(WAB) – WAB Option 4 Close in Place Hybrid Option (Concept provided for CAP Review) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description					
	<ol> <li>Air emissions off-site: Evaluated based on estimated total miles driven for off-site hauling operations. Ash hauling would be all on-site and would be primarily within the limits of the WAB.</li> <li>Air emissions on-site: Evaluated based on estimated total miles driven for on-site hauling operations. Ash hauling would be all on-site and would be primarily within the limits of the WAB. The estimated average vehicle travel distance is around 0.5 miles (one way) and the total estimated miles driven for on-site hauling operations is 317,785 miles.</li> <li>Avoidance of greenfield disturbance: There are no areas identified for potential greenfield disturbance associated with the closure option.</li> </ol>					
Cost	Total Estimated Cost: \$95,420,450					
	Long Term O&M/Monitoring Cost: \$5,667,000					
	Avoided Cost: The cost for development of a landfill will be avoided with this option.					

### Table 6(WAB) – WAB Option 4 Close in Place Hybrid Option (Concept provided for CAP Review) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

### Schedule

### **Estimated Project Schedule Duration**

The estimated duration for the expected critical path activities is shown in the table below. Based on this schedule analysis, the estimated project duration for this option would be about 7.7 years.

Activity	Activity Description	Est Activity Duration (Months)	Cum Duration (Months)	Cum Duration (Years)
<u>1.0</u>	Landfill			
1.1	Planning/Preliminary Engineering	0	0	0.0
1.2	Property Acquisition	0	0	0.0
1.3	Field Investigation	0	0	0.0
1.4	Permitting	0	0	0.0
1.5	Construction Documents	0	0	0.0
1.6	Bidding	0	0	0.0
1.7	Landfill Construction	0	0	0.0
1.8	Landfill PTO	0	0	0.0
2.0	Closure Implementation (assumed critical path)	_	_	_
2.1	Permitting	12	12	1.0
2.2	Construction Documents - Finish concurrent with Activity 2.1	6	12	1.0
2.3	Bidding - Start after Activity 2.2	3	15	1.3
2.4	Construction Dewatering and Site Preparation	6	21	1.8
2.5	Ash and Contaminated Soil Excavation/Hauling	33	48	4.0
2.6	Engineered Cover Construction (77 acres)	26	74	6.2
2.7	Site Restoration	18	92	7.7
	Estimated Project Duration		92	7.7

### Initial Time to Begin Ash Removal

For this option, the initial time to begin ash removal is estimated to be 1.3 years after project start date.

### **Likelihood of Meeting Regulatory Deadlines**

## Table 6(WAB) – WAB Option 4 Close in Place Hybrid Option (Concept provided for CAP Review) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description				
	<ul> <li>For this review, we have assumed that the closure plan will be completed by 6/1/16 consistent with the current project schedule direction from Duke Energy.</li> <li>CAMA High Hazard – This closure option would not meet the requirements of the hazard classification.</li> <li>CAMA Intermediate Hazard - This closure option would not meet the requirements of the hazard classification.</li> <li>CAMA Low Hazard - Required date for completion of closure is 12/31/29 (about 12.6 years from 6/1/16). It does appear feasible to meet the regulatory deadline with an estimated project duration of 7.7 years.</li> </ul>				
Regional Factors	<ol> <li>Beneficial reuse of ash is assumed to continue consistent with current operations.</li> <li>Transportation impact (based on miles driven): No off-site impact assumed from vehicle operations.</li> <li>Noise impact due to on-site activity (based on proximity of neighbors): On-site noise impact only.</li> <li>Visual impact (based on final height of storage facility, land uses within view from the watershed): FGD Pond features to be removed from view. New fill area will be visible from Hyco Lake.</li> </ol>				
Advantages	<ol> <li>Some ash deposits to remain in place which will limit excavation and hauling requirements.</li> <li>Less miles driven and potentially less air quality impacts than landfill options.</li> <li>Does not reduce capacity or impact operations for the EAB landfill.</li> <li>WAB partially restored to original condition prior to impoundment for ash disposal.</li> <li>No property acquisition required.</li> <li>No impact on other property owners.</li> <li>Operation and maintenance remains within the control of the Roxboro Station.</li> </ol>				
Disadvantages	<ol> <li>Ash deposits will remain in place within unlined areas of the WAB.</li> <li>Ash material removed and placed on top of ash deposits (not within lined landfill area).</li> <li>Long term environmental monitoring and maintenance required for WAB after partial ash removal.</li> <li>Ash deposits will likely remain in place below groundwater level.</li> </ol>				

Subject	Description					
Description	This closure option represents the approach of minimizing the excavation and relocation of ash material within the WAB. For this option, the existing ash deposits will be graded in the direction of Dike No. 1. Site drainage will be provided by lowering the crest of Dike No. 1 to about Elevation 447 feet. It should be noted that the water level downstream from Dike No. 1 is currently controlled by the weir structure at about Elevation 446 feet. This option will result in requiring a significantly larger surface area for closure with an engineered cover system. For this option, the FGD Pond and Bioreactor Facilities could possibly remain in service throughout the closure plan implementation.					
	Reference Drawings					
	<ul> <li>Drawing WAB0.1 – (General) WAB Assumed Existing Grade</li> <li>Drawing WAB0.2 – (General) WAB Assumed Original Grade</li> <li>Drawing WAB5.1 – WAB Closure Option 5 Concept Plan</li> </ul>					
Details	<ol> <li>For this option, the FGD Pond and Bio-reactor Facilities could remain in service throughout the closure plan implementation. The scope and cost for removal of these facilities is not included with evaluation of this option.</li> <li>It is also assumed that storm water inflow will be diverted away from WAB by providing a new discharge outlet for the EAB. The scope and cost for EAB storm water diversion is not included with evaluation of this option.</li> <li>Dewatering will initially be required for removal of standing water within the WAB. It is anticipated that dewatering will continue to be necessary throughout the excavation and removal of ash material, removal of contaminated soil, and site restoration. The estimated volume of water to be initially removed is around 162 million gallons.</li> <li>The existing ash deposits will be graded to minimize the "footprint" for final closure and to provide adequate site drainage after closure. The final site drainage plan is expected to generally provide overland flow in the direction from the Main Dam to Dike No. 1. The estimated volume of ash material for cut to fill placement associated with site grading is 1,314,364 cy.</li> <li>The cover system for the ash material left in place (bottom to top) is assumed to consist of a 40-mil double sided textured LLDPE Geomembrane, Geocomposite Drainage Layer, 18-inch final cover soil, and 6-inch vegetative soil cover layer. The approximate surface area for the cover system is around 186 acres.</li> <li>It is assumed that the liner will be extended along the upstream face of Dike No. 1 to provide a seepage barrier.</li> </ol>					
	<ol> <li>A system for collection and treatment of seepage will be provided at the Main Dam and Dike No. 1. The seepage collection system will consist of drainage piping and collection wells. The collected seepage will be pumped to a retention basin for treatment.</li> <li>The WAB Main Dam will not be breached for this options. (Hyco Lake NWL is at Elev 410' and 100 year flood level at Elev 413')</li> </ol>					
	9. The crest of the WAB Dike No. 1 will be lowered to allow overflow for this option.  Dike No. 1 will otherwise remain in place to divert upstream stormwater runoff to					

Subject	Description				
	the existing discharge outlet channel. (Note that water level is currently controlled by weir structure with existing crest at Elevation 446'.)  10. The existing discharge outlet channel will be drained and ash material removed for the limits of the channel. For estimating purposes, the ash removal cleanup is assumed to include the impoundment area downstream from Dike No. 1 (estimated at 39 acres) and the surface area of the discharge channel (estimated at 6.4 acres. The ash cleanup is estimated based on removal of at least 1 foot of material over the entire area (85,855 cy). The existing structures are also assumed to be removed for closure.  11. Permanent surface stabilization measures will be provided for all WAB areas affected by the implementation of this option. The permanent stabilization is expected to primarily consist of seeding and mulching over an estimated area of about 186 acres  12. The requirements for groundwater monitoring and remediation are not known at the time of this evaluation. The requirements are expected to be confirmed after completion of the SynTerra Groundwater Corrective Action Plan (CAP) Part 2.				
Environmental Protection and Impacts	<ol> <li>Estimated time to achieve compliance with groundwater standards: For Close in Place/Hybrid Options, it is assumed that compliance may require additional time after completion of closure construction activities for implementation of groundwater remediation corrective actions and/or natural attenuation. The requirements for groundwater corrective action will be confirmed by the groundwater SynTerra Corrective Action Plan which is scheduled to be completed by February 29, 2016.</li> <li>Residual groundwater-related risk: (e.g. source removed, source remains above groundwater, source remains below groundwater, conduits remain below ash pond) For this closure option, ash material will remain in place below groundwater level and continue to be a potential source of contamination.</li> <li>Proximity to riverbank or shoreline: Ash material is currently stored in close proximity to Hyco Lake at the WAB Main Dam. In addition, the existing discharge outlet channel carries flow from the WAB to Hyco Lake. For Closure by Removal Options, the WAB Main Dam will be breached and ash material will no longer be stored in close proximity to Hyco Lake. For this closure option, ash material will continue to be stored within the WAB but will be capped with an engineered cover system.</li> <li>Proximity to public drinking water intakes: Based on review of EPA data base, there are no known public water supply systems and intakes located on Hyco Lake or in the vicinity of the Roxboro ash basins. The Hyco River is a tributary stream to the Dan River and is located within the Roanoke River Basin. The closest downstream public water supply intake is believed to be located on the Dan River in South Boston, Virginia. From review of available information, this criteria is not considered applicable for evaluation of closure options.</li> </ol>				

Subject	Description				
	<ol> <li>Proximity to downgradient public potable water supply well: Public water supply wells were identified by the receptor survey in the CSA Report including a well located at the dry wall plant about 785 feet east of the compliance boundary and two wells located at an elementary school about 2,700 feet west and upgradient from the compliance boundary. For this closure option, ash material will remain in place below groundwater level at the site but is not expected to have potential for impacting upgradient public water supply wells.</li> <li>Proximity to private water supply wells: Inventories of of private water supplies wells were compiled as indicated by the CSA Report. Water supply wells are located within 0.5 miles of the site; however these wells are reported to be located upgradient from the Roxboro ash basins. For this closure option, ash material will remain in place below groundwater level at the site but is not expected to have potential for impacting upgradient private water supply wells.</li> <li>Proximity to flora, fauna and human receptors: The CSA Report indicates that exposure media for human receptors and ecological receptors includes potentially impacted groundwater, seeps, surface water, soil and sediments. Potential human receptors, current and future, include recreational users and construction/industrial workers and residents. For this closure option, ash material will remain in place but would be capped with an engineered cover system to effectively contain the exposure media; however, the potential for exposure to impacted groundwater and</li> </ol>				
	<ul> <li>seeps would remain for ash material that continues to be stored below groundwater level.</li> <li>Restoration of habitat, streams or wetlands: For Closure by Removal Options, site drainage would generally be restored to the condition prior to impoundment of the WAB. For this closure option, it is assumed that only a small portion of the existing ash pond area will be restored. The estimated area to be restored with this closure option is 0 acres.</li> <li>Air emissions off-site: Evaluated based on estimated total miles driven for off-site hauling operations. For this option, site grading for cut to fill of ash deposits would be all on-site within the limits of the WAB.</li> <li>Air emissions on-site: Evaluated based on estimated total miles driven for on-site hauling operations. For this option, site grading for cut to fill of ash deposits would be all on-site within the limits of the WAB. For estimating purposes, the average vehicle travel distance is assumed to be around 0.7 miles (one way) and the total estimated miles driven for on-site hauling operations is 65,344 miles.</li> <li>Avoidance of greenfield disturbance: For this option, it is assumed that no greenfield disturbance will be required.</li> </ul>				
Cost	Total Estimated Cost: \$79,191,749  Long Term O&M/Monitoring Cost: \$5,613,000				

Subject	Description			
	Avoided Cost: For this option, it may be feasible to design a closure plan that would allow the FGD Pond and Bio-reactor facilities to remain in service. This would avoid the cost for replacement.			

### Table 7(WAB) – WAB Option 5 Close in Place Hybrid Option (With minimum excavation and relocation of ash) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

### Schedule

### **Estimated Project Schedule Duration**

The estimated duration for the expected critical path activities is shown in the table below. Based on this schedule analysis, the estimated project duration for this option would be about 8.1 years.

Activity	Activity Description	Est Activity Duration (Months)	Cum Duration (Months)	Cum Duration (Years)
1.0	Landfill			
1.1	Preliminary Engineering	0	0	0.0
1.2	Property Acquisition	0	0	0.0
1.3	Field Investigation	0	0	0.0
1.4	Permitting	0	0	0.0
1.5	Construction Documents	0	0	0.0
1.6	Bidding	0	0	0.0
1.7	Landfill Construction	0	0	0.0
1.8	Landfill PTO	0	0	0.0
2.0	Closure Implementation (assumed critical path)	_	_	_
2.1	Permitting	12	12	1.0
2.2	Construction Documents - Finish concurrent with Activity 2.1	6	12	1.0
2.3	Bidding - Start after Activity 2.2	3	15	1.3
2.4	Construction Dewatering and Site Preparation	6	21	1.8
2.4	Ash and Contaminated Soil Excavation/Hauling/Site Grading	9	24	2.0
2.5	Engineered Cover Construction (186 acres)	62	86	7.1
2.6	Site Restoration	12	98	8.1
	Estimated Project Duration		98	8.1

### Initial Time to Begin Ash Removal

For this option, the initial time to begin ash removal is estimated to be 1.8 years after project start date.

### Likelihood of Meeting Regulatory Deadlines

For this review, we have assumed that the closure plan will be completed by 6/1/16 consistent with the current project schedule direction from Duke Energy.

Subject	Description				
	<ul> <li>CAMA High Hazard – This closure option would not meet the requirements of the hazard classification.</li> <li>CAMA Intermediate Hazard - This closure option would not meet the requirements of the hazard classification.</li> <li>CAMA Low Hazard - Required date for completion of closure is 12/31/29 (about 12.6 years from 6/1/16). It does appear feasible to meet the regulatory deadline with an estimated project duration of 8.1 years.</li> </ul>				
Regional Factors	<ol> <li>Beneficial reuse of ash is assumed to continue consistent with current operations.</li> <li>Transportation impact (based on miles driven): No off-site impact assumed from vehicle operations.</li> <li>Noise impact due to on-site activity (based on proximity of neighbors): On-site noise impact only.</li> <li>Visual impact (based on final height of storage facility, land uses within view from the watershed): Existing ash deposits to be graded and capped with no visual impact expected.</li> </ol>				
Advantages	<ol> <li>All existing ash deposits will essentially remain in place.</li> <li>Less miles driven and potentially less air quality impacts than all other options.</li> <li>Does not reduce capacity or impact operations for the EAB Landfill.</li> <li>No property acquisition required.</li> <li>No impact on other property owners.</li> <li>Operation and maintenance remains within the control of the Roxboro Station.</li> <li>It may be possible to develop closure plan that would allow continued operation of the FGD Pond and Bio-reactor facilities.</li> </ol>				
Disadvantages	<ol> <li>Ash deposits will remain in place within unlined areas of the WAB.</li> <li>Long term environmental monitoring and maintenance required for WAB.</li> <li>Potential for surface erosion of the soil cover from stormwater runoff.</li> <li>Ash deposits will likely remain below groundwater level.</li> <li>Requirements for collecting and treating continued seepage at the Main Dam and Dike No. 1.</li> </ol>				

# Table 8(WAB) – WAB Option 6 Hybrid Closure Option (Combination of Close In Place and Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description				
Description	This option assumes that closure will be accomplished by a combination of Hybrid In-Place Closure and Landfill options. For concept evaluation purposes, we have assumed ash material will be removed from the east side of the WAB to form a stable drainage channel flowing in the direction of the Main Dam (similar to Option 4). The ash material removed will then be relocated to the EAB landfill Phases 7-9. For this option, the FGD Pond and Bio-reactor Facilities could possibly remain in service. All remaining ash fill areas will be closed with an engineered cover system.  Reference Drawings  Drawing WAB0.1 – (General) WAB Assumed Existing Grade  Drawing WAB0.2 – (General) WAB Assumed Original Grade				
	Drawing WAB6.1 – WAB Closure Option 6 Concept Plan				
Details	<ol> <li>For this option, the FGD Pond and Bio-reactor Facilities could possibly remain in service throughout the closure plan implementation. The scope and cost for removal of these facilities is not included with evaluation of this option.</li> <li>It is also assumed that storm water inflow will be diverted away from WAB by providing a new discharge outlet for the EAB. The scope and cost for EAB storm water diversion is not included with evaluation of this option.</li> <li>Dewatering will initially be required for removal of standing water within the WAB. It is anticipated that dewatering will continue to be necessary throughout the excavation and removal of ash material, removal of contaminated soil, and site restoration. The estimated volume of water to be initially removed is around 162 million gallons.</li> <li>Ash material will be excavated from the WAB and then transported for disposal within the proposed expansion of EAB Landfill Phases 7-9. The estimated volume of ash material to be removed and placed in the landfill is 5,140,645 cy. The slopes for the remaining ash fill are assumed to be 4:1.</li> <li>Contaminated residual soil will be removed to an assumed minimum depth of 1 foot and transported for disposal in the landfill. The estimated area for removal of contaminated soil is 109 acres and the volume of contaminated soil removed is around 175,853 cy.</li> <li>The estimated scope, cost and other requirements for development of the on-site landfill will be based on the 2015 Amec Foster Wheeler Landfill Siting Study. It is assumed that a portion of the proposed landfill development for EAB Landfill Phases 7-9 would be utilized for disposal of ash material excavated for the WAB closure. For this option, the landfill development requirements will be proportioned based on: Disposal Volume Ratio (DVR): Option 6 Disposal Volume/Option 3 Disposal Volume = 0.5. The estimated "footprint" for the lined landfill area will be DVR x 86 acres = 43 acres. The total developed area for the l</li></ol>				

### Table 8(WAB) – WAB Option 6 Hybrid Closure Option (Combination of Close In Place and Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description

- 8. A stabilized drainage channel will be constructed that runs the length of the pond and sloped in the direction from Dike No. 1 to the Main Dam (consistent with Option 4). The invert at the lower end of the discharge channel will be set above Hyco Lake NWL Elev. 410' to avoid potential for standing water under NWL conditions. Based on the conceptual design, placement of about 534,519 cy of fill material will be required to construct the proposed drainage channel at the intended grade elevation. Further engineering review will be required to determine if ash fill could be utilized for the channel fill.
- 9. The channel will be subject to periodic flooding for Hyco Lake water level condition above NWL. The estimated water level for the 100 year flood condition is at Elev. 413'. Consideration should be given to channel stabilization possibly with riprap material as needed for flow and periodic flooding conditions. For estimating purposes, we have assumed that the channel will be stabilized with riprap for 25 feet on each side of the channel invert (50' width). The placement depth for the riprap is assumed to be 2 feet.
- 10. The cover system for remaining ash deposits left in place (bottom to top) is assumed to consist of a 40-mil double sided textured LLDPE Geomembrane, Geocomposite Drainage Layer, 18-inch final cover soil, and 6-inch vegetative soil cover layer. The estimated area for in place closure is around 77 acres.
- 11. A system for collection and treatment of internal drainage should be provided along the toe of the ash fill adjacent to the drainage channel.
- 12. The WAB Main Dam will be breached as required for jurisdictional decommissioning under NCDEQ Dam Safety and to provide post-closure site drainage. It should be noted that the WAB will be partially flooded after breaching the dam. (Hyco Lake NWL is at Elev 410' and 100 year flood level at Elev 413')
- 13. The WAB Dike No. 1 will not be breached for this option. Dike No. 1 will remain in place to divert upstream stormwater runoff to the existing discharge outlet channel. (Note that water level is currently controlled by weir structure with existing crest at Elevation 446'.)
- 14. The existing discharge outlet channel will be drained and ash material removed for the limits of the channel. For estimating purposes, the ash removal cleanup is assumed to include the impoundment area downstream from Dike No. 1 (estimated at 39 acres) and the surface area of the discharge channel (estimated at 6.4 acres. The ash cleanup is estimated based on removal of at least 1 foot of material over the entire area (85,855 cy). The existing structures are also assumed to be removed for closure.
- 15. Permanent surface stabilization measures will be provided for all WAB areas affected by the implementation of this option. The permanent stabilization is expected to primarily consist of seeding and mulching over an estimated area of about 186 acres.
- 16. The requirements for groundwater monitoring and remediation are not known at the time of this evaluation. The requirements are expected to be confirmed after completion of the SynTerra Groundwater Corrective Action Plan (CAP) Part 2.

### Table 8(WAB) – WAB Option 6 Hybrid Closure Option (Combination of Close In Place and Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description

### Environmental Protection and Impacts

- 1. Estimated time to achieve compliance with groundwater standards: For Closure by Removal Options, it is assumed that compliance will be achieved at completion of removal for the ash deposits and contaminated residual soil material. For Close in Place/Hybrid Options, it is assumed that compliance may require additional time after completion of closure construction activities for implementation of groundwater remediation corrective actions and/or natural attenuation. The requirements for groundwater corrective action will be confirmed by the groundwater SynTerra Corrective Action Plan which is scheduled to be completed by February 29, 2016. The project schedule duration will be used as a basis for evaluation of options.
- Residual groundwater-related risk: (e.g. source removed, source remains above groundwater, source remains below groundwater, conduits remain below ash pond) For Close in Place/Hybrid Options, ash material could remain in place below groundwater level and continue to be a potential source of contamination.
- 3. Proximity to riverbank or shoreline: Ash material is currently stored in close proximity to Hyco Lake at the WAB Main Dam. In addition, the existing discharge outlet channel carries flow from the WAB to Hyco Lake. For Close in Place/Hybrid Options, ash material will continue to be stored within the WAB but will be capped with an engineered cover system.
- 4. Proximity to public drinking water intakes: Based on review of EPA data base, there are no known public water supply systems and intakes located on Hyco Lake or in the vicinity of the Roxboro ash basins. The Hyco River is a tributary stream to the Dan River and is located within the Roanoke River Basin. The closest downstream public water supply intake is believed to be located on the Dan River in South Boston, Virginia. From review of available information, this criteria is not considered to be applicable for evaluation of closure options.
- 5. Proximity to downgradient public potable water supply well: Public water supply wells were identified by the receptor survey in the CSA Report including a well located at the dry wall plant about 785 feet east of the compliance boundary and two wells located at an elementary school about 2,700 feet west and upgradient from the compliance boundary. For this closure option, ash material will likely remain in place below groundwater level at the site, but currently does not have potential for impacting upgradient public water supply wells.
- 6. Proximity to private water supply wells: Inventories of of private water supplies wells were compiled as indicated by the CSA Report. Water supply wells are located within 0.5 miles of the site; however these wells are reported to be located upgradient from the Roxboro ash basins. For this closure option, ash material would likely remain in place below groundwater level but currently does not have potential for impacting upgradient private water supply wells.
- 7. Proximity to flora, fauna and human receptors: The CSA Report indicates that exposure media for human receptors and ecological receptors includes potentially impacted groundwater, seeps, surface water, soil and sediments. Potential human

### Table 8(WAB) – WAB Option 6 Hybrid Closure Option (Combination of Close In Place and Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description					
	receptors, current and future, include recreational users and construction/industrial workers and residents. For this closure option, ash material would remain in place but would be capped with an engineered cover system to effectively contain the exposure media; however, the potential for exposure to impacted groundwater and seeps would remain for ash material that continues to be stored below groundwater level.  8. Restoration of habitat, streams or wetlands: For this closure option, restoration of habitat would be provided to the extent of ash removal. The estimated area to be restored with this closure option is 109 acres.  9. Air emissions off-site: Evaluated based on estimated total miles driven for off-site hauling operations. For this closure option, ash hauling and related earthwork would be entirely on Duke Energy property (all on-site).  10. Air emissions on-site: Evaluated based on estimated total miles driven for on-site hauling operations. The estimated average vehicle travel distance is around 1.1 miles (one way) and the total estimated miles driven for on-site hauling operations is 699,128 miles.  11. Avoidance of greenfield disturbance: The potential greenfield area of disturbance will be associated with landfill development within the proposed EAP Landfill Phases 7-9. The estimated area for potential greenfield disturbance is around 106 acres.					
Cost	Total Estimated Cost: \$157,553,126					
	Long Term O&M/Monitoring Cost: \$9,498,999 (for 30 years)  Avoided Cost: For this option, it may be feasible to design a closure plan that would allow the FGD Pond and Bio-reactor facilities to remain in service. This would avoid the cost for replacement of these facilities.					

### Table 8(WAB) – WAB Option 6 Hybrid Closure Option (Combination of Close In Place and Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

### Schedule

### **Estimated Project Schedule Duration**

The estimated duration for the expected critical path activities is shown in the table below. Based on this schedule analysis, the estimated project duration for this option would be about 8.7 years.

Activity	Activity Description	Est Activity Duration (Months)	Cum Duration (Months)	Cum Duration (Years)
<u>1.0</u>	<u>Landfill</u>			
1.1	Preliminary Engineering	8	8	0.7
1.2	Property Acquisition	0	8	0.7
1.3	Field Investigation - Finish concurrent with Activity 1.1	8	8	0.7
1.4	Permitting	12	20	1.7
1.5	Construction Documents - Finish concurrent with Activity 1.4	6	20	1.7
1.6	Bidding	3	23	1.9
1.7	Landfill Construction (41 acres)	14	37	3.1
1.8	Landfill PTO	3	40	3.3
<u>2.0</u>	Closure Implementation (assumed critical path)	_	_	ı
2.1	Ash and Contaminated Soil Excavation/Hauling	33	73	6.1
2.2	Engineered Cover Construction (77 acres)	26	99	8.2
2.3	Site Restoration	6	105	8.7
	Estimated Project Duration		105	8.7

### Initial Time to Begin Ash Removal

For this option, the initial time to begin ash removal is estimated to be 3.3 years after project start date.

### **Likelihood of Meeting Regulatory Deadlines**

For this review, we have assumed that the closure plan will be completed by 6/1/16 consistent with the current project schedule direction from Duke Energy.

- CAMA High Hazard This closure option would not meet the requirements of the hazard classification.
- CAMA Intermediate Hazard This closure option would not meet the requirements of the hazard classification.

### Table 8(WAB) – WAB Option 6 Hybrid Closure Option (Combination of Close In Place and Landfill) Summary of Information for Option Evaluation Ash Basin Closure Options Evaluation Roxboro Station Duke Energy

Subject	Description
	CAMA Low Hazard - Required date for completion of closure is 12/31/29     (about 12.6 years from 6/1/16). It does appear feasible to meet the regulatory deadline with an estimated project duration of 8.7 years.
Regional Factors	<ol> <li>Beneficial reuse of ash is assumed to continue consistent with current operations.</li> <li>Transportation impact (based on miles driven): No off-site impact assumed from vehicle operations.</li> </ol>
	<ol> <li>Noise impact due to on-site activity (based on proximity of neighbors): On-site noise impact only.</li> </ol>
	<ol> <li>Visual impact (based on final height of storage facility, land uses within view from the watershed): New landfill area will be visible from Hyco Lake within EAB. No fill placement for ash storage within WAB.</li> </ol>
Advantages	<ol> <li>Ash deposits partially removed and placed in lined landfill.</li> <li>Some ash deposits remain in place.</li> </ol>
	No stacking of ash material on top of unlined existing ash deposits.
	Placement of engineered cover only on existing ash deposits (not on stacked ash material).
	<ol><li>It may be possible to develop closure plan that would allow continued operation of the FGD Pond and Bio-reactor facilities.</li></ol>
	<ul><li>6. Less miles driven and potentially less air quality impacts than landfill options.</li><li>7. WAB partially restored to original condition prior to impoundment for ash disposal.</li></ul>
	8. No property acquisition required.
	<ul><li>9. No impact on other property owners.</li><li>10. Operation and maintenance remains within the control of the Roxboro Station.</li></ul>
Disadvantages	<ol> <li>Ash deposits will remain in place within unlined areas of the WAB.</li> <li>Long term environmental monitoring and maintenance required for WAB.</li> <li>Ash deposits will likely remain below groundwater level.</li> <li>Could reduce capacity and impact operations for the EAB Landfill.</li> </ol>
	Could reduce capacity and impact operations for the EAB Landini.     Logistics of hauling large quantities of ash material over multi-years schedule.

Roxboro Closure Options Evaluation Duke Energy Amec Foster Wheeler Project No. 7810150347 ATTACHMENTS

WAB Drawings





DRAWING WAB1.1 AND WAB3.1

7810-14-0041


BASIN CLOSURE OPTIONS REVIEW - WAB OPTION 1 & OPTION 3


CONTOUR (20 FOOT)

STREAMS

REFERENCE DRAWING FOR ROXBORO ASH

1% ANNUAL CHANCE FLOOD HAZARD APPROXIMATE ASH BOUNDARY





7810-14-0041


DRAWING WAB2.2

REFERENCE DRAWING FOR ROXBORO ASH BASIN CLOSURE OPTIONS REVIEW - WAB OPTION 2


BIODIVERSITY/HABITAT ASSESSMENT AREAS


1% ANNUAL CHANCE FLOOD HAZARD


CONTOUR (4 FOOT)





PARCEL BOUNDARY Path: T:/PAL-Transfer/DUKE/Roxboro/Final MXD/Figure 2.mxd











Roxboro Closure Options Evaluation Duke Energy Amec Foster Wheeler Project No. 7810150347 ATTACHMENTS

• WAB Cost Estimates

# Roxboro WAB Closure Options Closure Option Opinion of Probable Cost - Summary Duke Energy - Roxboro Steam Station Person County, NC 1/8/2016

	Closure Option - Opinion of Probable Cost Summary	of Probable Cost	Summary			
Closure Option	Option Description	Total Estimated Cost	Total Estimated Cost/Acre	Total Estimated Cost/CY	Total Estimated Cost/Ton	Est Post Closure Maint & Monitoring Cost
WAB Option 1	Closure by Removal (with On-site Landfill)	\$160,498,038	\$ 862,893	\$ 15.46	\$ 12.88	\$6,126,000
WAB Option 2	Closure by Removal (with Off-site Landfill)	\$267,468,222	\$ 1,438,001	\$ 25.76	\$ 21.47	\$6,993,000
WAB Option 3	Closure by Removal (with EAB Phases 7-9 Landfill)	\$169,180,628	\$ 909,573	\$ 16.30	\$ 13.58	\$6,126,000
WAB Option 4	Close in Place Hybrid Option (CAP Concept)	\$95,420,450	\$ 513,013	\$ 18.56	\$ 15.47	\$5,667,000
WAB Option 5	Close in Place Hybrid Option (Minimum Excavation)	\$79,191,749	\$ 425,762	\$ 60.25	\$ 50.21	\$11,226,000
WAB Option 6	Close in Place Hybrid Option (Combination of Close in Place and Landfill)	\$157,553,126	\$ 847,060	\$ 30.65	\$ 25.54	\$9,498,000

## Notes

- 1. This is considered to be a Rough Order of Magniture Estimate (ROM Estimate).
- 2. Total Estimated Cost/Acre based on closure area.
- 3. Total Estimated Cost/CY based on volume of material removed/ placed in landfill or capped fill area.
- 4. Total Estimated Cost/Ton based on moist unit weight of material removed/placed in landfill or capped fill area (estimated at 1.2 Tons/CY).
- 5. Estimated Post Closure Maintenance & Monitoring Cost for landfill and capped fill areas over period of 30 years.

### Roxboro WAB Closure Option 1 - Closure by Removal (with On-Site Landfill)

### Closure Option Opinion of Probable Cost (ROM)

### **Duke Energy - Roxboro Steam Station**

### Person County, NC

1/8/2016

	Quantity	Unit	Unit Cost	Total Cost	Estimate Note
PROPERTY ACQUISTION	_	r	, , , , , , , , , , , , , , , , , , , ,		
Property Acquition Cost	0	Acres	\$3,000	\$ -	Best estimate of property values in area from review of tax values and for sale listing for large tracts in Person County. NOT VERIFIED.
	su	BTOTAL PROPER	RTY ACQUISTION	\$ -	
GENERAL					
Mobilization	1	LS		\$ -	Estimate at 5% of Final Closure Construction Cost (see below)
Surveying	186	Acres	\$ 2,000	\$ 372,000	
Abandon WAB Discharge Outlet Structures	2	EA	\$ 150,000	\$ 300,000	Estimate at \$150k/riser
Abanton WAB Discharge Outlet Structures	1	SUB	TOTALGENERAL	\$ 672,000	Estimate at \$100kmser
			<u> </u>		
EROSION/SEDIMENT CONTROL AND STORMWATER MANAGEMENT	186	Acres	\$14,000.00	\$ 2,604,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Includes silt fence, wattles, surface
West Ash Basin Sediment Control and Stormwater Management	213	Acres	\$14,000.00		water diversions, sediment basins, temporary seeding and permanent seeding.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Includes silt fence, wattles, surface
Landfill Area Sediment Control and Stormwater Management	1		\$500,000	<b>\$</b> 2,002,000	water diversions, sediment basins, temporary seeding and permanent seeding.
Bridge or Embankment (with culverts) for discharge channel crossing	'	LS	\$500,000		Place holder for cost with no technical basis. NOT VERIFIED
Project Specific Stormewater Management Requirements		Acres		\$ -	
				\$ -	
				\$ -	
				\$ -	
	<u> </u>			\$ -	
SUBTOTAL EROSION/SEDIN	ENT CONTROL A	ND STORMWATE	R MANAGEMENT	\$ 6,086,000	
EARTHWORK					
Ash Basin Earthwork					
Construction Entrance	1000	LF	\$65	\$ 65,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Clearing and Grubbing	5	Acres	\$5,000	\$ 25,000	Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Increased to \$5000/acre from review by NWH.
Topsoil Stripping	5	Acres	\$4,000	\$ 20,000	Strip topsoil to a minimum 6-inch depth and place in stockpile. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Incresed to \$4000/acre from review by NWH.
Earthwork Cut to Waste	0	CY	\$6.25	\$ -	Option cost estimates. Incresed to \$4000/acre from review by NWH.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
	10,000	CY	\$6.25	\$ 62,500	
Earthwork Cut to Fill		CY	\$13	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Load, haul, place, and grade common borrow soil material. Unit Cost based on Amec Foster Wheeler experience and previous closure
Soil Material (18 inches, minimum, source material on-site) Topsoil Material; if required (6-inch thick un-compacted fill, source material		CY	\$13	\$ -	option cost estimates.  Load, haul, place, and grade topsoil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost
off-site)				•	estimates.
Landfill Earthwork	1000	LF	\$65	\$ 65,000	
Construction Entrance					Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure
Clearing and Grubbing	200	Acres	\$5,000		option cost estimates. Increased to \$5000/acre from review by NWH.
Topsoil Stripping	200	Acres	\$4,000	<b>COU,000</b>	Strip topsoil to a minimum 6-inch depth and place in stockpile. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Incresed to \$4000/acre from review by NWH.
Earthwork cut to fill	1,700,000	CY	\$5.40	0,100,000	Grade the site following ash material removal to promote storm water management; grading will be performed to balance cut/fill related to remaining dike/berm soil materials. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Stockpiling of Excavation Soils	2,000,000	CY	\$0.50	\$ 1,000,000	Grade the site following ash material removal to promote storm water management; grading will be performed to balance cut/fill related to remaining dike/berm soil materials. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Perimeter Grading	50000	CY	\$5.40	\$ 270,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Soil Material (18 inches, minimum, source material on-site)		CY	\$13	\$ -	Load, haul, place, and grade common borrow soil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Topsoil Material; if required (6-inch thick un-compacted fill, source material off-site)		CY	\$13	\$ -	Load, haul, place, and grade topsoil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
		SUBTOT	AL EARTHWORK	\$ 12,487,500	
ASH BASIN DEWATERING, EXCAVATION, HAULING AND PLACEMEN	т		•		
ASTI BASIN DEWATERING, EXCEVATION, HASEING AND LEAGUILLY	500	Hours	\$750.00	\$ 375,000	Estimate based on Roxboro West Ash Pond H&H Issuses Improvement Plan, Dewatering/Pumping Plan. Assume drawdown limited to 1 foot/day will require pumping capacity of about 7500 GPM. Estimated time required for initial drawdown: 162,000,000 Gal/7500 GPM x 60
Temporary Dewatering for WAB Free Water (Estimate 162 million gallons)	300	riouis	\$750.00	\$ 375,000	= 360 hours. Use 500 hours for estimating purposes to provide est contingency. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes,
Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 5.5 years)	8,030	Hours	\$750.00	\$ 6,022,500	assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate	100	Hours	\$750.00	\$ 75,000	Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gal//2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option
7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during	730	Hours	\$750.00	\$ 547 500	cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 housr/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction
construction (assume duration of construction to be 6 months)					duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates
Water Treatment/Management	1	LS	\$500,000		Place holder for cost with no technical basis. NOT VERIFIED
Haul Road Construction	6,000	LF	\$60	\$ 360,000	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling	10,382,000	CY	\$2.50	\$ 25,955,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Subsurface Soils for Truck Hauling	300,080	CY	\$2.50	\$ 750,200	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
(On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles		CY	\$6.50	\$ -	Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.
(Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.0 miles	10,767,935	CY	\$2.05	\$ 22,074,267	Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.
Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)	8,614,348	CY	\$1.31	\$ 11,284,796	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Truck Wash	4	EA	\$150,000	\$ 600,000	Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Bridge Repair and Maintenance	0	LS	\$500,000	\$ -	Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.
Paved Haul Road Repair	1,000	LF	\$120	\$ 120,000	
Paved Haul Road Repair SUBTOTAL ASH BASIN DEWA	TERING, EXCAVA	TION, HAULING	AND PLACEMENT	\$ 68,664,263	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
LANDFILL & CLOSE IN PLACE COVER CONSTRUCTION					
Liner System Construction					
Anchor Trench	9,000	LF ev	6.00		Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
8 oz/sy Non-Woven Geotextile	416,240	SY	3.00	\$ 1,248,720	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner	3,746,160	SF	0.73		Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
		SF SF		\$ 2,734,697 \$ 2,397,542	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Geosynthetic Clay Liner	3,746,160		0.64		

### Roxboro WAB Closure Option 1 - Closure by Removal (with On-Site Landfill)

### **Closure Option Opinion of Probable Cost (ROM)**

### **Duke Energy - Roxboro Steam Station**

### Person County, NC

		1	, 	1/8/2016	
	Quantity	Unit	Unit Cost	Total Cost	Estimate Note
Drainage Aggregate for Sump	375	CY	\$67.00	\$ 25,125	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Fine Aggregate for Sump	65	CY	\$55.00	\$ 3,575	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
LCS Riser Pipes	285	LF	\$190.00	\$ 54,150	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Construction					
Subgrade Preparation	86	Acres	\$5,000.00	\$ 430,000	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor
Anchor Trench	9,000	LF	\$6.00	\$ 54,000	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner (GCL) - Not required	0	SF	\$0.73	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
8 oz/sy Non-Woven Geotextile	416,240	SY	3.00	\$ 1,248,720	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Cover System Geosynthetics (40-mil LLDPE Geomembrane and Geocomposite Drainage Layer	3,746,160	SF	\$1.45	\$ 5,431,932	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System 18* Soil Cover	208,120	CY	\$5.50	\$ 1,144,660	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System 6" Top Soil Placement	69,373	CY	\$11.00	\$ 763,107	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
					Unit Cost based on Amec Foster wheeler experience and previous fandilli cost estimates.
Close in Place Option Cover System Construction	0	Acres	\$5,000.00	\$ -	
Subgrade Preparation	0	LF	\$6.00	\$ -	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor
Anchor Trench	0	SF		\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner (GCL) - Not required					Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
8 oz/sy Non-Woven Geotextile  Cover System Geosynthetics (40-mil LLDPE Geomembrane and	0	SY	3.00		Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geocomposite Drainage Layer	0	SF	\$1.45		Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System 18" Soil Cover		CY	\$5.50	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Top Soil Placement		CY	\$11.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
	SUBT	TOTAL LANDFILL	CONSTRUCTION	\$ 20,802,940	
s	SUBTOTAL FINAL	CLOSURE CONS	TRUCTION COST	\$ 108,712,703	
Estimate Mobil	ization Cost (5%	of Final Closure C	construction Cost)	\$ 5,435,635	
OTHER COST					
Design, Permitting and CQA					
Closure Design/Engineering/Permitting (10% of Final Closure Construction Costs)	1	LS	\$ 10,871,270	\$ 10,871,270	Amec Foster Wheeler experience from previous projects
Construction Quality Assurance (CQA) (12% of Final Closure Construction Costs)	1	LS	\$ 13,045,524	\$ 13,045,524	Amec Foster Wheeler experience from previous projects
Costs)	Su	ıbtotal Design, Pe	rmitting and CQA	\$ 23,916,795	Affect Oster Wheeler experience from previous projects
Post Closure Operations and Maintenance (analysis based on 30 year	duration) 0	YR	\$ -	\$ -	
Close in Place (Capped) Area Maintenance ( 0 acres)	0	YR	\$ 58,000	\$ -	Estimate at \$1700/acre/year of capped area.
Close in Place (Capped) Area Monitoring	30	YR	\$ 146,200	\$ 4,386,000	Amec Foster Wheeler experience from previous projects
Landfill Area Maintenance (86 acres)					Estimate at \$1700/acre/year of lined landfill area.
Landfill Area Monitoring	30	YR	\$ 58,000	\$ 1,740,000	Amec Foster Wheeler experience from previous projects
	Subtotal Post Cl	osure Operations	and Maintenance	\$ 6,126,000	
Additional Costs	Ι	T	<u> </u>		
Contingency (15% of Final Closure Construction Costs)	1	LS	\$ 16,306,905	\$ 16,306,905	Amec Foster Wheeler experience from previous projects
		Subtota	Additional Costs	\$ 16,306,905	
	TOTAL OPINIO	N OF PROBABLE	CLOSURE COST	\$ 160,498,038	Rough Order of Magniture Cost Estimate
	OPINION OF PR	OBABLE CLOSU	RE COST PER CY	\$ 15.46	Based on Volume Placed in landfill
	OPINION OF PRO	BABLE CLOSUR	E COST PER TON	\$ 12.88	Based on Moist Unit Weight of 1.2 Tons/CY

### ESTIMATED QUANTITIES

<u>Description</u>	Est Quantity	<u>Units</u>
Estimated Landfill Property Area:	0	Acres
Estimated Landfill Development Area (including buffer and borrow area):	213	Acres
Estimated Lined Landfill Area:	86	Acres
Estimated West Ash Basin Closure Area:	186	Acres
Estimated WAB Restoration Area (after ash removal):	186	Acres
Estimated Ash Material Removed/Hauled Volume:	10,382,000	CY
Estimated Ash Material Removed/Hauled Moist Wt:	12,458,400	Tons (bsed on 1.2 Tons/CY Moist Unit Wt)
Estimated Contaminated Soil Removed/Hauled Volume (WAB):	300,080	CY
Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel):	85,855	CY
Estimated Contaminated Soil Removed/Hauled Moist Wt:	578,903	Tons (based on 1.5 Tons/CY Moist Unit Wt)
Total Estimated Ash and Contaminated Soil Removed/Hauled Volume:	10,767,935	CY
Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:	13,037,303	Tons (based on Moist Unit Wt)
Total Estimated Ash and Contaminated Soil Placed in Landfill Volume:	8,614,348	Tons (based on 0.8 x Volume Hauled)

OPINION OF PROBABLE CLOSURE COST PER ACRE \$

1. This estimate is represented as Rough Order of Magnitude (ROM).

### Roxboro WAB Closure Option 2 - Closure by Removal (with Off-Site Landfill)

### Closure Option Opinion of Probable Cost (ROM)

### **Duke Energy - Roxboro Steam Station**

### Person County, NC

1/8/2016

	Overetites	Unit	Unit Cost		Total Cost	Estimate Note
	Quantity	Unit	Unit Cost		otal Cost	Listing Note
PROPERTY ACQUISTION	400	Acres	\$3,000	\$	1,200,000	
Property Acquition Cost	SU	BTOTAL PROPE	TY ACQUISTION		1,200,000	Best estimate of property values in area from review of tax values and for sale listing for large tracts in Person County. NOT VERIFIED.
				Ť	-,,	
GENERAL			1			
Mobilization	1	LS		\$		Estimate at 5% of Final Closure Construction Cost (see below)
Surveying	586	Acres	\$ 2,000	\$	1,172,000	
Abandon WAB Discharge Outlet Structures	2	EA	\$ 150,000	\$	300,000	Estimate at \$150k/riser
		SUB	TOTALGENERAL	\$	1,472,000	
EROSION/SEDIMENT CONTROL AND STORMWATER MANAGEMENT		1	1			
West Ash Basin Sediment Control and Stormwater Management	186	Acres	\$14,000.00	\$	2,604,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Includes silt fence, wattles, surface water diversions, sediment basins, temporary seeding and permanent seeding.
Landfill Area Sediment Control and Stormwater Management	250	Acres	\$14,000.00	\$	3,500,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Includes silt fence, wattles, surface water diversions, sediment basins, temporary seeding and permanent seeding.
Project Specific Stormewater Management Requirements		Acres		\$	-	Add for specific drainage requirements such as armoring with riprap.
Project Specific Stormewater Management Requirements		Acres		\$	-	
				\$	-	
				\$	-	
				\$		
				\$		
SUBTOTAL EROSION/SEDIM	ENT CONTROL A	ND STOPMWATE	P MANAGEMENT		6,104,000	
SUBTOTAL ENGSION/SEDIM	ENT CONTROL A	ND STORWWATE	R WANAGEMEN	Ψ	0,104,000	
EARTHWORK						
Ash Basin Earthwork		I	I			
Construction Entrance	1000	LF	\$65	\$	65,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Clearing and Grubbing	5	Acres	\$5,000	\$	25,000	Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Increased to \$5000/acre from review by NWH.
Topsoil Stripping	5	Acres	\$4,000	\$	20,000	Strip topsoil to a minimum 6-inch depth and place in stockpile. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Incresed to \$4000/acre from review by NWH.
Clearing and Grubbing	5	Acres	\$5,000	\$	25,000	Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Increased to \$5000/acre from review by NWH.
Earthwork Cut to Waste	0	CY	\$6.25	\$	-	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Earthwork Cut to Fill	10,000	CY	\$6.25	\$	62,500	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Soil Material (18 inches, minimum, source material on-site)		CY	\$13	\$	-	Load, haul, place, and grade common borrow soil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Topsoil Material; if required (6-inch thick un-compacted fill, source material off-site)		CY	\$13	\$	-	Load, haul, place, and grade topsoil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
				1		esurraces.
Landfill Earthwork	1000	LF	\$65	\$	65,000	
Construction Entrance	200	Acres	\$5,000	\$	1,000,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure
Clearing and Grubbing	200	Acres	\$4,000			option cost estimates. Increased to \$5000/acre from review by NWH.  Strip topsoil to a minimum 6-inch depth and place in stockpile. Unit Cost based on Amec Foster Wheeler experience and previous closure
Topsoil Stripping	1,700,000	CY	\$5.40			option cost estimates. Incresed to \$4000/acre from review by NWH.  Grade the site following ash material removal to promote storm water management; grading will be performed to balance cut/fill related to
Earthwork cut to fill						remaining dike/berm soil materials. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Grade the site following ash material removal to promote storm water management; grading will be performed to balance cut/fill related to
Stockpiling of Excavation Soils	2,000,000	CY	\$0.50		1,000,000	remaining dike/berm soil materials. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Perimeter Grading	50000	CY	\$5.40		270,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Soil Material (18 inches, minimum, source material on-site)		CY	\$13		-	Load, haul, place, and grade common borrow soil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Topsoil Material; if required (6-inch thick un-compacted fill, source material off-site)		CY	\$13	\$	-	Load, haul, place, and grade topsoil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
		SUBTOT	AL EARTHWORK	\$	12,512,500	
ASH BASIN DEWATERING, EXCAVATION, HAULING AND PLACEMENT						
	500	Hours	\$750.00	\$	375,000	Estimate based on Roxboro West Ash Pond H&H Issuses Improvement Plan, Dewatering/Pumping Plan. Assume drawdown limited to 1 foot/day will require pumping capacity of about 7500 GPM. Estimated time required for initial drawdown: 162,000,000 Gal/7500 GPM x 60 = 360 hours. Use 500 hours for estimating purposes to provide est contingency. Unit Cost based on Amec Foster Wheeler experience
Temporary Dewatering for WAB Free Water (Estimate 162 million gallons)						and previous closure option cost estimates.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes,
Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 10.7 years)	15,622	Hours	\$750.00	\$	11,716,500	assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 10.7 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)	100	Hours	\$750.00	\$	75,000	Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.
Temporary Dewatering for WAB base inflow and stormwater during	730	Hours	\$750.00	\$	547,500	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 housr/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction
construction (assume duration of construction to be 6 months)	1	LS	\$500,000	\$	500,000	duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates
Water Treatment/Management	6,000	LF	\$60	\$		Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec
Haul Road Construction (1 mile)						Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling	10,382,000	CY	\$2.50		25,955,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Subsurface Soils for Truck Hauling	300,080	CY	\$2.50		750,200	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
(On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill 15 miles	10,767,935	CY	\$6.87		73,975,713	Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.
(Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill miles		CY	\$0.00	\$	-	Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table.
Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)	8,614,348	CY	\$1.31	\$	11,284,796	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Truck Wash	4	EA	\$150,000	\$	600,000	Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Bridge Repair and Maintenance	1	LS	\$500,000	\$	500,000	Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.
Paved Haul Road Repair	79,200	LF	\$120	\$	9,504,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
SUBTOTAL ASH BASIN DEWA	TERING, EXCAVA	ATION, HAULING	AND PLACEMENT	\$	136,143,709	. , , , , , , , , , , , , , , , , , , ,
LANDFILL & CLOSE IN PLACE COVER CONSTRUCTION						
Liner System Construction	0.555			_		
Anchor Trench	9,000	LF SY	6.00 3.00		54,000	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
8 oz/sy Non-Woven Geotextile						Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner	4,500,000	SF	0.73	\$	3,285,000	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Textured 60-mil HDPE Geomembrane	4,500,000	SF	0.64		2,880,000	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Geocomposite Drainage Layer	4,500,000	SF	\$0.91	\$	4,095,000	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.

### Roxboro WAB Closure Option 2 - Closure by Removal (with Off-Site Landfill)

### Closure Option Opinion of Probable Cost (ROM)

### **Duke Energy - Roxboro Steam Station**

### Person County, NC

### 1/8/2016

	_				
	Quantity	Unit	Unit Cost	Total Cost	Estimate Note
Protective Cover Fill	166,667	CY	\$13.00	\$ 2,166,667	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Drainage Aggregate for Sump	375	CY	\$67.00	\$ 25,125	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Fine Aggregate for Sump	65	CY	\$55.00	\$ 3,575	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
LCS Riser Pipes	285	LF	\$190.00	\$ 54,150	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Construction					
Subgrade Preparation	103	Acres	\$5,000.00	\$ 516,529	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor
Anchor Trench	9,000	LF	\$6.00	\$ 54,000	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner (GCL) - Not required	0	SF	\$0.73	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
8 oz/sy Non-Woven Geotextile	500,000	SY	3.00	\$ 1,500,000	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Cover System Geosynthetics (40-mil LLDPE Geomembrane and Geocomposite Drainage Layer	4,500,000	SF	\$1.45	\$ 6,525,000	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System 18" Soil Cover	250,000	CY	\$13.00	\$ 3,250,000	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Top Soil Placement	84,000	CY	\$13.00	\$ 1,092,000	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Close in Place Option Cover System Construction	I	I.	I.		Similar Cook Calcade On A Whole Cook Committee Cook and provided Administration Cook Calcade Cook Calcade Cook Cook Cook Cook Cook Cook Cook Coo
	0	Acres	\$5,000.00	\$ -	
Subgrade Preparation	0	LF	\$6.00	\$ -	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor
Anchor Trench	0	SF	\$0.73	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation  Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner (GCL) - Not required	0	SY	3.00	\$ -	, , , , , , , , , , , , , , , , , , , ,
8 oz/sy Non-Woven Geotextile  Cover System Geosynthetics (40-mil LLDPE Geomembrane and	0	SF	\$1.45	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geocomposite Drainage Layer		CY	\$13.00		Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System 18" Soil Cover		CY	\$13.00		Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Top Soil Placement	SUB		CONSTRUCTION		Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
		TOTAL LANDITILL	CONSTRUCTION	20,001,040	
		0, 00, 00, 00, 00, 00, 00, 00, 00, 00,			
			TRUCTION COST	. , ,	
Estimate Mobil	ization Cost (5% o	of Final Closure C	Construction Cost)	\$ 9,171,663	
OTHER COST					
Design, Permitting and CQA Closure Design/Engineering/Permitting (10% of Final Closure Construction	T	ı	I		
Costs)	1	LS	\$ 18,343,325	\$ 18,343,325	Amec Foster Wheeler experience from previous projects
Construction Quality Assurance (CQA) (12% of Final Closure Construction Costs)	1	LS	\$ 22,011,991	\$ 22,011,991	Amec Foster Wheeler experience from previous projects
	Su	ıbtotal Design, Pe	rmitting and CQA	\$ 40,355,316	
Post Closure Operations and Maintenance (analysis based on 30 year	duration)	1	1		
Close in Place (Capped) Area Maintenance ( 0 acres)	0	YR	\$ -	\$ -	Estimate at \$1700/acre/year of capped area.
Close in Place (Capped) Area Monitoring	0	YR	\$ 58,000	\$ -	Amec Foster Wheeler experience from previous projects
Landfill Area Maintenance (103 acres)	30	YR	\$ 175,100	\$ 5,253,000	Estimate at \$1700/acre/year of lined landfill area.
Landfill Area Monitoring	30	YR	\$ 58,000	\$ 1,740,000	Amec Foster Wheeler experience from previous projects
	Subtotal Post Cl	osure Operations	and Maintenance	\$ 6,993,000	
Additional Costs					
Contingency (15% of Final Closure Construction Costs)	1	LS	\$ 27,514,988	\$ 27,514,988	Amec Foster Wheeler experience from previous projects
		Subtotal	Additional Costs	\$ 27,514,988	
	TOTAL OPINIO	N OF PROBABLE	CLOSURE COST	\$ 267,468,222	Rough Order of Magniture Cost Estimate
	OPINION OF PR	OBABLE CLOSU	RE COST PER CY	\$ 25.76	Based on Volume Placed in landfill
	OPINION OF PRO	BABLE CLOSURI	E COST PER TON	\$ 21.47	Based on Moist Unit Weight of 1.2 Tons/CY
0	PINION OF PROB	SABLE CLOSURE	COST PER ACRE	\$ 1,438,001	Based on Estimated Closue Area
					I

### ESTIMATED QUANTITIES

<u>Description</u>	Est Quantity	<u>Units</u>
Estimated Landfill Property Area:	400	Acres
Estimated Landfill Development Area (including buffer and borrow area):	250	Acres
Estimated Lined Landfill Area:	103	Acres
Estimated West Ash Basin Closure Area:	186	Acres
Estimated WAB Restoration Area (after ash removal):	186	Acres
Estimated Ash Material Removed/Hauled Volume:	10,382,000	CY
Estimated Ash Material Removed/Hauled Moist Wt:	12,458,400	Tons (bsed on 1.2 Tons/CY Moist Unit Wt)
Estimated Contaminated Soil Removed/Hauled Volume (WAB):	300,080	CY
Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel):	85,855	CY
Estimated Contaminated Soil Removed/Hauled Moist Wt:	578,903	Tons (based on 1.5 Tons/CY Moist Unit Wt)
Total Estimated Ash and Contaminated Soil Removed/Hauled Volume:	10,767,935	CY
Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:	13,037,303	Tons (based on Moist Unit Wt )
Total Estimated Ash and Contaminated Soil Placed in Landfill Volume:	8.614.348	Tons (based on 0.8 x Volume Hauled )

### Estimate Notes:

This estimate is represented as Rough Order of Magnitude (ROM).

### Roxboro WAB Closure Option 3 - Closure by Removal (with EAB Landfill Phases 7-9)

### **Closure Option Opinion of Probable Cost (ROM)**

### **Duke Energy - Roxboro Steam Station**

### Person County, NC 1/8/2016

				1/8/	2016	
	Quantity	Unit	Unit Cost	T	otal Cost	Estimate Note
PROPERTY ACQUISTION						
	0	Acres	\$3,000	\$	-	
Property Acquition Cost	SII SII	RTOTAL PROPER	TTY ACQUISTION	\$	_	Best estimate of property values in area from review of tax values and for sale listing for large tracts in Person County. NOT VERIFIED.
		TOTAL PROPER	TIT ACQUISTION	Φ	-	
GENERAL						
Mobilization	1	LS		\$	-	Estimate at 5% of Final Closure Construction Cost (see below)
Sunjoying	186	Acres	\$ 2,000	\$	372,000	
Surveying	2	EA	\$ 150,000	\$	300,000	
Abandon WAB Discharge Outlet Structures	<u> </u>	CUD	TOTALGENERAL		672.000	Estimate at \$150k/riser
		306	TOTALGENERAL	. ф	672,000	
EROSION/SEDIMENT CONTROL AND STORMWATER MANAGEMENT						
West Ash Basin Sediment Control and Stormwater Management	186	Acres	\$14,000.00	\$	2,604,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Includes silt fence, wattles, surface water diversions, sediment basins, temporary seeding and permanent seeding.
_	213	Acres	\$14,000.00	\$	2,982,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Includes silt fence, wattles, surface
Landfill Area Sediment Control and Stormwater Management	1	LS	\$500,000	\$	500,000	water diversions, sediment basins, temporary seeding and permanent seeding.
Bridge or Embankment (with culverts) for discharge channel crossing	<del>                                     </del>		<b>4000,000</b>		000,000	Place holder for cost with no technical basis. NOT VERIFIED
Project Specific Stormewater Management Requirements		Acres		\$	-	
				\$	-	
				\$	-	
				\$	-	
	<del>                                     </del>			\$		
SUBTOTAL EROSION/SEDIN	ENT CONTROL AI	ND STORMWATE	R MANAGEMENT	\$	6,086,000	
EARTHWORK						
Ash Basin Earthwork	<del></del>	<del></del>	<del></del>			
	1000	LF	\$65	\$	65,000	
Construction Entrance						Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure
Clearing and Grubbing	5	Acres	\$5,000		25,000	option cost estimates. Increased to \$5000/acre from review by NWH.
Topsoil Stripping	5	Acres	\$4,000	\$	20,000	Strip topsoil to a minimum 6-inch depth and place in stockpile. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Incresed to \$4000/acre from review by NWH.
Earthwork Cut to Waste	0	CY	\$6.25	\$	-	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
	10,000	CY	\$6.25	\$	62,500	
Earthwork Cut to Fill		CY	\$13	\$		Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Load, haul, place, and grade common borrow soil material. Unit Cost based on Amec Foster Wheeler experience and previous closure
Soil Material (18 inches, minimum, source material on-site)	<u> </u>	-			-	option cost estimates.
Topsoil Material; if required (6-inch thick un-compacted fill, source material off-site)		CY	\$13	\$	-	Load, haul, place, and grade topsoil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Landfill Earthwork						
Construction Entrance	1000	LF	\$65	\$	65,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
	200	Acres	\$5,000	\$	1,000,000	Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure
Clearing and Grubbing	200	Acres	\$4,000			option cost estimates. Increased to \$5000/acre from review by NWH.  Strip topsoil to a minimum 6-inch depth and place in stockpile. Unit Cost based on Amec Foster Wheeler experience and previous closure
Topsoil Stripping						option cost estimates. Incresed to \$4000/acre from review by NWH.
Earthwork cut to fill	1,700,000	CY	\$5.40	\$	5,100,000	remaining dike/berm soil materials. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Stockpiling of Excavation Soils	2,000,000	CY	\$0.50	\$	1,000,000	Grade the site following ash material removal to promote storm water management; grading will be performed to balance cut/fill related to remaining dike/berm soil materials. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Perimeter Grading	50000	CY	\$5.40	\$	270,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
		CY	\$13	\$	_	Load, haul, place, and grade common borrow soil material. Unit Cost based on Amec Foster Wheeler experience and previous closure
Soil Material (18 inches, minimum, source material on-site) Topsoil Material; if required (6-inch thick un-compacted fill, source material		0)/				option cost estimates.  Load, haul, place, and grade topsoil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost
off-site)		CY	\$13			estimates.
		SUBTOT	AL EARTHWORK	\$	12,487,500	
ASH BASIN DEWATERING, EXCAVATION, HAULING AND PLACEMEN	т					
		House	\$7E0.00	e	275 000	Estimate based on Roxboro West Ash Pond H&H Issuses Improvement Plan, Dewatering/Pumping Plan. Assume drawdown limited to 1 foot/day will require pumping capacity of about 7500 GPM. Estimated time required for initial drawdown: 162,000,000 Gal/7500 GPM x 60
Temporary Dewatering for WAB Free Water (Estimate 162 million gallons)	500	Hours	\$750.00	\$	375,000	= 360 hours. Use 500 hours for estimating purposes to provide est contingency. Unit Cost based on Amec Foster Wheeler experience
Temporary Dewatering for WAB base inflow and stormwater during		Hours				and previous closure option cost estimates.
	8,030	110015	\$750.00	\$	6,022,500	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction
construction (assume duration of construction to be 5.5 years)						Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 =
construction (assume duration of construction to be 5.5 years)  Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)	8,030 100	Hours	\$750.00 \$750.00			Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gal//2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during				\$	75,000	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)	100	Hours	\$750.00 \$750.00	\$	75,000	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gal//2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 housr/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during	100 730	Hours Hours LS	\$750.00 \$750.00 \$500,000	\$	75,000 547,500 500,000	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping will cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates  Place holder for cost with no technical basis. NOT VERIFIED
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)	100	Hours Hours	\$750.00 \$750.00	\$ \$	75,000 547,500 500,000	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gal//2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping will cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates  Place holder for cost with no technical basis. NOT VERIFIED
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons) Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months) Water Treatment/Management	100 730	Hours Hours LS	\$750.00 \$750.00 \$500,000	\$ \$ \$	75,000 547,500 500,000	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 GBM/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling	100 730 1 6,000	Hours Hours LS LF	\$750.00 \$750.00 \$500,000 \$60	\$ \$ \$ \$	75,000 547,500 500,000 360,000	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gal//2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	100 730 1 6,000 10,382,000	Hours Hours LS LF CY	\$750.00 \$750.00 \$500,000 \$60 \$2.50	\$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 750,200	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 80 = 82.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	100 730 1 6,000 10,382,000 300,080	Hours  Hours  LS  LF  CY  CY  CY	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$6.50	\$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 750,200	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	100 730 1 6,000 10,382,000 300,080	Hours  Hours  LS  LF  CY  CY  CY	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$2.50 \$6.50	\$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 750,200	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 80 = 82.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	100 730 1 6,000 10,382,000 300,080	Hours  Hours  LS  LF  CY  CY  CY	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$6.50	\$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 750,200	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gal//2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping will cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	100 730 1 6,000 10,382,000 300,080	Hours  Hours  LS  LF  CY  CY  CY	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$2.50 \$6.50	\$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 750,200	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 housr'day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table.
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348	Hours  Hours  LS  LF  CY  CY  CY  CY  CY	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$6.50 \$1.31	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 750,200 - 26,489,120 11,284,796	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 daysfyr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table.  Unit Cost based on Amec Foster Wheeler experienc
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.2 miles  Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)  Truck Wash  Bridge Repair and Maintenance	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348 4	Hours  LS  LF  CY  CY  CY  CY  LS  LF  CY  CY  CY  CY  CY  CY  CY  CY  CY  C	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000  26,489,120 11,284,796 600,000	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Uni
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.2 miles  Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348 4 0 1,000	Hours Hours LS LF CY CY CY CY LS LF LF LF LF LF LF LF LF LF	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 750,200 - 26,489,120 11,284,796 600,000 - 120,000	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience Provious closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table.  Unit Cost based on Amec Foster Wheeler experien
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.2 miles  Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)  Truck Wash  Bridge Repair and Maintenance	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348 4 0 1,000	Hours Hours LS LF CY CY CY CY LS LF LF LF LF LF LF LF LF LF	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 750,200 - 26,489,120 11,284,796 600,000 - 120,000	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table.  Unit Cost based on Amec Foster Wheeler experi
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.2 miles  Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348 4 0 1,000	Hours Hours LS LF CY CY CY CY LS LF LF LF LF LF LF LF LF LF	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 750,200 - 26,489,120 11,284,796 600,000 - 120,000	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table.  Unit Cost based on Amec Foster Wheeler experi
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.2 miles  Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair  SUBTOTAL ASH BASIN DEWALL STATE	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348 4 0 1,000	Hours Hours LS LF CY CY CY CY LS LF LF LF LF LF LF LF LF LF	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 750,200 - 26,489,120 11,284,796 600,000 - 120,000	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 housr/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for of froad and distance using look up table.  Unit Cost based on Amec Foster Wheeler exper
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfillmiles  (Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.2 miles  Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair  SUBTOTAL ASH BASIN DEWALL CLOSE IN PLACE COVER CONSTRUCTION  Liner System Construction	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348 4 0 1,000 ATERING, EXCAVA	Hours  Hours  LS  LF  CY  CY  CY  CY  LS  LF  LF  CY  CY  CY  CY  CY  CY  CY  CY  CY  C	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000 \$AND PLACEMENT	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 26,489,120 11,284,796 600,000 120,000 73,079,116	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 GBI/2000 GFM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hous/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and pre
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.2 miles  Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair  SUBTOTAL ASH BASIN DEWALL STATE	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348 4 0 1,000 ATERING, EXCAVA	Hours  Hours  LS  LF  CY  CY  CY  CY  EA  LS  LF  TION, HAULING A	\$750.00 \$750.00 \$500,000 \$500,000 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000 \$120  AND PLACEMENT	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 26,489,120 11,284,796 600,000 120,000 73,079,116	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gall/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 housr/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table.  Unit Cost based on Amec Foster Wheeler expe
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfillmiles  (Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.2 miles  Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair  SUBTOTAL ASH BASIN DEWALL CLOSE IN PLACE COVER CONSTRUCTION  Liner System Construction	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348 4 0 1,000 ATERING, EXCAVA	Hours Hours LS LF CY CY CY CY LS LF LS LF TION, HAULING A	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000 \$AND PLACEMENT	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 26,489,120 11,284,796 600,000 120,000 73,079,116	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gal/2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hous/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Placed holder estimate for potential bridge repair and ma
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348 4 0 1,000 ATERING, EXCAVA	Hours  Hours  LS  LF  CY  CY  CY  CY  EA  LS  LF  TION, HAULING A	\$750.00 \$750.00 \$500,000 \$500,000 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000 \$120  AND PLACEMENT	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 25,955,000 26,489,120 11,284,796 600,000 120,000 73,079,116	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 5.5 year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 GPM x 60 = 82.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hous/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with or road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.2 miles  Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair  SUBTOTAL ASH BASIN DEWA  LANDFILL & CLOSE IN PLACE COVER CONSTRUCTION  Liner System Construction  Anchor Trench  8 oz/sy Non-Woven Geotextile	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348 4 0 1,000 ATERING, EXCAVA	Hours Hours LS LF CY CY CY CY LS LF LS LF TION, HAULING A	\$750.00 \$750.00 \$500,000 \$500,000 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000 \$120  AND PLACEMENT  6.00 3.00	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 750,200 26,489,120 11,284,796 600,000 120,000 73,079,116 54,000 1,248,720	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/br. S. year construction duration = 8030 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gal/2000 GPM x 60 = 82.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.  Estimate pumping required intermitently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hous/rday for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Hall with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for or road and distance using look up table.  Hall with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost b
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfillmiles  (Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.2 miles  Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair  SUBTOTAL ASH BASIN DEWA  LANDFILL & CLOSE IN PLACE COVER CONSTRUCTION  Liner System Construction  Anchor Trench  8 oz/sy Non-Woven Geotextile  Geosynthetic Clay Liner  Textured 60-mil HDPE Geomembrane	100 730 1 6,000 10,382,000 300,080 10,767,935 8,614,348 4 0 1,000  XTERING, EXCAVA 9,000 416,240 3,746,160	Hours  Hours  LS  LF  CY  CY  CY  CY  EA  LS  LF  TION, HAULING A	\$750.00 \$750.00 \$500,000 \$500,000 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000 \$120  AND PLACEMENT  6.00 3.00 0.73	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 750,200 26,489,120 11,284,796 600,000 120,000 73,079,116 54,000 1,248,720 2,734,697	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x, 366 days/yr x, 367 da
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)  Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)  Water Treatment/Management  Haul Road Construction (1 mile)  Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	100 730 1 6,000 10,382,000 300,080  10,767,935 8,614,348 4 0 1,000 ATERING, EXCAVA  9,000 416,240 3,746,160 3,746,160	Hours Hours LS LF CY CY CY CY EA LS LF TION, HAULING A	\$750.00 \$750.00 \$500,000 \$60 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000 \$120  AND PLACEMENT  6.00 3.00 0.73 0.64	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	75,000 547,500 500,000 360,000 750,200 26,489,120 11,284,796 600,000 120,000 73,079,116 54,000 1,248,720 2,734,697 2,397,542	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least A hours/day for duration of construction. A hriday x, 356 days/yr x, 256 da

### Roxboro WAB Closure Option 3 - Closure by Removal (with EAB Landfill Phases 7-9)

### Closure Option Opinion of Probable Cost (ROM)

### **Duke Energy - Roxboro Steam Station**

### Person County, NC

### 1/8/2016

	Quantity	Unit	Unit Co	st	Total Cost	Estimate Note
Drainage Aggregate for Sump	375	CY	\$	67.00	\$ 25,125	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Fine Aggregate for Sump	65	CY	\$	55.00	\$ 3,575	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
LCS Riser Pipes	285	LF	\$1	90.00	\$ 54,150	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Construction						
Subgrade Preparation	86	Acres	\$5,0	00.00	\$ 430,000	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor
Anchor Trench	9,000	LF	\$	6.00	\$ 54,000	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner (GCL) - Not required	0	SF	\$	0.73	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
8 oz/sy Non-Woven Geotextile	416,240	SY		3.00	\$ 1,248,720	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Cover System Geosynthetics (40-mil LLDPE Geomembrane and Geocomposite Drainage Layer	3,746,160	SF	:	\$1.45	\$ 5,431,932	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System 18" Soil Cover	208,120	CY	\$	13.00	\$ 2,705,560	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Top Soil Placement	69,373	CY	\$	13.00	\$ 901,853	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Close in Place Option Cover System Construction						
Subgrade Preparation		Acres	\$5,0	00.00	\$ -	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor
Anchor Trench		LF	\$	6.00	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner (GCL) - Not required		SF	\$	0.73	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
8 oz/sy Non-Woven Geotextile		SY		3.00	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Cover System Geosynthetics (40-mil LLDPE Geomembrane and Geocomposite Drainage Layer		SF	:	\$1.45	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System 18" Soil Cover		CY	\$	13.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Top Soil Placement		CY	\$	13.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Sover System rep con reaccinent	SUBT	OTAL LANDFILL	CONSTRUC	TION	\$ 22,502,587	Only Odd based on Affice a Color Affice of Experience and provides randing odd communes.
s	SUBTOTAL FINAL	CLOSURE CONS	TRUCTION (	COST	\$ 114,827,203	
Estimate Mobil	ization Cost (5% o	of Final Closure C	onstruction	Cost)	\$ 5,741,360	
OTHER COST						
Design, Permitting and CQA						
Closure Design/Engineering/Permitting (10% of Final Closure Construction Costs)	1	LS	\$ 11,482	2,720	\$ 11,482,720	Amec Foster Wheeler experience from previous projects
Construction Quality Assurance (CQA) (12% of Final Closure Construction Costs)	1	LS	\$ 13,779		\$ 13,779,264	Amec Foster Wheeler experience from previous projects
Subtotal Design, Permitting and CQA \$ 25,261,98						
Post Closure Operations and Maintenance (analysis based on 30 year	duration)					
Close in Place (Capped) Area Maintenance ( 0 acres)	0	YR	\$	-	\$ -	Estimate at \$1700/acre/year of capped area.
Close in Place (Capped) Area Maintenance ( Vacies)	0	YR	\$ 58	3,000	\$ -	Amec Foster Wheeler experience from previous projects
Landfill Area Maintenance (86 acres)	30	YR	\$ 146	5,200	\$ 4,386,000	Estimate at \$1700/acre/year of lined landfill area.
Landfill Area Monitoring	30	YR	\$ 58	3,000	\$ 1,740,000	Amec Foster Wheeler experience from previous projects
Landin rica monitoring	Subtotal Post Cle	sure Operations	and Mainter	nance	\$ 6,126,000	Annee I dated Whiteleri experience from previous projects
Additional Costs						
Contingency (15% of Final Closure Construction Costs)	1	LS	\$ 17,224	1,080	\$ 17,224,080	Amec Foster Wheeler experience from previous projects
Commission (1070 of Final Globale Constitution Costs)	1	Subtotal	Additional (	Costs	\$ 17,224,080	у положно подольного потгутотом рыјема
	TOTAL OPINIO	N OF PROBABLE	CLOSURE (	COST	\$ 169,180,628	Rough Order of Magniture Cost Estimate
	OPINION OF PR	OBABLE CLOSUI	RE COST PE	R CY	\$ 16.30	Based on Volume Placed in landfill
	OPINION OF PRO	BABLE CLOSURI	E COST PER	TON	\$ 13.58	Based on Moist Unit Weight of 1.2 Tons/CY
C	PINION OF PROB	ABLE CLOSURE	COST PER	ACRE	\$ 909,573	Based on Estimated Closue Area

### ESTIMATED QUANTITIES

<u>Description</u>	Est Quantity	<u>Units</u>
Estimated Landfill Property Area:	0	Acres
Estimated Landfill Development Area (including buffer and borrow area):	213	Acres
Estimated Lined Landfill Area:	86	Acres
Estimated West Ash Basin Closure Area:	186	Acres
Estimated WAB Restoration Area (after ash removal):	186	Acres
Estimated Ash Material Removed/Hauled Volume:	10,382,000	CY
Estimated Ash Material Removed/Hauled Moist Wt:	12,458,400	Tons (bsed on 1.2 Tons/CY Moist Unit Wt)
Estimated Contaminated Soil Removed/Hauled Volume (WAB):	300,080	CY
Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel):	85,855	CY
Estimated Contaminated Soil Removed/Hauled Moist Wt:	578,903	Tons (based on 1.5 Tons/CY Moist Unit Wt)
Total Estimated Ash and Contaminated Soil Removed/Hauled Volume:	10.767.935	CY

13,037,303 Tons (based on Moist Unit Wt )

8,614,348 Tons (based on 0.8 x Volume Hauled)

### Estimate Notes

1. This estimate is represented as Rough Order of Magnitude (ROM).

Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:

Total Estimated Ash and Contaminated Soil Placed in Landfill Volume:

### Roxboro WAB Closure Option 4 - Close in Place Hybrid (CAP Concept)

### Closure Option Opinion of Probable Cost (ROM)

### **Duke Energy - Roxboro Steam Station**

### Person County, NC

1/8/2016

Page		Quantity	Unit	Unit Cost	Total C		Estimate Note
The color		Quantity	Onit	Unit Cost	Total C	ost	Estimate Note
## Company		0	Acres	\$3,000	\$	-	
The content of the	Property Acquition Cost	SU	I BTOTAL PROPER	TY ACQUISTION	\$	-	Best estimate of property values in area from review of tax values and for sale listing for large tracts in Person County. NOT VERHIED.
The content of the							
1		1	LS		\$	-	Estimate at 5% of Final Closure Construction Cost (see below)
Part	Mobilization	186		\$ 2.000			, , , , , , , , , , , , , , , , , , ,
	Surveying						
	Abandon WAB Discharge Outlet Structures						Estimate at \$150k/riser
Manual Content Conte			308	TOTALGENERAL	φ 07	72,000	
The content of the	EROSION/SEDIMENT CONTROL AND STORMWATER MANAGEMENT	400	A	£44.000.00	¢ 0.00	24.000	Unit Cost hased on Amer Foster Wheeler experience and previous closure ontion cost estimates. Includes silt fence wattles surface
The content of the	West Ash Basin Sediment Control and Stormwater Management					J4,000	water diversions, sediment basins, temporary seeding and permanent seeding.
Marie   Mari	Landfill Area Sediment Control and Stormwater Management					-	
March   1900	Bridge or Embankment (with culverts) for discharge channel crossing						Place holder for cost with no technical basis. NOT VERIFIED
Marie   Mari	Breaching WAB Main Dam	1	LS	\$1,000,000	\$ 1,00	00,000	Place holder for cost with no technical basis. NOT VERIFIED
Substitute   Sub	Permanent Drainage and Surface Stabilization Measures	186	Acres	\$14,000	\$ 2,60	04,000	Place holder for cost with no technical basis. NOT VERIFIED
## PARTICLE STORM CONTROL AND					\$	-	
Section   Process   Proc					\$	-	
## Designed Section (1997)  ##					\$	-	
Control   Cont	SUBTOTAL EROSION/SEDIMI	ENT CONTROL A	ND STORMWATE	R MANAGEMENT	\$ 6,70	08,000	
Control   Cont	EARTHWORK						
1	Ash Basin Earthwork						
1	Construction Entrance	1000	LF	\$65	\$ 6	65,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
1		5	Acres	\$5,000	\$ 2	25,000	Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure
### A PACK STATE OF THE CONTINUES OF THE		5	Acres	\$4,000	\$ 2	20,000	Strip topsoil to a minimum 6-inch depth and place in stockpile. Unit Cost based on Amec Foster Wheeler experience and previous closure
Marie   Mari		0	CY	\$6.25	\$	-	·
Anna   Company		534,539	CY	\$6.25	\$ 3,34	40,869	
Content of Content o	-	534,539	CY	\$13	\$ 6,94	49,007	Load, haul, place, and grade common borrow soil material. Unit Cost based on Amec Foster Wheeler experience and previous closure
Part	Soil Material (fill required for drainage channel)  Topsoil Material; if required (6-inch thick un-compacted fill, source material		CY	\$13	\$		
Company   Comp	off-site)			***	Ť		estimates.
March   Marc	Landfill Earthwork	0	15	265	¢		
services of colorishing  Co. Agris S. March  Description  Co. Agris S. March  Co. Co. S. March  Co. Co. March  Co. March  Co. Co. March	Construction Entrance						·
Selection of the III	Clearing and Grubbing					-	option cost estimates. Increased to \$5000/acre from review by NWH.
surfaces and 18	Topsoil Stripping					-	option cost estimates. Incresed to \$4000/acre from review by NWH.
Secretary States and inflament place with an improvement of the control of the co	Earthwork cut to fill					-	remaining dike/berm soil materials. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Methods   Meth	Stockpiling of Excavation Soils	0	CY	\$0.50	\$	-	
and tables of the process methods and collection of the process of	Perimeter Grading	0	CY	\$5.40	\$	-	·
SHANN DOWNTERNO, EXCAVATION, MAULING AND PLACEMENT  BH ASAN DOWNTERNO, EXCAVATION, MAULING AND PLACEMENT  BH ASAN DOWNTERNO, EXCAVATION, MAULING AND PLACEMENT  SUPPORT DAWNSHIP for White Plant State from an addressment or driving galron, and program to milk or support of the common	Soil Material (18 inches, minimum, source material on-site)		CY	\$13	\$	-	
Set BASIN DEWATERING, EXCAVATION, HAULING AND PLACEMENT  500 Hoars 570.00 \$ 270.00  600 Wall images purely caused of Recibing Wall images purely caused wall images purely caused wall images images purely caused wall im	Topsoil Material; if required (6-inch thick un-compacted fill, source material off-site)		CY	\$13	\$	-	
House \$750.00 \$			SUBTOT	AL EARTHWORK	\$ 10,39	99,876	
House Sylab	ASH BASIN DEWATERING, EXCAVATION, HAULING AND PLACEMENT	-	ı	1	ı		Salimate based on Deubare Weet Ask Dood US II Jayrees Innersymmet Dian Deutating Dumping Dian Assume drawdown limited to 4
personant Development of WAB bear inflow and stormwester during personal development by duration of exception by an expert of personal development on the storm to search to specify the control of the personal development of th		500	Hours	\$750.00	\$ 37	75,000	foot/day will require pumping capacity of about 7500 GPM. Estimated time required for initial drawdown: 162,000,000 Gal/7500 GPM x 60
protection designated duration of contractions to the 2.7 years)  House \$750.00  For \$750.00  Fo	Temporary Dewatering for WAB hase inflow and stormwater during	0.040	Haves	\$750.00	¢ 0.05	50.500	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes,
5 million glob (1) more recommendation of the Process of the Proce	construction (assume duration of construction to be 2.7 years)	3,942	nouis	\$750.00	\$ 2,95	56,500	duration = 3942 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates
## Hours ## \$750.00 \$ 5.475.00 \$ season flow and stormwarder during recovery from the prompting will be negated for a flase 4 households for Construction (a tumbe) ## Annual for Construction (a tu	Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)	100	Hours	\$750.00	\$ 7	75,000	62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.
Place holder for cast with no technical bases. NOT VERFIELD.  ### Place holder for cast with no technical bases. NOT VERFIELD.  ### Place holder for cast with no technical bases. NOT VERFIELD.  ### Place holder for cast with no technical bases. NOT VERFIELD.  ### Place holder for cast with no technical bases. NOT VERFIELD.  ### Place holder for cast with not bechain the part of the part	Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)	730	Hours	\$750.00	\$ 54	47,500	assume that pumping will be required for at least 4 housr/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction
au Read Construction (f mile)  6,000  LF  50  \$36,000  Annee Foster Wheeler equaterines based on 12-vich thick, RBC and supporting gentlessile at 20-lock width. Unit Cost based on Annee Foster Wheeler equaterines and previous closure option cost estimates.  1,000  LF  1,000	Water Treatment/Management	1	LS	\$500,000	\$ 50	00,000	
sconvation and Loading of Pond Ash not Truck Hauling  5,140,645  CY  \$2,50  \$12,851,812  Unit Cost based on Amer Foster Wheeler experience and previous closure option cost estimates.  1,000  LF  \$15,000  \$1,140,645  CY  \$2,50  \$1,140,645  CY  \$2,50  \$1,285,1812  Unit Cost based on Amer Foster Wheeler experience and previous closure option cost estimates.  1,000  LF  \$1,000  LF  \$1,000  \$	-	6,000	LF	\$60	\$ 36	60,000	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec
261,708 CY \$2.50 \$ 654,270  Direct Coard Diseased on Annee Foster Wheeler experience and previous closure option cost estimates.  Direct Coard Diseased on Annee Foster Wheeler experience and previous closure option cost estimates.  Plant With on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Annee Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  11 (70	·	5,140,645	CY	\$2.50	\$ 12,85	51,613	
A Ada with on road dump mucks assumed with 17 cy max capacity. Unit Cost based on Amer Foster Wheeler experience and previous because option or ceit estimates. Adjust for or not and distinct outing lock by paties.  If Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 0.5  5,402,353  CY  \$2.05  \$11,074,822  CY  \$1.31  \$5,681,685  Unit Cost based on Amer Foster Wheeler experience and previous observe option cost estimates. Adjust for or road and distinct outing lock by paties.  Use residually a subject of road and distinct outing lock by paties.  Use residual of Pond Ash and Impacted Soils in Landfill (Use placed  4,221,882  CY  \$1.31  \$5,681,685  Unit Cost based on Amer Foster Wheeler experience and previous observe option cost estimates. Adjust for of road and distinct outing to keep table. Use rate of \$2,056 ym.  Use Wash  A EA  \$150,000  \$ 5,000,000  Tout wash necessary to clear fives and distinct outing to keep table. Use rate of \$2,056 ym.  Use Wash necessary to clear five and or provide and distinct outing to black. Use rate of \$2,056 ym.  Unit Cost based on Amer Foster Wheeler experience and previous clearure option cost estimates.  **South Cost based on Amer Foster Wheeler experience and previous clearure option cost estimates.  **South Cost based on Amer Foster Wheeler experience and previous clearure option cost estimates.  **South Cost based on Amer Foster Wheeler experience and previous clearure option cost estimates.  **Paced holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.  **Inc. Cost based on Amer Foster Wheeler experience and previous landfill cost estimates.  **South Cost based on Amer Foster Wheeler experience and previous landfill cost estimates.  **South Cost based on Amer Foster Wheeler experience and previous landfill cost estimates.  **South Cost based on Amer Foster Wheeler experience and previous landfill cost estimates.  **South Cost based on Amer Foster Wheeler experience and previous landfill cost estimates.  **Out Cost based on Amer Fos		261,708	CY	\$2.50	\$ 65	54,270	
ides   Source option cost estimates. Adjust for on road and distance using look up table.   Source option cost estimates. Adjust for on road and distance using look up table.   Source option cost estimates. Adjust for on road and distance using look up table.   Source option cost estimates.   Source option cost estim	(On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill		CY	\$6.50	\$	-	Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous
lites accoment of Pond Ash and Impacted Soils In Landfill (Use placed 4,321,882 CY \$1.31 \$5,661,666   Subme) Lacement of Pond Ash and Impacted Soils In Landfill (Use placed 4,321,882 CY \$1.31 \$5,661,666   Lunit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  **Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.**  **Placed holder estimate for potential bridge repair and maintenance cost. NOT VER	miles (Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 0.5	5,402,353	CY			74,824	Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous
Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  1	miles Placement of Pond Ash and Impacted Soils In Landfill (Use placed						closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min
experience and previous closure option cost estimates.    Comparison of the cost of the co	volume)						Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler
Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.  aved Haul Road Repair  1,000 LF \$120,000  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  SUBTOTAL ASH BASIN DEWATERING, EXCAVATION, HAULING AND PLACEMENT \$ 35,776,372  ANDFILL & CLOSE IN PLACE COVER CONSTRUCTION  Inter System Construction  Inchor Trench  0 LF 6.00 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  eosynthetic Clay Liner  0 SF 0.70 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  extured 60-mil HDPE Geomembrane  0 SF 0.58 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  eocomposite Drainage Layer  0 SF \$1.11 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  1 Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  1 Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  2 Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  3 Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  4 Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  5 Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.	Truck Wash					.,550	
SUBTOTAL ASH BASIN DEWATERING, EXCAVATION, HAULING AND PLACEMENT  SUBTOTAL ASH BASIN DEWATERING, EXCAVATION, HAULING AND PLACEMENT  Substance Construction  Inchor Trench  OLF  6.00  SF  0.70  SF  0.70  SF  0.58  Tunit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.	Bridge Repair and Maintenance					-	Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.
ANDFILL & CLOSE IN PLACE COVER CONSTRUCTION  Inter System Construction  Inchor Trench  O  LF  6.00 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Peosynthetic Clay Liner  O  SF  O.70 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  O  SF  O.58 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  O  SF  O.58 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  O  SF  O  SF  SI.11 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  O  CY  SI.300 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  O  CY  SI.300 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  O  CY  SI.300 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.	Paved Haul Road Repair						Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
iner System Construction  Inchor Trench  Inchor Tre	SUBTUTAL ASH BASIN DEWA	ENING, EXCAVA	TION, HAULING	AND FLACEMENT	ъ 35,77	0,3/2	
nchor Trench  0 LF  6.00 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  eosynthetic Clay Liner  0 SF  0.70 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  extured 60-mil HDPE Geomembrane  0 SF  0.58 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  eocomposite Drainage Layer  0 SF  \$1.11 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  1 Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  1 Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  1 Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  1 Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.	LANDFILL & CLOSE IN PLACE COVER CONSTRUCTION						
eosynthetic Clay Liner  0 SF 0.70 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  0 SF 0.58 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  eocomposite Drainage Layer  0 SF \$1.11 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  0 CY \$13.00 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  0 CY \$67.00 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.	Liner System Construction			T			
extured 60-mil HDPE Geomembrane  0 SF 0.58 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  extured 60-mil HDPE Geomembrane  0 SF 0.58 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  ecomposite Drainage Layer  0 SF \$1.11 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  0 CY \$13.00 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.	Anchor Trench		LF	6.00	\$	-	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
eccomposite Drainage Layer  O SF \$1.11 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  O CY \$13.00 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  O CY \$67.00 \$ -	Geosynthetic Clay Liner	0	SF	0.70	\$	-	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
eocomposite Drainage Layer  O CY \$13.00 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  O CY \$67.00 \$ -	Textured 60-mil HDPE Geomembrane	0	SF	0.58	\$	-	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
rotective Cover Fill Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  0 CY \$67.00 \$ -	Geocomposite Drainage Layer	0	SF	\$1.11	\$	-	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
rainage Aggregate for Sump 0 CY \$67.00 \$ - Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.	Protective Cover Fill	0	CY	\$13.00	\$	-	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
The state of the s	Drainage Aggregate for Sump	0	CY	\$67.00	\$		Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.

### Roxboro WAB Closure Option 4 - Close in Place Hybrid (CAP Concept)

### Closure Option Opinion of Probable Cost (ROM)

### **Duke Energy - Roxboro Steam Station**

### Person County, NC

### 1/8/2016

Fine Aggregate for Sump	Quantity		1/8/2016							
		Unit	Unit Cost	Total Cost	Estimate Note					
	0	CY	\$55.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.					
LCS Riser Pipes	0	LF	\$190.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.					
Cover System Construction										
Subgrade Preparation		Acres	\$5,000.00	\$ -	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor					
Anchor Trench		LF	\$6.00	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation					
Geosynthetic Clay Liner (GCL) - Not required		SF	\$0.73	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation					
8 oz/sy Non-Woven Geotextile		SY	3.00	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation					
Cover System Geosynthetics (40-mil LLDPE Geomembrane and Geocomposite Drainage Layer		SF	\$1.45	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.					
Cover System Geosynthetics	0	SF	\$1.14	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.					
Cover System 18" Soil Cover	0	CY	\$13.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.					
Cover System Top Soil Placement	0	CY	\$13.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.					
Close in Place Option Cover System Construction		I.	Į.		Similar Court Calcast Control of Control of Calcast Ca					
Subgrade Preparation	77	Acres	\$5,000.00	\$ 385,000	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor					
Anchor Trench	9,000	LF	\$6.00	\$ 54,000	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation					
Geosynthetic Clay Liner (GCL) - Not required	0	SF	\$0.73	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation					
8 oz/sy Non-Woven Geotextile	372,680	SY	3.00	\$ 1,118,040	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation					
Cover System Geosynthetics (40-mil LLDPE Geomembrane and Geocomposite Drainage Layer	3,354,120	SF	\$1.45	\$ 4,863,474	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.					
Cover System 18" Soil Cover	186,340	CY	\$13.00	\$ 2,422,420	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.					
Cover System Top Soil Placement	62,113	CY	\$13.00	\$ 807,473	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.					
	OTAL LANDFILL &	COVER SYSTEM	CONSTRUCTION	\$ 9,650,407						
:	SUBTOTAL FINAL	CLOSURE CONS	TRUCTION COST	\$ 63,206,655						
Estimate Mobi	ilization Cost (5% o	of Final Closure C	onstruction Cost)	\$ 3,160,333						
OTHER COST										
Design, Permitting and CQA										
Closure Design/Engineering/Permitting (10% of Final Closure Construction Costs)	1	LS	\$ 6,320,666	\$ 6,320,666	Amec Foster Wheeler experience from previous projects					
Construction Quality Assurance (CQA) (12% of Final Closure Construction Costs)	1	LS	\$ 7,584,799	\$ 7,584,799	Amec Foster Wheeler experience from previous projects					
	Su	btotal Design, Pe	rmitting and CQA	\$ 13,905,464						
Post Closure Operations and Maintenance (analysis based on 30 year	r duration)									
Close in Place (Capped) Area Maintenance (77 acres)	30	YR	\$ 130,900	\$ 3,927,000	Estimate at \$1700/acre/year of capped area.					
	30	YR	\$ 58,000	\$ 1,740,000	Amec Foster Wheeler experience from previous projects					
	0	YR	\$ -	\$ -	Estimate at \$1700/acre/year of lined landfill area.					
	0	YR	\$ 58,000	\$ -	Amec Foster Wheeler experience from previous projects					
	Subtotal Post Cl	osure Operations	and Maintenance	\$ 5,667,000						
Additional Costs										
	1	LS	\$ 9,480,998	\$ 9,480,998	Amos Factor Whooler experience from provious projects					
Continuency (15% of Final Closure Construction Costs)	1	Subtotal	Additional Costs	\$ 9,480,998	Amec Foster Wheeler experience from previous projects					
Contingency (15% of Final Closure Construction Costs)										
Contingency (15% of Final Closure Construction Costs)										
Contingency (15% of Final Closure Construction Costs)	TOTAL OPINIO	N OF PROBABLE	CLOSURE COST	\$ 95,420,450	Rough Order of Magniture Cost Estimate					
Contingency (15% of Final Closure Construction Costs)			CLOSURE COST		Rough Order of Magniture Cost Estimate  Based on Volume Placed in landfill					
Contingency (15% of Final Closure Construction Costs)		OBABLE CLOSU	RE COST PER CY	\$ 18.56						
Design, Permitting and CQA  Closure Design/Engineering/Permitting (10% of Final Closure Construction Costs)  Construction Quality Assurance (CQA) (12% of Final Closure Construction Costs)  Post Closure Operations and Maintenance (analysis based on 30 year	1 Su Su 30 30 30 0	LS  btotal Design, Pe  YR  YR  YR	\$ 7,584,799  mitting and CQA  \$ 130,900  \$ 58,000  \$ -	\$ 7,584,799 \$ 13,905,464 \$ 3,927,000 \$ 1,740,000	Amec Foster Wheeler experience from previous projects  Estimate at \$1700/acre/year of capped area.  Amec Foster Wheeler experience from previous projects					

### ESTIMATED QUANTITIES

<u>Description</u>	Est Quantity	<u>Unit</u>
Estimated Landfill Property Area:	0	Acres
Estimated Landfill Development Area (including buffer and borrow area):	0	Acres
Estimated Lined Landfill Area:	0	Acres
Estimated West Ash Basin Closure Area:	186	Acres
Estimated WAB Restoration Area (after ash removal):	109	Acres
Estimated Close in Place Area:	77	Acres
Estimated Ash Material Removed/Hauled Volume:	5,140,645	CY
Estimated Ash Material Removed/Hauled Moist Wt:	6,168,774	Tons (bsec

Estimated Contaminated Soil Removed/Hauled Volume (WAB): 175,853 CY
Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel): 85,855 CY

6,168,774 Tons (bsed on 1.2 Tons/CY Moist Unit Wt)

Estimated Contaminated Soil Removed/Hauled Moist Wt:

Total Estimated Ash and Contaminated Soil Removed/Hauled Volume:

Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:

Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:

Total Estimated Ash and Contaminated Soil Placed in Landfill Volume:

4,321,882 Tons (based on 0.8 x Volume Hauled)

### Estimate Notes

This estimate is represented as Rough Order of Magnitude (ROM).

### Roxboro WAB Closure Option 5 - Close in Place Hybrid (Minimum Excavation)

### Closure Option Opinion of Probable Cost (ROM)

### **Duke Energy - Roxboro Steam Station**

### Person County, NC

1/8/2016

	Quantity	Unit	Unit Cost	Tota	al Cost	Estimate Note
PROPERTY ACQUISTION		T	1	1		
Property Acquition Cost	perty Acquition Cost 0 Acres \$3,00		\$3,000	\$ - B		Best estimate of property values in area from review of tax values and for sale listing for large tracts in Person County. NOT VERIFIED.
	SU	BTOTAL PROPER	RTY ACQUISTION	\$	-	
GENERAL						
Mobilization	1	LS		\$	-	Estimate at 5% of Final Closure Construction Cost (see below)
Surveying	186	Acres	\$ 2,000	\$	372,000	
Abandon WAB Discharge Outlet Structures	2	EA	\$ 150,000	\$	300,000	Estimate at \$150k/riser
Abandon WAB Discharge Outlet Structures		SUB	TOTALGENERAL	\$	672,000	Lournate at 9 (JON/Ise)
EROSION/SEDIMENT CONTROL AND STORMWATER MANAGEMENT	186	Acres	\$14,000.00	\$ 2	2.604.000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Includes silt fence, wattles, surface
West Ash Basin Sediment Control and Stormwater Management	0	Acres	\$14,000.00			water diversions, sediment basins, temporary seeding and permanent seeding.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Includes silt fence, wattles, surface
Landfill Area Sediment Control and Stormwater Management	1					water diversions, sediment basins, temporary seeding and permanent seeding.
Breaching WAP Dike No. 1	+	LS	\$500,000		500,000	Place holder for cost with no technical basis. NOT VERIFIED
Permanent Drainage and Surface Stabilization Measures	186	Acres	\$14,000		2,604,000	Place holder for cost with no technical basis. NOT VERIFIED
				\$	-	
				\$	-	
				\$	-	
				\$	-	
SUBTOTAL EROSION/SEDIN	MENT CONTROL A	ND STORMWATE	R MANAGEMENT	\$ 5	5,708,000	
EARTHWORK						
Ash Basin Earthwork						
	1000	LF	\$65	\$	65,000	Hait Cost based on Amos Faster Whooler avantions and provides also were still a section of the s
Construction Entrance	5	Acres	\$5,000	\$	25,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure.
Clearing and Grubbing	5	Acres	\$4,000	\$	20.000	option cost estimates. Increased to \$5000/acre from review by NWH. Strip topsoil to a minimum 6-inch depth and place in stockpile. Unit Cost based on Amec Foster Wheeler experience and previous closur
Topsoil Stripping	0	CY	\$6.25			option cost estimates. Incresed to \$4000/acre from review by NWH.
Earthwork Cut to Waste	1,314,364	CY	\$6.25		3,214,775	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Earthwork Cut to Fill	1,314,364					Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Load, haul, place, and grade common borrow soil material. Unit Cost based on Amec Foster Wheeler experience and previous closure
Soil Material (18 inches, minimum, source material on-site)		CY	\$13	\$		option cost estimates.
Topsoil Material; if required (6-inch thick un-compacted fill, source material off-site)		CY	\$13	\$	-	Load, haul, place, and grade topsoil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Landfill Earthwork		1		1		
Construction Entrance	0	LF	\$65	\$	-	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Clearing and Grubbing	0	Acres	\$5,000	\$	-	Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Increased to \$5000/acre from review by NWH.
Topsoil Stripping	0	Acres	\$4,000	\$	-	Strip topsoil to a minimum 6-inch depth and place in stockpile. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Incresed to \$4000/acre from review by NWH.
Earthwork cut to fill	0	CY	\$5.40	\$	-	Grade the site following ash material removal to promote storm water management; grading will be performed to balance cut/fill related to remaining dike/berm soil materials. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Stockpiling of Excavation Soils	0	CY	\$0.50	\$		Grade the site following ash material removal to promote storm water management; grading will be performed to balance cut/fill related to remaining dike/berm soil materials. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Perimeter Grading	0	CY	\$0.50	\$	-	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
		CY	\$13	\$	_	Load, haul, place, and grade common borrow soil material. Unit Cost based on Amec Foster Wheeler experience and previous closure
Soil Material (18 inches, minimum, source material on-site) Topsoil Material; if required (6-inch thick un-compacted fill, source material	1	CY	\$13	\$	_	option cost estimates.  Load, haul, place, and grade topsoil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost
off-site)		SUBTOT	AL EARTHWORK	\$ 8	3,324,775	estimates.
			AL LANTINGIN	Ψ	5,524,775	
ASH BASIN DEWATERING, EXCAVATION, HAULING AND PLACEMEN	NT 					Estimate based on Roxboro West Ash Pond H&H Issuses Improvement Plan, Dewatering/Pumping Plan. Assume drawdown limited to 1
Temporary Devictoring for WAD Free Water (Fatimete 460 million college)	500	Hours	\$750.00	\$	375,000	foot/day will require pumping capacity of about 7500 GPM. Estimated time required for initial drawdown: 162,000,000 Gal/7500 GPM x 6 = 360 hours. Use 500 hours for estimating purposes to provide est contingency. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Temporary Dewatering for WAB Free Water (Estimate 162 million gallons) Temporary Dewatering for WAB base inflow and stormwater during	1,460	Hours	\$750.00	\$ 1	1,095,000	and previous closure upition cost seminates.  Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 1 year construction
construction (assume duration of construction to be 1 years)						duration = 3942 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates  Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gal//2000 GPM x 60 =
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)	100	Hours	\$750.00	\$	75,000	62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost. Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes,
Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 6 months)	730	Hours	\$750.00	\$	547,500	assume that pumping will be required for at least 4 housr/day for duration of construction. 4 hr/day x 365 days/yr x 0.5 year construction duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates
Water Treatment/Management	1		\$500,000	. —	500.000	
Haul Road Construction	1	LS	\$500,000	\$	500,000	Place holder for cost with no technical basis. NOT VERIFIED
	6,000	LS LF	\$60			Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec
				\$		Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling	6,000	LF	\$60	\$ 3	360,000	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	6,000	LF CY	\$60 \$2.50	\$ \$ 3	360,000 3,285,910	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	6,000 1,314,364 85,855	LF CY CY	\$60 \$2.50 \$2.50 \$6.50	\$ \$ 3 \$	360,000 3,285,910 214,638	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill  (Off Road) Hauling of Pond Ash and Impacted Soils 0.7 miles	6,000	LF CY CY CY CY	\$60 \$2.50 \$2.50 \$6.50	\$ 3 \$ 3 \$ \$	360,000 3,285,910 214,638	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill  miles	6,000 1,314,364 85,855 1,400,219	CY CY CY CY	\$60 \$2.50 \$2.50 \$6.50 \$1.31	\$ \$ 3 \$ \$ \$ \$ \$ 2 \$	360,000 3,285,910 214,638 - 2,870,449	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill  (Off Road) Hauling of Pond Ash and Impacted Soils 0.7 miles	6,000 1,314,364 85,855 1,400,219	LF CY CY CY CY CY CY EA	\$60 \$2.50 \$2.50 \$6.50 \$2.05 \$1.31	\$ 3 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 3,285,910 214,638 - 2,870,449	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill  miles  (Off Road) Hauling of Pond Ash and Impacted Soils 0.7 miles  Placement of Pond Ash and Impacted Soils (Use placed volume)	6,000 1,314,364 85,855 1,400,219 4	CY CY CY CY CY LS	\$60 \$2.50 \$2.50 \$6.50 \$2.05 \$1.31 \$150,000	\$ 3 \$ 3 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 3,285,910 214,638 - 2,870,449	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill  miles  (Off Road) Hauling of Pond Ash and Impacted Soils 0.7 miles  Placement of Pond Ash and Impacted Soils (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair	6,000 1,314,364 85,855 1,400,219 4 0	LF CY CY CY CY CY LS LF	\$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000	\$ 3 \$ 3 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 3,285,910 214,638 - 2,870,449	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill  miles  (Off Road) Hauling of Pond Ash and Impacted Soils 0.7 miles  Placement of Pond Ash and Impacted Soils (Use placed volume)  Truck Wash  Bridge Repair and Maintenance	6,000 1,314,364 85,855 1,400,219 4 0	LF CY CY CY CY CY LS LF	\$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000	\$ 3 \$ 3 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 3,285,910 214,638 - 2,870,449	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill  miles  (Off Road) Hauling of Pond Ash and Impacted Soils 0.7 miles  Placement of Pond Ash and Impacted Soils (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair	6,000 1,314,364 85,855 1,400,219 4 0	LF CY CY CY CY CY LS LF	\$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000	\$ 3 \$ 3 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 3,285,910 214,638 - 2,870,449 - 600,000	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	6,000 1,314,364 85,855 1,400,219 4 0	LF CY CY CY CY CY LS LF	\$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000	\$ 3 \$ 3 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 3,285,910 214,638 - 2,870,449 - 600,000	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils 0.7 miles  Placement of Pond Ash and Impacted Soils (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair  SUBTOTAL ASH BASIN DEW/	6,000 1,314,364 85,855 1,400,219 4 0	LF CY CY CY CY CY LS LF	\$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000	\$ 3 \$ 3 \$ \$ 2 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ 9	360,000 3,285,910 214,638 - 2,870,449 - 600,000 - - 9,923,496	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils 0.7 miles  Placement of Pond Ash and Impacted Soils (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair  SUBTOTAL ASH BASIN DEW/  LANDFILL & CLOSE IN PLACE COVER CONSTRUCTION  Liner System Construction  Anchor Trench	6,000 1,314,364 85,855 1,400,219 4 0 0 ATERING, EXCAVA	LF CY CY CY CY CY LS LF CTION, HAULING	\$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000	\$ 3 \$ 3 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 3,285,910 214,638 - 2,870,449 - 600,000 - - 0,923,496	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	6,000  1,314,364  85,855  1,400,219  4  0  ATERING, EXCAVA	LF CY CY CY CY CY EA LS LF ATION, HAULING	\$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000 \$120  AND PLACEMENT	\$ 3 \$ 3 \$ \$ 2 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 3,285,910 214,638 - 2,870,449 - 600,000 - - 0,923,496	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils 0.7 miles  Placement of Pond Ash and Impacted Soils (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair  SUBTOTAL ASH BASIN DEW/  LANDFILL & CLOSE IN PLACE COVER CONSTRUCTION  Liner System Construction  Anchor Trench  8 oz/sy Non-Woven Geotextile  Geosynthetic Clay Liner	6,000 1,314,364 85,855 1,400,219 4 0 0 ATERING, EXCAVA	LF CY CY CY CY CY EA LS LF TION, HAULING	\$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000 \$120  AND PLACEMENT  6.00 3.00	\$ 3 \$ 3 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 3,285,910 214,638 - 2,870,449 - 600,000 - - 0,923,496	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils 0.7 miles  Placement of Pond Ash and Impacted Soils (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair  SUBTOTAL ASH BASIN DEW/  LANDFILL & CLOSE IN PLACE COVER CONSTRUCTION  Liner System Construction  Anchor Trench  8 oz/sy Non-Woven Geotextile  Geosynthetic Clay Liner  Textured 60-mil HDPE Geomembrane	6,000  1,314,364  85,855  1,400,219  4  0  0  ATERING, EXCAVA  0  0  0	LF CY CY CY CY EA LS LF ATION, HAULING SY SF	\$60 \$2.50 \$2.50 \$6.50 \$1.31 \$150,000 \$500,000 \$120  AND PLACEMENT  6.00 3.00 0.73	\$ 3 \$ 3 \$ \$ 2 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 3,285,910 214,638 - 2,870,449 - 600,000 - - 0,923,496	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling  Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill miles  (Off Road) Hauling of Pond Ash and Impacted Soils 0.7 miles  Placement of Pond Ash and Impacted Soils (Use placed volume)  Truck Wash  Bridge Repair and Maintenance  Paved Haul Road Repair  SUBTOTAL ASH BASIN DEW/  LANDFILL & CLOSE IN PLACE COVER CONSTRUCTION  Liner System Construction  Anchor Trench  8 0z/sy Non-Woven Geotextile  Geosynthetic Clay Liner	6,000 1,314,364 85,855 1,400,219 4 0 0 ATERING, EXCAVA	LF CY CY CY CY CY EA LS LF TION, HAULING SF SF	\$60 \$2.50 \$2.50 \$6.50 \$2.05 \$1.31 \$150,000 \$500,000 \$120  AND PLACEMENT  6.00 3.00 0.73	\$ 3 \$ 3 \$ \$ 2 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 3,285,910 214,638 - 2,870,449 - 600,000 - - 0,923,496	Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for on road and distance using look up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table. Use rate of \$2.05/cy min.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.  Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.

### Roxboro WAB Closure Option 5 - Close in Place Hybrid (Minimum Excavation)

### Closure Option Opinion of Probable Cost (ROM)

### **Duke Energy - Roxboro Steam Station**

### Person County, NC

### 1/8/2016

		-		1/8/2016	
	Quantity	Unit	Unit Cost	Total Cost	Estimate Note
Drainage Aggregate for Sump	0	CY	\$67.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Fine Aggregate for Sump	0	CY	\$55.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
LCS Riser Pipes	0	LF	\$190.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Construction					
Subgrade Preparation		Acres	\$5,000.00	\$ -	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor
Anchor Trench		LF	\$6.00	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner (GCL) - Not required		SF	\$0.73	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
8 oz/sy Non-Woven Geotextile		SY	3.00	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Cover System Geosynthetics (40-mil LLDPE Geomembrane and Geocomposite Drainage Layer		SF	\$1.45	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System 18" Soil Cover	0	CY	\$13.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Top Soil Placement	0	CY	\$13.00	\$ -	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Close in Place Option Cover System Construction					
Subgrade Preparation	186	Acres	\$5,000.00	\$ 930,000	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor
Anchor Trench	9,000	LF	\$6.00	\$ 54,000	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner (GCL) - Not required	0	SF	\$0.73	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
8 oz/sy Non-Woven Geotextile	900,240	SY	3.00	\$ 2,700,720	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Cover System Geosynthetics (40-mil LLDPE Geomembrane and Geocomposite Drainage Layer	8,102,160	SF	\$1.45	\$ 11,748,132	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System 18" Soil Cover	450,120	CY	\$13.00	\$ 5,851,560	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Top Soil Placement	150,040	CY	\$13.00	\$ 1,950,520	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
SUBTO	OTAL LANDFILL &	COVER SYSTEM	CONSTRUCTION	\$ 23,234,932	
	SUBTOTAL FINAL	CLOSURE CONS	TRUCTION COST	\$ 47,863,203	
Estimate Mobi	lization Cost (5% o	of Final Closure C	onstruction Cost)	\$ 2,393,160	
OTHER COST					
Design, Permitting and CQA					
Closure Design/Engineering/Permitting (10% of Final Closure Construction Costs)	1	LS	\$ 4,786,320	\$ 4,786,320	Amec Foster Wheeler experience from previous projects
Construction Quality Assurance (CQA) (12% of Final Closure Construction Costs)	1	LS	\$ 5,743,584	\$ 5,743,584	Amec Foster Wheeler experience from previous projects
	Su	ıbtotal Design, Pe	rmitting and CQA	\$ 10,529,905	
Post Closure Operations and Maintenance (analysis based on 30 year	duration)				
Close in Place (Capped) Area Maintenance (186 acres)	30	YR	\$ 316,200	\$ 9,486,000	Estimate at \$1700/acre/year of capped area.
Close in Place (Capped) Area Monitoring	30	YR	\$ 58,000	\$ 1,740,000	Amec Foster Wheeler experience from previous projects
Landfill Area Maintenance (0 acres)	0	YR	\$ -	\$ -	Estimate at \$1700/acre/year of lined landfill area.
Landfill Area Monitoring	0	YR	\$ 58,000	\$ -	Amec Foster Wheeler experience from previous projects
	Subtotal Post Cl	osure Operations	and Maintenance	\$ 11,226,000	
Additional Costs					
Contingency (15% of Final Closure Construction Costs)	1	LS	\$ 7,179,481	\$ 7,179,481	Amec Foster Wheeler experience from previous projects
		Subtotal	Additional Costs	\$ 7,179,481	
	TOTAL OPINIO	N OF PROBABLE	CLOSURE COST	\$ 79,191,749	Rough Order of Magniture Cost Estimate
	OPINION OF PR	OBABLE CLOSU	RE COST PER CY	\$ 60.25	Based on Volume Placed in landfill
	OPINION OF PRO	BABLE CLOSURI	COST PER TON	\$ 50.21	Based on Moist Unit Weight of 1.2 Tons/CY
	OPINION OF PROB	ABLE CLOSURE	COST PER ACRE	\$ 425,762	Based on Estimated Closue Area

### ESTIMATED QUANTITIES

Description	est Quantity	Units
Estimated Landfill Property Area:	0	Acres
Estimated Landfill Development Area (including buffer and borrow area):	0	Acres
Estimated Lined Landfill Area:	0	Acres
Estimated West Ash Basin Closure Area:	186	Acres
Estimated WAB Restoration Area (after ash removal):	0	Acres
Estimated Close in Place Area	186	Acres
Estimated Ash Material Removed/Hauled Volume:	1,314,364	CY
Estimated Ash Material Removed/Hauled Moist Wt:	1.577.237	Tons (bsed on 1.2 T

Estimated Ash Material Removed/Hauled Moist Wt: 1,577,237 Tons (bsed on 1.2 Tons/CY Moist Unit Wt)
Estimated Contaminated Soil Removed/Hauled Volume (WAB): 0 CY

Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel): 85,855 CY

Estimated Contaminated Soil Removed/Hauled Moist Wt: 128,783 Tons (based on 1.5 Tons/CY Moist Unit Wt)
Total Estimated Ash and Contaminated Soil Removed/Hauled Volume: 1,400,219 CY
Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt: 1,706,019 Tons (based on Moist Unit Wt )

1,120,175 Tons (based on 0.8 x Volume Hauled )

### Estimate Notes

This estimate is represented as Rough Order of Magnitude (ROM).

Total Estimated Ash and Contaminated Soil Placed in Landfill Volume:

### Roxboro WAB Closure Option 6 - Close in Place Hybrid (Combination Close in Place/Landfill)

### **Closure Option Opinion of Probable Cost (ROM)**

### **Duke Energy - Roxboro Steam Station**

### Person County, NC

1/8/2016

	Quantity	Unit	Unit Cost	TO	otal Cost	Estimate Note
PROPERTY ACQUISTION	Quantity	Onit	Onit Cost	10	ntai Cost	Estimate Note
PROPERTY ACQUISTION	0	Acres	\$3,000	\$	-	
Property Acquition Cost	SU	BTOTAL PROPER	TY ACQUISTION	1 \$	-	Best estimate of property values in area from review of tax values and for sale listing for large tracts in Person County. NOT VERIFIED.
GENERAL	1	LS		\$	_	Estimate at 5% of Final Closure Construction Cost (see below)
Mobilization	186	Acres	\$ 2,000		372,000	,
Surveying	2	EA	\$ 150,000		300,000	
Abandon WAB Discharge Outlet Structures	2					Estimate at \$150k/riser
		SUB	TOTALGENERAL	\$	672,000	
EROSION/SEDIMENT CONTROL AND STORMWATER MANAGEMENT						Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Includes silt fence, wattles, surface
West Ash Basin Sediment Control and Stormwater Management	186	Acres	\$14,000.00		2,604,000	water diversions, sediment basins, temporary seeding and permanent seeding.
Landfill Area Sediment Control and Stormwater Management	102	Acres	\$14,000.00		1,420,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Includes silt fence, wattles, surface water diversions, sediment basins, temporary seeding and permanent seeding.
Breaching WAB Main Dam	1	LS	\$1,000,000	\$	1,000,000	Place holder for cost with no technical basis. NOT VERIFIED
Permanent Drainage and Surface Stabilization Measures	186	Acres	\$14,000	\$	2,604,000	Place holder for cost with no technical basis. NOT VERIFIED
				\$	-	
				\$	-	
				\$	-	
				\$	-	
SUBTOTAL EROSION/SEDIM	ENT CONTROL A	ND STORMWATE	R MANAGEMENT	\$	7,636,000	
EARTHWORK						
Ash Basin Earthwork						
Construction Entrance	1000	LF	\$65	\$	65,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Clearing and Grubbing	5	Acres	\$5,000	\$	25,000	Office Cost based on Amer. Poster wheeler experience and previous closure opinion dost estimates.  Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Increased to \$5000/acre from review by NWH.
-	5	Acres	\$4,000	\$	20,000	Strip topsoil to a minimum 6-inch depth and place in stockpile. Unit Cost based on Amec Foster Wheeler experience and previous closure
Topsoil Stripping	0	CY	\$6.25	\$	_	option cost estimates. Incresed to \$4000/acre from review by NWH.
Earthwork Cut to Waste	534,519	CY	\$6.25	\$	3,340,744	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Earthwork Cut to Fill (grading for site drainage)	534,519	CY	\$13		6,948,747	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Load, haul, place, and grade common borrow soil material. Unit Cost based on Amec Foster Wheeler experience and previous closure
Soil Material (for site drainage)  Topsoil Material; if required (6-inch thick un-compacted fill, source material	551,515	CY	\$13		-	option cost estimates.  Load, haul, place, and grade topsoil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost
off-site)		01	Ψίσ	Ί Ψ		estimates.
Landfill Earthwork	4000		¢or.		05.000	
Construction Entrance	1000	LF	\$65		65,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Adjst based on factor =
Clearing and Grubbing	200	Acres	\$5,000		1,000,000	Clear and remove vegetation including trees, brush, schrubs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Increased to \$5000/acre from review by NWH.
Topsoil Stripping	200	Acres	\$4,000		000,000	Strip topsoil to a minimum 6-inch depth and place in stockpile. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Incresed to \$4000/acre from review by NWH.
Earthwork cut to fill	1,700,000	CY	\$5.40			Grade the site following ash material removal to promote storm water management; grading will be performed to balance cut/fill related to remaining dike/berm soil materials. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Stockpiling of Excavation Soils	2,000,000	CY	\$0.50	\$	1,000,000	Grade the site following ash material removal to promote storm water management; grading will be performed to balance cut/fill related to remaining dike/berm soil materials. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Perimeter Grading	50000	CY	\$5.40	\$	270,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Soil Material (18 inches, minimum, source material on-site)		CY	\$13	\$	-	Load, haul, place, and grade common borrow soil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Topsoil Material; if required (6-inch thick un-compacted fill, source material off-site)		CY	\$13	\$	-	Load, haul, place, and grade topsoil material. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
		SUBTOTA	AL EARTHWORK	\$ 2	22,714,491	
ASH BASIN DEWATERING, EXCAVATION, HAULING AND PLACEMEN	г					
	500	Hours	\$750.00	\$	375,000	Estimate based on Roxboro West Ash Pond H&H Issuses Improvement Plan, Dewatering/Pumping Plan. Assume drawdown limited to 1 footday will require pumping capacity of about 7500 GPM. Estimated time required for initial drawdown: 162,000,000 Gal/7500 GPM x 60
Temporary Dewatering for WAB Free Water (Estimate 162 million gallons)			• • • • • • • • • • • • • • • • • • • •	Ť		= 360 hours. Use 500 hours for estimating purposes to provide est contingency. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes,
Temporary Dewatering for WAB base inflow and stormwater during construction (assume duration of construction to be 2.7 years)	3,942	Hours	\$750.00	\$	2,956,500	assume that pumping will be required for at least 4 hours/day for duration of construction. 4 hr/day x 365 days/yr x 2.7 year construction duration = 3942 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates
Temporary Dewatering for WAB Discharge Channel Free Water (Estimate 7.5 million gallons)	100	Hours	\$750.00	\$	75,000	Assume drawdown with pumping capacity of 2000 GPM. Estimated time required for initial drawdown: 7,500,000 Gal//2000 GPM x 60 = 62.5 hours. Use 100 hours for estimating purposes. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates. No adjustment for pumping capacity recommended for pumping unit cost.
Temporary Dewatering for WAB base inflow and stormwater during	730	Hours	\$750.00	\$	547,500	Estimate pumping required intermittently for duration of excavation to handle base flow and stormwater inflow. For estimating purposes, assume that pumping will be required for at least 4 housr/day for duration of construction. 4 $hr/day \times 365 days/yr \times 0.5$ year construction
construction (assume duration of construction to be 6 months)	1	LS	\$500,000	\$	500,000	duration = 730 hrs. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates
Water Treatment/Management	6,000	LF	\$60	<u> </u>		Place holder for cost with no technical basis. NOT VERIFIED  Amec Foster Wheeler experience based on 12-inch thick ABC and supporting geotextile at 20-foot width. Unit Cost based on Amec
Haul Road Construction (1 mile)	5,140,645	CY	\$2.50		12,851,613	Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Pond Ash for Truck Hauling	175,853	CY	\$2.50		439,633	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Excavation and Loading of Subsurface Soils for Truck Hauling  (On-Road) Hauling of Pond Ash and Impacted Soils for Off-site Landfill	170,003					Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.  Haul with on road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster Wheeler experience and previous
(Off Road) Hauling of Pond Ash and Impacted Soils for On-site Landfill 1.2		CY	\$6.50			nature in the data dump trucks assumed with 17 cy max capacity. Unit Cost based on Amer Foster wheeler experience and previous closure option cost estimates. Adjust for on road and distance using flook up table.  Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amer Foster Wheeler experience and previous
(Oir koad) Hauling or Pond Ash and impacted Soils for On-site Landill 1.2 miles  Placement of Pond Ash and Impacted Soils In Landfill (Use placed	5,402,353	CY	\$2.46			Haul with off road dump trucks assumed with 17 cy max capacity. Unit Cost based on Amec Foster wheeler experience and previous closure option cost estimates. Adjust for off road and distance using look up table.
Placement of Pond Ash and Impacted Soils In Landfill (Use placed volume)	4,321,882	CY	\$1.31		5,661,666	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Truck Wash	4	EA	\$150,000		600,000	Truck wash necessary to clean tires and undercarriage of trucks for over-the-road hauling. Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
Bridge Repair and Maintenance	0	LS	\$500,000	\$	-	Placed holder estimate for potential bridge repair and maintenance cost. NOT VERIFIED.
Paved Haul Road Repair	1,000	LF	\$120	\$	120,000	Unit Cost based on Amec Foster Wheeler experience and previous closure option cost estimates.
SUBTOTAL ASH BASIN DEWA	TERING, EXCAVA	TION, HAULING A	AND PLACEMENT	\$ 3	37,776,699	
LANDFILL & CLOSE IN PLACE COVER CONSTRUCTION						
Liner System Construction (Apply Adjustment Factor = 41 acres/86 acr	es = 0.48 to WAB	Option 3 Quantiti	es for Liner Estin	mate)		
Anchor Trench	9,000	LF	6.00		54,000	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
8 oz/sy Non-Woven Geotextile	198,440	SY	3.00		595,320	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner	1,785,960	SF	0.73	\$	1,303,751	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
	2,160,000	SF	0.64	\$	1,382,400	
Textured 60-mil HDPE Geomembrane	2,160,000	SF	\$0.91		1,965,600	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Geocomposite Drainage Layer	120,000	CY	\$13.00		1,560,000	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Protective Cover Fill	120,000	O1	φ13.00	ų ,	.,550,000	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.

### Roxboro WAB Closure Option 6 - Close in Place Hybrid (Combination Close in Place/Landfill)

### Closure Option Opinion of Probable Cost (ROM)

### **Duke Energy - Roxboro Steam Station**

### Person County, NC

### 1/8/2016

	Ī <del>u.</del>			1/8/2016	
	Quantity	Unit	Unit Cost	Total Cost	Estimate Note
Drainage Aggregate for Sump	375	CY	\$67.00	\$ 25,125	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Fine Aggregate for Sump	65	CY	\$55.00	\$ 3,575	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
LCS Riser Pipes	285	LF	\$190.00	\$ 54,150	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Construction					
Subgrade Preparation	41	Acres	\$5,000.00	\$ 205,000	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor
Anchor Trench	9,000	LF	\$6.00	\$ 54,000	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner (GCL) - Not required 0 SF \$		\$0.73	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation	
8 oz/sy Non-Woven Geotextile	1,785,960	SY	3.00	\$ 5,357,880	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Cover System Geosynthetics (40-mil LLDPE Geomembrane and Geocomposite Drainage Layer	1,785,960	SF	\$1.45	\$ 2,589,642	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System 18" Soil Cover	99,220	CY	\$13.00	\$ 1,289,860	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Top Soil Placement	33,073	CY	\$13.00	\$ 429,953	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Close in Place Option Cover System Construction					
Subgrade Preparation	77	Acres	\$5,000.00	\$ 385,000	Grade surface of subbase prior to installation of final cover system. Unit costs from construction contractor
Anchor Trench	9,000	LF	\$6.00	\$ 54,000	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Geosynthetic Clay Liner (GCL) - Not required	0	SF	\$0.73	\$ -	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
8 oz/sy Non-Woven Geotextile	3,354,120	SY	3.00	\$ 10,062,360	Furnish and install geotextile as a cushion layer. Unit costs from Glover; costs typically include material, QC testing, and installation
Cover System Geosynthetics (40-mil LLDPE Geomembrane and Geocomposite Drainage Layer	3,354,120	SF	\$1.45	\$ 4,863,474	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System 18" Soil Cover	186,340	CY	\$13.00	\$ 2,422,420	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover System Top Soil Placement	62,113	CY	\$13.00	\$ 807,473	Unit Cost based on Amec Foster Wheeler experience and previous landfill cost estimates.
Cover dystem rop don't racement	SUB.	TOTAL LANDFILL	CONSTRUCTION	\$ 35,464,983	Unit cost bases on Arnet i oster virieble experience and previous familiar cost estimates.
	SUBTOTAL FINAL	CLOSURE CONS	TRUCTION COST	\$ 104,264,174	
Estimate Mobi	lization Cost (5%	of Final Closure C	onstruction Cost)	\$ 5,213,209	
OTHER COST					
Design, Permitting and CQA					
Closure Design/Engineering/Permitting (10% of Final Closure Construction Costs)	1	LS	\$ 10,426,417	\$ 10,426,417	Amec Foster Wheeler experience from previous projects
Construction Quality Assurance (CQA) (12% of Final Closure Construction Costs)	1	LS	\$ 12,511,701		Amec Foster Wheeler experience from previous projects
6033)	Sı	l ıbtotal Design, Pe	rmitting and CQA	\$ 22,938,118	Antice t data. Who clot experience from previous projects
Rest Clasure Courtiers and Maintenance (analysis based on 20 year	duration)				
Post Closure Operations and Maintenance (analysis based on 30 year	30	YR	\$ 130,900	\$ 3,927,000	F-15-11-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-
Close in Place (Capped) Area Maintenance (77 acres)	30	YR	\$ 58,000	\$ 1,740,000	Estimate at \$1700/acre/year of capped area.
Close in Place (Capped) Area Monitoring	30	YR	\$ 69,700	\$ 2,091,000	Amec Foster Wheeler experience from previous projects
Landfill Area Maintenance (41 acres)	30	YR	\$ 58,000	\$ 1,740,000	Estimate at \$1700/acre/year of lined landfill area.
Landfill Area Monitoring	Subtotal Post CI	osure Operations	and Maintenance		Amec Foster Wheeler experience from previous projects
				,	
Additional Costs	1	LS	\$ 15,639,626	\$ 15,639,626	
Contingency (15% of Final Closure Construction Costs)			Additional Costs		Amec Foster Wheeler experience from previous projects
				,,	
	TOTAL OPINIO	N OF PRORARI F	CLOSURE COST	\$ 157 553 126	Rough Order of Magniture Cost Estimate
			RE COST PER CY		Based on Volume Placed in landfill
	OPINION OF PRO				
					Based on Moist Unit Weight of 1.2 Tons/CY
[	OPINION OF PROE	ABLE CLOSURE	COST PER ACRE	\$ 847,060	Based on Estimated Closue Area

### ESTIMATED QUANTITIES

<u>Description</u>	Est Quantity	<u>Uni</u>
Estimated Landfill Property Area:	0	Acres
Estimated Landfill Development Area (including buffer and borrow area):	102	Acres
Estimated Lined Landfill Area:	41	Acres
Estimated West Ash Basin Closure Area:	186	Acres
Estimated WAB Restoration Area (after ash removal):	109	Acres
Estimated Close in Place Area:	77	Acres
Estimated Ash Material Removed/Hauled Volume:	5,140,645	CY

Estimated Ash Material Removed/Hauled Moist Wt: 6,168,774 Tons (bsed on 1.2 Tons/CY Moist Unit Wt)
Estimated Contaminated Soil Removed/Hauled Volume (WAB): 175,853 CY

Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel): 85,855 CY
Estimated Contaminated Soil Removed/Hauled Moist Wt: 392,562 Ton

Estimated Contaminated Soil Removed/Hauled Moist Wt:

Total Estimated Ash and Contaminated Soil Removed/Hauled Volume:

Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:

5,402,353 CY

Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:

6,561,336 Tons (based on Moist Unit Wt)

4,321,882 Tons (based on 0.8 x Volume Hauled )

### Estimate Notes

This estimate is represented as Rough Order of Magnitude (ROM).

Total Estimated Ash and Contaminated Soil Placed in Landfill Volume:

Roxboro Closure Options Evaluation Duke Energy Amec Foster Wheeler Project No. 7810150347 ATTACHMENTS

• WAB Schedule Analysis

Roxboro Ash Basin Closure Project Schedule Duration Estimate Worksheet Roxboro West Ash Basin Prepared By: Scott Auger Draft Rev. 0 (1-8-16)

### **WAB Closure Options - Project Schedule Summary**

Option	Description	Estimated Duration (Months)	Estimated Duration (Years)	Est Time to Start Ash Removal (Months)
WAB Option 1	Closure by Removal (with On-site Landfill)	142	11.8	52
WAB Option 2	Closure by Removal (with Off-site Landfill)	228	19.0	75
WAB Option 3	Closure by Removal (with EAB Phases 7-9 Landfill)	142	11.8	52
WAB Option 4	Close in Place Hybrid Option (CAP Concept)	92	7.7	21
WAB Option 5	Close in Place Hybrid Option (Minimum Excavation)	98	8.1	21
WAB Option 6	Close in Place Hybrid Option (Combination of Close in Place and Landfill)	105	8.7	40

WAB Closure Option 1 - Closure by Removal (with On-Site Landfill)

Activity	Activity Description	Est Activity Duration (Months)	Cum Duration (Months)	Cum Duration (Years)
<u>1.0</u>	<u>Landfill</u>			
1.1	Preliminary Engineering	8	8	0.7
1.2	Property Acquisition	0	8	0.7
1.3	Field Investigation - Finish concurrent with Activity 1.1	3	8	0.7
1.4	Permitting	12	20	1.7
1.5	Construction Documents - Finish concurrent with Activity 1.4	6	20	1.7
1.6	Bidding - Start after Activity 1.5	3	23	1.9
1.7	Landfill Construction (86 acres) - Start after Activity 1.4	29	49	4.1
1.8	Landfill PTO	3	52	4.3
<u>2.0</u>	Closure Implementation (assumed critical path)			
2.1	Ash and Contaminated Soil Excavation/Hauling	66	118	9.8
2.2	Site Restoration	24	142	11.8
	Estimated Project Duration		142	11.8

1 Estimate 3 acres/month

WAB Closure Option 2 - Closure by Removal (with Off-Site Landfill)

Activity	Activity Description	Est Activity Duration (Months)	Cum Duration (Months)	Cum Duration (Years)
<u>1.0</u>	<u>Landfill</u>			
1.1	Preliminary Engineering	8	8	0.7
1.2	Property Acquisition	12	20	1.
1.3	Field Investigation	3	23	1.
1.4	Permitting	12	35	2.
1.5	Construction Documents - Finish concurrent with Activity 1.4	6	35	2.
1.6	Bidding	3	38	3.
1.7	Landfill Construction (103 acres)	34	72	6.
1.8	Landfill PTO	3	75	6.
<u>2.0</u>	Closure Implementation (assumed critical path)			
	Ash and Contaminated Soil Excavation/Hauling (assuming maximum haul rate of around 1 million cy/year per Duke direction)	128	204	17.
2.2	Site Restoration	24	228	19
	Estimated Project Duration		228	19.0

Estimate 3 acres/month

WAB Closure Option 3 - Closure by Removal (with EAB Landfill Phases 7-9)

Activity	Activity Description	Est Activity Duration (Months)	Cum Duration (Months)	Cum Duration (Years)
<u>1.0</u>	<u>Landfill</u>			
1.1	Preliminary Engineering	8	8	0.
1.2	Property Acquisition	0	8	0.
1.3	Field Investigation - Finish concurrent with Activity 1.1	3	8	0.
1.4	Permitting	12	20	1.
1.5	Construction Documents - Finish concurrent with Activity 1.4	6	20	1.
1.6	Bidding - Start after Activity 1.5	3	23	1.
1.7	Landfill Construction (86 acres) - Start after Activity 1.4	29	49	4.
1.8	Landfill PTO	3	52	4.
2.0	Closure Implementation (assumed critical path)			
2.1	Ash and Contaminated Soil Excavation/Hauling	66	118	9.
2.2	Site Restoration	24	142	11.
_	Estimated Project Duration		142	11.8

Estimate 3 acres/month

WAB Closure Option 4 - Close in Place Hybrid (CAP Concept)

Activity	Activity Description	Est Activity Duration (Months)	Cum Duration (Months)	Cum Duration (Years)
<u>1.0</u>	<u>Landfill</u>			
1.1	Planning/Preliminary Engineering	0	0	0.0
1.2	Property Acquisition	0	0	0.0
1.3	Field Investigation	0	0	0.0
1.4	Permitting	0	0	0.0
1.5	Construction Documents	0	0	0.0
1.6	Bidding	0	0	0.0
1.7	Landfill Construction	0	0	0.0
1.8	Landfill PTO	0	0	0.0

<u>2.0</u>	Closure Implementation (assumed critical path)			
2.1	Permitting	12	12	1.0
2.2	Construction Documents - Finish concurrent with Activity 2.1	6	12	1.0
2.3	Bidding - Start after Activity 2.2	3	15	1.3
2.4	Construction Dewatering and Site Preparation	6	21	1.8
2.5	Ash and Contaminated Soil Excavation/Hauling	33	48	4.0
2.6	Engineered Cover Construction (77 acres)	26	74	6.2
2.7	Site Restoration	18	92	7.7
	Estimated Project Duration		92	7.7

2 Estimate 3 acres/month

Activity	Activity Description	Est Activity Duration (Months)	Cum Duration (Months)	Cum Duration (Years)
<u>1.0</u>	<u>Landfill</u>			
1.1	Preliminary Engineering	0	0	(
1.2	Property Acquisition	0	0	(
1.3	Field Investigation	0	0	(
1.4	Permitting	0	0	(
1.5	Construction Documents	0	0	
1.6	Bidding	0	0	
1.7	Landfill Construction	0	0	
1.8	Landfill PTO	0	0	
<u>2.0</u>	Closure Implementation (assumed critical path)			
2.1	Permitting	12	12	
2.2	Construction Documents - Finish concurrent with Activity 2.1	6	12	
2.3	Bidding - Start after Activity 2.2	3	15	
2.4	Construction Dewatering and Site Preparation	6	21	
2.4	Ash and Contaminated Soil Excavation/Hauling/Site Grading	9	24	
2.5	Engineered Cover Construction (186 acres)	62	86	
2.6	Site Restoration	12	98	
<u> </u>	Estimated Project Duration		98	8.1

Estimate 3 acres/month

Activity	Activity Description	Est Activity Duration (Months)	Cum Duration (Months)	Cum Duration (Years)
<u>1.0</u>	<u>Landfill</u>			
1.1	Preliminary Engineering	8	8	0.
1.2	Property Acquisition	0	8	0.
1.3	Field Investigation - Finish concurrent with Activity 1.1	8	8	0
1.4	Permitting	12	20	1
1.5	Construction Documents - Finish concurrent with Activity 1.4	6	20	1
1.6	Bidding	3	23	1
1.7	Landfill Construction (41 acres)	14	37	3
1.8	Landfill PTO	3	40	3
<u>2.0</u>	Closure Implementation (assumed critical path)			
2.1	Ash and Contaminated Soil Excavation/Hauling	33	73	6
2.2	Engineered Cover Construction (77 acres)	26	99	8
2.3	Site Restoration	6	105	8
	Estimated Project Duration		105	8.7

Estimate 3 acres/month

Estimate 3 acres/month

### 1/8/2016

### WAB Closure Option 1 - Closure by Removal (with On-Site Landfill)

Kov	Assum	ntione	Head	for	Anal	reie
ney	ASSUIII	puons	usea	101	Anaiy	515

<u>Description</u>	Est Quantity	<u>Units</u>	Notes/Comments
Hauling capacity for on-site disposal:	17 cy/truck	k load (assumed average capacity)	
Hauling capacity for off-site disposal:	17 cy/truck	k load (assumed average capacity)	
Average time for truck loading/unloading operations:	20 minutes	S	
Average speed for on site travel:	10 mph		
Average speed for off site travel:	45 mph		
Work shifts:	1 shifts		
Shift Length	12 hours		
Average Monthly Work Days	25 days/m	onth	

Summary of Estimated Quantities			
<u>Description</u>	Est Quantity	<u>Units</u>	Notes/Comments
Estimated On-Site Travel Distance (1 way):	1.0	Miles	
Estimated Off-Site Travel Distance (1 way):	0.0 1	Miles	
Total Estimated Travel Distance (1 way):	1.0	Miles	
Total Estimated Travel Distance (RT):	2.0 1	Miles	
Estimated Landfill Property Area:	0 /	Acres	
Estimated Landfill Development Area (including buffer and borrow area):	213 /	Acres	
Estimated Lined Landfill Area:	86 /	Acres	
Estimated West Ash Basin Closure Area:	186	Acres	
Estimated WAB Restoration Area (after ash removal):	186	Acres	
Estimated Ash Material Removed/Hauled Volume:	10,382,000	CY	
Estimated Ash Material Removed/Hauled Moist Wt:	12,458,400	Tons (bsed on 1.2 Tons/CY Moist Unit Wt)	
Estimated Contaminated Soil Removed/Hauled Volume (WAB):	300,080	CY	
Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel):	85,855	CY	
Estimated Contaminated Soil Removed/Hauled Moist Wt:	578,903	Tons (based on 1.5 Tons/CY Moist Unit Wt)	
Total Estimated Ash and Contaminated Soil Removed/Hauled Volume:	10,767,935	CY	
Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:	13,037,303	Tons (based on Moist Unit Wt )	
Total Estimated Ash and Contaminated Soil Placed in Landfill Volume:	8,614,348	Fons (based on 0.8 x Volume Hauled)	

### **Calculation Summary**

Est Miles Driven Off Site

Estimate Fuel Consumed (assumed at 5 mpg)

<u>Description</u>	Quantity	<u>Units</u>	Notes/Comments
Est On Site Haul Travel Distance (1 way)	1 Miles		See estimated quantities
On Site Haul RT Distance	2 Miles		Travel Distance x 2
Assumed Avg Speed (on site)	10 mph		See assumptions
Assumed On Site Travel Time	0.20 hr		RT Distance/Avg Speed
Est Off Site Haul Distance	0 Miles		See estimated quantities
Off Site Haul RT Distance	0 Miles		Travel Distance x 2
Assumed Avg Speed (off site)	45 mph		See assumptions
Assumed Off Site Travel Time	0.00 hr		RT Distance/Avg Speed
Assumed loading/unloading time	0.33 hr		See assumptions
Total Est Time Each Loading/Hauling/Unloading Operation	0.53 hr		Loading Time + Travel time
Est Haul Truck Fleet Size:	17 trucks		Adjust # vehicles here as needed for travel separation time.
			Total Travel Time x 60/(# Trucks - 1) - 2 minutes min suggested
Est separation time between vehicles:	2.0 minutes		by Tom Maier for traffic safety
Assumed daily hours hauled	12 hr		See assumptions
Assumed monthly days worked	25 days/mo		See assumptions
Est monthly hours hauling	300 hrs/truck-month	l .	Hours Hauled/day x Days Worked/month
Est monthly trips per truck	563 trips/truck-mont	:h	Hrs/Truck-month/ Total Haul Time
Assumed volume per truck	17 cy		See assumptions
Est volume hauled per truck month	9,563 cy/truck month		Load Capacity x Trips/Truck-month
Est volume hauled per month (fleet)	162,563 cy/month		cy/Truck-month x # Trucks
Est volume hauled per year (fleet)	1,950,750 cy/year		cy/month x 12 months
Est volume hauled	10,767,935 cy		See assumptions
Est time required for ash removal (months)	66 months		Volume Hauled/ (cy/month)
Est time required for ash removal (years)	5.5 years		Months/12
Est Total Trips	633,408 trips		Months x (trips/truck-month) x #Trucks
Total Est Miles Driven	1,266,816 Miles		Est Trips x Total RT Travel Distance
Est Miles Driven On Site	1,266,816 Miles		Total Miles x (On-site Distance/Total Distance)

0 Miles

253,363 gallons

Total Miles x (Off-site Distance/Total Distance)

Also, Duke requested that off site hauling be limited to about 1

Total Miles/assumed fuel consumption MPG

million cy/year.

**Roxboro Ash Basin Closure Project Excavation and Hauling Estimate Work Sheet** Roxboro West Ash Basin Prepared By: Scott Auger

### 1/8/2016

### WAB Closure Option 2 - Closure by Removal (with Off-Site Landfill)

**Est Quantity** Notes/Comments Description <u>Units</u> Hauling capacity for on-site disposal: 17 cy/truck load (assumed average capacity) Hauling capacity for off-site disposal: 17 cy/truck load (assumed average capacity) Average time for truck loading/unloading operations: 20 minutes Average speed for on site travel: 10 mph Average speed for off site travel: 45 mph Work shifts: 1 shifts Shift Length 12 hours Average Monthly Work Days 25 days/month

### ary of Estimated Ouantities

Summary of Estimated Quantities			
<u>Description</u>	Est Quantity	<u>Units</u>	Notes/Comments
Estimated On-Site Travel Distance (1 way):	1.0	Miles	
Estimated Off-Site Travel Distance (1 way):	14.0	Miles	
Total Estimated Travel Distance (1 way):	15.0	Miles	
Total Estimated Travel Distance (RT):	30.0	Miles	
Estimated Landfill Property Area:	400	Acres	
Estimated Landfill Development Area (including buffer and borrow area):	250	Acres	
Estimated Lined Landfill Area:	103	Acres	
Estimated West Ash Basin Closure Area:	186	Acres	
Estimated WAB Restoration Area (after ash removal):	186	Acres	
Estimated Ash Material Removed/Hauled Volume:	10,382,000	CY	
Estimated Ash Material Removed/Hauled Moist Wt:	12,458,400	Tons (bsed on 1.2 Tons/CY Moist Unit Wt)	
Estimated Contaminated Soil Removed/Hauled Volume (WAB):	300,080	CY	
Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel):	85,855	CY	
Estimated Contaminated Soil Removed/Hauled Moist Wt:	578,903	Tons (based on 1.5 Tons/CY Moist Unit Wt)	
Total Estimated Ash and Contaminated Soil Removed/Hauled Volume:	10,767,935	CY	
Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:	13,037,303	Tons (based on Moist Unit Wt)	
Total Estimated Ash and Contaminated Soil Placed in Landfill Volume:	8,614,348	Tons (based on 0.8 x Volume Hauled)	

### **Calculation Summary**

<u>Description</u>	Quantity	<u>Units</u>	Notes/Comments
Est On Site Haul Travel Distance (1 way)	1 Miles		See estimated quantities
On Site Haul RT Distance	2 Miles		Travel Distance x 2
Assumed Avg Speed (on site)	10 mph		See assumptions
Assumed On Site Travel Time	0.20 hr		RT Distance/Avg Speed
Est Off Site Haul Distance	14 Miles		See estimated quantities
Off Site Haul RT Distance	28 Miles		Travel Distance x 2
Assumed Avg Speed (off site)	45 mph		See assumptions
Assumed Off Site Travel Time	0.62 hr		RT Distance/Avg Speed
Assumed loading/unloading time	0.33 hr		See assumptions
Total Est Time Each Loading/Hauling/Unloading Operation	1.16 hr		Loading Time + Travel time
			Adjust # vehicles here as needed for travel separation time.

### Est Haul Truck Fleet Size:

Estimate Fuel Consumed (assumed at 5 mpg)

19 trucks Total Travel Time x 60/(# Trucks - 1) - 2 minutes min suggested Est separation time between vehicles: by Tom Maier for traffic safety 3.9 minutes Assumed daily hours hauled 12 hr See assumptions See assumptions Assumed monthly days worked 25 days/mo Hours Hauled/day x Days Worked/month Est monthly hours hauling 300 hrs/truck-month Hrs/Truck-month/ Total Haul Time Est monthly trips per truck 260 trips/truck-month See assumptions Assumed volume per truck 17 cy 4,413 cy/truck month Est volume hauled per truck month Load Capacity x Trips/Truck-month cy/Truck-month x # Trucks 83,856 cy/month 1,006,269 cy/year Est volume hauled per year (fleet) cy/month x 12 months 10,767,935 cy Est volume hauled See assumptions Volume Hauled/ (cy/month) Est time required for ash removal (months) 128 months Est time required for ash removal (years) **10.7** years Months/12 633,408 trips **Est Total Trips** Months x (trips/truck-month) x #Trucks **Total Est Miles Driven** 19,002,238 Miles Est Trips x Total RT Travel Distance Est Miles Driven On Site Total Miles x (On-site Distance/Total Distance) 1,266,816 Miles 17,735,422 Miles Total Miles x (Off-site Distance/Total Distance) **Est Miles Driven Off Site** 

3,800,448 gallons

### 1/8/2016

### WAB Closure Option 3 - Closure by Removal (with EAB Landfill Phases 7-9)

Key Assumptions	Used for Analysis
-----------------	-------------------

<u>Description</u>	Est Quantity Units	Notes/Comments
Hauling capacity for on-site disposal:	17 cy/truck load (assumed average ca	pacity)
Hauling capacity for off-site disposal:	17 cy/truck load (assumed average ca	pacity)
Average time for truck loading/unloading operations:	20 minutes	
Average speed for on site travel:	10 mph	
Average speed for off site travel:	45 mph	
Work shifts:	1 shifts	
Shift Length	12 hours	
Average Monthly Work Days	25 days/month	

Command of Fedinated Countries			
Summary of Estimated Quantities			
<u>Description</u>	Est Quantity	<u>Units</u>	Notes/Comments
Estimated On-Site Travel Distance (1 way):	1.2	Miles	
Estimated Off-Site Travel Distance (1 way):	0.0	Miles	
Total Estimated Travel Distance (1 way):	1.2	Miles	
Total Estimated Travel Distance (RT):	2.4	Miles	
Estimated Landfill Property Area:	213	Acres	
Estimated Landfill Development Area (including buffer and borrow area):	213	Acres	
Estimated Lined Landfill Area:	86	Acres	
Estimated West Ash Basin Closure Area:	186	Acres	
Estimated WAB Restoration Area (after ash removal):	186	Acres	
Estimated Ash Material Removed/Hauled Volume:	10,382,000	CY	
Estimated Ash Material Removed/Hauled Moist Wt:	12,458,400	Tons (bsed on 1.2 Tons/CY Moist Unit Wt)	
Estimated Contaminated Soil Removed/Hauled Volume (WAB):	300,080	CY	
Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel):	85,855	CY	
Estimated Contaminated Soil Removed/Hauled Moist Wt:	578,903	Tons (based on 1.5 Tons/CY Moist Unit Wt)	
Total Estimated Ash and Contaminated Soil Removed/Hauled Volume:	10,767,935	CY	
Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:	13,037,303	Tons (based on Moist Unit Wt)	
Total Estimated Ash and Contaminated Soil Placed in Landfill Volume:	8,614,348	Tons (based on 0.8 x Volume Hauled )	

Estimate Fuel Consumed (assumed at 5 mpg)

Calculation Summary			
<u>Description</u>	Quantity	<u>Units</u>	Notes/Comments
Est On Site Haul Travel Distance (1 way)	1 Miles		See estimated quantities
On Site Haul RT Distance	2 Miles		Travel Distance x 2
Assumed Avg Speed (on site)	10 mph		See assumptions
Assumed On Site Travel Time	0.20 hr		RT Distance/Avg Speed
Est Off Site Haul Distance	0 Miles		See estimated quantities
Off Site Haul RT Distance	0 Miles		Travel Distance x 2
Assumed Avg Speed (off site)	45 mph		See assumptions
Assumed Off Site Travel Time	0.00 hr		RT Distance/Avg Speed
Assumed loading/unloading time	0.33 hr		See assumptions
Total Est Time Each Loading/Hauling/Unloading Operation	0.53 hr		Loading Time + Travel time
Est Haul Truck Fleet Size:	17 trucks		Adjust # vehicles here as needed for travel separation time.
			Total Travel Time x 60/(# Trucks - 1) - 2 minutes min suggested
Est separation time between vehicles:	2.0 minutes		by Tom Maier for traffic safety
Assumed daily hours hauled	12 hr		See assumptions
Assumed monthly days worked	25 days/mo		See assumptions
Est monthly hours hauling	300 hrs/truck-month		Hours Hauled/day x Days Worked/month
Est monthly trips per truck	563 trips/truck-mont	h	Hrs/Truck-month/ Total Haul Time
Assumed volume per truck	17 cy		See assumptions
Est volume hauled per truck month	9,563 cy/truck month		Load Capacity x Trips/Truck-month
Est volume hauled per month (fleet)	162,563 cy/month		cy/Truck-month x # Trucks
Est volume hauled per year (fleet)	1,950,750 cy/year		cy/month x 12 months
Est volume hauled	10,767,935 cy		See assumptions
Est time required for ash removal (months)	66 months		Volume Hauled/ (cy/month)
Est time required for ash removal (years)	5.5 years		Months/12
Est Total Trips	633,408 trips		Months x (trips/truck-month) x #Trucks
Total Est Miles Driven	1,520,179 Miles		Est Trips x Total RT Travel Distance
Est Miles Driven On Site	1,520,179 Miles		Total Miles x (On-site Distance/Total Distance)
Est Miles Driven Off Site	0 Miles		Total Miles x (Off-site Distance/Total Distance)

Total Miles/assumed fuel consumption MPG

304,036 gallons

### 1/8/2016

### WAB Closure Option 4 - Close in Place Hybrid (CAP Concept)

Ko	Assumptions	Licod for	Analysis
ne۱	/ Assumptions	s usea for	Anaivsis

<u>Description</u>	Est Quantity	<u>Units</u>	Notes/Comments
Hauling capacity for on-site disposal:	17 cy/truck	k load (assumed average capacity)	
Hauling capacity for off-site disposal:	17 cy/truck	k load (assumed average capacity)	
Average time for truck loading/unloading operations:	20 minutes	S	
Average speed for on site travel:	10 mph		
Average speed for off site travel:	45 mph		
Work shifts:	1 shifts		
Shift Length	12 hours		
Average Monthly Work Days	25 days/m	onth	

Summary of Estimated Quantities			
Description	Est Quantity	Units	Notes/Comments
Estimated On-Site Travel Distance (1 way):		Miles	<u>Notes/Comments</u>
Estimated Off-Site Travel Distance (1 way):		Miles	
` **		Miles	
Total Estimated Travel Distance (1 way):			
Total Estimated Travel Distance (RT):		Miles	
Estimated Landfill Property Area:	0	Acres	
Estimated Landfill Development Area (including buffer and borrow area):	0	Acres	
Estimated Lined Landfill Area:	0	Acres	
Estimated West Ash Basin Closure Area:	186	Acres	
Estimated WAB Restoration Area (after ash removal):	34	Acres	
Estimated Ash Material Removed/Hauled Volume:	5,140,645	CY	
Estimated Ash Material Removed/Hauled Moist Wt:	6,168,774	Tons (bsed on 1.2 Tons/CY Moist Unit Wt)	
Estimated Contaminated Soil Removed/Hauled Volume (WAB):	175,853	CY	
Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel):	85,855	CY	
Estimated Contaminated Soil Removed/Hauled Moist Wt:	392,562	Tons (based on 1.5 Tons/CY Moist Unit Wt)	
Total Estimated Ash and Contaminated Soil Removed/Hauled Volume:	5,402,353	CY	
Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:	6,561,336	Tons (based on Moist Unit Wt)	
Total Estimated Ash and Contaminated Soil Placed in Landfill Volume:	4,321,882	Tons (based on 0.8 x Volume Hauled )	

### **Calculation Summary**

Estimate Fuel Consumed (assumed at 5 mpg)

<u>Description</u>	Quantity	Units	Notes/Comments
Est On Site Haul Travel Distance (1 way)	1 Miles		See estimated quantities
On Site Haul RT Distance	2 Miles		Travel Distance x 2
Assumed Avg Speed (on site)	10 mph		See assumptions
Assumed On Site Travel Time	0.20 hr		RT Distance/Avg Speed
Est Off Site Haul Distance	0 Miles		See estimated quantities
Off Site Haul RT Distance	0 Miles		Travel Distance x 2
Assumed Avg Speed (off site)	45 mph		See assumptions
Assumed Off Site Travel Time	0.00 hr		RT Distance/Avg Speed
Assumed loading/unloading time	0.33 hr		See assumptions
Total Est Time Each Loading/Hauling/Unloading Operation	0.53 hr		Loading Time + Travel time
Est Haul Truck Fleet Size:	17 trucks		Adjust # vehicles here as needed for travel separation time.
			Total Travel Time x 60/(# Trucks - 1) - 2 minutes min suggested
Est separation time between vehicles:	2.0 minutes		by Tom Maier for traffic safety
Assumed daily hours hauled	12 hr		See assumptions
Assumed monthly days worked	25 days/mo		See assumptions
Est monthly hours hauling	300 hrs/truck-	month	Hours Hauled/day x Days Worked/month
Est monthly trips per truck	563 trips/truc	k-month	Hrs/Truck-month/ Total Haul Time
Assumed volume per truck	17 cy		See assumptions
Est volume hauled per truck month	9,563 cy/truck n	nonth	Load Capacity x Trips/Truck-month
Est volume hauled per month (fleet)	162,563 cy/month		cy/Truck-month x # Trucks
Est volume hauled per year (fleet)	1,950,750 cy/year		cy/month x 12 months
Est volume hauled	5,402,353 cy		See assumptions
Est time required for ash removal (months)	33 months		Volume Hauled/ (cy/month)
Est time required for ash removal (years)	2.8 years		Months/12
Est Total Trips	317,785 trips		Months x (trips/truck-month) x #Trucks
Total Est Miles Driven	317,785 Miles		Est Trips x Total RT Travel Distance
Est Miles Driven On Site	317,785 Miles		Total Miles x (On-site Distance/Total Distance)
Est Miles Driven Off Site	0 Miles		Total Miles x (Off-site Distance/Total Distance)

63,557 gallons

### 1/8/2016

### WAB Closure Option 5 - Close in Place Hybrid (Minimum Excavation)

٧.	, Accum	ntions	Head	for	Analysis	
ne	/ ASSum	btions	usea	TOT	Anaivsis	5

Description **Est Quantity Units** Notes/Comments Hauling capacity for on-site disposal: 17 cy/truck load (assumed average capacity) Hauling capacity for off-site disposal: 17 cy/truck load (assumed average capacity) Average time for truck loading/unloading operations: 20 minutes Average speed for on site travel: 10 mph Average speed for off site travel: 45 mph Work shifts: 1 shifts Shift Length 12 hours 25 days/month Average Monthly Work Days

**Summary of Estimated Quantities** Est Quantity Description <u>Units</u> Notes/Comments Estimated On-Site Travel Distance (1 way): 0.7 Miles Estimated Off-Site Travel Distance (1 way): 0.0 Miles Total Estimated Travel Distance (1 way): 0.7 Miles Total Estimated Travel Distance (RT): 1.4 Miles Estimated Landfill Property Area: 0 Acres Estimated Landfill Development Area (including buffer and borrow area): 0 Acres Estimated Lined Landfill Area: 186 Acres 186 Acres Estimated West Ash Basin Closure Area: Estimated WAB Restoration Area (after ash removal): 0 Acres Estimated Ash Material Removed/Hauled Volume: 1,314,364 CY Estimated Ash Material Removed/Hauled Moist Wt: 1,577,237 Tons (bsed on 1.2 Tons/CY Moist Unit Wt) Estimated Contaminated Soil Removed/Hauled Volume (WAB): 0 CY Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel): 85,855 CY Estimated Contaminated Soil Removed/Hauled Moist Wt: 128,783 Tons (based on 1.5 Tons/CY Moist Unit Wt) Total Estimated Ash and Contaminated Soil Removed/Hauled Volume: 1,400,219 CY Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt: 1,706,019 Tons (based on Moist Unit Wt) Total Estimated Ash and Contaminated Soil Placed in Landfill Volume: 1,120,175 Tons (based on 0.8 x Volume Hauled)

### **Calculation Summary**

**Est Miles Driven Off Site** 

Estimate Fuel Consumed (assumed at 5 mpg)

<u>Description</u>	Quantity	<u>Units</u>	Notes/Comments
Est On Site Haul Travel Distance (1 way)	0.7 Miles		See estimated quantities
On Site Haul RT Distance	1.4 Miles		Travel Distance x 2
Assumed Avg Speed (on site)	10 mph		See assumptions
Assumed On Site Travel Time	0.14 hr		RT Distance/Avg Speed
Est Off Site Haul Distance	0 Miles		See estimated quantities
Off Site Haul RT Distance	0 Miles		Travel Distance x 2
Assumed Avg Speed (off site)	45 mph		See assumptions
Assumed Off Site Travel Time	0.00 hr		RT Distance/Avg Speed
Assumed loading/unloading time	0.33 hr		See assumptions
Total Est Time Each Loading/Hauling/Unloading Operation	0.47 hr		Loading Time + Travel time
Est Haul Truck Fleet Size:	15 trucks		Adjust # vehicles here as needed for travel separation time.
			Total Travel Time x 60/(# Trucks - 1) - 2 minutes min suggested
Est separation time between vehicles:	2.0 minutes		by Tom Maier for traffic safety
Assumed daily hours hauled	12 hr		See assumptions
Assumed monthly days worked	25 days/mo		See assumptions
Est monthly hours hauling	300 hrs/truck-month		Hours Hauled/day x Days Worked/month
Est monthly trips per truck	634 trips/truck-month		Hrs/Truck-month/ Total Haul Time
Assumed volume per truck	17 cy		See assumptions
Est volume hauled per truck month	10,775 cy/truck month		Load Capacity x Trips/Truck-month
Est volume hauled per month (fleet)	161,620 cy/month		cy/Truck-month x # Trucks
Est volume hauled per year (fleet)	1,939,437 cy/year		cy/month x 12 months
Est volume hauled	1,400,219 cy		See assumptions
Est time required for ash removal (months)	9 months		Volume Hauled/ (cy/month)
Est time required for ash removal (years)	0.7 years		Months/12
Est Total Trips	82,366 trips		Months x (trips/truck-month) x #Trucks
Total Est Miles Driven	115,312 Miles		Est Trips x Total RT Travel Distance
Est Miles Driven On Site	115,312 Miles		Total Miles x (On-site Distance/Total Distance)

0 Miles

23,062 gallons

Total Miles x (Off-site Distance/Total Distance)

### 1/8/2016

### WAB Closure Option 6 - Close in Place Hybrid (Combination Close in Place/Landfill)

<u>Description</u>	Est Quantity Units	Notes/Comments
Hauling capacity for on-site disposal:	17 cy/truck load (assumed average capaci	ty)
Hauling capacity for off-site disposal:	17 cy/truck load (assumed average capaci	ty)
Average time for truck loading/unloading operations:	20 minutes	
Average speed for on site travel:	10 mph	
Average speed for off site travel:	45 mph	
Work shifts:	1 shifts	
Shift Length	12 hours	
Average Monthly Work Days	25 days/month	

, ,		•	
Summary of Estimated Quantities			
<u>Description</u>	Est Quantity	<u>Units</u>	Notes/Comments
Estimated On-Site Travel Distance (1 way):	1.1	Miles	
Estimated Off-Site Travel Distance (1 way):	0.0	Miles	
Total Estimated Travel Distance (1 way):	1.1	Miles	
Total Estimated Travel Distance (RT):	2.2	Miles	
Estimated Landfill Property Area:	0	Acres	
Estimated Landfill Development Area (including buffer and borrow area):	102	Acres	
Estimated Lined Landfill Area:	41	Acres	
Estimated West Ash Basin Closure Area:	186	Acres	
Estimated WAB Restoration Area (after ash removal):	77	Acres	
Estimated Ash Material Removed/Hauled Volume:	5,140,645	CY	
Estimated Ash Material Removed/Hauled Moist Wt:	6,168,774	Tons (bsed on 1.2 Tons/CY Moist Unit Wt)	
Estimated Contaminated Soil Removed/Hauled Volume (WAB):	175,853	CY	
Estimated Contaminated Soil Removed/Hauled Volume (Disch Channel):	85,855	CY	
Estimated Contaminated Soil Removed/Hauled Moist Wt:	392,562	Tons (based on 1.5 Tons/CY Moist Unit Wt)	
Total Estimated Ash and Contaminated Soil Removed/Hauled Volume:	5,402,353	CY	
Total Estimated Ash and Contaminated Soil Removed/Hauled Moist Wt:	6,561,336	Tons (based on Moist Unit Wt)	
Total Estimated Ash and Contaminated Soil Placed in Landfill Volume:	4,321,882	Tons (based on 0.8 x Volume Hauled )	

### **Calculation Summary**

Estimate Fuel Consumed (assumed at 5 mpg)

Description	Quantity	<u>Units</u>	Notes/Comments
Est On Site Haul Travel Distance (1 way)	1 Miles		See estimated quantities
On Site Haul RT Distance	2 Miles		Travel Distance x 2
Assumed Avg Speed (on site)	10 mph		See assumptions
Assumed On Site Travel Time	0.20 hr		RT Distance/Avg Speed
Est Off Site Haul Distance	0 Miles		See estimated quantities
Off Site Haul RT Distance	0 Miles		Travel Distance x 2
Assumed Avg Speed (off site)	45 mph		See assumptions
Assumed Off Site Travel Time	0.00 hr		RT Distance/Avg Speed
Assumed loading/unloading time	0.33 hr		See assumptions
Total Est Time Each Loading/Hauling/Unloading Operation	0.53 hr		Loading Time + Travel time
Est Haul Truck Fleet Size:	17 trucks		Adjust # vehicles here as needed for travel separation time.
			Total Travel Time x 60/(# Trucks - 1) - 2 minutes min suggested
Est separation time between vehicles:	2.0 minutes		by Tom Maier for traffic safety
Assumed daily hours hauled	12 hr		See assumptions
Assumed monthly days worked	25 days/mo		See assumptions
Est monthly hours hauling	300 hrs/truc	k-month	Hours Hauled/day x Days Worked/month
Est monthly trips per truck	563 trips/tru	ick-month	Hrs/Truck-month/ Total Haul Time
Assumed volume per truck	17 cy		See assumptions
Est volume hauled per truck month	9,563 cy/truck	month	Load Capacity x Trips/Truck-month
Est volume hauled per month (fleet)	162,563 cy/mont	th	cy/Truck-month x # Trucks
Est volume hauled per year (fleet)	1,950,750 cy/year		cy/month x 12 months
Est volume hauled	5,402,353 cy		See assumptions
Est time required for ash removal (months)	33 months		Volume Hauled/ (cy/month)
Est time required for ash removal (years)	2.8 years		Months/12
Est Total Trips	317,785 trips		Months x (trips/truck-month) x #Trucks
Total Est Miles Driven	699,128 Miles		Est Trips x Total RT Travel Distance
Est Miles Driven On Site	699,128 Miles		Total Miles x (On-site Distance/Total Distance)
Est Miles Driven Off Site	0 Miles		Total Miles x (Off-site Distance/Total Distance)

139,826 gallons

Roxboro Closure Options Evaluation Duke Energy Amec Foster Wheeler Project No. 7810150347 ATTACHMENTS

• WAB Closure Options Evalaution Workbook

# Scoring for Evaluation of Closure Options Closure Options Evaluation Worksheet Roxboro Ash Basin Closure Project - Roxboro West Ash Basin (WAB) Duke Energy

Draft Rev. 0 Site Name: Roxboro Station Date: 1-8-2016

D R A F T - For Discussion Purposes Only 1 = Option-Specific User Input 1 = Calculated Value

Placeholder values have been entered in "User Input" cells to prevent division by zero error text in calculated score cells.

Threshold Criteria: All closure options must comply with the following threshold criteria based on Duke Energy Guiding Principals for Ash Basin Closure

1. Provide continued geotechnical stability meeting appropriate safety factors under applicable loading conditions

2. Provide flow capacity and erosion resistance during design storm and flooding conditions

3. Effectively mitigate groundwater impacts (in conjunction with GW remediation where present)

4. Comply with applicable state and federal regulations (e.g. North Carolina Coal Ash Management Act)

Option	1	2	3	4	5	9	4
Description	WAB Option 1 - Closure by Removal (with On-site Landfill)	WAB Option 2 - Closure by Removal (with Off-site Landfill)	WAB Option 3 - Closure by Removal (with EAB Landfill Phases 7-9)	WAB Option 4 - Close in Place Hybrid Option (Partial Removal and Capping)	WAB Option 5 - Close in Place Hybrid Option (with Minimum Excavation)	WAB Option 6 - Hybrid Closure (Combination of Close in Place/Landfill)	WAB Option A - Hybrid Closure (with New Landfill located in WAB)

Note: Options that did not meet threshold criteria should be listed in the Options Summary table above for completeness

Environmental Protection and Impacts	Weight:	30%				9SN	User Input			Value that Scores	Value that Scores Value that Scores		Calculat	ed or Use	Calculated or User Selected Score	ed Score		Criterion	Contribution to
Criterion	Scoring System	Required Input	Units	option 1	Option 2	Option 3	Option 4	Option 5	Option 6	10	0	Option 1	Option 2	Option 3	Option 4	Option 5	Option 6	Weight	Total Score
Time to achieve compliance with groundwater standards at compliance boundary	Interpolation. Minimum value scores 10.	Compliance time	Years	12	18.2	12	7.5	5.5	9.3	5.5	18.2	2	0	2	8	10	2	15%	4.5%
Residual groundwater-related risk	Source removed=10 Source above GW=5 Source below GW=0 Conduits remain=1					rhis Area Not L	This Area Not Used For Subjective Scoring	tive Scoring				10	10	10	1	0	1	20%	%0.9
Proximity to Hyco Lake	Interpolation. Maximum value scores 10	Distance from CCR Unit limit	Miles	0.1	15	0.1	0.1	0.1	0.1	15	0.1	0	10	0	0	0	0	10%	3.0%
Proximity to public drinking water intakes (No intakes idneified)	Interpolation. Maximum value scores 10	Downgradient distance to intake	Miles							0	0							%0	0.0%
Proximity to nearest downgradient potable water well (no downgradient wells identified)	Interpolation. Maximum value scores 10	Downgradient distance to nearest well	Miles							0	0							%0	0.0%
Proximity to flora, fauna and human receptors	Subjective 0 to 10 (0 - potential for GW seepage from WAB ash deposit, 10 - No potential GW contact.					rhis Area Not L	This Area Not Used For Subjective Scoring	tive Scoring				10	10	10	1	0	1	2%	1.5%
Restoration of habitat, streams or wetlands	Interpolation. Maximum value scores 10.	Habitat and wetlands acres or stream length	Acres	186	186	186	109	0	109	186	0	10	10	10	9	0	9	20%	9.0%
Air emissions off-site (based on miles driven )	Interpolation. Zero miles scores 10.	Truck miles driven	Miles	0	17735422	0	0	0	0	0	17735422	10	0	10	10	10	10	2%	1.5%
Air emissions on-site from closure implementation Interpolation. (based on miles driven)	Interpolation. Zero gallons scores 10.	Truck miles driven	Miles	1266816	1266816	1520179	317785	115312	699128	115312	1520179	2	2	0	6	10	9	2%	1.5%
Avoidance of greenfield disturbance	Interpolation. Zero acres scores 10.	Disturbed acres of greenfield	Acres	213	250	213	0	0	106	0	250	1	0	1	10	10	9	20%	%0.9
Weighted Totals (Contribution to Total Score)		ı										1.8	1.7	1.8	1.7	1.4	1.4	100%	ı
Cost	Weight:	35%				NS(	User Input			Value that Scores	S Value that Scores		Calcular	ed or Us	Calculated or User Selected Score	ed Score		Criterion	Contribution to
Criterion	Scoring System	Required Input	Units	option 1	Option 2	Option 3	Option 4	Option 5	Option 6	10	0	Option 1	Option 2	Option 3	Option 4	Option 5	Option 6	Weight	Total Score
Closure Cost	Interpolation. Min value	Closure Cost	Million \$	\$160.5	\$267.5	\$169.2	\$95.4	\$79.2	\$157.6	\$ 79.20	\$ 267.50	5.7	0.0	5.2	9.1	10.0	5.8	%08	28.0%
Operation, Maintenance and Monitoring Cost (Evalluated for 30 years)	scores 0.	OM&M Cost	Million \$	\$ \$6.1	\$7.0	\$6.1	\$5.7	\$11.2	\$9.5	\$ 5.67	\$ 11.23	9.2	7.6	9.5	10.0	0:0	3.1	20%	7.0%

# Scoring for Evaluation of Closure Options Closure Options Evaluation Worksheet Roxboro Ash Basin Closure Project - Roxboro West Ash Basin (WAB) Duke Energy

Draft Rev. 0 Site Name: Roxboro Station

Date: 1-8-2016

D R A F T - For Discussion Purposes Only = Option-Specific User Input
= Calculated Value

Placeholder values have been entered in "User Input" cells to prevent division by zero error text in calculated score cells.

Speaking	Weighted lotals (Contribution to lotal score)												7:7	0.5	7.7	3.2	8.7	1.8	%not	
Particularies   Scorting Systems   Registrate function	Schedule	Weight:	15%				User	Input			Value that Scores	Value that Scores	100	Calcula	ted or Us	er Selecte	d Score	l		Contribution to
	Criterion	Scoring System	Required Input	Units	Option 1	Option 2	Option 3	Option 4	Option 5	Option 6	10	0			Option 3	Option 4	Option 5	Option 6		Total Score
Particular   Par	Time	Interpolation Minimum value scores 10		Months	52	75	52	21	21	40	21	75	4	0	4	10	10	9	30%	4.5%
Controllation to Total Second Secon	uration (to completion of closure)	Interpolation Minimum value scores 10	Estimated durations	Months	142	228	142	92	86	105	92	228	9	0	9	10	10	6	%02	10.5%
Regional Factors   Weight   Stories   Weight   Stories	d Totals (Contribution to Total Score)												0.8	0.0	8.0	1.5	1.5	1.2	100%	
Regional Factors   South System   Regulared Input.   Unit   Option 2   Option 3   Option 4   Option 3   Option 3   Option 4   Opti																				
Cutricution   Scoring System   Required Inpart   Units   Option 1   Option 3   Option 3   Option 3   Option 6   Option 5   Option 6   Option	Regional Factors	Weight:	15%				User	Input			Value that Scores		S	Calcula	ted or Us	er Selecte	d Score			<b>Contribution to</b>
For Denefical Fusion State   Part Part Part Part Part Part Part Part	Criterion	Scoring System	Required Input	Units	Option 1	Option 2	Option 3	Option 4	Option 5	Option 6	10	0	Option 1		Option 3		Option 5	Option 6	Weight	Total Score
State   Participation Ministration   Partic	otential for beneficial reuse of site	Subjective					Not Used Fo	or Subjective Sco	oring	ı	ı	I	10	10	10	2	0	8	2%	0.8%
State   Stat		Interpolation Min value																		
Interpolation, Maximum miss divined applicable   Autobaction Miles Griven   Autobactio	soil needs	scores 0	Soil Imported	ک	277493	332347	277493	782972	600160	921081	277493	921081	10	6	10	2	Ŋ	0	2%	0.8%
Interpolation Min value   Miles Driven   Interpolation Min value   Miles Driven		Interpolation. Maximum value scores 10.	Fraction Used	None	0	0	0	0	0	0	0	0							%0	%0:0
Subjective Of Data System   Miles Driven   Mot Used For Subjective Scoring System   Subjective Of Data System   Subjective Of Data System   Subjective Of Data System   Mot Used For Subjective Scoring System   Mot Used System	ation impact (based on miles driven) -	Interpolation Min value																		
Subjective Oto 10   Subj	value (IIIIIes uriveir) for Option z baseu tion 3 to avoid skewing ranking.	scores 10 iviax value scores 0	Miles Driven	Miles	1266816	3040358	1520179	317785	115312	699128	115312	3040358	9	0	5	6	10	∞	%29	8.6
Sed of final height of Storage         Subjective Ot 0.10         Not Used For Subjective Scoring         Value that Scores		Subjective 0 to 10					:	:					∞	0	9	10	6	7	2%	0.8%
Constructability         Weight:         5%         Option 1 Option 2 System         Units of Contribution to Total Scores         Units option 2 Stores         Units option 2 Option 3 Option 3 Option 3 Option 4 Option 4 Option 4 Option 5 ystem         Units option 1 Option 3 Option 3 Option 3 Option 4 Option 4 Option 6	torage	Subjective 0 to 10					Not Used FC	or subjective so	oring				ır	c	ır	ı	<u></u>	œ	20%	3 0%
Criterion Scoring System Required Input Criterion Scoring System Required Input Duits Option 1 Option 2 Option 1 Option 2 Option 2 Option 2 Option 2 Option 3 Option O	I Score)												0.9	0.1	8.0	1.2	1.4	1.1	100%	15%
Criterion         Scoring System         Required Input         Units         Option 2         Option 3         Option 4         Option 4         Option 6         Option 6         Option 1         Option 1         Option 2         Option 3         Option 4         Option 6         Option 6         Option 3         Option 3         Option 3         Option 3         Option 3         Option 4         Option 3         Option 4         Option 3         Option 4         Option 3         Option 6         Option 6 <td>Constructability</td> <td>Weight:</td> <td>28</td> <td></td> <td></td> <td></td> <td>User</td> <td>Input</td> <td></td> <td>ı</td> <td>Value that Scores</td> <td>Value that Scores</td> <td>, s</td> <td>Calcula</td> <td>ted or Us</td> <td>er Selecte</td> <td>d Score</td> <td>ľ</td> <td>ı</td> <td></td>	Constructability	Weight:	28				User	Input		ı	Value that Scores	Value that Scores	, s	Calcula	ted or Us	er Selecte	d Score	ľ	ı	
Subjective 0 to 10: 10 is the easiest while 0 is the randagement, geotechnical, the easiest while 0 is the riskiest is iskiest contribution to Total Score)  **Contribution to Total Score**  **Contri	Criterion	Scoring System	Required Input	Units	Option 1	Option 2	Option 3	Option 4	Option 5	Option 6	10	0		0	Option 3	Option 4	Option 5	Option 6		
6.0     0.1     0.2     0.0     0.2     0.0     0.2     0.0       8.0     8.0     8.0     8.0     8.0     8.0     8.0	vater management, geotechnical,	Subjective 0 to 10: 10 is the easiest while 0 is the riskiest					Not Used Fo	or Subjective Sco	oring				ĸ	0	3	8	10	Z.	100%	5.0%
6.0 2.4 5.7 8.0 7.5	Totals (Contribution to Total Score)												0.2	0.0	0.2	0.4	0.5	0.3		
6'' 0'0 1'C 1'' 0''	(01 04 0 30 clos) a aO/ acitaO doca acit									ı	ı	ı	9	۲,	5.3	0	7.5	0 1	ı	ı
	re For Each Option (On a Scale of C to 10)												0.0	4:7	2.7	0.0	C:/	0.0		

Roxboro Closure Options Evaluation Duke Energy Amec Foster Wheeler Project No. 7810150347 ATTACHMENTS

East Ash Basin (EAB) Attachments

Roxboro Closure Options Evaluation Duke Energy Amec Foster Wheeler Project No. 7810150347 ATTACHMENTS

• Table 1(EAB) – East Ash Basin Closure Options Summary (evaluation on hold)

Draft Rev 0 (1-8-16)

# Amec Foster Wheeler Table 1(EAB) – Closure Option Summary (Identification of Options) Feasibility Analyses - Ash Basin Closure Conceptual Design Roxboro Steam Station East Ash Basin (EAB)

Option	Description
Close in Place     Hybrid Option     (with Completion     of Phases 1-6)	This closure option will consist of consolidating and capping the ash deposits located outside the limits of the currently permitted/lined landfill area (Phases 1-6). For this option, it is assumed that the existing permitted/lined landfill area (Phases 1-6) will be completed as planned but Phases 7-9 would not be developed. This option evaluates only the closure requirements for ash fill areas outside the limits of Phases 1-6. The evaluation does not include the requirements for completion of Phases 1-6 or development of another landfill to support plant operations.
2. Close in Place Hybrid Option (with Completion of Phases 7-9)	This closure option assumes that the currently permitted and lined landfill area will be expanded to provide capacity for future ash storage based on the preliminary Phases 7-9 plan. The remaining ash fill areas outside the limits of the expanded landfill area would be closed by capping with an engineered cover system. This option evaluates only the closure requirements outside the limits of Phases 1-6 and Phases 7-9. The evaluation does not include the requirements for completion of Phases 1-6 or development of Phases 7-9.
A. Closure by Removal Option NOT EVALUATED	The authorized scope of services for Amec Foster Wheeler is supposed to cover only the closure options associated with ash fill areas outside the limits of the currently permitted and lined landfill area (assumed to be Phases 1-6). During the November 12, 2015, Duke Energy confirmed that consideration of a Closure by Removal Option will not be required





## Robinson Ash Basin Closure Investigation

Conceptual Closure Planning Update

H.B Robinson Steam Electric Plant, Darlington County, SC

December 2014

### **Duke Energy Progress** Robinson Plant Ash Basin Closure – Conceptual Closure Planning Update | Contents

### Contents

Conten	ts			
F	igure	es		iii
Т	able	s		iii
Executi	ive S	Summa	ry	1
1.0 Intro	oduc	ction		1
1	.1	Project	t Overview	1
1	.2	Purpos	se	2
1	.3	Report	Organization	2
2.0 Site	Bad	ckgrour	nd	3
2	.1	Plant D	Description	3
2	.2	Ash Ma	anagement Facilities	3
2	.3	Region	nal Geology/Hydrogeology	4
2	.4	Site G	eology/Hydrogeology	5
		2.4.1	Site Geology	5
		2.4.2	Site Hydrogeology	6
2	.5	Surfac	e Water	7
3.0 Fiel	ld Ex	ploration	on	8
3	.1	Subsu	rface Exploration	8
		3.1.1	Soil Borings	8
		3.1.2	Monitoring Well Construction	9
		3.1.3	Topographic and As-Built Well Surveys	10
		3.1.4	Water Sampling	10
		3.1.5	Hydraulic Conductivity Testing	10
3	.2	Natura	l Resources Surveys	11
		3.2.1	Data Review	11
		3.2.2	Jurisdictional Waters of the U.S.	11
		3.2.3	Vegetative Communities	12
		3.2.4	Federally Protected Species	12
4.0 Exp	olora	tion Re	sults	13
4	.1	Geote	chnical Testing	13
4	.2	Enviro	nmental Testing	14
		101	Cail and Aak	4.4

		4.2.2	Groundwater	.15
		4.2.3	Free Water	.16
	4.3	Natura	l Resources Survey	.16
		4.3.1	Jurisdictional Waters of the U.S.	.17
		4.3.2	Vegetative Communities	.17
		4.3.3	Federally Protected Species	.18
		4.3.4	Natural Resources Survey Conclusions	.18
5.0 Sı	umma	ary of C	ompleted and On-Going Work	.19
6.0 P	otenti	al Ash E	Basin Closure Options	.22
	6.1	Ash ar	nd Earthwork Quantities	.22
		6.1.1	1960 Fill Area	.22
		6.1.2	Ash Basin Area	.22
		6.1.3	Ash Basin Embankment	.23
	6.2	Hybrid	Cap-in-Place Closure Option	.23
		6.2.1	Physical Closure	.24
		6.2.2	Environmental Closure	.25
	6.3 C	n-Site I	_andfill Ash Basin Closure Option	.26
		6.3.1	Physical Closure	.26
		6.3.2	Environmental Closure	.27
	6.4 C	off-Site I	_andfill Ash Basin Closure Option	.27
		6.4.1	Physical Closure	.28
		6.4.2	Environmental Closure	.28
7.0 S	chedu	ıle		.30
9 N D	oforor	2000		21

### **APPENDICES**

Appendix A – Site Survey from WSP

Appendix B - Natural Resources Survey Forms

Appendix C - Cap-in-Place Conceptual Design Drawings

### **Figures**

- 1. Site location map
- 2. Site layout map
- 3. Monitoring well and boring location map (ash basin)
- 4. Monitoring well and boring location map (1960 Fill Area)
- 5. Cross-sections A-A' and B-B'
- 6. Cross-sections C-C' and D-D'
- 7. Potentiometric surface map (ash basin)
- 8. Potentiometric surface map (1960 Fill Area)
- 9. Natural resource survey study area map
- 10. Jurisdictional waters survey

### **Tables**

- Table 1. Well construction and groundwater elevation data summary
- Table 2A. Geotechnical laboratory testing quantities by sample type and test method
- Table 2B. Geotechnical laboratory results summary soil classifications
- Table 3A. Soil sampling results background samples
- Table 3B. Ash and soil sampling results within ash basin boundary
- Table 3C. Soil sampling results outside ash basin boundary
- Table 3D. Ash and soil sampling results within 1960 Fill Area
- Table 4. Ash SPLP leaching results within ash basin and 1960 Fill Area
- Table 5A. Groundwater monitoring well sample results total inorganics (total concentrations)
- Table 5B. Groundwater monitoring well sample results major anions and cations
- Table 5C. Groundwater monitoring well sample results total inorganics (dissolved concentrations)
- Table 5D. Groundwater monitoring well sample results radiological isotopes
- Table 6. Free water sample results total inorganics and anions and cations
- Table 7. Conceptual closure ash and earthwork quantities Hybrid Cap-in-Place Cosure Option
- Table 8. Estimated quantity of material to be placed in ash basin Hybrid Cap-in-Place Closure Option
- Table 9. Estimated quantity of material to be placed in ash landfill On-Site and Off-Site Ash Landfill Closure Options

Page 5 of 90

Duke Energy Progress | Robinson Plant Ash Basin Closure – Conceptual Closure Planning Update Executive Summary

### **Executive Summary**

The purpose of this Conceptual Closure Planning document is to present South Carolina Department of Health and Environmental Control (SCDHEC) with an update of Duke Energy's progress to date on the Robinson Ash Basin Closure Investigation and describe future work activities that will support development of a preferred ash basin closure plan.

Duke Energy conducted a geotechnical and environmental exploration program in and around the H.B. Robinson Steam Electric Plant (Robinson Plant) Unit 1 ash basin and 1960 Fill Area (collectively referred to as the ash management areas) between July and November 2014. The program consisted of soil borings, groundwater monitoring well installation, testing of soil, ash, groundwater and free water, and in-situ hydraulic conductivity testing. A summary of data and information collected as part of the geotechnical and environmental exploration program, along with a summary of results, is provided in this update report. A more detailed description of data collected, methodologies used, and testing results is provided in the companion Robinson Ash Basin Closure Investigation Data Report (HDR 2014).

The data derived from the field investigation program is being evaluated to achieve the following project objectives:

- Determine the amount of coal ash residue in the ash basin and 1960 Fill Area
- Characterize subsurface material within the ash management areas, down-gradient of the ash basin, and in background areas of the site
- Develop a Site Conceptual Model (SCM) to serve as the basis for understanding the hydrogeologic characteristics of the site and ash basin (both existing and under the preferred closure option)
- Use the SCM to develop a conceptual closure plan for the ash management areas that is protective of human health and the environment and acceptable to SCDHEC Bureau of Water

Three potential permanent ash basin closure options are being considered:

- Hybrid Cap-in-Place whereby coal ash residue from the 1960 Fill Area would be excavated and placed into the ash basin, ash immediately behind the ash basin embankment would be moved farther west within the basin to allow breaching or removal of the embankment, and consolidated ash within the basin would be capped with an engineered cover system. Potential areas of saturated ash within the basin post-closure (based on SCM modeling) would be reduced or eliminated using appropriate engineering measures (e.g., removal of ash from saturated areas, fixing ash in place via soil mixing and/or injection of stabilizing materials, installation of infiltration cut-off walls on the upstream side of the ash basin, etc.) to prevent or minimize leaching of coal ash constituents to down-gradient areas.
- On-Site Landfill whereby coal ash residue from the 1960 Fill Area and ash basin would be excavated and moved to a lined landfill designed to contain coal ash residue. While not thoroughly investigated at this time, an on-site landfill could potentially be located on

Page 6 of 90

the northwest side of Duke Energy's H.B. Robinson/Darlington Electric Power Plant (Darlington County Plant).

 Off-Site Landfill whereby coal ash residue from the 1960 Fill Area and ash basin would be excavated and hauled to a lined landfill designed and permitted to receive coal ash residue. This could either be an existing lined landfill with capacity and ability to accept the coal ash residue or a newly constructed lined landfill permitted to accept coal ash residue.

Based on data and information collected between July and November 2014, it appears that up to 18 feet of ash is saturated in the deepest portion of the ash basin (between the transmission line right-of-way and the ash basin embankment). Additional groundwater data collection and completion of a post-closure groundwater model is necessary to precisely predict the post-closure long-term groundwater level in the ash and whether additional mitigation measures are necessary to protect groundwater. This post-closure model will serve to inform decision-making on the three options described above. While the saturated depth of ash diminishes moving away from this area, it is uncertain at this time if the Hybrid Cap-in-Place closure method will reduce the amount of saturated ash in the basin to a point where this option becomes viable.

Further evaluation of data is on-going in support of the development of a preferred closure option. To that end, Duke Energy intends to perform the following work:

- Conduct further analyses of the foundation soils at the ash basin and embankment, for the Hybrid Cap-in-Place option, to determine susceptibility to liquefaction of in-situ soils during seismic events. Such liquefaction could result in differential settlement of a liner or cap and/or induced embankment failure. Analyses may consist of, but would not be limited to, laboratory cyclic triaxial testing of remolded soil samples conducted in conjunction with additional in-situ soil testing. These studies and follow-up finite element analysis will help determine engineering remedies for mitigating potential liquefaction induced differential settlements. The analyses will also be used to develop design criteria for static and post-seismic embankment stability.
- Evaluate potential impacts to the ash basin embankment and ash basin resulting from a postulated 100-year flood event and determine engineering remedies to mitigate for potential impacts
- Evaluate laboratory results from in-basin, near-basin, and background sample locations to determine site-specific coal ash residue constituents of concern
- Develop calculations to evaluate the potential for leaching of coal ash residue constituents of concern from ash into the groundwater
- Conduct three additional rounds of groundwater sampling between January and August 2015 to evaluate potential seasonal variations in groundwater quality data and groundwater surface elevations
- Complete groundwater fate and transport modeling of site-specific coal ash residue constituents of concern to evaluate mobility and concentration gradients over time and evaluate post-closure groundwater elevations in the ash basin as it relates to potential additional groundwater protection measures

The above work activities will be used to evaluate Hybrid Cap-in-Place as a permanent ash basin closure option. If Hybrid Cap-in-Place is not a suitable closure option, the On-Site and Off-Site Landfill closure options will be further investigated to determine which of these options is preferred.

Duke Energy intends to submit a detailed Supplemental Conceptual Closure Plan to SCDHEC Bureau of Water by November 20, 2015. This supplement will provide the analysis for and recommend a preferred permanent closure option for the Robinson Plant ash basin.

# 1.0 Introduction

# 1.1 Project Overview

Duke Energy Progress (Duke Energy) owns and operates the H.B. Robinson Steam Electric Plant (Robinson Plant) located near Hartsville in Darlington County, South Carolina (**Figure 1**). The Robinson Plant coal ash management facilities include a former 177-megawatt coal-fired unit (Unit 1), one ash basin located north of the Robinson Plant and west of Lake Robinson, and an older ash storage area (1960 Fill Area) located west of Unit 1 (**Figure 2**). Coal ash residue generated during the coal combustion process at Unit 1 was stored in the 1960 Fill Area from 1960 until the mid-1970s when the approximate 72-acre ash basin was constructed. The ash basin continued to receive coal ash residue until October 2012 when Unit 1 was retired.

Duke Energy retained HDR to develop a Conceptual Closure Plan (Plan) for the Robinson Plant ash basin. To do so, HDR implemented a geotechnical and environmental exploration program between July and November 2014 that consisted of soil boring completion; monitoring well installation; index property testing of soil and ash; constituent testing of soil, ash, groundwater, and free water; and in-situ hydraulic conductivity testing. The data derived from the field program is being evaluated to achieve the following project objectives:

- Determine the amount of coal ash residue in the ash basin and 1960 Fill Area
- Characterize subsurface materials within the ash management areas, down-gradient of the ash basin, and in background areas of the site
- Develop a Site Conceptual Model (SCM) to serve as the basis for understanding the hydrogeologic characteristics of the site and ash basin (both existing and under the preferred closure option)
- Use the SCM to develop a conceptual plan for closure of the ash basin that is protective
  of human health and the environment and acceptable to SCDHEC Bureau of Water per
  their guidance *Proper Closeout of Wastewater Treatment Facilities*, *Regulation 61-82*,
  dated April 11, 1980

The subsurface investigation included completion of 22 environmental soil borings; 11 geotechnical soil borings; installation of 30 groundwater monitoring wells; and subsequent soil, ash, groundwater, and free water sample collection and testing. Soil boring and monitoring well locations are shown on **Figure 3**. Specific details regarding the field exploration program are provided in Section 3.0 of this report.

Closure of the 1960 Fill Area will be regulated under a Consent Agreement between Duke Energy and the SCDHEC Bureau of Solid Waste. However, the final disposition of ash within the 1960 Fill Area will likely be incorporated into closure of the ash basin and is therefore discussed herein.

# 1.2 Purpose

The purpose of this Conceptual Closure Planning document is to present SCDHEC with an update of Duke Energy's progress to date on the Robinson Ash Basin Closure Investigation and describe future work activities that will support development of a preferred ash basin closure plan. A summary of data and information collected as part of the Robinson Ash Basin Closure Investigation, along with a summary of results, is provided in this update report. A more detailed description of data collected, methodologies used, and testing results is provided in the companion Robinson Ash Basin Closure Investigation Data Report (HDR 2014).

# 1.3 Report Organization

The report is organized into the following sections:

- Site background, geology, and hydrogeology are provided in Section 2.0
- A summary of the geotechnical and environmental exploration programs is provided in Section 3.0
- Results obtained from the exploration program are provided in Section 4.0
- A review of work completed and pending work is provided in Section 5.0
- Potential closure options are summarized in Section 6.0
- A schedule for refinement of the Plan is provided in Section 7.0
- References are provided in Section 8.0

# 2.0 Site Background

# 2.1 Plant Description

The Robinson Plant is a former coal-fired electricity generating facility located approximately 4.5 miles north of Hartsville, Darlington County, South Carolina. The site is bounded by Icy Street to the north, West Old Camden Road to the south, Lake Robinson to the east, and South Carolina Highway 151/West Bobo Newsome Highway to the west.

Development of the Robinson Plant facility began in the late 1950s when Black Creek was impounded to create Lake Robinson. Shortly thereafter, the coal-fired unit (Unit 1) began commercial operation in 1960 until it was retired in October 2012. The 724-megawatt nuclear unit (Unit 2) was brought online in 1971. Duke Energy also owns and operates the H.B. Robinson/Darlington Electric Power Plant (Darlington County Plant) which is located just north of the Robinson Plant and along the western shore of Lake Robinson. The 790-megawatt Darlington County Plant consists of 13 combustion-turbine units fueled by natural gas and oil.

# 2.2 Ash Management Facilities

The Robinson Plant coal ash management facilities include the coal-fired unit (Unit 1), one ash basin located north of the fossil and nuclear units, and the 1960 Fill Area located west of Units 1 and 2 (**Figure 2**).

The 1960 Fill Area was created in 1960 and received ash from Unit 1 until the ash basin was constructed in the mid-1970s. Between May 2013 and August 2014, Duke Energy contracted AMEC Environment & Infrastructure, Inc. (AMEC) to evaluate the extent and volume of ash stored in this area. Based on data obtained during this assessment, ash was found to cover a surficial area of approximately 25.0 acres with a maximum ash thickness of 16.3 feet. The calculated volume of ash within the 1960 Fill Area is 275,800 cubic yards (cy) (AMEC 2014).

The 72-acre ash basin is comprised of a 49-acre basin and a 23-acre dry ash storage area near the upstream (e.g., western) end of the ash basin. The basin was formed via construction of a dam across an unnamed tributary to Black Creek. The basin began receiving sluiced ash from Unit 1 in the mid-1970s, and continued to receive sluiced ash until Unit 1 was retired in October 2012. Based on data obtained during the current exploration program, ash thickness within the basin ranges from 11 feet along the northern flank of the basin to 53 feet in the middle of the basin. Ash thickness is expected to be greatest within the thalweg (i.e., deepest portion of the channel) of the former tributary to Black Creek.

There are no permitted National Pollutant Discharge Elimination System (NPDES) outfalls from the basin to Lake Robinson. However, the ash basin does have a permitted NPDES outfall to the discharge canal located northeast of the basin. In 2014, Duke Energy submitted an NPDES permit application update to re-route stormwater to the discharge canal. The basin also receives discharge from the Darlington County Plant oil/water separator. There is currently no standing water in the 1960 Fill Area or the ash basin, except for the northeastern most corner of the basin where the basin receives discharge from the Darlington County Plant.

# 2.3 Regional Geology/Hydrogeology

South Carolina is divided into distinct regions by portions of three physiographic provinces: the Atlantic Coastal Plain, Piedmont, and Blue Ridge (Fenneman 1938). The Coastal Plain is a region of broad, relatively flat terraces of primarily unconsolidated sediments and carbonate rocks. These materials, ranging in age from Cretaceous to Quaternary, were deposited in shallow seas by rivers draining the Blue Ridge and Piedmont provinces.

Within the upper Coastal Plain and extending across the middle of South Carolina is a narrow, irregular band of rolling hills known as the Carolina Sandhills. These rounded, gently sloping hills range in elevation from 250 to 450 feet above sea level and are generally higher than either the adjacent Piedmont or Coastal Plain regions. The Sandhills region varies in width from 5 to 30 miles, although it is absent along some large river systems such as the Congaree River near Columbia, South Carolina, where it has cut completely through the Sandhills deposits to expose the underlying Piedmont rocks.

The Robinson Plant is located within the Pee Dee area of South Carolina. According to the "Preliminary Assessment of the Groundwater in Part of the Pee Dee Region, South Carolina" (SCDHEC 2003), aquifer systems beneath the Pee Dee Region are primarily Late Cretaceous in age and include the Black Creek, Middendorf, and Cape Fear systems. Groundwater is the principal source of potable water in the Pee Dee region and the Middendorf and Middendorf/Cape Fear systems together are the primary source of groundwater for Darlington County, South Carolina. Groundwater is also obtainable from the unconfined surficial aquifer that typically extends from land surface to a depth of approximately 30 to 50 feet below land surface. Groundwater in the surficial aquifer is generally unconfined and recharged primarily from precipitation, losing streams and rivers, and up-flow from underlying aquifers. The surficial aquifer is underlain in the region by fine- to coarse-grained sands with discontinuous layers of sandy clays, kaolins, and gravel. The base of the surficial aquifer typically displays an increase in clay and kaolin and is considered to be the upper confining unit of the Middendorf aquifer. The weathered nature of the sediments in addition to similar parent material makes the exact transition between the surficial aquifer and underlying aquifers very difficult to identify.

The Middendorf aquifer overlies crystalline bedrock and extends from the Fall Line in the upper coastal plain to the Atlantic coast. Sediment within the aquifer is described as sand to gravelly sand with varying degrees of induration. Transmissivity values in the Middendorf aquifer are relatively high with individual supply wells obtaining groundwater from the aquifer producing yields of up to 2,000 gallons per minute. Groundwater in the Middendorf aquifer is under artesian conditions with primary recharge along the outcrop of the aquifer along the Fall Line and minor recharge controlled by differences in hydraulic head with neighboring aquifers. The Middendorf aquifer has reportedly experienced a potentiometric head loss of greater than 195 feet since "predevelopment" in 1927 to current levels. The primary reason for this substantial head loss has been attributed to an increase in groundwater demand in the region (Catlin 2008).

# 2.4 Site Geology/Hydrogeology

## 2.4.1 Site Geology

Based on HDR's review of soil boring and monitoring well installation logs provided by Duke Energy for previous work completed on site as well as our observations made during the current subsurface investigation, stratigraphy in the vicinity of the ash basin consists of the following material types: fill, ash, alluvium, Coastal Plain sediments, and bedrock. In general, fill was restricted to borings advanced through the ash basin dam while ash is restricted to the confines of the basin. Alluvium was present beneath ash in several borings advanced into the historic drainage feature that was dammed to create the ash basin. Coastal Plain sediments consisting predominantly of sand with some silt and clay were encountered across the site. Bedrock was reportedly encountered at 398 feet below ground surface during installation of supply Well D in December 2004. Well D is located adjacent to the Unit 2 facility, approximately 4,900 feet south of the ash basin. The general stratigraphic units, in sequence from the ground surface down to boring termination, are defined as follows:

- Fill Fill material generally consisted of re-worked sand and silt that were borrowed from one area of the site and re-distributed to other areas. Based on a 1956 Earth Dam and Spillway drawing provided by Duke Energy, fill was placed around a 12-foot-wide compacted impervious core during construction of the ash basin embankment.
- **Ash** Ash is present within the ash basin and 1960 Fill Area. Ash has been characterized in the field as gray to dark gray fine- to coarse-grained material.
- Alluvium Alluvium is unconsolidated soil and sediment that has been eroded and
  re-deposited by streams and rivers. Alluvium may consist of a variety of materials
  ranging from silts and clays to sands and gravels. Alluvium was present beneath ash in
  several borings advanced into the historic drainage feature that was dammed to create
  the ash basin.
- Coastal Plain Sediments Coastal Plain sediments representing fluvial or upper deltaplain depositional environments are found across the site. Based on boring logs reviewed, sediments were characterized as yellow, reddish yellow, pink, pale brown, or brown coarse- to fine-grained sand with gray to white to pink clay lenses and extend to an average depth of greater than 300 feet below ground surface (bgs).
- Bedrock Bedrock was encountered in several historic well borings in the vicinity of the
  Unit 2 facility. Bedrock was described as "greenish rock" and presumed to represent
  glauconitic basement rock of the Piedmont. Bedrock was not encountered during the
  current conceptual closure assessment activities.

Based on the presence of alluvium and unconsolidated sediments beneath the ash basin embankment, Duke Energy will conduct liquefaction analyses during the next phase of work to determine susceptibility to differential settlement resulting from seismic events and determine engineering remedies to mitigate for potential differential settlement.

Boring logs and laboratory reports providing detailed geologic information are provided in the Data Report (HDR 2014). Based on the results of exploration activities as well as review of historical borings, well data, and drawings provided by Duke Energy, HDR developed four

cross-sections (A-A' through D-D') to illustrate our interpretation of the hydrostratigraphy of the site. General section descriptions are:

- Section A-A' extends approximately west to east (i.e., longitudinally) through the ash basin
- Section B-B' extends north to south across the ash basin and dry stack area in the western extent of the basin
- Section C-C' extends north to south across the central part of the ash basin
- Section D-D' extends north to south across the eastern extent of the ash basin

The locations of cross-section lines are shown on **Figure 3**. Cross-sections A-A' and B-B' are shown on Figure 4. Cross-sections C-C' and D-D' are shown on Figure 5. Note that cross-sections are interpretations and that conditions between borings are estimated and/or inferred and were developed in part from historic drawings.

## 2.4.2 Site Hydrogeology

Groundwater occurrence within and around the ash basin was relatively uniform and generally follows topography across the site. Hydrogeologically, groundwater was encountered under unconfined conditions in the surficial aguifer at depths ranging from 28.44 to 44.69 feet below the top of well casings in shallow wells in the vicinity of the ash basin (excluding well MW-108S as it is located on top of the dry ash stack). The exploration program was developed to include installation of paired monitoring wells in many locations to evaluate groundwater characteristics in the upper and lower portions of the unconfined aguifer. Note that groundwater elevations between paired wells seldom varied by more than 1 foot confirming that the portion of the unconfined aguifer that was the subject of this investigation (shallower than 100 feet) is composed of relatively homogenous material with little or no significant confining layers present.

Subsequent to completion of the well installation program, groundwater elevations in the monitoring wells were measured during a comprehensive gauging event on November 17, 2014. Additional gauging and sampling events are proposed in Section 7.0 of this report to allow for evaluation of groundwater position relative to seasonal variations.

Groundwater elevations measured in shallow monitoring wells installed within the ash basin footprint ranged from 227.82 feet in well MW-110S to 235.53 feet in well MW-108S. Corresponding ground surface elevations at wells MW-110S and MW-108S are 270.17 and 283.97 feet, respectively. Groundwater elevations measured in wells located beyond the ash basin waste boundary ranged from 222.67 in well MW-112S to 236.44 in well MW-107S. Groundwater elevations measured in shallow wells installed within the 1960 Fill Area ranged from 226.30 feet in well MW-118S to 229.25 feet in well MW-117S.

Based on groundwater elevation data collected on November 17, 2014, approximately 18 feet of ash was located below the groundwater table in the vicinity of well pair MW-109S/D. Additional groundwater data collection and post-closure groundwater modeling is necessary to precisely predict the post-closure long term groundwater level in the ash and whether additional mitigation measures are necessary to protect groundwater. Groundwater elevations for monitoring wells installed during the current investigation are presented in **Table 1**. Potentiometric surface maps

Page 14 of 90

Duke Energy Progress | Robinson Plant Ash Basin Closure – Conceptual Closure Planning Update 2.0 Site Background

for shallow and deeper wells, based on groundwater elevations obtained on November 17, 2014, are shown on **Figures 7 and 8**. Groundwater table position is shown in each of the four previously referenced cross-sections.

## 2.5 Surface Water

The Robinson Plant site is located along the western extent of Lake Robinson. The ash basin was formed via construction of a dam across an unnamed tributary to Black Creek in the mid-1970s. Modifications to the ash basin and ash basin riser barrel in the early 1980s and early 2000s are shown on Carolina Power and Light Drawing D-1777 (May 1982) and Law Engineering and Environmental Services, Stormwater Drainage Improvements, Modifications to Ash Pond (December 2002). The inlet elevation for the upstream riser barrel (Skimmer-005) is 263.87 feet. The 36-inch reinforced concrete pipe (RCP) exiting the riser barrel and embedded in the ash basin embankment enters Catch Basin No. 2, having an inlet elevation of 256.04 feet. The outlet from Catch Basin No. 2 enters new Catch Basin A with an inlet elevation of 243.5 feet. The outlet pipe (36-inch HDPE) from Catch Basin A exits into the discharge canal with an invert elevation of 234.12 feet.

Based on our review of the Site Information drawing prepared by AMEC including the 100-year flood boundary (Federal Emergency Management Agency, Flood Insurance Study, Darlington County, South Carolina, effective February 6, 2013), the ash basin is located within the 100-year flood zone. The 100-year flood level for Lake Robinson adjacent to the ash embankment is shown as 220.96 feet. The crest of the ash basin embankment is 270 feet, which is 49.04 feet higher than the flood level. In addition, the inlet elevation for Catch Basin A located at the downstream toe of the ash pond embankment is 22.54 feet higher than the 100-year flood plain elevation. The historic design drawings provided by Duke Energy (D-1777 and LAW (2002) indicate the ash pond will not flood due to stated riser barrel and catch basin inlet elevations. It appears that the AMEC Site Information drawing shows the intrusion of Lake Robinson's 100-year flood boundary into the ash basin. It is our opinion that the floodplain mapping did not consider the presence of the riser barrel and catch basin configuration, and as such, the ash basin should not be considered to lie within the 100-year floodplain of Lake Robinson. That said, the preferred ash basin closure option will evaluate and mitigate for any potential impacts resulting from the 100-year flood level (i.e., 220.96 feet).

Page 15 of 90

ELECTRONICALLY FILED - 2019 March 4 5:26 PM - SCPSC - Docket # 2018-318-E - Page 116 of 152

# 3.0 Field Exploration

The field exploration program was implemented between July and November 2014 to characterize the geotechnical and environmental conditions of the ash basin and 1960 Fill Area. The subsurface investigation included completion of 22 environmental soil borings; 11 geotechnical soil borings; installation of 30 groundwater monitoring wells; and subsequent soil, ash, groundwater, and free water sample collection and testing.

Drilling was conducted by SAEDACCO under the full-time oversight of HDR personnel. Data obtained from the subsurface investigation included boring logs, monitoring well logs, and well construction records. Boring and well survey information are included in the Data Report (HDR 2014). As-built boring and well locations are shown on Figure 3.

Field exploration also included a natural resources survey of the site to identify wetlands and the potential for threatened/endangered species whose presence may affect closure of the ash management facilities. A summary of field exploration methods is presented in the following sections.

#### 3.1 Subsurface Exploration

Exploration was conducted by various methods selected for their ability to measure and collect the required data in the field. In general, the geotechnical and environmental exploration programs were implemented independent of one another, although the data collected from those investigations is frequently cross-referenced during evaluation.

#### Soil Borings

The subsurface investigation consisted of the completion of 22 environmental soil borings and 11 geotechnical soil borings. Of these borings, 10 were completed within the ash basin, 3 were completed within the 1960 Fill Area ash boundary, 4 were completed through the ash basin dike, 11 were completed down- or cross-gradient of the ash management areas, and 5 were completed in background locations as shown in the table below.

Boring Location	Geotechnical		Environmental		
Boring Location	Quantity	Boring IDs	Quantity	Boring IDs	
Ash Basin	4	AP-2, AP-5, AP-9, AP-10	6	AP-2, AP-5, AP-6, AP-7, AP-9, AP-10	
Ash Basin Dike	2	DD-1 and DD-2	2	DD-1 and DD-2	
Cross- or Down-Gradient of Ash Basin	4	AP-1, AP-3, AP-4, AP-8	7	AP-1, AP-3, AP-4, AP-8, and CB-1 through CB-3	
1960 Fill Area	0	NA	3	LOL-2 through LOL-4	
Background	1	AP-11	4	BG-1 through BG-4	

Note: NA = Not applicable.

In general, geotechnical soil test borings were completed via hollow stem auger (HSA), cased hole, tricone, and mud rotary drilling techniques using a Diedrich D-50 track rig. Environmental Page 16 of 90

Duke Energy Progress | Robinson Plant Ash Basin Closure – Conceptual Closure Planning Update 3.0 Field Exploration

soil borings were completed via HSA using a Diedrich D-50 track rig or via continuous coring using a Geoprobe<sup>TM</sup> Direct Push Technology (DPT) track rig.

Split-spoon (SPT) and disturbed sampling were performed using a split-spoon sampler driven 18 inches into the ground with an automatic 140-pound hammer. SPT was conducted at 5-foot intervals (3 feet between samples) for ash fill materials and the underlying in-situ soils (e.g., 4–6, 9–11, 14–16, 19–21 feet, etc.) for dual purpose environmental/geotechnical borings.

For borings advanced for geotechnical testing only, SPT was conducted at 2.5-foot intervals (1 foot between samples) to a depth of 20 feet and was then conducted at 5-foot intervals to the boring termination depth. Undisturbed Shelby tube samples were pushed with the hydraulic drill rig 24 inches into the ground to obtain samples at the desired interval. Piston sampler tubes were also taken in selected borings.

For environmental soil borings completed with the DPT rig, continuous soil cores were collected using a macro-core sampler with new polyvinyl chloride (PVC) sample liners.

After collection, the sampler was opened and recovered material was described in the field in accordance with the Unified Soil Classification System (USCS). For geotechnical borings, a selected portion of the sample was transferred into a container, sealed, and transported to the on-site storage area to await laboratory testing assignment. For environmental borings, select samples were transferred to containers provided by a third-party analytical testing laboratory (Pace Analytical Services, Inc.), stored on ice in a laboratory-provided cooler, and shipped to the laboratory under chain-of-custody protocol. Soil samples were obtained from each boring and submitted to independent laboratories for geotechnical and environmental property testing as discussed in Section 4.2.1.

Upon completion, all borings were backfilled with bentonite or grout unless a monitoring well was installed.

#### 3.1.2 Monitoring Well Construction

The subsurface investigation also included installation of 30 groundwater monitoring wells. In general, wells were installed as paired "shallow" and "deep" wells with shallow wells screened across the water table surface and deep wells installed as cased wells screened at depth to evaluate vertical variations in water quality conditions. Of the 30 wells, 17 were installed within and around the ash basin, 8 were installed within and around the 1960 Fill Area, and 5 were installed in background locations up-gradient of the ash basin and 1960 Fill Area as shown in the table below.

Well Location	Quantity	Well IDs
Ash Basin	6	MW-108S, MW-108D, MW-109S, MW-109D, MW-110S, MW-110D
Toe of Ash Basin Dam	2	MW-102D and MW-7D
Cross- or Down-	9	MW-107S, MW-107D, MW-111S, MW-111D, MW-112S, MW-113S,
Gradient of Ash Basin	3	MW-113D, MW-114S, MW-114D
1960 Fill Area	4	MW-105S, MW-105D, MW-106S, MW-106D
Cross- or Down-		
Gradient of 1960 Fill	4	MW-117S, MW-117D, MW-118S, MW-118D
Area		
Background	5	MW-101D, MW-115S, MW-115D, MW-116S, MW-116D

In general, shallow wells (designated by an "S" qualifier) were installed as Type III wells with 2-inch-diameter Schedule 40 PVC casing and 10-foot well screens set to bracket the water table at the time of installation using HSA drilling techniques. Due to the presence of flowing sands encountered at depth, deep wells were installed using mud rotary drilling techniques. Deeper wells (designated by a "D" qualifier) were completed as cased Type III wells with a 6-inch-diameter Schedule 40 PVC outer casing generally set at least 15 feet below the bottom of the adjacent shallow well screen, and completed with a 2-inch-diameter Schedule 40 PVC casing and 5-foot well screen placed at least 10 feet below the bottom of the outer casing.

Subsequent to completion, all newly installed monitoring wells were developed to create an effective filter pack around the well screen and to remove fine particles within the well. Specific details regarding well development procedures and benchmarks were provided in the Data Report (HDR 2014).

## 3.1.3 Topographic and As-Built Well Surveys

Between July and November 2014, WSP USA Corp (WSP) completed topographic mapping of an approximate 800-acre area of the site and portions of adjacent properties via aerial and conventional ground run surveying methods. Horizontal and vertical control was tied to existing South Carolina Geodetic Survey NAD83 (2011) and NAVD88 datum. Topography was compiled at a 2-foot contour interval for areas within and adjacent to the ash basin and 1960 Fill Area and at a 4-foot interval for all other areas included in the mapping area.

Subsequent to well completion, WSP also surveyed the locations, ground elevations, and top of casing elevations of the 30 newly installed monitoring wells at an accuracy of less than 0.1 foot.

The topographic and well surveys were conducted to provide a basis for calculating ash volumes, landfill design, and groundwater position as it pertains to the conceptual closure plan proposed herein. Copies of the preliminary surveys prepared by WSP are included as Appendix A.

#### 3.1.4 Water Sampling

Monitoring well sampling was performed by Pace Analytical Services, Inc. (Pace) personnel in August and November 2014. Groundwater samples were collected from 20 newly installed monitoring wells located within and near the ash basin and from 10 newly installed monitoring wells located within and near the 1960 Fill Area to assess groundwater quality. Samples were collected using low-flow sampling techniques in general accordance with USEPA Region 1 Low Stress (low flow) Purging and Sampling Procedure for the Collection of Groundwater Samples from Monitoring Wells (revised January 19, 2010).

Free water sampling was performed by Pace personnel in August 2014. One free water sample was collected from the discharge canal using a telescoping cup sampler to assess water quality down-gradient of the ash basin.

#### 3.1.5 Hydraulic Conductivity Testing

Following groundwater sampling, in-situ hydraulic conductivity tests (slug tests) were performed in each of the newly installed monitoring wells. In the absence of specific SCDHEC slug testing guidance, the slug tests were performed to meet the requirements of the North Carolina

Page 18 of 90

Duke Energy Progress | Robinson Plant Ash Basin Closure -

Duke Energy Progress | Robinson Plant Ash Basin Closure – Conceptual Closure Planning Update 3.0 Field Exploration

Department of Environment and Natural Resources memorandum titled Performance and Analysis of Aquifer Slug Tests and Pumping Tests Policy dated May 31, 2007. Slug testing was conducted to evaluate the horizontal hydraulic conductivity (K) of aquifer materials relative to monitoring well screen position. Hydraulic conductivity is an important parameter needed to understand groundwater movement and how it impacts closure options and design.

## 3.2 Natural Resources Surveys

On November 13, 2014, HDR biologists conducted an on-site investigation consisting of a delineation of jurisdictional waters of the United States and habitat and individual species surveys for federally protected species within an approximately 660-acre study area on property owned by Duke Energy (**Figure 7**). The purpose of the Natural Resources Survey was to evaluate whether the presence of such features/habits would potentially constrain the preferred closure option. The following sections provide a summary of HDR's methods employed during natural resources survey. Findings of the survey are presented in Section 4.3.

#### 3.2.1 Data Review

HDR conducted a desktop survey of publically available data from federal and state agencies prior to engaging in field reconnaissance surveys. The following sources were reviewed as part of this analysis:

- ESRI ArcGIS online aerial imagery, streets, and basemap information
- National Hydrography Dataset (NHD), U.S. Geological Survey (USGS) (<a href="http://nhd.usgs.gov/">http://nhd.usgs.gov/</a>)
- National Wetland Inventory (NWI), U.S. Fish and Wildlife Service (USFWS) (http://www.fws.gov/wetlands/)
- South Carolina List of At-Risk, Candidate, Endangered, and Threatened Species –
   Darlington County, USWFS
   (http://www.fws.gov/charleston/EndangeredSpecies County.html)
- South Carolina Rare, Threatened and Endangered Species Inventory Quadrangle Search, South Carolina Department of Natural Resources (SCDNR) Heritage Trust Program (https://www.dnr.sc.gov/pls/heritage/species.select\_guad\_map?pcounty=darlington)
- Soil Survey for Darlington County, Natural Resources Conservation Service (NRCS)
   (<a href="http://www.nrcs.usda.gov/Internet/FSE\_MANUSCRIPTS/south\_carolina/SC031/0/Darlington.pdf">http://www.nrcs.usda.gov/Internet/FSE\_MANUSCRIPTS/south\_carolina/SC031/0/Darlington.pdf</a>)
- USGS Lake Robinson 24K Quadrangle (Figure 9)

#### 3.2.2 Jurisdictional Waters of the U.S.

HDR surveyed the defined study area for jurisdictional waters of the U.S. under Section 404 of the Clean Water Act. The study area was examined according to the methodology described in the U.S. Army Corps of Engineers (USACE) 1987 Wetland Delineation Manual, USACE Post-Rapanos guidance, and the USACE Atlantic and Gulf Coastal Plain Regional Supplement. The North Carolina Division of Water Resource's Methodology for Identification of Intermittent and Perennial Streams and Their Origins (Version 4.11) was used to determine the

Page 19 of 90

Duke Energy Progress | Robinson Plant Ash Basin Closure – Conceptual Closure Planning Update 3.0 Field Exploration

presence/absence of jurisdictional streams since no stream identification protocol has been established by SCDHEC. Jurisdictional waters were classified in accordance with the Classification of Wetlands and Deepwater Habitats of the United States (Cowardin et al. 1979).

### 3.2.3 Vegetative Communities

Vegetation community types were documented and categorized based on the Natural Communities of South Carolina Initial Classification and Description developed by Nelson (1986). Dominant species in the canopy, shrub/subcanopy, herbaceous, and vine strata were identified and documented to the lowest taxonomic level based in Radford et al. 1960.

## 3.2.4 Federally Protected Species

HDR obtained and reviewed a list of federally protected species for Darlington County from the USFWS website which was last updated on October 23, 2013. A summary of these species is provided on the following table.

Common Name	Scientific Name	Federal Status	Habitat Present
	Bird		
Bald eagle	Haliaeetus leucocephalus	BGPA	Yes
Red-Cockaded woodpecker	Picoides borealis	Е	Yes
	Fish		
Atlantic Sturgeon	Acipenser oxyrinchus	E	No
Shortnose sturgeon	Acipenser brevirostrum	Е	No
	Plant		
Rough-leaved loosestrife	Lysimachia asperulaefolia	Е	No

 $\ensuremath{\mathsf{BGPA}}$  – Federally protected under the Bald and Golden Eagle Protection Act E – Federally Endangered

HDR also reviewed the SCDNR Heritage Trust Program's Rare, Threatened, and Endangered Species Inventory Quadrangle Search for protected species distribution and proximity to the study area.

# 4.0 Exploration Results

The laboratory testing program was designed to obtain geotechnical and environmental data that can be used to develop an SCM. In turn, the SCM will be used to support the preferred ash pond closure option.

# 4.1 Geotechnical Testing

Geotechnical laboratory determination of soil index properties included particle size analysis by #200 wash only or #200 wash with hydrometer analysis, Atterberg limit determination, and specific gravity determination. Testing was performed on representative soil and ash samples. Material for testing was obtained from either split-spoon samples, relatively undisturbed Shelby tube samples, or bulk samples obtained at the surface. Additional geotechnical laboratory testing included soil strength determination such as consolidated undrained with pore pressure measurements (CU) testing. Additionally, the hydraulic conductivity of selected samples was also determined. All testing was performed in accordance with the most recently updated American Society for Testing Materials (ASTM) testing standards.

The subsurface exploration has indicated that the majority of on-site soil consists of unconsolidated, loose to medium dense sand with varying degrees of silt and/or clay. Such soils, especially when saturated, may liquefy during a seismic event. Laboratory testing revealed that some of these soils are non-plastic or have a plasticity index < 7, which indicates these soils are susceptible to liquefaction. Since the sandy soils were observed to have varying relative densities at depths within the subsurface horizon, it is reasonable to expect that liquefaction of looser more saturated sand layers could lead to differential settlement of any structures founded above them, such as embankments, liners, and/or caps. Further analyses and modeling will be required to further identify the liquefaction potential of subsurface soils and to develop design criteria for embankments, and impoundment liners, and/or caps.

A summary of the geotechnical laboratory testing program is presented in the table below.

Boring	Depth of Boring	Depth of Fill	Depth of Ash	Depth of Unconsolidated Sediments	No. of Soil Samples <sup>2</sup> Collected	No. of Disturbed Soil Samples Tested	No. of Undisturbed Soil Samples Tested
AP-1	50.0	-	-	50	D=12	1	0
AP-2	100.0	-	56	44	D=8: U=2	2	0
AP-3	50.0	-	-	50	D=12	1	0
AP-4	50.0	-	-	50	D=12	4	0
AP-5	88.8	-	59.5	29.3	D=6; U=1	2	0
AP-8	50.0	-	-	50	D=12	1	0
AP-9	50.0	-	35.5	14.5	D=9	1	0
AP-10	50.0	-	16.5	33.5	D=4; U=1	0	3
AP-11 <sup>1</sup>	50.0	-	-	50	D=12; U=2	2	1
DD-1	65.0	22.5	-	42.5	D=15	2	0
DD-2	71.5	41	-	30.5	D=13; U=4	2	2

Notes:

- 1. Includes Boring AP-11A that was advanced at same location to collect undisturbed samples
- 2. 2. D = Disturbed Samples
- 3. 3. U = Undisturbed Samples

The data obtained during implementation of the geotechnical exploration program will be used to support the preferred ash basin closure option as feasibility of the option is further refined. Laboratory results of geotechnical testing are summarized in **Tables 2A and 2B**.

# 4.2 Environmental Testing

Environmental laboratory testing was performed on soil, ash, ash pore water, groundwater, and free water samples collected from borings, monitoring wells, and the ash basin discharge canal. Samples were analyzed by Pace or their subcontract laboratories in accordance with United States Environmental Protection Agency (USEPA) methods or other applicable standards.

### 4.2.1 Soil and Ash

A total of 53 soil and ash samples were collected from borings completed within the ash basin, outside of the ash basin, in the 1960 Fill Area, and in background locations. Of the 53 samples, 12 were collected in ash within the ash basin and 4 were collected in ash within the 1960 Fill Area. The remaining samples were collected in soil either beneath ash or outside of ash management areas as presented in the table below.

Cail Daving Lagation	Cail Daving ID	Type an	Type and Quantity of Analyses		
Soil Boring Location	Soil Boring ID	Soil	Ash	Ash - SPLP	
	AP-2		2	2	
	AP-5		2	2	
Within Ash Basin	AP-6	1	2	1	
Willim Ash Dasin	AP-7	1	2	2	
	AP-9	1	2		
	AP-10	1	2	1	
	BG-1	4			
Background Ash Basin	BG-2	3			
	BG-3	4			
	AP-1	1			
Cross avadient of Ash Bosin	AP-3	1			
Cross-gradient of Ash Basin	AP-4	1			
	AP-8	1			
	DD-1	3			
	DD-2	3			
Down-gradient of Ash Basin	CB-1	2			
	CB-2	2			
	CB-3	2			
	LOL-2	1	1	1	
Within 1960 Fill Area	LOL-3	1	2	1	
	LOL-4	1	1	1	
Background1960 Fill Area	BG-4	3			

Note:

The 53 samples were submitted to Pace for analysis of total antimony, arsenic, barium, beryllium, boron, cadmium, chromium, cobalt, copper, iron, lead, manganese, molybdenum, nickel, selenium, thallium, and zinc using EPA Method 6010; chloride using EPA Method 9056; mercury using EPA Method 7471; and pH using EPA Method 9045. Eleven ash samples were

<sup>1.</sup> SPLP = Synthetic Precipitation Leaching Procedure

f inorganic constituents using the Synthetic Precipitation

also analyzed for leaching potential of inorganic constituents using the Synthetic Precipitation Leaching Procedure (SPLP) by USEPA Method 6020/1312.

Ash and soil samples collected from within the ash basin were also analyzed for cesium-137 using Method DOE HASL 300, 4.5.2.3/Ga-01-R, and cobalt-60 using Method DOE HASL 300, 4.5.2.3/Ga-01-R, due to the 1998 approved discharge of low-level radioactive boiler cleaning wastewater to the ash basin. This disposal involved boiler chemical metal cleaning wastes that were contaminated at very low levels with Cobalt-60 (CP&L 1998).

The analytical results of the total concentration analyses were compared to Maximum Contaminant Level-based (MCL-based) USEPA Protection of Groundwater Soil Screening Levels (SSLs) and USEPA Industrial SSLs. The site is used for industrial purposes and is not anticipated to be rezoned to residential. Constituents that exceeded the USEPA Protection of Groundwater SSLs in the ash samples collected from within the ash basin and the 1960 Fill Area included antimony, arsenic, barium, beryllium, cadmium, copper, lead, mercury, and selenium. Arsenic was also reported above the USEPA Industrial SSL in the ash samples collected from within the ash basin and the 1960 Fill Area. Constituents that exceeded USEPA Protection of Groundwater SSLs in the soil samples include arsenic and selenium. Arsenic also exceeded the EPA Industrial SSL in one soil sample. Radiological parameters were not detected above the laboratory method detection limit (10.0 pCi/L) in ash or soil samples collected within the ash basin. Laboratory results of soil and ash samples are presented in Tables 3A, 3B, 3C, and 3D.

Laboratory results of SPLP analyses were compared to the SCDHEC Primary and Secondary MCLs for drinking water last amended on August 28, 2009. Arsenic was detected at concentrations greater than the Primary and Secondary MCLs in ash samples collected from within the ash basin. Iron and manganese were measured at concentrations greater than the Primary and Secondary MCLs in ash samples collected from within the 1960 Fill Area. Leaching results of select samples of ash are presented in **Table 4**.

The results of environmental soil and ash analyses will be evaluated to derive a list of site-specific constituents of concern (CoC) and to evaluate the leaching potential of those CoC from ash into underlying soils and/or groundwater.

#### 4.2.2 Groundwater

Between August and November 2014, groundwater samples were collected from 20 newly installed monitoring wells located within and near the ash basin and from 10 newly installed monitoring wells located within and near the 1960 Fill Area to assess groundwater water quality.

Samples were collected for both total and dissolved concentration analyses. The samples collected for dissolved concentration analyses were filtered by Pace in a laboratory controlled environment. The samples were submitted to Pace for analysis as follows:

 Antimony, arsenic, barium, beryllium, boron, cadmium, calcium, chromium, cobalt, copper, iron, lead, magnesium, manganese, molybdenum, nickel, potassium, selenium, sodium, and zinc using USEPA Method 200.7 (total and dissolved concentrations)

- Mercury using USEPA Method 245.1 (total and dissolved concentrations)
- Thallium using USEPA Method 200.8 (total and dissolved concentrations)
- Alkalinity using SM 2320B
- Bromide, chloride, and sulfate using USEPA Method 300.0
- Ferrous iron using SM 3500-Fe B
- Methane using RSK 175
- Nitrate as nitrogen using USEPA Method 353.2
- Sulfide using SM 4500-S2D
- Total dissolved solids using SM 2540C

Ash pore water and groundwater samples collected from within the ash basin were also analyzed for cesium-137 using Method DOE HASL 300, 4.5.2.3/Ga-01-R, and cobalt-60 using Method DOE HASL 300, 4.5.2.3/Ga-01-R, to evaluate potential impacts from the 1998 approved discharge of low-level radioactive boiler cleaning wastewater to the ash basin.

Constituents detected at concentrations that meet or exceed the Primary and Secondary MCLs in the ash pore water samples include arsenic (samples MW-108S and MW-109S), iron (sample MW-108S), manganese (samples MW-108S and MW-109S), and pH (sample MW-108S). Constituents detected at concentrations that meet or exceed the Primary and Secondary MCLs in the groundwater samples include arsenic (sample MW-7), iron (11 samples), manganese (17 samples), and pH (22 samples). Radiological parameters were not detected above the laboratory reporting limit (10.0 pCi/L) in wells screened within or below ash in the ash basin. Laboratory results of groundwater samples are summarized in **Table 5A** (total inorganics), **Table 5B** (major anions and cations), **Table 5C** (dissolved inorganics), and **Table 5D** (radiological isotopes).

#### 4.2.3 Free Water

One free water sample was collected by Pace personnel in August 2014 from the discharge canal to assess water quality down-gradient from the ash basin. The free water sample was analyzed for total and dissolved concentrations of the same suite of constituents/parameters as the groundwater samples with the exception of radiological parameters. Total and dissolved concentrations of barium, iron, and manganese were detected above their respective laboratory reporting limits in the free water sample. No other constituents were detected above their reporting limits. Laboratory results of the free water sample are summarized in **Table 6**.

The results of water analyses will be evaluated to derive a list of site-specific CoC, to evaluate whether leaching of those CoC from ash into groundwater has occurred, to evaluate the position of groundwater relative to ash, and to evaluate the potential for off-site migration of CoC at concentrations that exceed applicable water standards in support of the of the preferred ash basin closure option as feasibility of the option is further refined.

# 4.3 Natural Resources Survey

The following sections summarize the findings of the Natural Resources Survey conducted at the Robinson Plant site on November 13, 2014, as described in Section 3.2 of this report.

#### 4.3.1 Jurisdictional Waters of the U.S.

Based on the Classification System of Wetlands and Deepwater Habitats of the United States (Cowardin et al. 1979), identified waters can be described as: deep water Lacustrine; Limnetic; Unconsolidated Bottom; Permanently Flooded; Diked/Impounded (L1UBHh) with adjacent fringe Palustrine; Emergent; Seasonally Flooded; Diked/Impounded (PEMCh) and Palustrine; Scrub-Shrub; Broad-Leaved Deciduous; Seasonally Flooded; and Diked/Impounded (PSS1Ch). No jurisdictional streams were located within the study area.

Jurisdictional waters identified are shown on **Figure 10**. USACE Wetland Determination Data forms are provided in **Appendix B**. A summary of the delineated feature is provided in the table below.

Site Number or Name	Latitude	Longitude	Cowardin Classification	Estimated Amount of Aquatic Resources in Study Area	Class of Aquatic Resources
Open Water	34.41778	-80.15945	L1UBHh	2.81	Section 10 – Non-Tidal

## 4.3.2 Vegetative Communities

#### Disturbed/Maintained

Maintained/disturbed areas are scattered throughout the study area and include land north of Icy Street, maintained right-of-ways (ROW), and the 1960 Fill Area. These areas are dominated by immature pines (*Pinus* sp.), asters (*Aster* sp.), black cherry (*Prunus serotina*), blackberry (*Rubus* sp.), big bluestem (*Andropogon gerardii*), Chinese privet (*Ligustrum sinense*), dogfennel (*Eupatorium capillifolium*), fescue (*Fescue* sp.), goldenrods (*Solidago* sp.), Japanese honeysuckle (*Lonicera japonica*), Johnson grass (*Sorghum halepense*), sumac (*Rhus* sp.), and other early successional species.

### Pine-Scrub Oak Sandhill

The pine-scrub oak sandhills are located primarily in the western portion of the study area. The canopy is dominated by longleaf pine (*Pinus palustris*) and understory species consist of a high percentage of scrub oaks including bluejack oak (*Quercus incana*), blackjack oak (*Quercus marilandica*), and turkey oak (*Quercus laevis*). Additional understory and shrub species include black cherry, dwarf huckleberry (*Gaylussacia dumosa*), flowering dogwood (*Cornus florida*), highbush blueberry (*Vaccinium stamineum*), mockernut hickory (*Carya tomentosa*), sassafras (*Sassafras albidum*), and sweetgum (*Liquidambar styraciflua*). Herbaceous species included bluestem (*Andropogon* sp.) and bracken fern (*Pteridium aquilinum*).

#### Mixed Pine/Hardwood Forest

The community located north of the backwater cove below the ash basin does not fall into a distinct natural community type as described by Nelson. The canopy is dominated by loblolly pine (*Pinus taeda*), hickories (*Carya* sp.), and sweetgum. Understory and shrub species consist of American holly (*Ilex opaca*), black cherry, flowering dogwood, highbush blueberry, and wax myrtle. Vine species include Japanese honeysuckle, poison ivy (*Rhus radicans*), and yellow jasmine (*Gelsemium sempervirens*).

## 4.3.3 Federally Protected Species

The Lake Robinson Quadrangle search revealed several known occurrences of red-cockaded woodpecker located in the Sandhills State Forest approximately 5 miles north of the study area. The following is a summary of biological conclusions for species that are protected under provisions of Section 7 and Section 9 of the Endangered Species Act of 1973 and the Bald and Golden Eagle Protection Act (BGPA).

## Bald Eagle (Haliaeetus leucocephalus)

The study area is located near open water (Lake Robinson). No known occurrences of bald eagle have been documented nearby. No individuals or nests were noticed within the study area during the on-site investigation. It is recommended that a follow-up survey be conducted should any future on-site activities require Section 7 consultation with United States Fish and Wildlife Service (USFWS).

### Red-Cockaded Woodpecker (Picoides borealis)

Minimal areas of suitable habitat for the Red-Cockaded Woodpecker exist within the study area. No mature nesting trees were noticed on site. There are a few stands of estimated 20–30 year (estimate) longleaf pines within the study area suitable for foraging; however, the pine stands are not fire maintained and have a thick understory consisting of scrub oaks and other hardwoods which are a limiting factor. Potential foraging habitat for the Red-Cockaded Woodpecker would be restricted to a few areas with mature pines, little or no understory, and abundant herbaceous ground cover within the study area. No individuals or cavity trees were noticed within the study area during the onsite-investigation. It is recommended that a follow-up survey be conducted should any future onsite activities require Section 7 consultation with USFWS.

#### Atlantic Sturgeon (Acipenser oxyrinchus)

No suitable habitats are located within the study area. No known occurrences or historic populations of Atlantic Sturgeon have been recorded in Lake Robinson.

#### Shortnose Sturgeon (Acipenser brevirostrum)

No suitable habitats are located within the study area. No know occurrences or historic populations of Shortnose Sturgeon have been recording in Lake Robinson.

#### Rough-Leaved Loosestrife (Lysimachia asperulaefolia)

The study area does not have suitable ecotone habitat between existing longleaf pine stands and wetter areas that may include pocosins, wet pine savannas, or streamhead seeps. No known occurrences have been documented nearby and this species in now considered to extirpated in Darlington County (NatureServe 2014).

### 4.3.4 Natural Resources Survey Conclusions

Based on the data reviewed and observations made during the natural resources survey of the site on November 13, 2014, HDR did not identify Jurisdictional Waters of the U.S., wetlands, vegetated communities, or threatened and endangered species in parts of the site that would likely be impacted by closure of the ash basin or movement of ash from the 1960 Fill Area.

Page 26 of 90

Duke Energy Progress | Robinson Plant Ash Basin Closure – Conceptual Closure Planning Update 5.0 Summary of Completed and On-Going Work

# 5.0 Summary of Completed and On-Going Work

Between July and November 2014, Duke Energy has completed a field exploration program consisting of the following:

- Completion of 22 environmental soil borings and 11 geotechnical soil borings
- Installation, development, and sampling of 30 shallow and deep groundwater monitoring wells
- Hydraulic conductivity testing of 29 newly installed monitoring wells
- Laboratory testing of 18 disturbed and 6 undisturbed soil and ash samples for geotechnical parameters
- Laboratory analysis of 53 soil and ash samples, 30 groundwater samples, and 1 free water sample for potential CoC and natural attenuation indicator parameters

Evaluation of these data is on-going in support of a permanent ash basin closure option that is protective of human health and the environment and acceptable to SCDHEC Bureau of Water per their guidance Proper Closeout of Wastewater Treatment Facilities, Regulation 61-82, dated April 11, 1980. Given the results obtained from the geotechnical and environmental exploration and testing programs thus far, Duke Energy intends to evaluate three potential permanent ash basin closure options (described in more detail in Section 6.0):

- Hybrid Cap-in-Place whereby coal ash residue from the 1960 Fill Area would be excavated and placed into the ash basin, ash immediately behind the ash basin embankment would be moved farther west within the basin to allow breaching or removal of the dam, and consolidated ash within the basin would be capped with an engineered cover system. Potential areas of saturated ash within the basin post-closure (based on SCM modeling) would be reduced or eliminated using appropriate engineering measures (e.g., removal of ash from saturated areas, fixing ash in place via soil mixing and/or injection of stabilizing materials, installation of infiltration cut-off walls on the upstream side of the ash basin, etc.) to prevent or minimize leaching of coal ash constituents to down-gradient areas.
- On-Site Landfill whereby coal ash residue from the 1960 Fill Area and ash basin would be excavated and moved to a lined landfill designed to contain coal ash residue. While not thoroughly investigated at this time, an on-site landfill could potentially be located on the northwest side of the Darlington County Plant.
- Off-Site Landfill whereby coal ash residue from the 1960 Fill Area and ash basin would be excavated and hauled to a lined landfill designed and permitted to receive coal ash residue. This could either be an existing lined landfill with capacity and ability to accept the coal ash residue or a newly constructed lined landfill permitted to accept coal ash residue.

Based on preliminary data analyses, it appears that up to 18 feet of ash is saturated in the deepest portion of the ash basin (between the transmission line right-of-way and the ash basin embankment). Additional groundwater data collection and post-closure groundwater modeling is necessary to precisely predict the post-closure long-term groundwater level in the ash. While the saturated depth of ash diminishes moving away from this area, it is uncertain at this time if the Hybrid Cap-in-Place closure method will reduce the amount of saturated ash in the basin to a point where this option becomes viable. Further evaluation of data is on-going in support of the preferred closure option. To that end, Duke Energy intends to perform the following work:

- Conduct further analyses of the foundation soils at the ash basin and embankments, for the Hybrid Cap-in-Place option, to determine susceptibility to liquefaction of in-situ soils during seismic events. Such liquefaction could result in differential settlement of a liner or cap and/or induced embankment failure. Analyses may consist of, but would not be limited to, laboratory cyclic triaxial testing of remolded soil samples conducted in conjunction with additional in-situ soil testing. These studies and follow-up finite element analysis will help determine engineering remedies for mitigating potential liquefaction induced differential settlements. The analyses will also be used to develop design criteria for static and post-seismic embankment stability.
- Evaluate potential impacts to the ash basin embankment and ash basin resulting from a
  postulated 100-year flood event; and determine engineering remedies to mitigate for
  potential impacts
- Evaluate laboratory results from in-basin, near-basin, and background sample locations to determine site-specific coal ash residue CoC and eliminate naturally occurring compounds from future consideration as CoC
- Develop calculations of ash sample SPLP results to evaluate the potential for leaching of coal ash residue CoC from ash into the groundwater
- Conduct three additional rounds of groundwater sampling between January and August 2015 to evaluate potential seasonal variations in groundwater quality data and groundwater surface elevations
- Complete groundwater fate and transport modeling (i.e., SCM) of site-specific coal ash residue CoC to evaluate mobility and concentration gradients over time, and evaluate post-closure groundwater elevations in the ash basin as it relates to potential additional groundwater protection measures

The above work activities will be used to evaluate Hybrid Cap-in-Place as a permanent ash basin closure option. If Hybrid Cap-in-Place is not a suitable closure option, the On-Site and Off-Site Landfill closure options will be further investigated to determine which of these options is preferred.

Duke Energy intends to submit a detailed Supplemental Conceptual Closure Plan to SCDHEC Bureau of Water by November 20, 2015. This supplement will provide the analysis for and recommend a preferred permanent closure option for the Robinson Plant ash basin.

# 6.0 Potential Ash Basin Closure Options

As described in Section 5.0, Duke Energy intends to evaluate three permanent ash basin closure options for the ash management areas (i.e., ash basin and 1960 Fill Area) at the Robinson Plant site:

- Hybrid Cap-in-Place
- On-Site Landfill
- Off-Site Landfill

Physical and environmental closure approaches for each closure option are discussed in the sections below. Note that the scope of long-term groundwater quality management will be dependent on the results of additional groundwater sampling and subsequent groundwater modeling. Groundwater protection measures will be addressed in the forthcoming Supplemental Conceptual Closure Plan.

## 6.1 Ash and Earthwork Quantities

The quantities of ash and impacted soil to be consolidated within the ash basin and the quantity of clean cover soil required for cap construction were estimated for the proposed Hybrid Cap-in-Place ash basin closure option. The methods used to calculate the ash and earthwork quantities associated with the various components of the ash basin closure follow. A summary of the calculated quantities is provided in **Table 7**. Unless specifically noted, the quantities are in-place (i.e., bank measure) quantities that do not include swell or shrinkage factors.

#### 6.1.1 1960 Fill Area

Although closure of the 1960 Fill Area will be regulated by the SCDHEC Bureau of Solid Waste, and not by the Bureau of Water, it is assumed that ash removal from the 1960 Fill Area will be handled in conjunction with closure of the ash basin.

The quantity of ash currently within the 1960 Fill Area was previously estimated at approximately 275,800 cy (AMEC 2014). The same reference estimated that approximately 19,600 cy of cover soil had been placed over the ash in the 1960 Fill Area. Due to the relatively thin layer of cover present (typically less than 1 foot) and the length of time the cover has been in-place (since the 1970s), it is assumed that removal and reuse of the cover soil without intermixing with ash will be impractical. In addition, it is assumed that an average of 2 feet of soil has been impacted by the ash beneath the entire 25.0 acre 1960 Fill Area footprint, which is equivalent to 80,800 cy of soil. As a result, the estimated total volume of ash and soil to be removed from the 1960 Fill Area and consolidated within the ash basin is 376,200 cy. Drawing C-01 shows the estimated post-ash excavation grades within the 1960 Fill Area.

#### 6.1.2 Ash Basin Area

The total quantity of ash within the ash basin was estimated by digitizing pre-basin contours obtained from a topographic map of the site (Carolina Power & Light Company, 1981) into CAD format and comparing that surface to a surface generated from a recently developed

Page 30 of 90 Duke Energy Progress | Robinson Plant Ash Basin Closure -Conceptual Closure Planning Update

6.0 Potential Ash Basin Closure Options

topographic map of the Robinson site (WSP Transportation and Infrastructure 2014). The quantity of ash within the ash basin area is estimated to be between 3.0 and 3.5 million cy which includes the existing Dry Ash Storage Area located west of the transmission lines that extend over the basin. This volume should be used with caution, however, since it is possible that the ash basin area may have been altered (e.g., by borrow operations to build the ash basin dam or other earthen structures) between the date of the pre-basin topography and when ash began being placed within the basin. Borings conducted within the ash basin as part of the closure investigation appear to support the premise that the grades within the basin were reworked prior to ash disposal since ash was encountered below the aforementioned pre-basin contours. The accuracy of the pre-basin topography is also questionable since information on the original source of the topography is not available and the vertical and horizontal datum is not known. Furthermore, the topographic contours outside of the basin limits deviate between the two surveys. The limits of ash were also estimated based on topographic features and aerial photographs but cannot be determined with a high degree of confidence without field verification. Discrepancies within the limits of ash could also introduce inaccuracy with respect to the total calculated ash volume.

#### 6.1.3 Ash Basin Embankment

The ash basin embankment, located on the east side of the ash basin, was constructed out of general fill materials surrounding a 12-foot-wide compacted impervious core. If the main dam is lowered or removed as part of the overall ash basin closure process, the earthen material could likely be reused as a source of cover soil. The quantity of soil within the dam was estimated by comparing the digitized pre-basin contours to the recent topographic map of the Robinson site as previously described. The upstream profile of the dam, currently overlaid with ash, was estimated based on the original design sections (EBASCO Services Incorporated 1958). The estimated quantity of soil comprising the main dam is 309,400 cy.

# **Hybrid Cap-in-Place Closure Option**

Duke Energy has performed a preliminary evaluation of a Hybrid Cap-in-Place ash basin closure option for the ash basin and 1960 Fill Area at the Robinson site. The Hybrid Cap-in-Place closure option would consist of the following:

- Consolidate ash and impacted soils from the 1960 Fill Area into the existing ash basin to reduce the closure footprint
- Move ash and impacted soils from immediately behind the ash basin embankment to locations farther west within the basin to allow breaching or removal of the main dam
- Cap-in-Place consolidated portions of ash and impacted soils with an engineered cover system (soil-geosynthetic) designed to isolate and stabilize the ash while providing a physical barrier to the environment
- Re-use embankment soils for closure construction
- Decommission the ash basin and dam embankment from the SCDHEC Dams and Reservoirs Safety Program jurisdiction
- Evaluate monitored natural attenuation (MNA) for environmental closure provided environmental investigation results facilitate MNA as a remedy

Page 31 of 90

Duke Energy Progress | Robinson Plant Ash Basin Closure – Conceptual Closure Planning Update
6.0 Potential Ash Basin Closure Options

Maintain the current NPDES outfall location for stormwater discharge

Under this strategy, ash and impacted soil from the 1960 Fill Area would be re-located to the footprint of the existing ash basin and closed in-place with an engineered cap system to reduce infiltration through the ash and underlying materials thereby limiting potential for future migration of CoC. Closure would require re-shaping of the basin area to shed stormwater and route to the existing stormwater outfall.

## 6.2.1 Physical Closure

The closure approach would consider the SCDHEC Regulation 61-82 for Proper Closeout of Wastewater Treatment Facilities, the forthcoming USEPA CCR Rule, and established municipal solid waste landfill closure practices for engineered cover systems.

The Hybrid Cap-in-Place ash basin closure option has the benefits of reducing the closure footprint by approximately 30.5 acres and provides the opportunity to beneficially reuse the soil material in the main dam for engineered cover system construction. The Hybrid Cap-in-Place closure option would require approximately 162,100 cy of soil to provide an 18-inch thick soil cover as part of an engineered cover system. The amount of soil material in the main dam is more than sufficient for this purpose and excess soil could be used to construct stormwater berms and terraces required to promote surface runoff and/or to regrade the excavated 1960 Fill Area. As a result, the engineered cover system would be designed to effectively eliminate the vertical percolation of rainwater into the ash basin.

For the Hybrid Cap-in-Place closure option, approximately 1,128,400 cy of material would be placed into the ash basin including ash and impacted soils from the 1960 Fill Area, ash and impacted soils removed from the upstream face of the ash basin embankment (to allow dam embankment decommissioning), and cover soil from the embankment. This estimated volume assumes compacted ash placed within the basin has a shrinkage factor of approximately 20 percent (based on HDR's experience with coal ash and assuming a minimum dry density of 95 percent of the standard Proctor maximum dry density [ASTM D698]). A shrinkage factor of 12 percent was assumed for impacted soils compacted to a minimum dry density of 95 percent of the standard Proctor maximum dry density. A more detailed breakdown of these quantities is provided in **Table 8**.

The effectiveness of the physical closure would be dependent on the ability of the engineered cover system to lower the groundwater potentiometric surface within the ash basin such that it is below the ash. As shown on the cross sections (**Figure 5 and Figure 6**), the potentiometric surface measured during the field exploration extends up to 18 feet into the ash. If the results of groundwater modeling indicate the potentiometric surface will not be lowered sufficiently within a reasonable length of time, then the effectiveness of the physical closure will be reduced. Continued contact of groundwater with ash could result in a continuing source of release of CoCs into the environment since there would not be a physical barrier to the downgradient flow of impacted groundwater.

Page 32 of 90

Duke Energy Progress | Robinson Plant Ash Basin Closure – Conceptual Closure Planning Update
6.0 Potential Ash Basin Closure Options

## **Conceptual Closure Geometry**

The conceptual closure grades based on the preliminary Hybrid Cap-in-Place design are shown on Drawing C-02 (Appendix C).

As depicted in Drawing C-02, the ash basin will be divided into a West Dry Ash Storage Area and East Dry Ash Storage Area for placement of material from the 1960 Fill Area and material removed from the ash basin during closure construction (i.e., during perimeter channel construction and removal of ash immediately upstream from the main dam). This division is required to avoid interfering with the transmission lines that cross near the center of the ash basin.

### **Proposed Engineered Cover System**

An engineered cover system is proposed as a means of limiting the infiltration of stormwater into the ash and impacted soils after consolidation of materials occurs at the site.

The proposed engineered cover system consists of (from bottom to top): a prepared basegrade comprised of compacted ash and/or impacted soil, a 40-mil textured linear low density polyethylene (LLDPE) geomembrane liner, a geocomposite drainage layer (GDL) consisting of a polyethylene geonet sandwiched between two layers of non-woven geotextile, 18 inches of cover soil (not impacted by ash), and 6 inches of topsoil capable of supporting vegetative growth. This basic design has been used successfully for various closure projects involving coal ash and municipal solid waste and has performed well for many years.

A textured LLDPE geomembrane liner is recommended over a high-density polyethylene liner (HDPE) due to its superior ability to accommodate strain that may result due to differential settlement that may occur due to variable ash and foundation soil properties. The geomembrane should be textured on both sides for veneer stability considerations on the ash basin sideslopes and for safety reasons during construction. The geomembrane provides a virtually impermeable barrier to the vertical percolation of rainwater through the engineered cover system into the ash and impacted soils. The LLDPE geomembrane provides superior performance over a compacted clay liner since it is subject to natural variations in hydraulic conductivity typical of clay deposits and is not subject to cracking over time due to differential settlement or root penetration. A compacted clay liner would require a borrow source classification study to identify a suitable clay source and extensive Construction Quality Assurance (CQA) and Construction Quality Control (CQC) procedures to achieve a high degree of confidence that the project specification requirements are met.

### 6.2.2 Environmental Closure

The environmental closure is concerned with the short- and long-term soil, groundwater, and surface water quality of the ash management areas. Environmental closure may take one of several pathways depending on the nature, extent, and characteristics of the CoC. For the Hybrid Cap-in-Place closure option, ash and impacted soil beneath ash would largely be left in place. Therefore, the results of leaching analyses and groundwater modeling are critical to understanding whether leaving these materials in place would impact groundwater. To date, CoC have not been established for the ash basin or 1960 Fill Areas, and thus, the preferred

ELECTRONICALLY FILED - 2019 March 4 5:26 PM - SCPSC - Docket # 2018-318-E

Page 134 of 152

## 6.3 On-Site Landfill Ash Basin Closure Option

Under this option, ash and impacted soil from the ash basin and the 1960 Fill Area would be relocated to the on-site lined ash landfill and closed with an engineered cap system to reduce infiltration through the ash and underlying materials, thereby limiting potential for future migration of CoC. Regrading of the ash basin and 1960 Fill Area would be required after ash and impacted soil removal to ensure that positive drainage is maintained to eliminate ponding and to ensure the final surface can be maintained without excessive erosion. Soil from the decommissioned dam embankment could be used for final grading. Topsoil would also be placed over all regraded areas to encourage the growth of vegetation. Fast-growing vegetative cover consisting of native grasses would initially be established to stabilize the excavated and regraded areas against erosion. Eventually, trees and/or shrubs would be planted or allowed to naturally populate these areas to reduce maintenance requirements.

A potential location for a lined on-site ash landfill for the disposal of ash and impacted soils from the ash basin and the 1960 Fill Area is northwest of the basin as shown on **Drawing G-01**. The natural resource surveys described in Section 3.2 indicate that this area would be suitable for development as a landfill from an ecological standpoint. The suitability of this area from a geotechnical and hydrogeological perspective, however, will need to be confirmed through a subsurface exploration and geotechnical testing program. The on-site landfill ash basin closure option would consist of the following:

- Construct a lined ash landfill with leachate collection system meeting the minimum bottom liner and final cover requirements for a SCDHEC Class 3 landfill within the area shown on **Drawing G-01**
- Consolidate ash and impacted soils from the ash basin and 1960 Fill Area into the onsite landfill
- Construct an engineered cover system (soil-geosynthetic) over the landfill
- Re-use embankment soils from the ash basin dam for engineered cover system construction, if feasible
- Establish a groundwater detection monitoring program for the ash landfill
- Decommission the ash basin and dam embankment from the SCDHEC Dams and Reservoirs Safety Program jurisdiction
- Establish vegetation within the post-closure ash basin area and 1960 Fill Area
- Evaluate monitored natural attenuation (MNA) for environmental closure of the postclosure ash basin area and 1960 Fill Area provided environmental investigation results facilitate MNA as a remedy

## 6.3.1 Physical Closure

Under this scenario, ash and impacted soils from the ash basin and the 1960 Fill Area would be moved to the lined on-site ash landfill and capped with an engineered cover system designed to

Page 34 of 90

Duke Energy Progress | Robinson Plant Ash Basin Closure Conceptual Closure Planning Update
6.0 Potential Ash Basin Closure Options

isolate and stabilize the ash within the landfill while providing a physical barrier to the environment.

The quantities of ash and impacted soil to be moved to the proposed on-site ash landfill and the quantity of clean cover soil required for cap construction were estimated and are provided in **Table 9**. Estimates of cut and fill required for landfill construction cannot be provided until a hydrogeological investigation is performed at the proposed ash landfill site. For cover soil estimation purposes, the footprint of the on-site landfill was assumed to be 50 acres. Unless specifically noted, the quantities are in-place (i.e., bank measure) quantities that do not include swell or shrinkage factors.

#### 6.3.2 Environmental Closure

In this option, ash and impacted soil beneath the ash will be moved to the lined on-site landfill. As such, the environmental closure then becomes more focused on long-term groundwater quality in the vicinity of the former ash basin. Once CoC are established for groundwater within and beneath the ash basin, groundwater fate and transport modeling can be conducted to:

- Predict concentrations of CoC at the facility's compliance boundary or other locations of interest over time;
- Estimate the groundwater flow and loading to surface water discharge areas; and
- Support the development of a corrective action plan, if required.

## 6.4 Off-Site Landfill Ash Basin Closure Option

Under this option, ash and impacted soil from the ash basin and the 1960 Fill Area will be relocated to the off-site lined ash landfill which would be closed with an engineered cap system to reduce infiltration through the ash and underlying materials thereby limiting potential for future migration of CoC. Regrading of the ash basin and 1960 Fill Area would be required after ash and impacted soil removal to ensure that positive drainage is maintained to eliminate ponding and to ensure the final surface can be maintained without excessive erosion. Soil from the decommissioned dam embankment could be used for final grading. Topsoil would also be placed over all regraded areas to encourage the growth of vegetation. Fast-growing vegetative cover consisting of native grasses would initially be established to stabilize the excavated and regraded areas against erosion. Eventually, trees and/or shrubs would be planted or allowed to naturally populate these areas to reduce maintenance requirements.

Removal of ash and impacted soils from the ash basin and 1960 Fill Area and placement within an off-site lined ash landfill would be considered as a closure option if the hybrid close-in-place and on-site ash landfill options discussed in Sections 6 and 7, respectively, are determined to be unfeasible. Development of an off-site ash landfill could be pursued either directly by Duke Energy or through an agreement with a private contractor.

The off-site landfill ash basin closure option would consist of the following:

Identify potential landfill sites within a reasonable haul distance from the Robinson Plant;

Page 35 of 90 Duke Energy Progress | Robinson Plant Ash Basin Closure - I Conceptual Closure Planning Update

6.0 Potential Ash Basin Closure Options

- Rank potential landfill sites according to such factors as location, accessibility, cost and ability to be permitted (e.g. presence of wetlands, threatened and endangered species, historic or archeological sites);
- Purchase or obtain options for highest ranking property and perform site suitability study including geotechnical and hydrogeological exploration;
- Complete permitting of site through SCDHEC;
- Construct a lined ash landfill with leachate collection system at site:
- Consolidate ash and impacted soils from the ash basin and 1960 Fill Area by transporting material to the off-site ash landfill;
- Construct an engineered cover system (soil-geosynthetic) over the ash landfill;
- Establish a groundwater detection monitoring program for the ash landfill;
- Decommission the ash basin and dam embankment from the SCDHEC Dams and Reservoirs Safety Program jurisdiction;
- Establish vegetation within the post-closure ash basin area and 1960 Fill Area; and,
- Evaluate monitored natural attenuation (MNA) for environmental closure of the postclosure ash basin area and 1960 Fill Area provided environmental investigation results facilitate MNA as a remedy.

An alternative to developing a new off-site ash landfill would be to identify an existing landfill within a reasonable haul distance from the Robinson Plant that is permitted to accept coal ash and impacted soil. Such a facility would streamline the permitting process and would probably decrease the amount of time required to achieve physical closure of the ash basin and 1960 Fill Area.

#### 6.4.1 Physical Closure

Under this scenario, ash and impacted soils from the ash basin and the 1960 Fill Area would be moved to an off-site ash landfill and capped with an engineered cover system designed to isolate and stabilize the ash within the landfill while providing a physical barrier to the environment.

The quantities of ash and impacted soil to be moved to the proposed off-site ash landfill and the quantity of clean cover soil required for cap construction were estimated and are provided in Table 9. Estimates of cut and fill required for landfill construction cannot be provided until a hydrogeological investigation is performed at the proposed ash landfill site. For cover soil estimation purposes, the footprint of the off-site landfill was assumed to be 50 acres. Unless specifically noted, the quantities are in-place (i.e., bank measure) quantities that do not include swell or shrinkage factors.

## 6.4.2 Environmental Closure

Similar to the on-site landfill option, environmental closure for this option is focused on long-term groundwater quality in the vicinity of the former ash basin. Once CoC are established for groundwater within and beneath the ash basin, groundwater fate and transport modeling can be conducted to:

Duke Energy Progress | Robinson Plant Ash Basin Closure - Conceptual Closure Planning Update 6.0 Potential Ash Basin Closure Options

- Predict concentrations of CoC at the facility's compliance boundary or other locations of interest over time;
- Estimate the groundwater flow and loading to surface water discharge areas; and
- Support the development of a corrective action plan, if required.

# 7.0 Schedule

As noted in Section 5.0, collection and evaluation of additional data is necessary to fully characterize subsurface conditions, refine the SCM, and predict groundwater flow and quality conditions over time via groundwater modeling. Duke Energy proposes to collect and analyze these data in accordance with the following schedule.

Task	Estimated Duration	Estimated Completion Date
Winter Seasonal Groundwater Sampling	14 days	February 27, 2015
Spring Seasonal Groundwater Sampling	14 days	May 29, 2015
Summer Seasonal Groundwater Sampling	14 days	August 28, 2015
Groundwater Modeling	ongoing	September 25, 2015
Supplemental Conceptual Closure Plan Submittal to SCDHEC	60 days	November 20, 2015

Page 139 of 152


# 8.0 References

- 1. AMEC. 2014. "Robinson Steam Plant (retired), Various Engineering Services, Plant Ash Pond Related Issues."
- 2. Carolina Power & Light Company. 1981. H.B. Robinson Steam Electric Plant Unit No. 1, 1981 Ash Pond Modifications. Drawing No. D-1144.
- Carolina Power & Light Company. 1998. H.B. Robinson Steam Electric Plant Docket No. 50-261/License No. DPR-23 – Sampling Results for Disposal of Very Low-Level Radioactive Waste Material. May 27, 1998.
- 4. Catlin. 2008. "Draft Groundwater Protection Program for H.B. Robinson Nuclear Plant."
- Chadwick, N. 2003. "Red-cockaded Woodpecker. *Picoides borealis*." S.C. Dept. of Natural Resources. Accessed October 3, 2014. <a href="mailto:dnr.sc.gov/cwcs/pdf/Redcockadedwoodpecker.pdf">dnr.sc.gov/cwcs/pdf/Redcockadedwoodpecker.pdf</a>.
- Cowardin, L.M., V. Carter, F.C. Golet, and E.T. LaRoe. 1979. <u>Classification of Wetlands and Deepwater Habitats of the United States</u>. U.S. Fish and Wildlife Service, FWS/OBS-79/31, Washington, D.C.
- EBASCO Services Incorporated. 1958. Earth Dam & Spillway Profile and Sections. Drawing No. G-158002.
- 8. Fenneman, Nevin Melancthon. 1938. "Physiography of eastern United States." McGraw-Hill.
- 9. Franz, V. 1995. "Recovery Plan for Rough-leaved loosestrife (*Lysimachia asperulaefolia*)." North Carolina Natural Heritage Program p.1.
- HDR. 2014. "Data Report, Robinson Ash Basin Closure."
- 11. Law Engineering and Environmental Services (December 2002). "Stormwater Drainage Improvements, Modifications to Ash Pond." Drawing No. 4.
- National Oceanic and Atmospheric Administration. 2011a. Atlantic Sturgeon (*Acipenser oxyrinchus*) fact sheet. [Online] URL: http://www.nmfs.noaa.gov/pr/species/fish/atlanticsturgeon.htm (accessed December 11, 2014).
- National Oceanic and Atmospheric Administration. 2011b. Shortnose Sturgeon (*Acipenser brevirostrum*) fact sheet. [Online] URL: http://www.nmfs.noaa.gov/pr/species/fish/shortnosesturgeon.htm (accessed December 11, 2014).
- 14. NatureServe. 2014. "Lysimachia asperulaefolia." NatureServe Explorer: An online encyclopedia of life [web application]. Version 7.1. NatureServe, Arlington, Virginia. Available http://explorer.natureserve.org. (Accessed: December 11, 2014). (<a href="http://explorer.natureserve.org/servlet/NatureServe?searchName=Lysimachia+asperulaefolia">http://explorer.natureserve.org/servlet/NatureServe?searchName=Lysimachia+asperulaefolia</a>)
- 15. NatureServe. 2014e. "Picoides Borealis." NatureServe Explorer: An Online Encyclopedia of Life. Accessed October 3, 2014. <a href="mailto:explorer.natureserve.org/servlet/NatureServe?searchName=Picoides+borealis">explorer.natureserve.org/servlet/NatureServe?searchName=Picoides+borealis</a>
- 16. SCDHEC. 1980. "Regulation 61-82. Proper Closeout of Wastewater Facilities." http://www.scdhec.gov/Environment/docs/r61-82.pdf
- 17. USEPA. 1995. RCRA Subtitle D (258) Seismic Design Guidance for Municipal Solid Waste Landfill Facilities. EPA/600/R-95/051.

ELECTRONICALLY FILED - 2019 March 4 5:26 PM - SCPSC - Docket # 2018-318-E - Page 140 of 152

- 18. USFWS. 2003. "Recovery plan for the red-cockaded woodpecker (*Picoides borealis*): second revision." U.S. Fish and Wildlife Service, Atlanta GA. p. 296.SCDHEC, Preliminary Assessment of the Groundwater Conditions in Part of the Pee Dee Region, South Carolina, (2003) http://www.scdhec.net/environment/water/docs/pdrprt.pdf (September 11, 2007).
- 19. WSP Transportation and Infrastructure, 2014. Robinson Plant, Ash Basin Closure Project, Darlington County, SC. Job No. 1470021.







SITE LOCATION MAP H.B. ROBINSON STEAM ELECTRIC PLANT **DUKE ENERGY PROGRESS** DARLINGTON COUNTY, SOUTH CAROLINA

**DECEMBER 17, 2014** 

FIGURE



WATER BODY
TOPOGRAPHIC CONTOURS




SITE LAYOUT MAP
ASH BASIN CLOSURE
DUKE ENERGY PROGRESS
ROBINSON PLANT - ASH BASIN CLOSURE PROJECT
DARLINGTON COUNTY, SOUTH CAROLINA

DATE

12/10/2014

FIGURE


2



12/17/2014

DATE


FIGURE 4



WELL AND BORING LOCATION MAP ASH BASIN CLOSURE (1960 FILL AREA) DUKE ENERGY PROGRESS ROBINSON PLANT - ASH BASIN CLOSURE PROJECT DARLINGTON COUNTY, SOUTH CAROLINA








В


9

ELECTRONICALLY FILED - 2019 March 4 5:26 PM - SCPSC - Docket # 2018-318-E - Page 146 of 152



12/17/2014


FIGURE 4



WELL AND BORING LOCATION MAP ASH BASIN CLOSURE (1960 FILL AREA) DUKE ENERGY PROGRESS ROBINSON PLANT - ASH BASIN CLOSURE PROJECT DARLINGTON COUNTY, SOUTH CAROLINA









В

9

ELECTRONICALLY FILED - 2019 March 4 5:26 PM - SCPSC - Docket # 2018-318-E - Page 149 of 152






В

ELECTRONICALLY FILED - 2019 March 4 5:26 PM - SCPSC - Docket # 2018-318-E - Page 150 of 152






В

ELECTRONICALLY FILED - 2019 March 4 5:26 PM - SCPSC - Docket # 2018-318-E - Page 151 of 152





C:/pwworking/tpa/d0639781/01C-03.dwg, Plot, 12/20/2014 2:20:22 PM, cheam