

1 **DIRECT TESTIMONY OF**

2 **DAVID A. LAVIGNE**

3 **ON BEHALF OF**

4 **SOUTH CAROLINA ELECTRIC & GAS COMPANY**

5 **DOCKET NO. 2012-203-E**

6  
7 **Q. PLEASE STATE YOUR FULL NAME AND BUSINESS ADDRESS.**

8 A. My name is David Lavigne. My business address is 1162 State Highway  
9 213, Jenkinsville, South Carolina.

10 **Q. BY WHOM ARE YOU EMPLOYED AND IN WHAT CAPACITY?**

11 A. I am employed as General Manager, Operational Readiness for New  
12 Nuclear Deployment (“NND”), for South Carolina Electric & Gas Company  
13 (“SCE&G” or the “Company”).

14 **Q. DESCRIBE YOUR EDUCATIONAL BACKGROUND AND BUSINESS**  
15 **EXPERIENCE.**

16 A. I have a Bachelor of Science Degree in Management from the University of  
17 South Carolina and possess a Senior Reactor Operator Certification. I joined  
18 SCE&G in January 1977 as a quality specialist for V.C. Summer Unit 1 after  
19 serving six years in the Navy Nuclear Power Program, including an assignment as  
20 a nuclear submarine operator. While at the Company, I have held positions of  
21 Quality Assurance Specialist; Associate Manager, Quality Assurance; Manager  
22 Nuclear Quality Control; Manager, Materials and Procurement; General Manager,

1 Nuclear Safety; and General Manager, Nuclear Support Services. In 2002, I was  
2 named General Manager, Organizational Effectiveness and served in that role for  
3 9 years. My duties during that time included Organizational Development and  
4 Performance (“OD&P”), Quality Systems, Security, and Document Control. In  
5 2010, I was transferred to my current position as General Manager, Operational  
6 Readiness in connection with the construction and operation of two Westinghouse  
7 AP1000 nuclear generating units in Jenkinsville, South Carolina (the “Units”).

8 **Q. PLEASE DESCRIBE EXHIBIT NO. \_\_ (DAL-1).**

9 A. Exhibit No. \_\_ (DAL-1) describes the structure of the NND Teams that I  
10 will be discussing.

11 **Q. WHAT ARE YOUR DUTIES WITH SCE&G?**

12 A. As General Manager of Operational Readiness for New Nuclear  
13 Deployment, I am responsible for all staffing and support functions associated  
14 with SCE&G’s readiness to operate Units 2 and 3 safely, reliably and efficiently  
15 once completed. The staff that we are assembling to carry out the permanent  
16 operations of the Units will also take primary responsibility for the maintenance  
17 and startup testing of the Units as systems are completed and turned over to  
18 SCE&G.

19 **Q. HAVE YOU EVER TESTIFIED BEFORE THIS COMMISSION IN THE**  
20 **PAST?**

21 A. Yes. I have testified before the Public Service Commission of South  
22 Carolina (the “Commission”) in a past fuel clause proceeding.

1  
2 **Q. WHAT IS THE PURPOSE OF YOUR TESTIMONY?**

3 A. The purpose of my testimony is to present the current staffing plans for the  
4 Operational Readiness, Nuclear Security and Construction Oversight and Quality  
5 Assurance/Quality Control (“QA/QC”) functions of NND associated with the  
6 construction and eventual operation of Units 2 and 3. Specifically, I discuss the  
7 process by which the current staffing plans were created and their impact on  
8 Owners cost. Chart A shows in detail the current staffing plan of the project as  
9 compared to the plan that appeared in Docket No. 2010-376-E.

10 **Q. COULD YOU DESCRIBE WHERE YOU STARTED IN REVIEWING THE**  
11 **STAFFING PLANS?**

12 A. As the Commission is aware from prior proceedings, in the period 2008-  
13 2010, SCE&G intensively reviewed the initial staffing, hiring and training plans  
14 for the project. The initial versions of these plans had been compiled prior to the  
15 signing of the EPC Contract, based on the information available at the time,  
16 including benchmark information that was gathered from the Electric Utility Cost  
17 Group (“EUCG”), the Nuclear Energy Institute (“NEI”), the Electric Power  
18 Research Institute (“EPRI”), Westinghouse and the Institute of Nuclear Power  
19 Operations (“INPO”).

20 In our initial review of these plans, the Operational Readiness group sought  
21 to ensure that a full complement of thoroughly-trained personnel would be in place  
22 to operate the Units prior to fuel load and to accept the security, testing and

1 maintenance responsibility for major systems as turnovers occur throughout the  
2 construction process. We also sought to ensure that the plan included the  
3 personnel necessary to oversee construction, engineering, QA/QC, licensing and  
4 project financial and commercial issues during the construction project.

5 **Q. WHAT ACTION DID YOU TAKE WITH THESE PLANS?**

6 A. The staffing plans that resulted from this review were presented to the  
7 Commission in Docket No. 2010-376-E and were approved.

8 **Q. PLEASE DESCRIBE THE PROCESS BY WHICH YOU HAVE UPDATED**  
9 **THE PLANS PRESENTED IN DOCKET NO. 2010-376-E.**

10 A. Since 2011, we have continued to review our staffing plans as new  
11 information has emerged concerning the design of the plant, regulatory  
12 requirements such as those forthcoming from the Fukushima event, physical  
13 security requirements for the plant, challenges concerning retaining and licensing  
14 operating personnel, and similar matters. During this period, we conducted  
15 extensive interviews with the leadership of each department of the current  
16 operating unit, Unit 1, and with each department involved in the construction and  
17 operational readiness of the new Units. During the latter part of 2011, a group of  
18 experienced personnel with diverse backgrounds in nuclear operations, safety,  
19 security, plant operations and maintenance, engineering, quality systems, training,  
20 construction, planning and scheduling, outage, OD&P, licensing, chemistry,  
21 documents and records, materials and procurement, health physics, and emergency  
22 planning was assembled as “challenge” boards. The role of the challenge boards

1 was to review and validate the assumptions for the staffing levels presented by  
2 each area of NND Operational Readiness. The challenge boards recommended  
3 adjustments up and down in staffing levels. But on the whole, their conclusion  
4 was that the plan presented did not provide for the hiring and training of sufficient  
5 personnel for SCE&G to conclude that projected staffing and training levels would  
6 be sufficient to startup and operate the Units reliably and effectively.

7 **Q. WHAT DID YOU DO WITH THIS INFORMATION?**

8 A. As a result of the input from these challenge boards, adjustments to staffing  
9 levels were made and presented to SCE&G's nuclear leadership team for review.  
10 Concurrently, the Construction Oversight and QA/QC group within NND  
11 conducted an internal review of staffing requirements for the Construction  
12 Oversight and QA/QC functions in support of the construction project. They  
13 conducted this review in light of the four years of experience they had gained with  
14 the level of staffing that was actually required for SCE&G to fulfill its role as  
15 owner in this project, and the high level of oversight and accountability that the  
16 NRC expected of SCE&G in this role. At the completion of their work, they  
17 presented their conclusions to SCE&G's nuclear leadership team for review.

18 **Q. WHAT WAS THE RESULT OF THESE REVIEWS AND ADJUSTMENTS?**

19 A. This analysis and review has resulted in the addition of 95 Full Time  
20 Equivalents ("FTEs") in Operational Readiness, and 20 additional FTEs for the

1 nuclear security contractors. The associated cost is \$60.6 million.<sup>1</sup> The analysis  
2 and review of the Construction Oversight, QA/QC, and other project support  
3 functions has resulted in the addition of 29 FTEs to the staffing plan, or \$11.7  
4 million to Owners cost.

5 The total staffing-related adjustment being presented here is \$72.3 million,  
6 which represents the addition of 144 FTEs to the staffing plan. These figures are  
7 presented in Chart A below.

---

<sup>1</sup> Unless otherwise specified, all cost figures in this testimony are stated in 2007 dollars net of Allowance for Funds Used During Construction and reflect SCE&G's share of the cost of the Units.

1

**Chart A**

| <b>Full Time Equivalents (FTE)</b>                            |  |  |                                 |
|---|--|--|---------------------------------|
| <b>New Nuclear &amp; Operational Readiness Labor Variance</b> |  |  |                                 |
|   | <b>Order 2011-345 PSC Approved Budget</b>    | <b>Proposed Staffing Plan</b>                | <b>Delta</b>                    |
| <b>Group</b>  | <b>Full Time Equivalents Units 2 &amp; 3</b> | <b>Full Time Equivalents Units 2 &amp; 3</b> | <b>Increase to Owner's Plan</b> |
| <b>Management Admin</b>                                       | 2  | 2  | <b>0</b>                        |
| <b>Operations</b>   | 141  | 167  | <b>26</b>                       |
| <b>Maintenance</b>  | 144  | 128  | <b>-16</b>                      |
| <b>Planning &amp; Scheduling</b>                              | 26   | 36   | <b>10</b>                       |
| <b>Outage</b>   | 3  | 7  | <b>4</b>                        |
| <b>Business &amp; Financial</b>                               | 29   | 22   | <b>-7</b>                       |
| <b>Engineering</b>  | 85   | 107  | <b>22</b>                       |
| <b>Licensing</b>  | 15   | 16   | <b>1</b>                        |
| <b>Emergency Services</b>                                     | 4  | 27   | <b>23</b>                       |
| <b>Health Physics</b>   | 44   | 61   | <b>17</b>                       |
| <b>Chemistry</b>  | 26   | 31   | <b>5</b>                        |
| <b>Training</b>   | 54   | 58   | <b>4</b>                        |
| <b>Security (SCE&amp;G only)</b>                              | 22   | 25   | <b>3</b>                        |
| <b>Quality Systems</b>  | 7  | 27   | <b>20</b>                       |
| <b>OD&amp;P</b>   | 11   | 16   | <b>5</b>                        |
| <b>Recs, Docs, &amp; Repro</b>                                | 4  | 10   | <b>6</b>                        |
| <b>Construction</b>   | 19   | 20   | <b>1</b>                        |
| <b>Total</b>  | <b>636</b>                                   | <b>760</b>                                   | <b>124</b>                      |
| <b>Security Contractors</b>                                   |  |  | <b>20</b>                       |
| <b>Total</b>  | <b>144</b>                                   |  |                                 |

2

3

4

1 **Q. COULD YOU PLEASE PROVIDE A BREAKDOWN OF THE FUNCTIONS**  
2 **THAT IMPACTED THE STAFFING ANALYSIS?**

3 A. The staffing categories contained in Chart A reflect departments and not  
4 functions. There are several functional areas that cut across these staffing  
5 categories. On a functional basis, these areas consist of Emergency  
6 Planning/Health Physics, Operator/Training Margin, APOG/Programs/Procedures,  
7 Timing Variance to Support Craft and Technical Training Program, Nuclear  
8 Construction Oversight and QA/QC, Other, and Security Contractors.

9  
10 **CHART B**

| <b><u>Changes by Functional Cause</u></b>                          |                   |                                   |
|--|-------------------|-----------------------------------|
| <b>Cause</b>   | <b>FTE Change</b> | <b>Cost Change<br/>(millions)</b> |
| Emergency Planning/Health Physics<br>(Fukushima)                   | 40                | \$5.9                             |
| Operator/Training Margin   | 30                | \$17.4                            |
| APOG / Programs / Procedures                                       | 22                | \$15.7                            |
| Timing Variance to Support Craft and<br>Technical Training Program | 3                 | \$15.5                            |
| Nuclear Construction Oversight and<br>QA/QC                        | 26                | \$8.6                             |
| Other  | 3                 | \$3.1                             |
| <b>Total SCE&amp;G</b>   | <b>124</b>        | <b>\$66.2</b>                     |
| Security Contractors   | 20                | \$6.1                             |
| <b>TOTAL</b>   | <b>144</b>        | <b>\$72.3</b>                     |



1   **Q.    COULD YOU PLEASE EXPLAIN THE IMPACT OF THE EMERGENCY**  
2       **PLANNING/HEALTH PHYSICS CATEGORY ON THE STAFFING**  
3       **ANALYSIS?**

4    A.        Much of the change in this emergency response/health physics category is  
5       the result of emerging regulatory limits on the responsibilities that can be assigned  
6       to emergency response personnel. In the past, emergency response personnel at  
7       operating nuclear units have been assigned additional duties with the  
8       understanding that these additional duties would not interfere with their core  
9       duties in case of an emergency. In response to the events at Fukushima, the NRC  
10      determined that many of these additional duties may interfere with emergency  
11      response functions in a prolonged and wide-spread emergency event. As a result,  
12      the NRC began rulemaking proceedings to limit the number of collateral duties  
13      that may be assigned to emergency personnel during a multi-unit response. These  
14      formal rulemaking proceedings are not yet complete and will continue to require  
15      further analysis. The NRC published guidance in this area in November 2011 and  
16      the Nuclear Energy Institute has drafted an implementing document setting forth  
17      how the nuclear industry will meet the announced requirements of the NRC  
18      rulemaking.

19            It is the practice in our industry to meet emerging safety and reliability  
20      issues proactively rather than waiting for regulatory mandates. So based on the  
21      information emerging in this area, SCE&G has evaluated the impact on the  
22      staffing plan for the Units of limiting emergency personnel's collateral duties.

1 Limiting those duties results in an additional 40 FTEs being added to the staffing  
2 plan. The cost associated with some of these FTEs will be shared with Unit 1, and  
3 the Unit 1 share of their cost is not reflected in this filing. The result is an increase  
4 of \$5.9 million in forecast of Owners cost for the new Units. This is the amount  
5 identified to date, based on the initial guidance given in the tier 1 Fukushima  
6 regulations. This rulemaking process could result in additional requirements.

7 **Q. PLEASE DESCRIBE THE IMPACT OF OPERATOR AND TRAINING**  
8 **MARGINS ON THE STAFFING ANALYSIS.**

9 A. A key responsibility of the Operational Readiness team is to ensure that  
10 before initial fuel load SCE&G has hired, trained and licensed a sufficient number  
11 of nuclear reactor operators to operate each of the Units safely and reliably 24  
12 hours a day seven days a week. Our staffing plan must ensure that there are  
13 enough operators available to account for the time required for vacations, in-  
14 service training, recertification and re-licensure, sick leave, family leave and other  
15 times when individual operators will be unavailable for duty in the control room.  
16 The training process for licensing nuclear reactor operators is demanding and  
17 takes approximately 3-7 years to complete based on previous incumbent  
18 experience.

19 One of the challenges in preparing a staffing plan for a start-up unit is  
20 anticipating how many candidates must be hired at the start of the process to  
21 ensure an adequate number of licensed operators are on hand when the Units go  
22 into service. Over the past year, SCE&G has revised its staffing plans for nuclear

1 reactor operators to take into account the likelihood that attrition during training  
2 will be higher than initially forecasted and that more candidates than originally  
3 anticipated will fail to complete the training and licensing program successfully.

4 **Q. WHY DO YOU BELIEVE THAT ATTRITION AND FAILURE RATES**  
5 **MAY BE HIGHER THAN ANTICIPATED?**

6 A. This conclusion is based in part on SCE&G's experience over the past four  
7 years in recruiting qualified applicants for its reactor operator positions at Unit 1  
8 and at the new Units. The nuclear power industry has entered a period in which a  
9 large number of qualified operators are reaching retirement age. Given the nature  
10 of today's military, fewer candidates with reactor operator qualifications and  
11 experience are available for hire. As a result, SCE&G has found that the  
12 competition for qualified candidates is greater than it has been in the past, and we  
13 see candidates with less direct experience in reactor operations than in the past. As  
14 a result, the likelihood of trainees being hired away by other utilities, or simply  
15 deciding that this career is not for them, is greater than in the past. In addition,  
16 industry experience has demonstrated a higher degree of difficulty in passing the  
17 NRC licensing program for new licensees. This fact was highlighted recently  
18 when another utility experienced a higher than expected failure rate for a pool of  
19 candidates on the initial licensed operator exam. In sum, we must train less  
20 experienced candidates with less practical exposure to the work to meet higher  
21 licensing standards while facing greater competition to retain them.

1 **Q. HOW HAS SCE&G RESPONDED TO THESE CONCERNS?**

2 A. To ensure that there is a sufficient pool of operators to operate the Units  
3 prior to initial fuel load, SCE&G has increased its estimates of the attrition and  
4 failure rates among its reactor operator candidates. SCE&G has increased the  
5 number of candidates that it will hire and train to support plant start-up.

6 **Q. WHAT IS THE RESULT OF THIS CHANGE IN THE STAFFING PLAN?**

7 A. This change in the staffing plan results in 30 additional FTEs being added  
8 to the staffing plans for the Units representing \$17.4 million of the adjustment in  
9 forecasted costs.

10 **Q. HOW DO CHANGES IN THE DEVELOPMENT OF PROGRAMS AND**  
11 **PROCEDURES AND THE EFFECTIVENESS OF APOG AFFECT**  
12 **OWNERS COST?**

13 A. As the Commission is aware, the Company is a member of APOG, a group  
14 of five utilities who have each submitted applications to the NRC to license  
15 AP1000 units. Among its other functions, APOG supports the efforts of the  
16 owners of AP1000 units to develop and document approximately 100 plant  
17 programs (such as the Thermal Performance Program, the Equipment Reliability  
18 Program, and the System Status Control Program) and approximately 4,200  
19 individual procedures that will be required to operate and maintain the Units.  
20 Those programs and procedures must be in place before initial fuel load for the  
21 new Units can take place.

1   **Q.    HOW HAS APOG’S ROLE IN THE PROJECT CHANGED?**

2    A.           Prior staffing plans for the Units were based on the understanding that  
3           SCE&G would be one of five APOG utilities sharing the burden of drafting the  
4           required programs and procedures. However, personnel working on these tasks  
5           must have on-going access to detailed information concerning the design and  
6           technology contained in the Units and their operating parameters. This is  
7           information which the EPC Contract protects as confidential. Only two of the five  
8           AP1000 license applicants, SCE&G and the Southern Company, currently have  
9           active EPC contracts with Westinghouse/Shaw and so have access to this  
10          information. In 2011, Westinghouse/Shaw determined that those utilities which  
11          do not have active EPC contracts cannot have access to the proprietary  
12          information that is required to participate in this work. As a result, only SCE&G  
13          and Southern Company can currently collaborate in developing this large body of  
14          programs and procedures.

15   **Q.    HOW HAS THIS AFFECTED YOUR STAFFING PLANS?**

16   A.           This decision initiated a comprehensive assessment of the overall approach  
17          used to support engineering programs prior to and after initial fuel load. To  
18          manage the expanded role of the Company in these efforts, and the accompanying  
19          reduction in information and resources available to the Company through APOG,  
20          SCE&G is accelerating the hiring of engineers to develop these programs and  
21          procedures. Additionally, the overall engineering staff size was increased to assure  
22          continued program support and maintenance into the operational phase of the

1 Units. The result of these actions is an increase to Owners cost of 22 FTEs at a  
2 cost of \$15.7 million.

3 **Q. PLEASE EXPLAIN HOW SCE&G'S PLANS RELATED TO CRAFT AND**  
4 **TECHNICAL TRAINING PROGRAMS HAVE CHANGED.**

5 A. As indicated above, SCE&G has increased its hiring of reactor operator  
6 candidates in part because the standards for the required training and testing have  
7 become more stringent in recent years. The craft and technical employees that will  
8 operate the Units must also be trained in accordance with the INPO accredited  
9 training programs, which are designed to meet or exceed all NRC requirements.  
10 SCE&G has revised the time and costs associated with its training plans for  
11 candidates for craft and technical positions. These positions are in the areas of  
12 chemistry, maintenance, outage and planning, and scheduling. This required  
13 training also requires us to hire these positions earlier. We have further  
14 accelerated the training and hiring schedules so that candidates can complete their  
15 training and qualification earlier, so that they will have more time to get hands-on  
16 practical experience with nuclear operations before initial fuel load for the Units.

17 **Q. PLEASE EXPLAIN WHY THIS IS IMPORTANT.**

18 A. While training itself is critically important, we also believe that it is  
19 important that the craft and technical staffs for the Units get as much hands-on  
20 experience as possible before the Units go into operation. By accelerating the  
21 training schedule, we make it possible for these craft and technical employees to  
22 have the opportunity to work with the start-up and testing teams for the Units and

1 to work alongside their colleagues on Unit 1 who have similar responsibilities.  
2 This will allow new hires to gain greater hands-on experience in their new  
3 functions before commercial operations begin.

4 **Q. WHAT IS THE IMPACT ON STAFFING AND COST FORECASTS?**

5 A. The early hiring of craft and technical employees and the addition of 3  
6 FTEs have resulted in anticipated cost increases to Owners cost of approximately  
7 \$15.5 million.

8 **Q. PLEASE EXPLAIN THE STAFFING CHANGES REQUIRED IN THE**  
9 **CATEGORY OF NUCLEAR CONSTRUCTION OVERSIGHT AND**  
10 **QA/QC.**

11 A. Experience overseeing the construction of the Units to date has led the  
12 Company to conclude that additional oversight personnel are necessary to  
13 effectively oversee the project and ensure compliance with NRC QA/QC  
14 requirements, adherence to the terms of the EPC Contract, and the ultimate  
15 success of the construction program. This was discussed in detail in the testimony  
16 of Mr. Byrne. When the original staffing estimates were made, we assumed that  
17 SCE&G's role would be less "front line" and more focused on oversight of  
18 Westinghouse/Shaw's QA/QC programs as inspected and audited by the NRC.  
19 Experience has shown us that while our contractors' QA/QC programs are  
20 meeting regulatory requirements, there is no substitute for the accountability  
21 provided by an owner's direct involvement and insistence on quality and timely  
22 work. The NRC concurs in this, and has made it very clear that they hold SCE&G

1 ultimately accountable as owner/licensee for the quality, reliability and safety of  
2 the Units as constructed. They expect SCE&G to be actively and directly involved  
3 in overseeing all aspects of the work and we agree. The value of additional  
4 personnel to oversee the construction effort and the world-wide procurement chain  
5 for this project cannot be overstated. For this reason, SCE&G has added 26 FTE  
6 hires totaling approximately \$8.6 million to provide for this critical role.

7 **Q. PLEASE EXPLAIN THE “OTHER” CATEGORY AND HOW CHANGES**  
8 **TO THOSE ITEMS IMPACT STAFFING AND OWNERS COST.**

9 A. The transfer of documentation from Westinghouse/Shaw to SCE&G is a  
10 process that needs to start earlier than previously anticipated to assure all relevant  
11 information is captured in the SCE&G records system for current and future use.  
12 Additionally, lessons learned from fitness for duty and access control violations at  
13 other utility’s facilities warranted increased focus on these areas as well. Security  
14 personnel were also added to assure positive control of nuclear safeguards  
15 information during the construction phase of the project. Finally, other staffing  
16 evaluations resulted in staff decreases in areas like business and finance. The  
17 analysis shows an increase of 3 FTEs in this category totaling approximately \$3.1  
18 million.

19 **Q. PLEASE EXPLAIN THE SECURITY CONTRACTOR CATEGORY AND**  
20 **HOW CHANGES TO IT IMPACT STAFFING AND OWNERS COST.**

21 A. One of the key responsibilities SCE&G has as holder of the NRC licenses  
22 for the Units is to ensure the physical security of the site. As is typical in the



1 industry, SCE&G maintains a core group of internal security personnel, but  
2 principally relies on contractors for this function.

3 The security staff for a nuclear unit is based on threat response planning  
4 that takes into account the layout and configuration of the Units and their  
5 supporting buildings, access points and site topography. These plans are very  
6 specific and detailed documents can only be completed as the site layout is  
7 finalized including all ancillary buildings. In addition, these threat response plans  
8 must conform to current guidance from the NRC and the industry and the nature  
9 and severity of the threats that can be anticipated.

10 Based on changes to the site layout as a result of finalizing engineering  
11 plans for things like employee access points and the location of ancillary  
12 buildings, and based on current guidance as to threats to be taken into account,  
13 SCE&G has revised its staffing plans for security to add 20 additional FTEs in this  
14 area at a cost of approximately \$6.1 million.

15 **Q. HOW DID YOU ASCERTAIN THE REASONABLENESS OF THE**  
16 **ADDITIONAL COSTS PROPOSED HERE?**

17 A. I have personally reviewed the budget forecasts presented here to ensure  
18 that the costs they include are reasonable and necessary. We are very sensitive to  
19 the need to control costs on this project. SCE&G management has been  
20 unrelenting in its review of the reasonableness of this plan and its insistence that  
21 the entire project team remain fully committed both to controlling costs and to  
22 ensuring the success of the project. Each team within NND and NND leadership

1 has been required to justify the necessity of each position and the timing of each  
2 hiring date. Based on my 38 years of experience in the nuclear industry, and my  
3 involvement in these reviews, it is my opinion that these costs are reasonable and  
4 prudent and reflect a strong commitment to control costs where possible without  
5 unreasonably putting the success of the project at risk.

6 **CONCLUSION**

7 **Q. WHAT ARE YOU REQUESTING THIS COMMISSION TO DO?**

8 A. The Company is requesting that the Commission approve, pursuant to S.C.  
9 Code Ann. § 58-33-270(E), the updated capital costs schedule in Exhibit No. \_\_\_\_  
10 (CLW-1) as the approved schedule of capital costs for the Units.

11 **Q. DOES THIS CONCLUDE YOUR TESTIMONY?**

12 A. Yes, it does.

## **STRUCTURE AND RESPONSIBILITIES OF THE NND TEAMS**

### **Organizational Reporting Structure of the NND Teams**

The NND Teams are comprised of three separate organizations: 1) NND which reports to SCE&G's Vice President of New Nuclear Deployment; 2) NND Operational Readiness and NND Training which reports to SCE&G's Senior Vice President and Chief Nuclear Officer; and 3) NND Finance which reports to SCANA's Vice President for Nuclear Finance. Collectively these organizations constitute the NND Team.

### **Areas of Responsibility of the NND Team.**

*1. There are six functional groups within NND that report to the Vice President of New Nuclear Deployment. They include:*

- a) **NND Nuclear Licensing** – The NND Nuclear Licensing group had 14 employees as of July 2012. This group is responsible for overseeing all aspects of the NRC licensing and non-NRC permits and authorizations that are required for the construction and start-up of the Units. This group also serves as the primary interface with all external regulatory authorities interfacing with new nuclear units.
- b) **NND Design Engineering** – NND Design Engineering was comprised of 17 employees as of July 2012. This group is responsible for reviewing and overseeing all aspects of the design of the Units by Westinghouse and Shaw with specific emphasis on site specific aspects of the design and construction designs which are being finalized and updated as construction proceeds.
- c) **NND Quality Systems** – NND Quality Systems was comprised of 9 employees as of July 2012. This group is responsible for ensuring that the Units are being designed and constructed in compliance with all applicable NRC regulatory requirements and procedures. This group oversees quality assurance and quality control for on-site construction and assembly activities as well as for equipment fabrication at suppliers' locations worldwide.
- d) **NND Organizational Development and Performance (OD&P)**- This group was comprised of 5 personnel as of July 2012 and oversees the Westinghouse and Shaw groups corrective action, human performance and

safety culture programs. In addition, this group also oversees the implementation of these programs within the NND Teams.

**e) NND Construction** – NND Construction was comprised of 21 employees as of July 2012 and is responsible for the overall management of the construction project on site, including the effective implementation of the EPC Contract, the oversight of construction activities and the coordination of contractor activities. This group ensures compliance with the project schedule by Westinghouse/Shaw, as well as compliance with all required permits and regulatory requirements.

**f) NND Business and Finance** – The NND Business and Finance organization was comprised of 4 employees as of July 2012. This group is responsible for overseeing the administration of the EPC Contract to ensure the Company gets the benefit of the business and financial protections it contains. It supports the invoice review process, and oversees the communication with ORS and resolution of concerns with ORS concerning the progress of the project, BLRA milestone completions, and related matters. SCE&G's NND Business and Finance Team and SCANA's NND Finance team work collaboratively on all matters.

*2 The two areas of the NND Team that report to SCE&G's Senior Vice President and Chief Nuclear Officer are:*

**a) NND Operational Readiness** – The NND Operational Readiness organization was comprised of 85 employees as of July 2012 and is responsible staffing the team that will operate and maintain the Units when complete. This group will also oversee the development of the programs, policies and procedures needed to effect an orderly transition from the construction to operations phase of the units.

**b) NND Training** – The NND Training team was comprised of 48 employees as of July 2012 and is responsible for the training and qualification of the operations, maintenance and technical staff supporting the new Units.

*3 The NND Team that report to SCANA Vice President of Nuclear Finance:*

**a) NND Finance** – This group was comprised of 11 employees as of July 2012 and oversees compliance with the EPC Contract, administers the EPC and Non EPC invoice review processes, NND budgeting and systematically tracks and reports the project costs. The group also processes reports for reporting to internal and external agencies.